DEC 29 1999

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT 623253

2. To: (Receiving Organization) Distribution		3. From: (Originating Organization) WRSS/DST Engineering		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: W-320/WRSS		6. Design Authority/Design Agent/Cog. Engr.: J. W. Bailey/D. B. Parkman		7. Purchase Order No.:	
8. Originator Remarks: This document is being released to summarize the three phases of the VOC data collection for 241-C-106.				9. Equip./Component No.: 241-C-106	
				10. System/Bldg./Facility: 241-C	
				12. Major Assm. Dwg. No.: N/A	
11. Receiver Remarks: 11A. Design Baseline Document? ☐ Yes ☒ No				13. Permit/Permit Application No.: N/A	
				14. Required Response Date:	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	RPP-4743	N/A	0	Process Test Evaluation	N/A	2	1	1
				Waste Retrieval Sluicing				
				System Emissions				
				Collection (Phase I, II and III)				

16. KEY		
Approval Designator (F)	Reason for Transmittal (G)	Disposition (H) & (I)
E, S, Q, D OR N/A (See WHC-CM-3-5, Sec. 12.7)	1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
2	1	Design Authority J. W. Bailey		12/17/99							
		Design Agent									
2	1	Cog. Eng. D. B. Parkman		12-17-99	55-13						
2	1	Cog. Mgr. W. E. Bryan		12-17-99	55-05						
		QA									
		Safety									
		Env.									

18. Signature of EDT Originator	19. <u>NA</u> Authorized Representative for Receiving Organization	20. Design Authority/Cognizant Manager	21. DOE APPROVAL (if required) Ctrl No. _____ ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments
<u>12-17-99</u> Date	<u>NA</u> Date	<u>12/17/99</u> Date	

[illegible]

5

Process Test Evaluation Report Waste Retrieval Sluicing System Emissions Collection (Phase I, II and III)

J. M. Jones, Los Alamos Technical Associates
D. B. Parkman, Lockheed Martin Hanford Corp.
Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 623253 UC:
Org Code: LK810000 Charge Code: 101990
B&R Code: Total Pages: 136

Key Words: Waste Retrieval Sluicing System (WRSS), W-320, Volatile
Organic Compound (VOC), 241-C-106

Abstract: This Process Test Report was written to summarize all the
activities that have occurred during the VOC data collection tests.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Release Approval Date

Approved For Public Release

RPP-4743 Rev. 0

**PROCESS TEST EVALUATION REPORT
WASTE RETRIEVAL SLUICING SYSTEM EMISSIONS COLLECTION
(PHASE I, PHASE II, AND PHASE III)**

November 1999

**David B. Parkman
Joseph M. Jones
Technical Operations and Engineering**

Lockheed Martin Hanford Company
P. O. Box 1500
Richland, Washington 99352

Los Alamos Technical Associates
309 Bradley Blvd
Richland, Washington 99352

EXECUTIVE SUMMARY

During sluicing of the first batch of sludge from tank 241-C-106 on November 18, 1998, an unexpected high concentration of volatile organic compounds was measured in the 296-C-006 ventilation stack. Eleven workers reported irritation related symptoms and were sent to Hanford Environmental Health Foundation (HEHF) and Kadlec Hospital for medical evaluations. No residual health effects were reported.

As a result of the unexpectedly high concentrations of volatile organic compounds encountered during this November sluicing event, a phased process test designed to characterize the emission constituents was conducted on December 16, 1998, March 7, 1999, and March 28, 1999.

The primary focus of this evaluation was to obtain samples of the 296-C-006 ventilation stack effluent and surrounding areas at elevated levels of volatile organic compounds initiated by sluicing. Characterization of the emission constituents was necessary to establish appropriate procedural and administrative exposure controls for continued sluicing. Additionally, this information would be used to evaluate the need for engineered equipment to mitigate any further potential chemical stack emissions.

This evaluation confirms that the following actions taken during Phase I, Phase II, and Phase III of the Waste Retrieval Sluicing System Emissions Collection Process Test were conservative and appropriate for continued sluicing:

- Implement stack limit of 500 ppm volatile organic compounds, with lower administrative limits
- Ensure worker involvement through enhanced planning
- Continue using the existing fenced boundary location
- Continue using pressure demand fresh air respiratory protection inside the C-Farm as recommended by Industrial Hygiene
- Continue using the existing respiratory protection/ take cover requirements outside the C-Farm boundary as recommended by Industrial Hygiene
- Continue using existing anti-contamination clothing
- Minimize the number of workers exposed to emissions
- Maintain the number of workers exposed to emissions
- Maintain the current stack height
- Maintain the current 2 ppm volatile organic compound direct reading instrument administrative level
- Evaluate the use of a chemical stack filter for future sluicing evolutions on other tanks
- Continue to evaluate more sensitive monitoring equipment
- Consider the use of in-line monitoring equipment for future sluicing evolution on other tanks

A more detailed and conclusive evaluation performed by an independent Industrial Hygiene Evaluation Team is documented in *HNF-4167, Hazard Characterization and Exposure Control Strategy for Tank 241-C-106 Sluicing Process*.

TABLE OF CONTENTS

1.0	INTRODUCTION.....	8
2.0	BACKGROUND	8
2.1	Tank 241-C-106 Waste Retrieval Sluicing System	8
2.2	L-PHMC-1998-0141, Occurrence Report: 296-C-006 Stack Exceeded Volatile Organic Compound (VOC) Limit, November 19, 1998	9
3.0	WRSS EMISSIONS COLLECTION PROCESS TEST	10
3.1	WRSS Process Test Objectives	10
3.2	WRSS Process Test Criteria	11
3.3	WRSS Process Test Results.....	12
3.3.1	WRSS Process Test Phase 1: WRSS Emissions Collection	14
3.3.2	Process Test Phase II: WRSS Emissions Collection	14
3.3.3	Process Test Phase III: WRSS Emissions Collection.....	14
4.0	WRSS PROCESS TEST CONCLUSIONS AND RECOMMENDATIONS	15
4.1	Conclusions.....	15
4.2	Recommendations.....	15
5.0	REFERENCES	16

1.0 INTRODUCTION

During sluicing of the first batch of sludge from tank 241-C-106 on November 18, 1998, an unexpected high concentration of volatile organic compounds was measured in the 296-C-006 ventilation stack. Eleven workers reported irritation related symptoms and were sent to HEHF and Kadlec Hospital for medical evaluations. No residual health effects were reported.

With the documented concurrence of the Department of Energy, Richland (DOE-RL) and Washington Department of Ecology (WDOE), expanded sampling and characterization of gaseous emissions from tank 241-C-106 were conducted during controlled sluicing in three separate phases of a process test. The test phases were conducted on December 16, 1998 (Phase I), March 7, 1999 (Phase II), and March 28, 1999 (Phase III).

Characterization of the emission constituents was necessary to establish appropriate procedural and administrative exposure controls for continued sluicing and to evaluate the need for engineered equipment to mitigate any further potential chemical stack emissions.

This process test evaluation report the results and basic exposure control conclusions documented in *HNF-4167, Hazard Characterization and Exposure Control Strategy for Tank 241-C-106 Sluicing*, specifically relating to process control of the Waste Retrieval Sluicing System. The information in *HNF-4167, Hazard Characterization and Exposure Control Strategy for Tank 241-C-106 Sluicing* is used to evaluate the effectiveness of existing hazard controls, establish recommendations for future sampling, and recommend control strategies for future sluicing activities.

2.0 BACKGROUND

This section provides background information on the implementation of the Waste Retrieval Sluicing System (WRSS) at tank 241-C-106 and the unexpected VOC concentrations observed during initial sluicing operations at tank 241-C-106 prior to conducting the process test.

2.1 Tank 241-C-106 Waste Retrieval Sluicing System

Tank 241-C-106 has been selected to demonstrate the sluicing technique as a retrieval technology for single-shell tank waste. The WRSS was installed on single-shell tank 241-C-106 by Project W-320. The purpose of this system is to retrieve and transfer high-heat sludge from tank 241-C-106 to double-shell tank 241-AY-102, which is designed for high-heat waste storage. The waste transfer will eliminate the high-heat safety issue for tank 241-C-106 and demonstrate a technology for retrieval of single-shell tank waste. Implementation of the WRSS will complete the U.S. Department of Energy, Richland Operations Office commitments to the *Hanford Federal Facility Agreement and Consent Order* (Ecology et al. 1996). This commitment is also

captured in Tri-Party Agreement Milestone M-45-03A, Initiate Sluicing Retrieval of 241-C-106, which states "initiating sluicing retrieval of tank 241-C-106 to resolve the high-heat issue and demonstrate waste retrieval."

2.2 L-PHMC-1998-0141, Occurrence Report: 296-C-006 Stack Exceeded Volatile Organic Compound (VOC) Limit, November 19, 1998

Sluicing operations at tank 241-C-106 commenced November 18, 1998 for the first batch of Campaign 1. Baseline VOC emissions readings were obtained and monitored using Industrial Hygiene and Safety (IH&S) field instrumentation during active sluicing per Process Memo #2E98-018, *WRSS - Guidance for Industrial Health Sampling*, and Job Control System (JCS) work package 2E-98-1711, *241-C Perform VOC Measurements W-320 Exhaust Skid*.

Additionally, personal and area samples for subsequent organic and ammonia exposure analyses were collected and field screening was performed in the immediate work area. During sluicing of this first batch of sludge from tank 241-C-106, an unexpected high VOC concentration was measured in the 296-C-006 ventilation stack. Approximately 450 ppm VOC was observed approximately one and one half hours after the start of sluicing, exceeding the established air discharge permit concentration of 50 ppm VOC. (DOE/RL-95-62, *Non-radioactive Air Emissions Notice of Construction Project W-320, 241-C-106 Tank Sluicing*, Revision 1).

WRSS operations were immediately halted and actions were taken to establish a respiratory protection zone in accordance with HNF-SD-WM-HSP-002, *Tank Farm Health and Safety Plan*. Limited stack and grab sampling was performed during the event to collect breathing zone samples. Although preliminary field analytical results of the personal and area samples indicated no detectable ammonia or organic vapor concentrations, these breathing zone samples were inconclusive. Several workers reported an acrid smell. Subsequently eleven workers were admitted to HEHF for medical evaluations following this event, with no residual health effects reported.

Several employee health concerns were appropriately addressed and the necessity for additional stack emission and monitoring controls was identified as a result of this event. It was concluded that further characterization of the emission constituents was necessary to establish appropriate procedural and administrative controls and/or to evaluate the need for and design adequate equipment to mitigate any further potential chemical stack emissions. The main objective was to provide a safe work environment for the employees.

3.0 WRSS EMISSIONS COLLECTION PROCESS TEST

A process test is defined in HNF-IP-0842, TWRS Administrative Control Manual, Volume IV, Engineering, Section 4.7, *Process Tests*, as "a controlled change in the process operating parameters for the purpose of evaluating potential improvements, developing optimum process parameters, or establishing new criteria." The WRSS Emissions Collection Process Test involved the collection of various vapor samples while instituting a controlled sluice system operation approach that gradually increased gaseous emissions in tank 241-C-106 at a controlled rate. The controlled sluice system approach was implemented based on previous sluicing experience and results generated during each phase of the process test.

Improved samples were obtained in the 296-C-006 ventilation stack and surrounding areas while implementing conservative personnel exclusion area controls, additional respiratory protection equipment, a modified stack environmental release limit of 500 parts per million (ppm) Volatile Organic Compound (VOC), and an administrative worker exposure limit of 100 ppm VOC.

3.1 WRSS Process Test Objectives

The main objective of the WRSS emissions collection process test was to safely obtain analytical data to be used to further define existing hazards associated with the 296-C-006 ventilation system stack emissions during active sluicing of tank 241-C-106. This information would be used to evaluate the effectiveness of existing hazard controls, establish recommendations for future sampling and control strategies, and to evaluate the need for engineered equipment to mitigate any further potential chemical stack emissions.

In general, the process test was conducted in which the pumps in tank 241-C-106 and tank 241-AY-102 were intermittently operated and various vapor samples obtained to determine constituents that may be present during active sluicing of tank 241-C-106. Specifically, these vapor samples were obtained from the 296-C-006 ventilation system stack, 241-AZ-702 ventilation system stack, and tank 241-AY-102 head space via the standard hydrogen monitoring system (SHMS). The analytical results are used to address the following characterization objectives:

- Provide gas composition data that can be used to determine personnel protective measures
- Provide gas composition data that can be used for control equipment selection and design
- Substantiate that ammonia and organic emissions are below regulatory thresholds during the test.

3.2 WRSS Process Test Criteria

In accordance with HNF-IP-0842, TWRS Administrative Control Manual, Volume IV, Engineering, Section 4.7, Process Tests, a process test plan was generated to provide an overview of the process test, including the objective, testing outline, test requirements, safety and operational concerns, and testing evaluation criteria. A process test plan was issued for each of the three phases of the process test as follows:

- HNF-3733, Rev. 0, Process Test Plan: Waste Retrieval Sluicing System Emissions Collection
- HNF-4034, Rev.0, Process Test Plan, Phase II: Waste Retrieval Sluicing System Emissions Collection
- HNF-4034, Rev. 1, Process Test Plan, Phase III: Waste Retrieval Sluicing System Emissions Collection.

Sampling and analysis plans were generated to identify additional characterization objectives pertaining to specific sampling, collection, laboratory analytical evaluation, and reporting requirements for the proposed vapor samples obtained to address emission issues related to the sluicing of tank 241-C-106. A sampling and analysis plan was also issued for each phase of the process test as follows:

- HNF-3732, Waste Retrieval Sluicing System Vapor Sampling and Analysis Plan for Evaluation of Organic Emissions
- HNF-4030, Waste Retrieval Sluicing System Vapor Sampling and Analysis Plan for Evaluation of Organic Emissions, Process Test Phase II
- HNF-4212, Waste Retrieval Sluicing System Vapor Sampling and Analysis Plan for Evaluation of Organic Emissions, Process Test Phase III.

The analytical requirements identified in these sampling and analysis plans include those specified in *Request for Ecology Concurrence on Draft Strategy/Path Forward to Address Concerns Regarding Organic Emissions from C-106 Sluicing Activities*.

In addition to the sampling and analysis plans, an *IH Sampling/Monitoring Strategy for C-106 sluicing Test Run* was also developed for monitoring and sampling the breathing zones around tank 241-C-106 and the 296-C-006 stack and the breathing zones around tank 241-AY-102 and the 241-AZ-702 ventilation system.

All perceivable personnel and process precautions and criteria were considered and implemented as practical during the process test. HNF-SD-WM-PCP-013, *Tank 241-C-106 Waste Retrieval Sluicing System Process Control Plan*, establishes the controls necessary for typical sluice system operations. Specifically, HNF-SD-WM-PCP-013, consolidates the technical operating requirements and criteria (i.e., primary mass transfer, temperature, flammable gas) for typical sluicing operations and provides overall technical guidance for the retrieval activity. These

controls are incorporated into applicable WRSS Plant Operating Procedures and Alarm Response Procedures.

The process test plans utilized HNF-SD-WM-PCP-013 in its entirety for continued active operation of the WRSS during the process test. The process test plans augment the Process Control Plan with additional guidance and controls necessary to obtain the emission characterization data and to further quantify the stack emissions as detailed in the Sampling and Analysis Plans. These controls assemble the necessary testing methods with a graded sluicing approach to ensure the test objectives are achieved in a safe and controlled manner.

PTP-320-001, *Waste Retrieval Sluicing System Emissions Collection Process Test*, provided guidance during the process test in which Volatile Organic Compounds levels in the 296-C-006 ventilation system effluent were increased. Applicable limits and controls identified in the process test plans and derived from HNF-SD-WM-PCP-013 were incorporated into this test procedure as the implementing document. A process test procedure was generated for each phase of the process test (Appendix A).

The process criteria and specification limits by which this test was measured are those strictly associated with ensuring that tank 241-C-106, tank 241-AY-102, and the WRSS are maintained in a safe configuration during the WRSS Emissions Collection Process Test. For this process test, safety-related parameters include waste and dome space temperatures, leak detection, tank pressure, flammable gas generation, SHMS operability, and ventilation system operability -- all of which are addressed by HNF-SD-WM-PCP-013, *Tank 241-C-106 Waste Retrieval Sluicing System Process Control Plan*. The process criteria, specification limits, required monitoring frequencies, and reporting requirements for these safety-related parameters adhere to the requirements contained in authorization basis documentation, administrative controls, operating specification document requirements, and Flammable Gas Advisory Board reports applicable to Tank 241-C-106, 241-AY-102, and the 241-AZ-702 ventilation system.

3.3 Conduct of WRSS Process Test

The waste retrieval sluicing system was operated in accordance with the process test plan and process test procedure to raise the total organic carbon concentration in the 296-C-006 ventilation stack to approximately 100 parts per million by volume (ppmv) and allow vapor samples to be taken. The Waste Retrieval Sluicing System was operated in a controlled manner to achieve increased levels of VOCs. Control of the VOCs levels incrementally increased via several methods as dictated in the test procedure. These methods included operating the WRSS within tighter parameters than those identified for normal sluicing operations, receiving constant feedback from WRSS Process Engineering on VOC trend data, and stabilizing the VOC levels via aiming the sluicer nozzle to a fixed point and reducing the speed of the P-0622 booster pump.

The governing process test procedure and supporting routine operating procedures TO-320-005 and TO-320-006 were performed in conjunction to control and perform WRSS operations and VOC sampling activities at the exhaust stacks associated with tanks 241-C-106 and tank 241-AY-102. TO-320-005 coordinated interaction between WRSS Process Engineering and WRSS Operations to ensure and document performance of major pre-requisite activities such as completion of the Batch Control Record, start-up of required support systems, and removal of administrative locks on the WRSS pumps. Once these items were completed the user was directed to specific sections of operating procedure TO-320-006 to perform the actual system operation. WRSS Sampling activities as identified in the Sample Analysis Plans (SAPs) were performed in accordance with specific supporting Job Control System Work at prescribed locations and intervals. Upon completion of the process test, or shutdown for any reason, the user was returned to procedure TO-320-005 and the test procedure to perform specific post process test activities such as reinstallation of administrative locks and data collection and evaluation. As mentioned earlier, the SAPs provided the general methodology and procedures to be used in the preparation, retrieval, transport, analysis, and reporting of results from vapor samples retrieved during the process test.

The tank 241-AY-102 sluice submersible pump was run to transfer liquid from tank 241-AY-102 to tank 241-C-106. The tank 241-C-106 slurry submersible pump and booster pump were then operated simultaneously. These three pumps were operated continuously and the tank 241-AY-102 booster pump was operated intermittently to raise the TOC concentration. Samples were taken prior to pump startup, during initial operation of the tank 241-AY-102 sluice submersible pump, during intermittent operation of the tank 241-AY-102 booster pump, and after all pumps were shut down.

In general, only essential personnel with prescribed Personal Protective Equipment (PPE) for their role and location were permitted to conduct the Process Test. Training was verified as current. All test participants attended a pre-job meeting to verify knowledge of the known hazards. The opportunity was given to voice concerns; resolutions of those concerns were addressed before the process test commenced.

Access to the 241-C Tank Farm area and support buildings (i.e. MO-211 and 241-C Tank Farm change trailers) were limited to essential personnel as established by WRSS Management. Barricaded access points were established at all access roads and perimeter roads. No vehicular traffic was permitted within the fenced area of 241-C Tank Farm during the Process Test without the approval of the Test Director.

Additionally, communications were established to inform personnel of progressive activities during the process test. Other required communications included all employee site messages, announcements at 200 E tailgate meetings, and Private Automatic Exchange (PAX)/radio announcements. All essential personnel maintained continuous access to 2-way radios.

The results of each phase of the process test are presented in the following sections.

3.3.1 WRSS Process Test Phase 1: WRSS Emissions Collection

HNF-3733, *Process Test Plan: Waste Retrieval Sluicing System Emissions Collection*, HNF-3732, *Waste Retrieval Sluicing System Vapor Sampling and Analysis Plan for Evaluation of Organic Emissions*, and the associated process test procedure PTP-320-001, Rev. A-1, *Process Test Procedure: Waste Retrieval Sluicing System Emissions Collection*, were implemented on December 16, 1998. Using conservative personnel exclusion area controls, respiratory protection equipment, a stack environmental release limit of 500 ppm VOC, and worker exposure administrative level of 100 ppm VOC, improved samples were collected in the stack and in the surrounding areas. A maximum stack VOC concentration of 34 ppm was measured as depicted in the Figure 1. Unfortunately, the process test was stopped after a few minutes of sluicing due to a leak in the supernate jumper in the sluice pit at tank 241-C-106. Although limited sample data obtained during the initial phase of the process test was analyzed, the need for further samples collected at higher waste agitation and VOC emission levels remained necessary.

3.3.2 Process Test Phase II: WRSS Emissions Collection

HNF-4034, Rev. 0, *Process Test Plan: Waste Retrieval Sluicing System Emissions Collection Phase II*, HNF-4030, *Waste Retrieval Sluicing System Vapor Sampling and Analysis Plan for Evaluation of Organic Emissions*, and the associated process test procedure PTP-320-001, Rev. A-2, *Process Test Procedure: Waste Retrieval Sluicing System Emissions Collection*, were implemented on March 7, 1999. Using previously established exclusion area controls, respiratory protection equipment, a stack environmental release limit of 500 ppm VOC, and worker exposure administrative level of 100 ppm VOC, additional samples were collected in the stack and in the surrounding areas. A maximum stack VOC concentration of 234 ppm was measured as depicted in the figure 2.

3.3.3 Process Test Phase III: WRSS Emissions Collection

HNF-4034, Rev. 1, *Process Test Plan: Process Test Plan, Phase III: Waste Retrieval Sluicing System Emissions Collection*, HNF-4212, *Waste Retrieval Sluicing System Vapor Sampling and Analysis Plan for Evaluation of Organic Emissions Phase III*, and the associated process test procedure PTP-320-001, Rev. A-4, *Process Test Procedure: Waste Retrieval Sluicing System Emissions Collection*, were implemented on March 28, 1999. Using previously established exclusion controls and modified sluicing control parameters, a final set of samples were collected in the stack and in the surrounding areas. A maximum stack VOC concentration of 132 ppm was measured as depicted in the figure 3.

4.0 WRSS PROCESS TEST CONCLUSIONS AND RECOMMENDATIONS

4.1 Conclusions

There were three main engineering controls identified in *HNF-4167, Hazard Characterization and Exposure Control Strategy for Tank 241-C-106 Sluicing Process*, that were used to reduce employee exposures. These were to remove the 296-C-006 exhaust stack rain guard, raise the stack, and use process controls to control emissions. Another engineering control used was the establishment of remote monitoring capabilities. Each of these controls are discussed in detail in *HNF-4167, Hazard Characterization and Exposure Control Strategy for Tank 241-C-106 Sluicing Process*.

As related to this process test evaluation report, process controls were likely the major factor in minimizing employee exposures. All sluicing activities conducted under the process test were controlled by approved process control plans, process test plans, and other control procedures. Several changes were generated via these plans as a result of the November event. In December, the process test included turning on and shutting off the sluicing pumps in a manner to minimize emissions. In later phases of the process test the direction of the sluicing nozzle was controlled. The sluicing methods, particularly those associated with changing the nozzle direction were successful in controlling emissions below the administrative limits imposed during the process test.

To reduce the exposure potential for monitoring personnel, remote monitoring capabilities were tested in March and eventually implemented in later sluicing activities beyond the process test. This allowed the monitoring of stack Volatile Organic Compound concentrations from an area that required no respiratory protection.

Several administrative controls were also implemented successfully as documented in *HNF-4167, HNF-4167, Hazard Characterization and Exposure Control Strategy for Tank 241-C-106 Sluicing*. These included improved communication, air monitoring, maintaining access controls, and administrative air concentration control levels and limits recommended by Industrial Hygiene.

Personal protective equipment and the need for a chemical stack filter on the 296-C-006 stack during sluicing were also addressed in the independent Industrial Hygiene report. Based on the information provided in this independent report, respiratory protection requirements were substantially reduced and there was no need for a chemical stack filter on the 296-C-006 ventilation stack.

4.2 Recommendations

Future waste removal activities should anticipate high levels of VOCs being generated during waste retrieval operations. The lessons learned during this sluicing operation should be used to improve future design of equipment, procedures, and personnel training.

5.0 REFERENCES

Carothers, K. G., 1998, Tank 241-C-106 Waste Retrieval Sluicing System Process Control Plan, HNF-SD-WM-PCP-013, Rev. 1, Lockheed Martin Hanford Company, Richland, Washington.

Cash, R. J., 1997, Letter of Instruction for Sampling and Analysis of Tank 241-C-106 Vapor Grab Samples, (External memorandum LMHC-9752490 to L. M. Calderon, W. J. Kennedy, and M. W. Goheen, April 16, 1997), Lockheed Martin Hanford Company, Richland, Washington.

Crummel, G. M., February 17, 1999, Meeting Minutes, "Request to Re-obtain Health Concurrence on the Temporary Installation of Multiple Vapor Sampling Probes for use to Address Concerns Regarding Organic Emissions from C-106 Sluicing Activities."

DOE/RL-95-62, Non-radioactive Air Emissions Notice of Construction project W-320, 241-C-106 Tank Sluicing, Revision 1.

HNF-IP-0842: WHC-IP-0842, TWRS Administrative Procedure, Volume IV, "Engineering," Section 4.7, "Process Tests," Westinghouse Hanford Company, Richland, Washington.

HNF-SD-WM-HSP-002, Tank Farm Health and Safety Plan

Ogden, D. M., Sathyanarayana, K., Cramer, E. R., HNF-3941, Project W-320 Evaluation of Riser 14 Temperature Response, 1999.

Peterson, K. A., December 3, 1998, Meeting Minutes, Request for Ecology Concurrence on draft Strategy/Path Forward to Address Concerns Regarding Organic Emissions from C-106 Sluicing Activities.

RL-PHMC-1998-0141, November 19, 1998, Occurrence Report: 296-C-006 Stack Exceeded Volatile Organic Compound (VOC) Limit

WHC-CM-6-1, Standard Engineering Practices, Section EP-4.2, "Testing Requirements," Westinghouse Hanford Company, Richland, Washington.

WHC-IP-1026, Engineering Practice Guidelines, Section EPG-4.2, "Testing" and Appendix K, "Test Plans, Specifications, Procedures, and Reports," Westinghouse Hanford Company, Richland, Washington.

HNF-4167, Rev. 0, "Hazard Characterization and Exposure Control Strategy for Tank 241-C-106 Sluicing," River Protection Project Safety, Richland, Washington.

RPP- 4743
2.0

FIGURE 1
296-C-006 EXHAUST STACK ORGANIC EMISSIONS
WRSS PROCESS TEST PHASE I
(December 16, 1998)

RPP-4743
20

FIGURE 2
296-C-006 EXHAUST STACK ORGANIC EMISSIONS
WRSS PROCESS TEST PHASE II
(March 7, 1999)

—●— Process Test Phase II VOC (March 7, 1999)

RPP-4143
120

FIGURE 3
296-C-006 EXHAUST STACK ORGANIC EMISSIONS
WRSS PROCESS TEST PHASE III
(March 28, 1999)

Figure 4
296-C-006 EXHAUST VOC EMISSIONS AND SOLIDS LOADING
WRSS PROCESS TEST PHASE II
(March 7, 1999)

Figure 5

296-C-006 EXHAUST VOC EMISSIONS AND SOLIDS LOADING
WRSS PROCESS TEST PHASE III
(March 28, 1999)

APPENDICES

Appendix A: WRSS Process Test Procedures

- 1) PTP-320-001, Rev. A-0 (unable to locate document)
- 2) W-320 Logbook Notes, Phase I (page A1 and A2)
- 3) PTP-320-001, Rev. A-Z (pages A3 through A26)
- 4) W-320 Logbook Notes, Phase II (pages A27 through A32)
- 5) PTP-320-001, Rev. A-4 (pages A33 through A58)
- 6) W-320 Logbook Notes, Phase III (pages A59 through A64)

12-16-98 cont

TANK	1653 Started AY Submersible pump
P1-1367	1659 Started C Farm Submersible pump
ADJUST	1702 Started Slurry booster pump at C Farm
Pressure	1711 Started Slurry booster pump at AY Farm
Welder	1715 Received Tanks 241-C-106 Sluice Pit 06C leak detected (LDA-1368A)
Between	1715 Shut down C-Farm submersible pump and Booster Pump, also AY Farm shut down their submersible and booster pumps.
PSIG	1717 006 exhauster Flow rate 310, PPM 30.5
2/15	1717 HPT's started surveys around cover blocks.
to	1721 Operator C-1 reset leak detector
tes	1731 30 ppm and steady for 5 minutes out of 006 exhauster
access test	1731 HPT's reported 3 MR/HR around 06C sluice pit this is no change from pre-sludging levels.
al personnel	LATE ENTRY 1716 Shift mgr notified of leak detector and we were in ARP for proper response.
of the	1745 Dale Allen gave permission to continue with testing.
zone	1826 Started AY Submersible pump
chiller	1830 Started C Farm Submersible pump
m.	1833 Received tank 241-C 106 leak detected (LDA 1368A)
arm	1834 Shutdown all pumps AY and C Farm
ing started	1841 Shutdown pumps at C Farm Submersible and Slurry ^{SPS} Booster.
P	1910 Started Submersible pump at C Farm
up	1911 Started booster pump at C Farm
P	1932 Shutdown Submersible and booster pumps (A-1)

TANK	1653 Started AY Submersible pump	008C 008C 008C
1-1367	1659 Started C Farm Submersible pump	1110
JUST	1702 Started Slurry booster pump at C Farm	
pressure	1711 Started Slurry booster pump at AY Farm	
killer	1715 Received Tank 241-C-106 Sluice Pit 06C leak detected (LDA-1368A)	
between	1715 Shut down C-Farm submersible pump and Booster Pump, also AY Farm shut down their submersible and booster pumps.	
PSIG	1717 006 exhauster Flow rate 310, ppm 30.5	
15	1717 HPT's started surveys around cover blocks.	
to	1721 Operator C-1 reset leak detector	
21	1731 30 ppm and steady for 5 minutes out of 006 exhauster	
cess test	1731 HPT's reported 3 MR/HR around 06C sluice pit this is no change from pre-sludging levels.	
if Personnel	LATE ENTRY 1716 Shift mgr notified of leak detector and we were in ARP for proper response.	
of the	1745 Dale Allen gave permission to continue with testing.	
zone	1826 Started AY Submersible pump	
chiller	1830 Started C Farm Submersible pump	
—	1833 Received tank 241-C 106 Leak detected (LDA1368A)	
m.	1834 Shutdown all pumps AY and C Farm	
rm	1841 Shutdown pumps at C Farm Submersible and Slurry ^{SPS} Booster.	
ing started	1910 Started Submersible pump at C Farm	
	1911 Started booster pump at C Farm	
	1932 Shutdown Submersible and booster pumps	
up	1943 Raised wick to upper limit	
		(A-2)

**PROCESS TEST PROCEDURE PHASE II:
WASTE RETRIEVAL SLUICING SYSTEM
EMISSIONS COLLECTION**

Current Modification: A-2

USQ Screening Number: TF-98-1248, Rev 1

Approval Designator: ES

PCA Incorporated: ETF-99-175

POSITION/ORG	DELEGATE	DATE
LNCO/WRSS	<u>C.W. Peake</u>	<u>03/03/99</u>
ENG/TWRS Safety	<u>L.E. Thomas</u>	<u>03/04/99</u>
MGR/WRSS	<u>J.E. Andrews</u>	<u>03/03/99</u>
TWRS Env	<u>T.A. Dillhoff</u>	<u>03/03/99</u>
Cog/WRSS Eng	<u>J.M. Jones</u>	<u>03/03/99</u>
Procedure Writer	<u>W.G. Cox</u>	<u>03/04/99</u>
Approval Authority	<u>K.J. Anderson</u>	<u>03/04/99</u>

Pages Affected	Summary of Change	Reason for Change
Page 1; Title	Modified title to identify this as PHASE II of the process test	Process Test Phase II to collect additional samples. This facilitates operation of the Waste Retrieval Sluicing System.
Page 4; Table of Contents based on heading and section changes	Generated new table of content headings based on changes to sections and applicable heading titles throughout the procedure	
Page 5; Step 1.1	Changed total to volatile throughout the procedure when referring to organic compounds; and Inserted text to emphasize that the intent is to control VOC emissions throughout process test	
Page 5; Step 1.2	Updated supporting JCS Work Package listings	
Page 6; Steps 2.2.1 & 2.2.3	Clarified process engineering and nuclear chemical operator responsibilities	

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	1 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

TANK FARM PLANT OPERATING PROCEDURE**WRSS**

Page 6; Steps 2.2.5 and 2.2.7	Updated supporting JCS Work Package listings	
Page 6; Steps 2.2.8 and 2.3	Updated Reference documents which include supporting JCS work packages, test plans, and sampling analysis plans.	
Page 8; Step 2.4.1	Established new duration limit for phase II of the process test based on WRSS engineering and deleted cog engineer approval (cog is member of JTRG)	
Page 8; Step 2.4.3	Inserted text to emphasize that the intenet is to control VOC emissions throughout process test	
Page 9; Step 3.3	Added Second bullet for notification to ECO for exceeding 50 ppm NOC limit at 241-AZ-702 exhaust stack	
Page 10; Step 3.4	Established new action limits and actions for phase II of the process test based on WRSS engineering and IH recommendations and lessons learned	
Page 11; Step 4.2	Updated performance documents which include supporting JCS work packages, test plans, and sampling analysis plans.	
Page 12; New Step	Inserted prerequisite to contact meterological station for weather forecast	
Page 13; Step 5.1.1, 5.1.3, 5.1.5, & 5.1.6	Updated supporting JCS work package references and procedural work step references due to PCAs to those supporting procedures	
Page 14; Inserted new step prior to step 5.2.1.2	Established new action limit and actions based on WRSS Engineering and IH recommendations and lessons learned	
Page 14; Steps 5.2.1 and 5.2.1.2	Clarified action statements and established new action limits and actions based on WRSS Engineering and IH recommendations and lessons learned	
Page 14; Inserted new step and limits prior to step 5.2.1.3	Established new action limit and actions based on WRSS Engineering and IH recommendations and lessons learned	
Page 14; Step 5.2.1.3	Updated supporting JCS work package references and procedural work step references due to PCAs to those supporting procedures	

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	2 of 23

A4

WORKING COPY

Printed on: Mar 5, 99 8:41 am

TANK FARM PLANT OPERATING PROCEDURE**WRSS**

Page 14; Inserted new steps and notes prior to Step 5.2.1.4	Established new notes and procedural steps based on WRSS Engineering and IH recommendations and lessons learned	
Page 14; Step 5.2.1.4	Added secondary procedure step for recording operation time and VOCs ppm	
Page 14; Inserted new steps after step 5.2.1.4	Added option to control recirculation heater operation	
Page 15; Inserted New section prior to 5.3	Inserted new section providing instructions for stabilizing volatile organic emissions	
Pages 16 and 17; Sections 5.3 and 5.4	Established new action limits and actions for phase II of the process test based on WRSS engineering and IH recommendations and lessons learned and inserted notes as necessary for clarification	
Pages 19 through 21	Modified Table 1, Modified Table 2, Added Data Sheet 1, and Added Data Sheet 2 to facilitate operations during PHASE II of the process test and make them consistent with newly established limits and modes of operation	

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	3 of 23

TABLE OF CONTENTS

PAGE

1.0	PURPOSE AND SCOPE	5
1.1	PURPOSE	5
1.2	SCOPE	5
2.0	INFORMATION	5
2.1	TERMS AND DEFINITIONS	5
2.2	RESPONSIBILITIES	6
2.3	REFERENCES	7
2.4	GENERAL INFORMATION	8
2.5	RECORDS	8
3.0	PRECAUTIONS AND LIMITATIONS	8
3.1	PERSONNEL SAFETY	8
3.2	RADIATION AND CONTAMINATION CONTROL	9
3.3	ENVIRONMENTAL COMPLIANCE	9
3.4	LIMITS	9
4.0	PREREQUISITES	11
4.1	SPECIAL TOOLS, EQUIPMENT AND SUPPLIES	11
4.2	PERFORMANCE DOCUMENTS	11
4.3	CONDITIONS AND ACTIONS	12
5.0	PROCEDURE	13
5.1	WASTE RETRIEVAL SLUICING SYSTEM READINESS	13
5.2	WASTE RETRIEVAL SLUICING SYSTEM OPERATIONS AND EMISSIONS COLLECTION	14
5.3	STABILIZE VOLATILE ORGANIC EMISSIONS	16
5.4	EMERGENCY SHUTDOWN	17
5.5	ROUTINE SHUTDOWN	18
	TABLE 1 - PROCESS TEST SLUICING PARAMETERS FOR CONTROLLED AGITATION AREA DETERMINATION	19
	TABLE 2 - PROCESS TEST SLUICING PARAMETERS FOR ALL PUMPS	19
	DATA SHEET 1 - PROCESS TEST SLUICING PARAMETERS FOR CONTROLLED AGITATION AREA DETERMINATION	20
	DATA SHEET 2 - 296-C-006 EXHAUST STACK FLOW RATE	21
	PROCEDURE HISTORY SIGNATURE SHEET	22

WORKING COPY

Printed on: Mar 5, 99 8:41 am

1.0 PURPOSE AND SCOPE

1.1 PURPOSE

This procedure provides guidance during a process test in which Volatile Organic Compounds levels will be increased in the 296-C-006 ventilation system effluent. The Waste Retrieval Sluicing System will be operated in a controlled manner to achieve increased levels of Volatile Organic Compounds. Control of the Volatile Organic Compound levels will be controlled throughout this process test evolution via several methods as dictated in this procedure. These methods include operating the Waste Retrieval Sluicing System within tighter parameters than those identified for normal sluicing operations, receiving constant feedback from Waste Retrieval Sluicing System Process Engineering on Volatile Organic Compound trend data, and stabilizing the Volatile Organic Compound levels via aiming the sluicer nozzle to a fixed point, reducing the speed of the P-0622 booster pump, etc.

1.2 SCOPE

This governing process test procedure and supporting routine operating procedures TO-320-005 and TO-320-006 are performed in conjunction to control and perform Waste Retrieval Sluicing System operations and Volatile Organic Compound sampling activities at the exhaust stacks associated with tanks 241-C-106 and tank 241-AY-102. TO-320-005 coordinates interaction between Waste Retrieval Sluicing System Process Engineering and Waste Retrieval Sluicing System Operations to ensure and document performance of major pre-requisite activities such as completion of the Batch Control Record, start-up of required support systems, and removal of administrative locks on the Waste Retrieval Sluicing System pumps. Once these items are complete the user is directed to specific sections of operating procedure TO-320-006 to perform the actual system operation. Waste Retrieval Vapor Sampling activities will be performed in accordance with Job Control System Work Packages ES-99-00053, ES-99-00054, ES-99-00055, 2E-99-00143 and 2E-99-00144, at prescribed locations and intervals. Upon completion of the process test, or shutdown for any reason, the user is returned to procedure TO-320-005 and this test procedure to perform specific post process test activities such as reinstallation of administrative locks and data collection and evaluation.

2.0 INFORMATION

2.1 TERMS AND DEFINITIONS

Volatile Organic Compound - As used in this procedure means a measure of the total concentration of airborne organic (carbon based) compounds being released by agitation of tank waste during Waste Retrieval Sluicing System operation.

Type	Document No	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	5 of 23

2.2 RESPONSIBILITIES

2.2.1 Process Engineering:

- Responsible for providing process engineering support to Waste Retrieval Sluicing System operations as identified in procedures TO-320-005, TO-320-006, and this procedure.

2.2.2 Waste Retrieval Sluicing System Operations Engineer:

- Certified Operations Engineer will act as the Test Director and is responsible for start-up and supervision of all field activities, ensuring and documenting that prerequisite conditions are met, and coordinating activities among the various organizations as identified in this test procedure and procedures TO-320-005 and TO-320-006.

2.2.3 Nuclear Chemical Operators:

- Responsible for verification, documentation, and performance of process test activities as described in procedures TO-320-005, TO-320-006, and this procedure.

2.2.4 Health Physics Technicians:

- Responsible for performing pre-established radiological surveys and recommending radiological controls and actions to the Test Director as described in procedures TO-320-005 and TO-320-006.

2.2.5 Industrial Hygiene Technicians:

- Responsible for performing pre-established stack, area, and personal sampling during the process test as described in Job Control System Work Packages ES-99-00054, ES-99-00055, 2E-99-00143 and 2E-99-00144. Additional sampling will be performed as directed by the Industrial Hygienist.

2.2.6 Industrial Hygienist:

- Responsible for providing Industrial Hygiene support to Waste Retrieval Sluicing System operations as identified in the TANK FARM HEALTH AND SAFETY PLAN, HNF-WM-SD-HSP-002.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	6 of 23

2.2 RESPONSIBILITIES (Cont.)

2.2.7 Characterization Project Operations:

- Responsible for the installation of sampling tubes at 296-C-006 stack as described in Job Control System Work Package ES-99-00053 and collection of pre-established SUMMA canister and particulate filter samples at the 296-C-006 and 241-AZ-702 stacks during the process test as described in Job Control Work System Work Packages ES-99-00054 and ES-99-00055.

2.2.8 Special Analytical Support:

- Responsible for the collection of pre-established Triple Sorbent Trap, Sorbent Tube Train, and Polyurethane Foam samples during the process test as described in Job Control System Work Package 2E-99-143.

2.2.9 Waste Retrieval Sluicing System Cognizant Engineers:

- The Cognizant Engineer is responsible for providing technical assistance to Operations management and the Test Director throughout the performance of this process test.

2.2.10 Environmental Compliance Officer:

- The Environmental Compliance Officer is responsible for interfacing between State of Washington regulators and operations.

2.3 REFERENCES

- HNF-4034, Rev. 0, Waste Retrieval Sluicing System Emissions Collection Phase II
- HNF-4030, Waste Retrieval Sluicing System Vapor Sampling and Analysis Plan for Evaluation of Organic Emissions
- TO-320-005, WRSS Start-up and Process Control
- TO-320-006, TK-241-C-106 Waste Retrieval Sluicing System Sluicing Operations
- Job Control System Work Package ES-99-00053, Installation of the Sampling Tubes in the Stack at C-106
- Job Control System Work Package ES-99-00054, Vapor Sampling at AZ-702 Ventilation System
- Job Control System Work Package ES-99-00055, Vapor Sampling at C-106
- Job Control System Work Package 2E-99-00143, 296-C-006 TOC/VOC w/FID & OVM
- Job Control System Work Package 2E-99-00144, 241-AZ-702 Monitor VOC at AY/AZ Exh w/OVM

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	7 of 23

2.4 GENERAL INFORMATION

- 2.4.1 The process test is not to exceed a period of approximately 20 hours. If extension is requested, Joint Test Review Group approval must be obtained.
- 2.4.2 During the actual process test activities, operators and support crews must maintain a constant awareness of many parameters to prevent potential equipment damage and violation of associated Limiting Conditions of Operation, Technical Safety Requirements, and the analyzed safety envelope for the Waste Retrieval Sluicing System.
- 2.4.3 Control of the Volatile Organic Compound levels will be controlled throughout this process test evolution via several methods as dictated in this procedure. These methods include operating the Waste Retrieval Sluicing System within tighter parameters than those identified for normal sluicing operations, receiving constant feedback from Waste Retrieval Sluicing System Process Engineering on Volatile Organic Compound trend data, and stabilizing the Volatile Organic Compound levels via aiming the sluicer nozzle to a fixed point, reducing the speed of the P-0622 booster pump, etc.

2.5 RECORDS

- 2.5.1 The completed Working Copy of this process test procedure (including data sheets), T0-320-005, T0-320-006, and supporting sampling Job Control System work packages will be kept as permanent records.

3.0 PRECAUTIONS AND LIMITATIONS

3.1 PERSONNEL SAFETY

The precautions and limitations as they pertain to personnel safety are identified in pre-approved procedures T0-320-005 and T0-320-006 and supporting Job Control system sampling work packages. In addition to those requirements listed in the referenced procedures, the following are applicable:

WARNING - Operation of the Waste Retrieval Sluicing System may create potentially elevated levels of volatile organic compounds in the 296-C-006 ventilation system effluent. Appropriate breathing air controls and actions will be directed by Industrial Hygiene for worker safety.

WARNING - Personnel must take cover or don self contained breathing apparatus if they must leave the M0-211 trailer while it is downwind of the 296-C-006 stack.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	8 of 23

3.2 RADIATION AND CONTAMINATION CONTROL

The precautions and limitations as they pertain to radiation and contamination control are identified in pre-approved procedures TO-320-005 and TO-320-006 and supporting Job Control System sampling work packages. There are no additional radiation and contamination controls associated with this process test outside those already identified in the referenced procedures.

3.3 ENVIRONMENTAL COMPLIANCE

The precaution and limitations as they pertain to environmental compliance control are identified in pre-approved procedures TO-320-005 and TO-320-006. In addition to those requirements listed in the referenced procedures, the following is applicable:

- Environmental Operations Compliance must be notified in the event that volatile organic compound concentrations measured at the 296-C-006 Exhaust Stack exceeds 500 ppm as described in meeting minutes (REQUEST FOR ECOLOGY CONCURRENCE ON DRAFT STRATEGY/PATH FORWARD TO ADDRESS CONCERNS REGARDING ORGANIC EMISSIONS FROM C-106 SLUICING ACTIVITIES, December 3, 1998) approved by The Washington State Department of Ecology.
- Environmental Operations Compliance must be notified in the event that Volatile Organic Compound concentrations measured at the 241-AZ-702 exhaust stack exceeds 50 ppm as described in the Notice of Construction for that facility.

3.4 LIMITS

Limits as they pertain to Operational and Authorization Basis controls and requirements are identified in pre-approved procedures TO-320-005 and TO-320-006 and supporting Job Control System sampling work packages. In addition to those requirements listed in the referenced procedures, the following limits established for stabilizing the Volatile Organic Compound emissions from tank 241-C-106:

- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 300 ppm (3-minute average).

The following limits are established for routine shutdown of Waste Retrieval Sluicing System:

- Volatile Organic Compound concentrations measured by Organic Vapor Monitor at the 241-AZ-702 stack exceed 50 ppm (3-minute average).
- Process Test Duration Time of 20 hours (run time) is complete.
- Discretion of the Test Director.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	9 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

3.4 LIMITS (CONT)

NOTE - Non-essential personnel are identified as those persons not responsible for safe-mode shutdown and restoration of the Waste Retrieval Sluicing System as defined by Operations Management.

The following limit is established for emergency shutdown of the Waste Retrieval Sluicing System and evacuation of all non-essential personnel in C Farm to the staging area at the Fluor Daniel Northwest All-Trades trailer/lunch room on Buffalo Avenue to await further instructions:

- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 400 ppm (3-minute average).

NOTE - Upon termination of the Process Test, an evaluation and approval from the Joint Test Review Group is required for restart of the Process Test.

The following limit is established for emergency shutdown of the Waste Retrieval Sluicing System, termination of the Process Test, and evacuation of all personnel in C Farm to the staging area at the Fluor Daniel Northwest All-Trades trailer/lunch room on Buffalo Avenue to await further instructions:

- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 500 ppm (3-minute average).

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	10 of 23

A12

WORKING COPY

Printed on: Mar 5, 99 8:41 am

4.0 PREREQUISITES

4.1 SPECIAL TOOLS, EQUIPMENT AND SUPPLIES

Special tools, equipment, and supplies are identified in pre-approved procedures T0-320-005 and T0-320-006 and supporting sampling work packages.

4.2 PERFORMANCE DOCUMENTS

The following procedures and work packages will be needed to perform this procedure:

- T0-320-005; WRSS STARTUP AND PROCESS CONTROL
- T0-320-006, TK-241-C-106 Waste Retrieval Sluicing System Sluicing Operations
- Job Control System Work Package ES-99-00053, Installation of the Sampling Tubes in the Stack at C-106
- Job Control System Work Package ES-99-00054, Vapor Sampling at AZ-702 Ventilation System
- Job Control System Work Package ES-99-00055, Vapor Sampling at C-106
- Job Control System Work Package 2E-99-00143, 296-C-006 TOC/VOC w/FID & OVM
- Job Control System Work Package 2E-99-00144, 241-AZ-702 Monitor VOC at AY/AZ Exh w/OVM

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	11 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

4.3 CONDITIONS AND ACTIONS

The following conditions and actions must be completed prior to performing this procedure:

4.3.1 Sampling equipment and support structures are installed per Job Control System Work Package ES-99-00053, Installation of the Sampling Tubes in the Stack at C-106.

4.3.2 Obtain 8-hour forecast from Hanford Meteorological Station regarding wind direction, wind speed, atmospheric stability, etc., and discuss findings with Waste Retrieval Sluicing System Management.

4.3.3 Receipt of approval from Waste Retrieval Sluicing System Operations Engineer, Double Shell Tank Shift Manager, and Joint Test Review Group to proceed with readiness activities and process test.

/ 3-7-99
Test Director Signature Date

4.3.4 Conduct a PRE-JOB SAFETY MEETING with all personnel involved in performance of this process test.

- All work will be performed under Radiation Work Permit E-1116 or the specific Radiation Work Permit referenced in the sampling Work Package.

4.3.5 Performance of T0-320-005 through Step 5.2.1.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	12 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

5.0 PROCEDURE**5.1 WASTE RETRIEVAL SLUICING SYSTEM READINESS**

NOTE - Steps 5.1.1 through 5.1.5 of this procedure may be performed concurrently to facilitate operations.

- 5.1.1 **ENSURE** communications are **ESTABLISHED AND MAINTAINED** between MO-211, 241-AY-51, and remote vapor sampling crews.
- 5.1.2 **ENSURE** all C Farm change trailers (lower, middle, and upper) are unlocked to allow egress from the C Farm.
- 5.1.3 **ENSURE** baseline vapor sampling activities have commenced in accordance with Job Control System Work Packages ES-99-00054, ES-99-00055, 2E-99-00143, and 2E-99-00144.
- 5.1.4 **ENSURE** safety barricades are erected to prevent personnel not associated with the Process Test from entering C Farm process test area defined by the Double-Shell Tank Shift Manager and Test Director:

At a minimum barricades will be established at:

- Approximately 50 feet east of the intersection of Seventh and Eighth Streets on Eighth Street
 - Approximately 50 feet west of the intersection of Eighth Street and Canton Avenue on Eighth Street
 - Approximately 50 feet west of the intersection of the dirt road north of AN Farm and Canton Avenue on the dirt road
 - Approximately 50 feet north of the intersection of Seventh Street and Buffalo Avenue on Buffalo Avenue.
- 5.1.5 **PERFORM** TO-320-006 through Section 5.1 AND Section 5.4 through Step 5.4.19, **AND RETURN** to step 5.1.6 of this procedure.
 - 5.1.6 **ENSURE** baseline vapor sampling activities have been completed in accordance with Job Control System Work Packages ES-99-00054, ES-99-00055, 2E-99-00143, and 2E-99-00144 prior to the start of the Waste Retrieval Sluicing System.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	13 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

5.2 WASTE RETRIEVAL SLUICING SYSTEM OPERATIONS AND EMISSIONS COLLECTION**WARNING**

Operation of the Waste Retrieval Sluicing System may result in potentially elevated levels of Volatile Organic Compounds in the 296-C-006 ventilation system effluent. Appropriate breathing air controls and actions will be directed by Industrial Hygiene for worker safety.

5.2.1 **COMPLETE** T0-320-006, Sections 5.4 and 5.5 as directed by the Test Director with the following considerations:

5.2.1.1 **IF** M0-211 is downwind of stack (indicated by wind socks), **SHUT OFF** trailer ventilation and remain inside.

5.2.1.2 **IN ADDITION** to the conditions listed in T0-320-006, Section 5.4, **IF** any of the following conditions occur, **STABILIZE** Volatile Organic Compound emissions from tank 241-C-106 in accordance with Section 5.3 of this procedure:

- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 300 ppm (3-minute average).

5.2.1.3 **IN ADDITION** to the conditions listed in T0-320-006, Section 5.4, **IF** any of the following conditions occur, **PROCEED** to Section 5.5 of this procedure to perform routine shutdown of the Waste Retrieval Sluicing System:

- Volatile Organic Compound concentrations measured by Organic Vapor Monitor at the 241-AZ-702 exceed 50 ppm (3-minute average).
- Process Test Duration Time of 20 hours (run time) is complete. Start of the process test is defined as start of the 241-AY-102 Immersible Pump P-0621 (e.g., agitation of 241-C-106 waste).
- Discretion of the Test Director.

5.2.1.4 **IN ADDITION** to the conditions listed in T0-320-006, Section 5.4, **IF** any of the following conditions occur, **PROCEED** to Section 5.4 of this procedure to perform emergency shutdown of the Waste Retrieval Sluicing System:

- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 400 ppm (3-minute average).
- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 500 ppm (3-minute average).

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	14 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

5.2 WASTE RETRIEVAL SLUICING SYSTEM OPERATIONS AND EMISSIONS COLLECTION (CONT)

- 5.2.1.5 **REQUEST** process test vapor monitoring and sampling activities commence in accordance with Job Control System Work Packages ES-99-00054, ES-99-00055, 2E-99-00143 and 2E-99-00144.
- 5.2.1.6 **REQUEST** Waste Retrieval Sluicing System Process Engineering to evaluate relationship of Volatile Organic Compound emissions and duration of agitation at the specific locations (e.g., plot and trend Volatile Organic Compound emissions versus time to determine rate of increase associated with each area) and provide feedback to control Volatile Organic Compound emissions release throughout this evolution.
- 5.2.1.7 **RECORD** 296-C-006 Exhaust Stack Flow FI-13627B AND TIME of reading on DATA SHEET 2 approximately every 10 minutes during emissions collection.
- 5.2.1.8 **ADJUST** speed of Sluice Booster Pump P-0622 per TO-320-006, Section 5.4 as necessary to further control agitation of the waste surface as directed by the Test Director.
- NOTE -** The sluicing guide parameters presented in Table 1 and Table 2 are only applicable for MANUAL and FIXED POINT sluicer nozzle operation. If sufficient waste agitation is not achieved in MANUAL or FIXED POINT operation, the sluicer nozzle may be operated in AUTOMATIC per TO-320-006, Section 5.8 as directed by the Test Director, while still maintaining control of Volatile Organics Compound emissions.
- 5.2.1.9 **OPERATE** Waste Retrieval Sluicing System per TO-320-006, Section 5.5 as directed by the Test Director in accordance with the sluicing guide parameters identified in Table 1 **AND**
- RECORD** Operation Time and Volatile Organic Compound Emissions at the end of each agitation period for Controlled Agitation Area Determination on DATA SHEET 1.
- 5.2.1.10 **OPERATE** Waste Retrieval Sluicing System per TO-320-006, Section 5.5 as directed by the Test Director in accordance with the sluicing guide parameters identified in Table 2.
- NOTE -** Operation of heating coil HC-1361 should be controlled towards the end of the process test, provided time allows, to determine its effect on Volatile Organic Compound emissions and visibility in the tank.
- 5.2.1.11 **ENSURE** heating coil HC-1361 is **OFF** per TO-320-009, Section 5.3 as directed by the Test Director.
- 5.2.1.12 **ENSURE** heating coil HC-1361 is **ON** per TO-320-009, Section 5.3 as directed by the Test Director.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	15 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

5.3 STABILIZE VOLATILE ORGANIC EMISSIONS**WARNING**

Operation of the Waste Retrieval Sluicing System may result in potentially elevated levels of Volatile Organic Compounds in the 296-C-006 ventilation system effluent. Thus, waste agitation should be controlled and stabilized if necessary.

5.3.1 **OPERATE** sluicer as required per TO-320-006, Section 5.6, 5.7, AND 5.8 to STABILIZE Volatile Organic Compound emissions from tank 241-C-106 using one or more of the following modes of operations as directed by the Test Director.

- **REDUCE** rate of sweep action of the sluice nozzle per TO-320-006, Section 5.6 OR 5.8 to further control agitation of the waste surface as directed by the Test Director.
- **OPERATE** sluicer as required per TO-320-006, Section 5.7 to position the sluicer nozzle to the fixed point area yielding least amount of Volatile Organic Compound emissions as directed by the Test Director (Reference Data Sheet 1 and Waste Retrieval Sluicing System Process Engineering Evaluation).
- **ADJUST** speed of Sluice Booster Pump P-0622 per TO-320-006, Section 5.11 to further control agitation of the waste surface as directed by the Test Director.
- **SHUTOFF** Sluice Booster Pump P-0622 per TO-320-006, Section 5.4 to further control agitation of the waste surface as directed by the Test Director.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	16 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

5.4 EMERGENCY SHUTDOWN

NOTE - Waste Retrieval Sluicing Systems may be restarted per TO-320-006, Section 5.13 if the volatile organic compound concentrations at the 296-C-006 stack is below 350 ppm WITHOUT exceeding 500 ppm (60-minute average) AND the concentration at 241-AZ-702 stack has NOT exceeded 50 ppm AND approval for restart is received from the Joint Test Review Group.

WARNING

Personnel must don self contained breathing apparatus if they must leave the M0-211 trailer while it is downwind of the 296-C-006 stack.

- 5.4.1 **PERFORM** TO-320-006, Section 5.12 **AND EVACUATE** all NON-ESSENTIAL personnel from C FARM to the staging area at the Fluor Daniel Northwest All-Trades trailer/lunch room on Buffalo Avenue to await further instructions, **IF** the following condition exists:
- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 400 ppm (3-minute average).
- 5.4.1.1 **VAPOR** sampling activities may **RESUME** after volatile organic compound concentrations as measured by Flame Ionization Detector at the 296-C-006 Exhaust Stack drop below 400 ppm.
- 5.4.2 **PERFORM** TO-320-006, Section 5.12 **AND EVACUATE** ALL personnel from C FARM to the staging area at the Fluor Daniel Northwest All-Trades trailer/lunch room on Buffalo Avenue to await further instructions, **IF** the following condition exists:
- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 500 ppm (3-minute average).

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	17 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

5.5 ROUTINE SHUTDOWN

NOTE - Waste Retrieval Sluicing Systems may be restarted per TO-320-006, Section 5.13 if the volatile organic compound concentrations at the 296-C-006 stack is below 350 ppm WITHOUT exceeding 500 ppm (60-minute average) AND the concentration at 241-AZ-702 stack has NOT exceeded 50 ppm.

5.5.1 **PERFORM** TO-320-006, Section 5.13, **IF** any of the following conditions exist:

- Volatile Organic Compound concentrations measured by Organic Vapor Monitor at the 241-AZ-702 stack exceed 50 ppm (3-minute average).
- Process test vapor monitoring and sampling activities have been completed in accordance with Job Control System Work Packages ES-99-00054, ES-99-00055, 2E-99-00143, and 2E-99-00144.
- Process Test Duration Time of 20 hours (run time) is complete.
- Discretion of the Test Director.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	18 of 23

TABLE 1 - PROCESS TEST SLUICING PARAMETERS FOR CONTROLLED AGITATION AREA DETERMINATION

SLUICE STREAM IMPACT POINT (FEET)	TILT ANGLE (DEGREES)	MAXIMUM PAN ANGLE (DEGREES)	SWEEP PATH	MAXIMUM OPERATION TIME (MINUTES)
0 - 5	0 - 38	+/-2	0 - 1	N/a*
0 - 5	0 - 38	+/-2	0 - 1	30**
20 - 25	70 - 74	+/-5	4 - 5	30**
50 - 60	83 - 86	+/-15	10 - 12	30**

- * SLUICER OPERATED FIXED POINT WITHIN THE DESIGNATED PAN ANGLE WITH THE P-0621 PUMP OPERATING ONLY. WASTE RETRIEVAL SLUICING SYSTEM WILL BE OPERATED IN THIS MODE UNTIL DESIRED LIQUID LEVEL FOR START OF SLUICING PER BATCH CONTROL RECORD IS REACHED
- ** SLUICER OPERATED FIXED POINT WITHIN THE DESIGNATED PAN ANGLE WITH BOTH THE P-0621 PUMP AND P-0622 PUMP OPERATING AT 330 - 350 GPM

TABLE 2 - PROCESS TEST SLUICING PARAMETERS FOR ALL PUMPS

P-1362 BOOSTER PUMP RPM	SLUICE STREAM IMPACT POINT (FEET)	TILT ANGLE (DEGREES)	MAXIMUM PAN ANGLE* (DEGREES)	SWEEP PATH
1624	50 - 55	83 - 84	+/-22	10 - 11
1624	45 - 50	82 - 83	+/-30	9 - 10
1624	40 - 45	81 - 82	+/-36	8 - 9
1624	35 - 40	79 - 81	+/-42	7 - 8
1624	30 - 35	77 - 79	+/-47	6 - 7
1624	25 - 30	74 - 77	+/-53	5 - 6
1624	20 - 25	70 - 74	+/-57	4 - 5
1624	15 - 20	65 - 70	+/-62	3 - 4
1624	10 - 15	55 - 65	+/-67	2 - 3
1624	5 - 10	38 - 55	+/-71	1 - 2
1624	0 - 5	0 - 38	+/-76	0 - 1

- * SLUICER OPERATED FIXED POINT OR MANUAL WITHIN THE DESIGNATED PAN ANGLE AS DIRECTED BY THE TEST DIRECTOR

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	19 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

DATA SHEET 1 - PROCESS TEST SLUICING PARAMETERS FOR CONTROLLED AGITATION AREA DETERMINATION

SLUICE STREAM IMPACT POINT (FEET)	TILT ANGLE* (DEGREES)	PAN ANGLE* (DEGREES)	SWEEP PATH	OPERATION TIME* (MINUTES)	VOLATILE ORGANIC COMPOUND EMISSIONS (PPM)
0 - 5	1.10	.65	0 - 1	GAP 3-2-99 15 29	5.2
0 - 5	1.10	.65	0 - 1	30	11.6
20 - 25	73.29	.58	4 - 5	30	25.6
50 - 60	83.53	13.66	10 - 12	30	43.4

*MAXIMUM TILT ANGLE, PAN ANGLE, AND OPERATION TIMES ARE IDENTIFIED IN TABLE 1 FOR EACH SWEEP MODE

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	20 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

DATA SHEET 2 - 296-C-006 EXHAUST STACK FLOW RATE

TIME (APPROXIMATELY EVERY 10 MINUTES DURING EMISSIONS COLLECTION)	FI-13627B Exh Stack Flow (SCFM)	RANGE (SCFM)	LIMIT* (SCFM)
1334	350.0	200 - 360	360
1344	327.4	200 - 360	360
1354	325.0	200 - 360	360
1404	360.0	200 - 360	360
1414	360.0	200 - 360	360
1424	320.0	200 - 360	360
1435	360.0	200 - 360	360
1445	322.0	200 - 360	360
1455	334.9	200 - 360	360
1505	345.0	200 - 360	360
1515	329.0	200 - 360	360
1525	326.9	200 - 360	360
1535	360.0	200 - 360	360
1545	345.0	200 - 360	360
1555	353.0	200 - 360	360
1605	350.0	200 - 360	360
1615	350.0	200 - 360	360
1625	350.8	200 - 360	360
1635	340.0	200 - 360	360
1645	350.0	200 - 360	360
1655	330.0	200 - 360	360
1705	350.0	200 - 360	360
1715	352.0	200 - 360	360
1725	340.0	200 - 360	360
1735	337.4	200 - 360	360
1745	354.0	200 - 360	360
1755	345.0	200 - 360	360

* Notice of Construction Limit, NOC DOE/RL-95-45, "Radioactive Air Emissions
Notice Of Construction Project W-320, Tank 241-C-106 Sluicing"

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	21 of 23

WORKING COPY

Printed on: Mar 5, 99 8:41 am

DATA SHEET 2 - 296-C-006 EXHAUST STACK FLOW RATE

TIME (APPROXIMATELY EVERY 10 MINUTES DURING EMISSIONS COLLECTION)	FI-13627B Exh Stack Flow (SCFM)	RANGE (SCFM)	LIMIT* (SCFM)
3-7-99 1805	340.0	200 - 360	360
1815	337.0	200 - 360	360
1825	350.0	200 - 360	360
1835	335.0	200 - 360	360
1845	345.0	200 - 360	360
1855	330.0	200 - 360	360
1905	354.0	200 - 360	360
1915	341.7	200 - 360	360
1925	336.8	200 - 360	360
1935	339.0	200 - 360	360
1945	345.0	200 - 360	360
1955	330.0	200 - 360	360
2005	354.0	200 - 360	360
2015	340.0	200 - 360	360
2025	350.0	200 - 360	360
2035	340.0	200 - 360	360
2045	345.0	200 - 360	360
2055	350.1	200 - 360	360
		200 - 360	360
		200 - 360	360
		200 - 360	360
		200 - 360	360
		200 - 360	360
		200 - 360	360
		200 - 360	360
		200 - 360	360
		200 - 360	360
		200 - 360	360

* Notice of Construction Limit, NOC DOE/RL-95-45, "Radioactive Air Emissions
Notice Of Construction Project W-320, Tank 241-C-106 Sluicing"

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	21 of 23

PROCEDURE HISTORY SIGNATURE SHEET

PCA Incorporated:		NEW	ESQ
Procedure Signatures for		TYPE OF CHANGE	REVIEW DESIGNATOR
USQ Screening Number: TF-98-1248, Rev 0			
POSITION/ORG	DELEGATE	DATE	
NCO/DST	<u>T.A. Pile</u>	<u>12/12/98</u>	
QA	<u>W.L. Adams</u>	<u>12/10/98</u>	
Nuclear Safety	<u>L.E. Thomas</u>	<u>12/10/98</u>	
Industrial Hygiene	<u>K.M. Bowen</u>	<u>12/13/98</u>	
WRSS OE	<u>J.E. Andrews</u>	<u>12/13/98</u>	
Rad Control	<u>J. Pieper</u>	<u>12/10/98</u>	
Env Engineer	<u>G.M. Crummel</u>	<u>12/13/98</u>	
Cog Engr	<u>J.M. Jones</u>	<u>12/13/98</u>	
Procedure Writer	<u>W.G. Cox</u>	<u>12/13/98</u>	
Approval Authority	<u>T.J. Kelley</u>	<u>12/13/98</u>	
Pages Affected	Summary of Change	Reason for Change	
All	New process test procedure.	For sampling total organics at C-106.	

WORKING COPY

Printed on: Mar 5, 99 8:41 am

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Current Modification: A-1

USQ Screening Number: TF-96-390, Rev 0

Approval Designator: N/A

PCA Incorporated: ETF-98-858

POSITION/ORG	DELEGATE	DATE
NPO	<u>S. Stamper</u>	<u>12/14/98</u>
Mgr/Retrieval	<u>K.J. Anderson</u>	<u>12/14/98</u>
Engineer	<u>J.M. Jones</u>	<u>12/14/98</u>
Acceptance Review	<u>B.E. Raymond</u>	<u>12/15/98</u>
Approval Authority	<u>K.J. Anderson</u>	<u>12/14/98</u>

Justification: Engineering Request/Project Support

Summary of Changes: Page 3, 1.2, Deleted JCS work package number.
 Page 4, 2.2.5, 2.2.7, Added JCS work package number, clarified CPO responsibilities.
 Page 5, 2.2.8, 2.3, Deleted JCS work package numbers, placed correct work package title in procedure.
 Page 9, 4.2, Corrected Title of JCA work package, deleted JCS work package number.
 Page 10, 4.3.3, Added reference to use of specific sampling.
 Page 11, 5.1.2, 5.1.3, 5.1.6, Corrected misspelling, deleted JCS work package numbers.
 Page 12, 5.2.1.3, Deleted JCS work package number.
 Page 13, 5.4.1, Deleted JCS work package number.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-2	03/04/98	23 of 23

172

3/7/99 Cont

1025 - Into entry Breakers on in 241-Ay-51
@ 10:15-

13:53

1032 - Completed sect. 5.1 of TO-320-006

1355

1104 - Opt enable alarm @ DABS. All
alarms assoc with flow rate
for FI-0623A for prep of sluicing

13:58

1402

1118 Received the Ser. air & water alarm

1405

1152 - mo 211 opt lowering Winch in the
Waste

1408

1413

1204 - MO-20²¹⁴ 211 Opt raising Enkef
opt notified TMASS opt.

14:18

1230 - Weather Station called for update

1423

Daylight - Calm (5-15 mph) from S. E.

Night - calm (5-15 mph) from N. W.

1254 Sampling crew starting baseline
on the stack.

1427

1313 - Received the Ser. air and water
C-1 opt to check.

1429

14:30

1318 - The Baseline for stack 6.5 ppm.

1320 - Late entry starting level for
106-C 75.48, Ay-102 169.42

14:33

1324 - ~~Enkef~~ ²¹⁴ 3/1/99 MO-211 instructed Ay
farm opt to start pumps. Pump
started from Ay 102 → 106-C Transfer

14:38

14:44

1328 - Received waste from Ay 102. Stack
reading for sampling @ stack 5ppm

1448

1454

13:32 Stack reading 16 ppm. Late entry
Sluice nozzle ²¹⁴ started @ 80° opt
reposition @ 0°

1500

1503

1334 Stack reading 14 ppm

13:39 T.D. requested pan & tilt post.

1505

1508

T. 1.1, P=.65, Stack reading 5.3

1513

On 3/7/99 the alarm pump

1518

Cont

(4-51) pump.
 13:53 Stack reading 5.5 ppm
 1355 MO-211 opt raising Booster pump
 speed. to 1620.
 13:58 Stack reading 5.4 ppm
 1402 Off Booster pump started.
 1405 Stack reading 5.8 ppm
 1408 Stack reading 5.8 ppm
 1413 Received the Sea Air & water alarm
 Stack reading 7.4 ppm
 1418 Stack reading 8.4 ppm
 1423 Stack reading 9.0 ppm. IH tech
 disconnecting equip to do a drift
 check.
 1427 IH tech reconnected equip to
 stack.
 1429 Stack reading 11 ppm
 14:32 Stack reading 11.6 ppm. MO-211
 opt going to pos # 2 on the
 sluice nozzle.
 14:33 Sluice nozzle @ tilt 10 pan 199
 pan .58, tilt 73.29. Camera pos.
 tilt @ 101 pan 199.
 14:38 Stack reading 14.5 ppm
 14:41 Stack reading 17.0 ppm
 1448 Stack reading 19.0 ppm
 1454 Stack reading 21.2 ppm
 1500 Stack reading 23.1 ppm
 1503 Moving to pos #3 on the sluice nozzle.
 Sluice nozzle pan at 13.84, tilt 83.53
 1505 Stack reading 25.6 ppm
 1508 Stack reading 28.1
 1513 Stack reading 31.3
 1518

174

Cont 3-7-99

1531	I H tech reconnected stack test equip.	1718	S
1535	MO-211 Doing sweep path 10 to 11 in man. Waiting for stack reading	1720	C
	Stack reading 1.6 ppm. PID 59.7	1727	C
1547	Stack reading 43.4 ppm Opt starting Sweep path 10 to 11	1728	S
		1734	C
1553	Stack reading 46.3 ppm	1735	S
1559	Stack reading 48.9 ppm	1739	C
1601	Stack reading 50.0 ppm		S
1608	Stack reading 53.3 ppm		S
1612	Changing Sweep path to 9 to 10	1743	C
1613	Stack reading 55.0 ppm	1744	S
1618	Stack reading 58.6 ppm	1747	C
1622	I H tech loss reading on the FID replacing equip	1749	S
1624	I H tech getting reading again @ 60.8 ppm	1753	S
1630	Stack reading 60.3 ppm, PID 84.8	1756	S
1633	Stack reading 62.3 ppm	1758	S
1634	Changing sweep path 8 to 9 tilt pos 81.5	1801	S
1638	Stack reading 65.3 ppm	1807	S
1643	Stack reading 67.7 ppm	1811	S
1644	Changing sweep path to 7-8	1815	S
1648	Stack reading 72.7 ppm	1823	S
1651	Changing sweep path to 6-7 tilt pos 77.14		OG
1653	Stack reading 78.0 ppm	1828	P
1657	Changing sweep path to 5-6 tilt pos 75.3	1829	S
1658	Stack reading 3/7/99	1831	S
1708	Gate entry - 1704 stack reading 86.0 ppm	1835	S
	PID 110 PID - 1706 stack reading 96.0 ppm	1844	S
1708	Stack reading 97.3 ppm	1849	S
	4h 4-5 1704 nms 72.2	1854	S
		1859	S
		1865	S

17 1718 Stack reading 112 ppm
1720 Changing sweep path 2 to 3 tilt 57.04
1727 Changing sweep path ~~to~~^{pa} 1-2 tilt 39.90
1728 Stack reading 124 ppm
1734 Changing sweep path ~~to~~^{to} 101 and tilt 4.99
1735 FID is reading 135 ppm
1739 Changing sweep path 1-2 tilt pos. 39.90
Stack reading 139 ppm disconnecting
equip for cal.
1743 Changing sweep path 2-3 tilt pos. 55.98
1744 Stack reading 148.0 ppm
1747 Changing sweep path 3-4 tilt pos. 65.28
1749 Stack reading 162.0 ppm
1753 Stack reading 165.0 ppm. Changing
FID sweep path 4 to 5 tilt pos. 71.76
1756 Stack reading 170 ppm
0.8 ppm 1756 Stack reading 162.0 ppm
1758 Stack reading 175.0 ppm
1801 Stack reading 180.0 ppm
25 81.53 1807 Stack reading 185.0 ppm
1811 Stack reading 190.0 ppm
1815 Stack reading 195.0 ppm
1823 Stack reading 198.0 ppm disconnecting
equip for cal.
1828 Reconnected equip @ Stack
1829 Stack reading 192 ppm
1831 Stack reading 198 ppm
25 75.37 1835 Stack reading at 200 ppm
1844 Stack reading at 202 ppm
86.0 ppm 1849 Stack reading at 203 ppm
96.0 ppm 1854 Stack reading at 204 ppm
1859 Stack reading at 204 ppm
25 72.2 1855 started sweep path 4-5.

176

Cont 3-7-99

1904 Stack reading 205 ppm

1907: Changing sweep path from 5-6 to 6-7 and tilt is 77.85

1909: Stack reading 207 ppm

1910: Hi DP on strainer

1905: Air and Water service trouble alarm in. Sent C-1 operator out to investigate.

1913: Completed sweep path 6-7 going to 7-8 with tilt at 79.88.

1914: Stack reading 206 ppm

1918: Completed sweep path 7-8 going to sweep path 8-9 with tilt at 81.68.

1919: Stack reading 208 ppm.

1924 Stack reading 209 ppm

1928: Started auto sweep @ $+85^{\circ}$ - -85° pan and tilt @ 37.38. Stack reading 212 ppm

1930: Stopped auto sluice.

1934 Stack reading 213 ppm. I H tech disconnecting equip for Cal.

1938: Started sweep path #2 in auto pan -80° - -80° tilt 54.26

1940 Stack equip reconnected and stable reading @ 220 ppm

1941 Stack reading 225 ppm

1943 Stopping auto sluicing. Going back to man. sluicing. Going to sweep path 2-3

1945 Started man sweep pan 2 to 3 and tilt 59.43

1948 Changing sweep path 3 to 4 tilt @ 65.13

1948 Stack reading 228 ppm

cont 3-7-99

- 2007 Stack reading 231 ppm
 2013 Stack reading 232 ppm
 2018 Stack reading 232 ppm
 2023 Shut down ~~pt~~ Boosters and sub.
 pumps requesting Ay to shut
 down pumps.
 2024 Stack reading 229 ppm
 2025 Both pumps down @ Ay.
 2033 Suma Sampling @ 702 AZ is complete
 2038 Stack Reading 221 ppm
 2053 Stack Reading 208 ppm
 2108 stack Reading 192 ppm
 2123 Stack Reading 179 ppm
 2123 Stack Reading PID (152 ppm)

Material balance of -.61

	start	finish	finish
C-106	75.48	73.77	
AY-102	169.42	170.52	

**PROCESS TEST PROCEDURE PHASE III:
WASTE RETRIEVAL SLUICING SYSTEM
EMISSIONS COLLECTION**

Last Full Revision: A-0

Release Date: 12/13/98

USQ Screening Number: TF-98-1248, Rev 0

Approval Designator: ESQ

Current Modification: A-4

USQ Screening Number: TF-98-1201, Rev 1

Approval Designator: N/A

PCA Incorporated: ETF-99-240

POSITION/ORG	DELEGATE	DATE
LNCO/DST	<u>Gregory J. Sullivan</u>	<u>3/26/99</u>
Manager/WRSS	<u>J.E. Andrews</u>	<u>3/26/99</u>
Cog Engineer/WRSS	<u>J.M. Jones</u>	<u>3/25/99</u>
Acceptance Review	<u>L. Ross</u>	<u>3/26/99</u>
Approval Authority	<u>K.J. Anderson</u>	<u>3/26/99</u>

Justification: Tilt angle needed changed to account for a lower operating waste level and make editorial corrections.

Summary of Changes:

Page 2: Changed Table 1 title to read PROCESS TEST SLUICING PARAMETERS FOR MANUAL SLUICING.

Page 17: Changed Table 1 title to read PROCESS TEST SLUICING PARAMETERS FOR MANUAL SLUICING.
Added new table entry for additional sluice stream impact point 55-60 ft.
Modified tilt angle references.

TABLE OF CONTENTS

PAGE

1.0	PURPOSE AND SCOPE	3
1.1	PURPOSE	3
1.2	SCOPE	3
2.0	INFORMATION	3
2.1	TERMS AND DEFINITIONS	3
2.2	RESPONSIBILITIES	4
2.3	REFERENCES	5
2.4	GENERAL INFORMATION	6
2.5	RECORDS	6
3.0	PRECAUTIONS AND LIMITATIONS	6
3.1	PERSONNEL SAFETY	6
3.2	RADIATION AND CONTAMINATION CONTROL	7
3.3	ENVIRONMENTAL COMPLIANCE	7
3.4	LIMITS	7
4.0	PREREQUISITES	9
4.1	SPECIAL TOOLS, EQUIPMENT AND SUPPLIES	9
4.2	PERFORMANCE DOCUMENTS	9
4.3	CONDITIONS AND ACTIONS	10
5.0	PROCEDURE	11
5.1	WASTE RETRIEVAL SLUICING SYSTEM READINESS	11
5.2	WASTE RETRIEVAL SLUICING SYSTEM OPERATIONS AND EMISSIONS COLLECTION	12
5.3	STABILIZE VOLATILE ORGANIC EMISSIONS	14
5.4	EMERGENCY SHUTDOWN	15
5.5	ROUTINE SHUTDOWN	16
	TABLE 1 - PROCESS TEST SLUICING PARAMETERS FOR <u>MANUAL SLUICING</u>	17
	DATA SHEET 1 - 296-C-006 EXHAUST STACK FLOW RATE	18
	PROCEDURE HISTORY SIGNATURE SHEET	19

1.0 PURPOSE AND SCOPE

1.1 PURPOSE

This procedure provides guidance during a process test in which Volatile Organic Compounds levels will be increased in the 296-C-006 ventilation system effluent. The Waste Retrieval Sluicing System will be operated in a controlled manner to achieve increased levels of Volatile Organic Compounds. Control of the Volatile Organic Compound levels will be controlled throughout this process test evolution via several methods as dictated in this procedure. These methods include operating the Waste Retrieval Sluicing System within tighter parameters than those identified for normal sluicing operations, receiving constant feedback from Waste Retrieval Sluicing System Process Engineering on Volatile Organic Compound trend data, and stabilizing the Volatile Organic Compound levels via aiming the sluicer nozzle to a fixed point, reducing the speed of the P-0622 booster pump, etc.

1.2 SCOPE

This governing process test procedure and supporting routine operating procedures TO-320-005 and TO-320-006 are performed in conjunction to control and perform Waste Retrieval Sluicing System operations and Volatile Organic Compound sampling activities at the exhaust stacks associated with tanks 241-C-106 and tank 241-AY-102. TO-320-005 coordinates interaction between Waste Retrieval Sluicing System Process Engineering and Waste Retrieval Sluicing System Operations to ensure and document performance of major pre-requisite activities such as completion of the Batch Control Record, start-up of required support systems, and removal of administrative locks on the Waste Retrieval Sluicing System pumps. Once these items are complete the user is directed to specific sections of operating procedure TO-320-006 to perform the actual system operation. Waste Retrieval Vapor Sampling activities will be performed in accordance with Job Control System Work Packages ES-99-00089, ES-99-00090, 2E-99-00577 and 2E-99-00578, at prescribed locations and intervals. Upon completion of the process test, or shutdown for any reason, the user is returned to procedure TO-320-005 and this test procedure to perform specific post process test activities such as reinstallation of administrative locks and data collection and evaluation.

2.0 INFORMATION

2.1 TERMS AND DEFINITIONS

Volatile Organic Compound - As used in this procedure means a measure of the total concentration of airborne organic (carbon based) compounds being released by agitation of tank waste during Waste Retrieval Sluicing System operation.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	3 of 24

2.2 RESPONSIBILITIES

2.2.1 Process Engineering:

- Responsible for providing process engineering support to Waste Retrieval Sluicing System operations as identified in procedures TO-320-005, TO-320-006, and this procedure.

2.2.2 Waste Retrieval Sluicing System Operations Engineer:

- Certified Operations Engineer will act as the Test Director and is responsible for start-up and supervision of all field activities, ensuring and documenting that prerequisite conditions are met, and coordinating activities among the various organizations as identified in this test procedure and procedures TO-320-005 and TO-320-006.

2.2.3 Nuclear Chemical Operators:

- Responsible for verification, documentation, and performance of process test activities as described in procedures TO-320-005, TO-320-006, and this procedure.

2.2.4 Health Physics Technicians:

- Responsible for performing pre-established radiological surveys and recommending radiological controls and actions to the Test Director as described in procedures TO-320-005 and TO-320-006.

2.2.5 Industrial Hygiene Technicians:

- Responsible for performing pre-established stack, area, and personal sampling during the process test as described in Job Control System Work Packages ES-99-00089, ES-99-00090, 2E-99-00577 and 2E-99-00578. Additional sampling will be performed as directed by the Industrial Hygienist.

2.2.6 Industrial Hygienist:

- Responsible for providing Industrial Hygiene support to Waste Retrieval Sluicing System operations as identified in the TANK FARM HEALTH AND SAFETY PLAN, HNF-WM-SD-HSP-002.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	4 of 24

2.2 RESPONSIBILITIES (Cont.)

2.2.7 Characterization Project Operations:

- Responsible for the installation of sampling tubes at 296-C-006 stack as described in Job Control System Work Package ES-99-00089 and collection of pre-established SUMMA canister and particulate filter samples at the 296-C-006 stack during the process test as described in Job Control Work System Work Packages ES-99-00090.

2.2.8 Special Analytical Support:

- Responsible for the collection of pre-established Triple Sorbent Trap, Sorbent Tube Train, and Polyurethane Foam samples during the process test as described in Job Control System Work Package 2E-99-00577.

2.2.9 Waste Retrieval Sluicing System Cognizant Engineers:

- The Cognizant Engineer is responsible for providing technical assistance to Operations management and the Test Director throughout the performance of this process test.

2.2.10 Environmental Compliance Officer:

- The Environmental Compliance Officer is responsible for interfacing between State of Washington regulators and operations.

2.3 REFERENCES

- HNF-4212, Rev. 0, Waste Retrieval Sluicing System Emissions Collection Phase III
- HNF-4034, Rev. 0, Waste Retrieval Sluicing System Emissions Collection Phase II
- HNF-4030, Waste Retrieval Sluicing System Vapor Sampling and Analysis Plan for Evaluation of Organic Emissions
- TO-320-005, WRSS Start-up and Process Control
- TO-320-006, TK-241-C-106 Waste Retrieval Sluicing System Sluicing Operations
- Job Control System Work Package ES-99-00089, Installation of the Sampling Tubes in the Stack at C-106
- Job Control System Work Package ES-99-00090, Vapor Sampling at C-106
- Job Control System Work Package 2E-99-00577, 296-C-006 TOC/VOC w/FID & OVM
- Job Control System Work Package 2E-99-00578, 241-AZ-702 Monitor VOC at AY/AZ Exh w/OVM

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	5 of 24

WORKING COPY

Printed on: Mar 26, 99 10:48 am

2.4 GENERAL INFORMATION

- 2.4.1 The process test is not to exceed a period of approximately 13 hours. If extension is requested, Joint Test Review Group approval must be obtained.
- 2.4.2 During the actual process test activities, operators and support crews must maintain a constant awareness of many parameters to prevent potential equipment damage and violation of associated Limiting Conditions of Operation, Technical Safety Requirements, and the analyzed safety envelope for the Waste Retrieval Sluicing System.
- 2.4.3 Control of the Volatile Organic Compound levels will be controlled throughout this process test evolution via several methods as dictated in this procedure. These methods include operating the Waste Retrieval Sluicing System within tighter parameters than those identified for normal sluicing operations, receiving constant feedback from Waste Retrieval Sluicing System Process Engineering on Volatile Organic Compound trend data, and stabilizing the Volatile Organic Compound levels via aiming the sluicer nozzle to a fixed point, reducing the speed of the P-0622 booster pump, etc.

2.5 RECORDS

- 2.5.1 The completed Working Copy of this process test procedure (including data sheets), TO-320-005, TO-320-006, and supporting sampling Job Control System work packages will be kept as permanent records.

3.0 PRECAUTIONS AND LIMITATIONS**3.1 PERSONNEL SAFETY**

The precautions and limitations as they pertain to personnel safety are identified in pre-approved procedures TO-320-005 and TO-320-006 and supporting Job Control system sampling work packages. In addition to those requirements listed in the referenced procedures, the following are applicable:

WARNING - Operation of the Waste Retrieval Sluicing System may create potentially elevated levels of volatile organic compounds in the 296-C-006 ventilation system effluent. Appropriate breathing air controls and actions will be directed by Industrial Hygiene for worker safety.

WARNING - Personnel must take cover or don self contained breathing apparatus if they must leave the MO-211 trailer while it is downwind of the 296-C-006 stack.

Type	Document No	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	6 of 24

A38

3.2 RADIATION AND CONTAMINATION CONTROL

The precautions and limitations as they pertain to radiation and contamination control are identified in pre-approved procedures TO-320-005 and TO-320-006 and supporting Job Control System sampling work packages. There are no additional radiation and contamination controls associated with this process test outside those already identified in the referenced procedures.

3.3 ENVIRONMENTAL COMPLIANCE

The precaution and limitations as they pertain to environmental compliance control are identified in pre-approved procedures TO-320-005 and TO-320-006. In addition to those requirements listed in the referenced procedures, the following is applicable:

- Environmental Operations Compliance must be notified in the event that volatile organic compound concentrations measured at the 296-C-006 Exhaust Stack exceeds 500 ppm as described in meeting minutes (REQUEST FOR ECOLOGY CONCURRENCE ON DRAFT STRATEGY/PATH FORWARD TO ADDRESS CONCERNS REGARDING ORGANIC EMISSIONS FROM C-106 SLUICING ACTIVITIES, December 3, 1998) approved by The Washington State Department of Ecology.
- Environmental Operations Compliance must be notified in the event that Volatile Organic Compound concentrations measured at the 241-AZ-702 exhaust stack exceeds 50 ppm as described in the Notice of Construction for that facility.

3.4 LIMITS

Limits as they pertain to Operational and Authorization Basis controls and requirements are identified in pre-approved procedures TO-320-005 and TO-320-006 and supporting Job Control System sampling work packages. In addition to those requirements listed in the referenced procedures, the following limits established for stabilizing the Volatile Organic Compound emissions from tank 241-C-106:

- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 300 ppm (3-minute average).

The following limits are established for routine shutdown of Waste Retrieval Sluicing System:

- Volatile Organic Compound concentrations measured by Organic Vapor Monitor at the 241-AZ-702 stack exceed 50 ppm (3-minute average).
- Process Test Duration Time of 13 hours (run time) is complete.
- Discretion of the Test Director.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	7 of 24

3.4 LIMITS (CONT)

NOTE - Non-essential personnel are identified as those persons not responsible for safe-mode shutdown and restoration of the Waste Retrieval Sluicing System as defined by Operations Management.

The following limit is established for emergency shutdown of the Waste Retrieval Sluicing System and evacuation of all non-essential personnel in C Farm to the staging area at the Fluor Daniel Northwest All-Trades trailer/lunch room on Buffalo Avenue to await further instructions:

- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 400 ppm (3-minute average).

NOTE - Upon termination of the Process Test, an evaluation and approval from the Joint Test Review Group is required for restart of the Process Test.

The following limit is established for emergency shutdown of the Waste Retrieval Sluicing System, termination of the Process Test, and evacuation of all personnel in C Farm to the staging area at the Fluor Daniel Northwest All-Trades trailer/lunch room on Buffalo Avenue to await further instructions:

- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 500 ppm (3-minute average).

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	8 of 24

WORKING COPY

Printed on: Mar 26, 99 10:48 am

4.0 PREREQUISITES

4.1 SPECIAL TOOLS, EQUIPMENT AND SUPPLIES

Special tools, equipment, and supplies are identified in pre-approved procedures TO-320-005 and TO-320-006 and supporting sampling work packages.

4.2 PERFORMANCE DOCUMENTS

The following procedures and work packages will be needed to perform this procedure:

- TO-320-005, WRSS STARTUP AND PROCESS CONTROL
- TO-320-006, TK-241-C-106 Waste Retrieval Sluicing System Sluicing Operations
- Job Control System Work ES-99-00089 , Installation of the Sampling Tubes in the Stack at C-106
- Job Control System Work Package ES-99-00090 , Vapor Sampling at C-106
- Job Control System Work Package 2E-99-00577 , 296-C-006 TOC/VOC w/FID & OVM
- Job Control System Work Package 2E-99-00578 , 241-AZ-702 Monitor VOC at AY/AZ Exh w/OVM

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	9 of 24

WORKING COPY

Printed on: Mar 26, 99 10:48 am

4.3 CONDITIONS AND ACTIONS

The following conditions and actions must be completed prior to performing this procedure:

- 4.3.1 Sampling equipment and support structures are installed per Job Control System Work Package ES-99-00089 , Installation of the Sampling Tubes in the Stack at C-106. ✓
- 4.3.2 Obtain 8-hour forecast from Hanford Meteorological Station regarding wind direction, wind speed, atmospheric stability, etc., and discuss findings with Waste Retrieval Sluicing System Management. ✓
- 4.3.3 Receipt of approval from Waste Retrieval Sluicing System Operations Engineer, Double Shell Tank Shift Manager, and Joint Test Review Group to proceed with readiness activities and process test.
- / 3-28-99
 Test Director Signature Date
- 4.3.4 Conduct a PRE-JOB SAFETY MEETING with all personnel involved in performance of this process test.
- All work will be performed under Radiation Work Permit E-1116 or the specific Radiation Work Permit referenced in the sampling Work Package. ✓
- 4.3.5 Performance of T0-320-005 through Step 5.2.1. ✓

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	10 of 24

5.0 PROCEDURE

5.1 WASTE RETRIEVAL SLUICING SYSTEM READINESS

NOTE - Steps 5.1.1 through 5.1.5 of this procedure may be performed concurrently to facilitate operations.

5.1.1 **ENSURE** communications are **ESTABLISHED AND MAINTAINED** between MO-211, 241-AY-51, and remote vapor sampling crews. ✓

5.1.2 **ENSURE** all C Farm change trailers (lower, middle, and upper) are unlocked to allow egress from the C Farm. ✓

5.1.3 **ENSURE** baseline vapor sampling activities have commenced in accordance with Job Control System Work Packages ES-99-00090, 2E-99-00577, and 2E-99-00578. ✓

5.1.4 **ENSURE** safety barricades are erected to prevent personnel not associated with the Process Test from entering C Farm process test area defined by the Double-Shell Tank Shift Manager and Test Director: ✓

At a minimum barricades will be established at:

- Approximately 50 feet east of the intersection of Seventh and Eighth Streets on Eighth Street
- Approximately 50 feet west of the intersection of Eighth Street and Canton Avenue on Eighth Street
- Approximately 50 feet west of the intersection of the dirt road north of AN Farm and Canton Avenue on the dirt road
- Approximately 50 feet north of the intersection of Seventh Street and Buffalo Avenue on Buffalo Avenue.

5.1.5 **PERFORM** TO-320-006 through Section 5.1 AND Section 5.4 through Step 5.4.19, **AND RETURN** to step 5.1.6 of this procedure. ✓

5.1.6 **ENSURE** baseline vapor sampling activities have been completed in accordance with Job Control System Work Packages ES-99-00090, 2E-99-00577, and 2E-99-00578 prior to the start of the Waste Retrieval Sluicing System. ✓

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	11 of 24

5.2 WASTE RETRIEVAL SLUICING SYSTEM OPERATIONS AND EMISSIONS COLLECTION

WARNING

Operation of the Waste Retrieval Sluicing System may result in potentially elevated levels of Volatile Organic Compounds in the 296-C-006 ventilation system effluent. Appropriate breathing air controls and actions will be directed by Industrial Hygiene for worker safety.

5.2.1 **COMPLETE** TO-320-006, Sections 5.4 and 5.5 as directed by the Test Director with the following considerations:

- 5.2.1.1 **IF** MO-211 is downwind of stack (indicated by wind socks), **SHUT OFF** trailer ventilation and remain inside.
- 5.2.1.2 **IN ADDITION** to the conditions listed in TO-320-006, Section 5.4, **IF** any of the following conditions occur, **STABILIZE** Volatile Organic Compound emissions from tank 241-C-106 in accordance with Section 5.3 of this procedure:
 - Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 300 ppm (3-minute average).
- 5.2.1.3 **IN ADDITION** to the conditions listed in TO-320-006, Section 5.4, **IF** any of the following conditions occur, **PROCEED** to Section 5.5 of this procedure to perform routine shutdown of the Waste Retrieval Sluicing System:
 - Volatile Organic Compound concentrations measured by Organic Vapor Monitor at the 241-AZ-702 exceed 50 ppm (3-minute average).
 - Process Test Duration Time of 13 hours (run time) is complete. Start of the process test is defined as start of the 241-AY-102 Immersible Pump P-0621 (e.g., agitation of 241-C-106 waste).
 - Discretion of the Test Director.
- 5.2.1.4 **IN ADDITION** to the conditions listed in TO-320-006, Section 5.4, **IF** any of the following conditions occur, **PROCEED** to Section 5.4 of this procedure to perform emergency shutdown of the Waste Retrieval Sluicing System:
 - Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 400 ppm (3-minute average).
 - Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 500 ppm (3-minute average).

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	12 of 24

WORKING COPY

Printed on: Mar 26, 99 10:48 am

5.2 WASTE RETRIEVAL SLUICING SYSTEM OPERATIONS AND EMISSIONS COLLECTION (CONT)

- 5.2.1.5 **REQUEST** process test vapor monitoring and sampling activities commence in accordance with Job Control System Work Packages ES-99-00090, 2E-99-00577, and 2E-99-00578.
- 5.2.1.6 **REQUEST** Waste Retrieval Sluicing System Process Engineering to evaluate relationship of Volatile Organic Compound emissions and duration of agitation at the specific locations (e.g., plot and trend Volatile Organic Compound emissions versus time to determine rate of increase associated with each area) and provide feedback to control Volatile Organic Compound emissions release throughout this evolution.
- 5.2.1.7 **RECORD** 296-C-006 Exhaust Stack Flow FI-13627B AND TIME of reading on DATA SHEET 1 approximately every 10 minutes during emissions collection.
- 5.2.1.8 **ADJUST** speed of Sluice Booster Pump P-0622 per TO-320-006, Section 5.4 as necessary to further control agitation of the waste surface as directed by the Test Director.
- NOTE - The sluicing guide parameters presented in Table 1 are only applicable for MANUAL and FIXED POINT sluicer nozzle operation. If sufficient waste agitation is not achieved in MANUAL or FIXED POINT operation, the sluicer nozzle may be operated in AUTOMATIC per TO-320-006, Section 5.8 as directed by the Test Director, while still maintaining control of Volatile Organics Compound emissions.
- 5.2.1.9 **OPERATE** Waste Retrieval Sluicing System per TO-320-006, Section 5.5 as directed by the Test Director in accordance with the sluicing guide parameters identified in Table 1.
- NOTE - Operation of heating coil HC-1361 should be controlled towards the end of the process test, provided time allows, to determine its effect on Volatile Organic Compound emissions and visibility in the tank. Coordinate the heater operation with sampling of the 106-C stack.
- 5.2.1.10 **ENSURE** heating coil HC-1361 is OFF per TO-320-009, Section 5.3 as directed by the Test Director.
- 5.2.1.11 **ENSURE** heating coil HC-1361 is ON per TO-320-009, Section 5.3 as directed by the Test Director.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	13 of 24

A45

5.3 STABILIZE VOLATILE ORGANIC EMISSIONS

WARNING

Operation of the Waste Retrieval Sluicing System may result in potentially elevated levels of Volatile Organic Compounds in the 296-C-006 ventilation system effluent. Thus, waste agitation should be controlled and stabilized if necessary.

5.3.1 **OPERATE** sluicer as required per TO-320-006, Section 5.6, 5.7, AND 5.8 to STABILIZE Volatile Organic Compound emissions from tank 241-C-106 using one or more of the following modes of operations as directed by the Test Director.

- **REDUCE** rate of sweep action of the sluice nozzle per TO-320-006, Section 5.6 OR 5.8 to further control agitation of the waste surface as directed by the Test Director.
- **OPERATE** sluicer as required per TO-320-006, Section 5.7 to position the sluicer nozzle to the fixed point area yielding least amount of Volatile Organic Compound emissions as directed by the Test Director (Reference Data Sheet 1 and Waste Retrieval Sluicing System Process Engineering Evaluation).
- **ADJUST** speed of Sluice Booster Pump P-0622 per TO-320-006, Section 5.11 to further control agitation of the waste surface as directed by the Test Director.
- **SHUTOFF** Sluice Booster Pump P-0622 per TO-320-006, Section 5.4 to further control agitation of the waste surface as directed by the Test Director.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	14 of 24

WORKING COPY

Printed on: Mar 26, 99 10:48 am

5.4 EMERGENCY SHUTDOWN

NOTE - Waste Retrieval Sluicing Systems may be restarted per TO-320-006, Section 5.13 if the volatile organic compound concentrations at the 296-C-006 stack is below 350 ppm WITHOUT exceeding 500 ppm (60-minute average) AND the concentration at 241-AZ-702 stack has NOT exceeded 50 ppm AND approval for restart is received from the Joint Test Review Group.

WARNING

Personnel must don self contained breathing apparatus if they must leave the M0-211 trailer while it is downwind of the 296-C-006 stack.

- 5.4.1 **PERFORM** TO-320-006, Section 5.12 **AND EVACUATE** all NON-ESSENTIAL personnel from C FARM to the staging area at the Fluor Daniel Northwest All-Trades trailer/lunch room on Buffalo Avenue to await further instructions, **IF** the following condition exists:
- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 400 ppm (3-minute average).
- 5.4.1.1 **VAPOR** sampling activities may **RESUME** after volatile organic compound concentrations as measured by Flame Ionization Detector at the 296-C-006 Exhaust Stack drop below 400 ppm.
- 5.4.2 **PERFORM** TO-320-006, Section 5.12 **AND EVACUATE** ALL personnel from C FARM to the staging area at the Fluor Daniel Northwest All-Trades trailer/lunch room on Buffalo Avenue to await further instructions, **IF** the following condition exists:
- Volatile Organic Compound concentrations measured by Flame Ionization Detector at the 296-C-006 stack exceed 500 ppm (3-minute average).

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	15 of 24

WORKING COPY

Printed on: Mar 26, 99 10:48 am

5.5 ROUTINE SHUTDOWN

NOTE - Waste Retrieval Sluicing Systems may be restarted per T0-320-006, Section 5.13 if the volatile organic compound concentrations at the 296-C-006 stack is below 350 ppm WITHOUT exceeding 500 ppm (60-minute average) AND the concentration at 241-AZ-702 stack has NOT exceeded 50 ppm.

5.5.1 **PERFORM** T0-320-006, Section 5.13, **IF** any of the following conditions exist:

- Volatile Organic Compound concentrations measured by Organic Vapor Monitor at the 241-AZ-702 stack exceed 50 ppm (3-minute average).
- Process test vapor monitoring and sampling activities have been completed in accordance with Job Control System Work Packages ES-99-00090, 2E-99-00577, and 2E-99-00578 .
- Process Test Duration Time of 13 hours (run time) is complete.
- Discretion of the Test Director.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	16 of 24

A48

WORKING COPY

Printed on: Mar 26, 99 10:48 am

TABLE 1 - PROCESS TEST SLUICING PARAMETERS FOR MANUAL SLUICING

P-1362 BOOSTER PUMP RPM	SLUICE STREAM IMPACT POINT (FEET)	TILT ANGLE (DEGREES)	MAXIMUM PAN ANGLE* (DEGREES)	SWEEP PATH
1624	55 - 60	83 - 84	+/-13	11 - 12
1624	50 - 55	82 - 83	+/-22	10 - 11
1624	45 - 50	81 - 82	+/-30	9 - 10
1624	40 - 45	79 - 81	+/-36	8 - 9
1624	35 - 40	77 - 79	+/-42	7 - 8
1624	30 - 35	75 - 77	+/-47	6 - 7
1624	25 - 30	72 - 75	+/-53	5 - 6
1624	20 - 25	68 - 72	+/-57	4 - 5
1624	15 - 20	62 - 68	+/-62	3 - 4
1624	10 - 15	52 - 62	+/-67	2 - 3
1624	5 - 10	34 - 52	+/-71	1 - 2
1624	0 - 5	0 - 34	+/-76	0 - 1

* SLUICER OPERATED FIXED POINT OR MANUAL WITHIN THE DESIGNATED PAN ANGLE AS DIRECTED BY THE TEST DIRECTOR

A49
A79

WORKING COPY

Printed on: Mar 26, 99 10:48 am

DATA SHEET 1 - 296-C-006 EXHAUST STACK FLOW RATE

TIME (APPROXIMATELY EVERY 10 MINUTES DURING EMISSIONS COLLECTION)	FI-13627B Exh Stack Flow (SCFM)	RANGE (SCFM)	LIMIT* (SCFM)
Start 11:00	370	200 - 360	360
11:10	350	200 - 360	360
11:20	320	200 - 360	360
11:30	325	200 - 360	360
11:40	320	200 - 360	360
11:50	324	200 - 360	360
12:00	350	200 - 360	360
12:10	311	200 - 360	360
12:20	330	200 - 360	360
12:30	340	200 - 360	360
12:40	341	200 - 360	360
12:50	349	200 - 360	360
13:00	359	200 - 360	360
13:10	350	200 - 360	360
13:20	349	200 - 360	360
13:30	355	200 - 360	360
13:40	354	200 - 360	360
13:50	356	200 - 360	360
14:00	358	200 - 360	360
14:10	333	200 - 360	360
14:20	355	200 - 360	360
14:30	319	200 - 360	360
14:40	334	200 - 360	360
14:50	325	200 - 360	360
15:00	315	200 - 360	360
15:10	310	200 - 360	360
15:20	346	200 - 360	360

* Notice of Construction Limit, NOC DOE/RL-95-45, "Radioactive Air Emissions
Notice Of Construction Project W-320, Tank 241-C-106 Sluicing"

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	18 of 24

A50

DATA SHEET 1 - 296-C-006 EXHAUST STACK FLOW RATE

TIME (APPROXIMATELY EVERY 10 MINUTES DURING EMISSIONS COLLECTION)	FI-13627B Exh Stack Flow (SCFM)	RANGE (SCFM)	LIMIT* (SCFM)
1530	322	200 - 360	360
1540	338.5	200 - 360	360
1550	314.7	200 - 360	360
1600	318.0	200 - 360	360
1610	345.8	200 - 360	360
1620	330.9	200 - 360	360
1630	337.9	200 - 360	360
1640	330.3	200 - 360	360
1650	337.2	200 - 360	360
1700	315.5	200 - 360	360
1710	339.1	200 - 360	360
1720	320.2	200 - 360	360
1730	335.8	200 - 360	360
1740	323.0	200 - 360	360
1750	334.0	200 - 360	360
1800	343.2	200 - 360	360
1810	347.1	200 - 360	360
1820	347.0	200 - 360	360
1840 1830	358.6	200 - 360	360
1840	314.1	200 - 360	360
1850	337.6	200 - 360	360
1900	311.0	200 - 360	360
1910	327.8	200 - 360	360
1920	354.8	200 - 360	360
1930	337.5	200 - 360	360
1940	323.4	200 - 360	360
1950	317.8	200 - 360	360

* Notice of Construction Limit, NOC DOE/RL-95-45, "Radioactive Air Emissions
Notice Of Construction Project W-320, Tank 241-C-106 Sluicing"

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	18 of 24

A51

PROCEDURE HISTORY SIGNATURE SHEET

PCA Incorporated:		<u>NEW</u>	<u>ESQ</u>
Procedure Signatures for		TYPE OF CHANGE	REVIEW DESIGNATOR
USQ Screening Number: TF-98-1248, Rev 0			
POSITION/ORG	DELEGATE	DATE	
NCO/DST	<u>T.A. Pile</u>	<u>12/12/98</u>	
QA	<u>W.L. Adams</u>	<u>12/10/98</u>	
Nuclear Safety	<u>L.E. Thomas</u>	<u>12/10/98</u>	
Industrial Hygiene	<u>K.M. Bowen</u>	<u>12/13/98</u>	
WRSS OE	<u>J.E. Andrews</u>	<u>12/13/98</u>	
Rad Control	<u>J. Pieper</u>	<u>12/10/98</u>	
Env Engineer	<u>G.M. Crummel</u>	<u>12/13/98</u>	
Cog Engr	<u>J.M. Jones</u>	<u>12/13/98</u>	
Procedure Writer	<u>W.G. Cox</u>	<u>12/13/98</u>	
Approval Authority	<u>T.J. Kelley</u>	<u>12/13/98</u>	
Pages Affected	Summary of Change	Reason for Change	
ALL	New process test procedure.	For sampling total organics at C-106.	

WORKING COPY

Printed on: Mar 26, 99 10:48 am

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Current Modification: A-1

USQ Screening Number: TF-96-390, Rev 0

Approval Designator: N/A

PCA Incorporated: ETF-98-858

POSITION/ORG	DELEGATE	DATE
NPO	<u>S. Stamper</u>	<u>12/14/98</u>
Mgr/Retrieval	<u>K.J. Anderson</u>	<u>12/14/98</u>
Engineer	<u>J.M. Jones</u>	<u>12/14/98</u>
Acceptance Review	<u>B.E. Raymond</u>	<u>12/15/98</u>
Approval Authority	<u>K.J. Anderson</u>	<u>12/14/98</u>

Justification: Engineering Request/Project Support

Summary of Changes: Page 3, 1.2, Deleted JCS work package number.
 Page 4, 2.2.5, 2.2.7, Added JCS work package number, clarified CPO responsibilities.
 Page 5, 2.2.8, 2.3, Deleted JCS work package numbers, placed correct work package title in procedure.
 Page 9, 4.2, Corrected Title of JCA work package, deleted JCS work package number.
 Page 10, 4.3.3, Added reference to use of specific sampling.
 Page 11, 5.1.2, 5.1.3, 5.1.6, Corrected misspelling, deleted JCS work package numbers.
 Page 12, 5.2.1.3, Deleted JCS work package number.
 Page 13, 5.4.1, Deleted JCS work package number.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	20 of 24

A54

WORKING COPY

Printed on: Mar 26, 99 10:48 am

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Current Modification: A-2

USQ Screening Number: TF-98-1248, Rev 1

Approval Designator: ES

PCA Incorporated: ETF-99-175

POSITION/ORG	DELEGATE	DATE
LNCO/WRSS	<u>C.W. Peake</u>	<u>03/03/99</u>
ENG/TWRS Safety	<u>L.E. Thomas</u>	<u>03/04/99</u>
MGR/WRSS	<u>J.E. Andrews</u>	<u>03/03/99</u>
TWRS Env	<u>T.A. Dillhoff</u>	<u>03/03/99</u>
Cog/WRSS Eng	<u>J.M. Jones</u>	<u>03/03/99</u>
Procedure Writer	<u>W.G. Cox</u>	<u>03/04/99</u>
Approval Authority	<u>K.J. Anderson</u>	<u>03/04/99</u>

Pages Affected	Summary of Change	Reason for Change
Page 1; Title	Modified title to identify this as PHASE II of the process test	Process Test Phase II to collect additional samples. This facilitates operation of the Waste Retrieval Sluicing System.
Page 4; Table of Contents based on heading and section changes	Generated new table of content headings based on changes to sections and applicable heading titles throughout the procedure	
Page 5; Step 1.1	Changed total to volatile throughout the procedure when referring to organic compounds; and Inserted text to emphasize that the intent is to control VOC emissions throughout process test	
Page 5; Step 1.2	Updated supporting JCS Work Package listings	
Page 6; Steps 2.2.1 & 2.2.3	Clarified process engineering and nuclear chemical operator responsibilities	

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	21 of 24

WORKING COPY

Printed on: Mar 26, 99 10:48 am

Page 6; Steps 2.2.5 and 2.2.7	Updated supporting JCS Work Package listings
Page 6; Steps 2.2.8 and 2.3	Updated Reference documents which include supporting JCS work packages, test plans, and sampling analysis plans.
Page 8; Step 2.4.1	Established new duration limit for phase II of the process test based on WRSS engineering and deleted cog engineer approval (cog is member of JTRG)
Page 8; Step 2.4.3	Inserted text to emphasize that the intenet is to control VOC emissions throughout process test
Page 9; Step 3.3	Added Second bullet for notification to ECO for exceeding 50 ppm NOC limit at 241-AZ-702 exhaust stack
Page 10; Step 3.4	Established new action limits and actions for phase II of the process test based on WRSS engineering and IH recommendations and lessons learned
Page 11; Step 4.2	Updated performance documents which include supporting JCS work packages, test plans, and sampling analysis plans.
Page 12; New Step	Inserted prerequisite to contact meterological station for weather forecast
Page 13; Step 5.1.1, 5.1.3, 5.1.5, & 5.1.6	Updated supporting JCS work package references and procedural work step references due to PCAs to those supporting procedures
Page 14; Inserted new step prior to step 5.2.1.2	Established new action limit and actions based on WRSS Engineering and IH recommendations and lessons learned
Page 14; Steps 5.2.1 and 5.2.1.2	Clarified action statements and established new action limits and actions based on WRSS Engineering and IH recommendations and lessons learned
Page 14; Inserted new step and limits	Established new action limit and actions based on WRSS Engineering

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	22 of 24

WORKING COPY

Printed on: Mar 26, 99 10:48 am

Page 14; Inserted new steps and notes prior to Step 5.2.1.4	Established new notes and procedural steps based on WRSS Engineering and IH recommendations and lessons learned	
Page 14; Step 5.2.1.4	Added secondary procedure step for recording operation time and VOCs ppm	
Page 14; Inserted new steps after step 5.2.1.4	Added option to control recirculation heater operation	
Page 15; Inserted New section prior to 5.3	Inserted new section providing instructions for stabilizing volatile organic emissions	
Pages 16 and 17; Sections 5.3 and 5.4	Established new action limits and actions for phase II of the process test based on WRSS engineering and IH recommendations and lessons learned and inserted notes as necessary for clarification	
Pages 19 through 21	Modified Table 1, Modified Table 2, Added Data Sheet 1, and Added Data Sheet 2 to facilitate operations during PHASE II of the process test and make them consistent with newly established limits and modes of operation	

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	23 of 24

A5

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: A-0

Release Date: 12/13/98

USQ Screening Number: TF-98-1248, Rev 0

Approval Designator: ESQ

Current Modification: A-3

USQ Screening Number: TF-98-1201, Rev 1

Approval Designator: N/A

PCA Incorporated: ETF-99-216

POSITION/ORG	DELEGATE	DATE
LNCO/WRSS	<u>Charles Peake</u>	<u>3/16/99</u>
Manager/WRSS	<u>J.E. Andrews</u>	<u>3/16/99</u>
Cog Engineer/WRSS	<u>J.M. Jones</u>	<u>3/16/99</u>
Acceptance Review	<u>L. Ross</u>	<u>3/18/99</u>
Approval Authority	<u>K.J. Anderson</u>	<u>3/17/99</u>

Justification: Editorial corrections and step clarifications.

Summary of Changes:

Page 1: Updated title from Phase II to Phase III.
 Page 3: Updated work package numbers in step 1.2.
 Page 4: Updated work package numbers in step 2.2.5
 Page 5: Updated work package numbers in step 2.2.7,2.2.8,2.3.
 Page 5: Added first bullet to step 2.3.
 Page 9: Updated work package numbers in step 4.
 Page 10: Updated work package numbers in step 4.3.1.
 Page 11: Updated work package numbers in step 5.1.3, 5.1.6.
 Page 13: Updated work package numbers in step 5.2.1.5 and deleted step 5.2.1.9.
 Page 16: Updated work package numbers in step 5.5.1.
 Page 5: Deleted 4th from bottom bullet in step 2.3.
 Pages 6,7 and 12: Changed duration from 20 hrs. to 13 hrs.
 Pages 2 and 17: Deleted Table 1 and made Table 2 to be Table 1.
 Pages 2,18 and 19: Deleted Data Sheet 1 and made Data Sheet 2 to be Data Sheet 1.
 Page 13: Added note to coordinate sampling with heater operation.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	PTP-320-001	A-4	03/26/99	24 of 24

aware	3-27-99	Reviewed LOG and ALARM STATUS BKNorris SK
1 K-Hardy		
Her due to Ambient		3-28-99
240°F Spn A-102	1002	pumps have been positioned For C-Farm
1 K-Hardy		And AY-Farm.
CWP-1 with		1015- Raising 106-C level
		1050- CPO starting baseline sample.
		1100- Started AY pumping to 106-C.
		1100- 2 ppm out of C-106
		1107 -
check-chiller status		1111 C-farm Booster pump started
Harms-Murphy/Murphy		1113 C-106 stack VOC 3 ppm
check-no changes, NO		1115 DAS FI 13616 B.H + FI 13616 B.L
Murphy/Murphy		Disabled FI D623A L enabled
ok- No New Harms-Murphy		1118 C-106 stack VOC 3 ppm
ok- No New Harms-Murphy		1123 C-farm stack VOC 4.1 ppm
ok- H the electrical skid		1128 C-106 stack V.O.C. 5 ppm
Alarm on ANN-0621;		1133 C-106 stack V.O.C. 5.6 ppm
inger, high, high (AAHA) 0621		1138 C-106 stack V.O.C. 5.4 ppm
C-Alarm caused by testing		1143 C-106 stack V.O.C. 5.5 ppm
HA complex by GF-1 ops.		1148 C-106 stack V.O.C. 6.1 ppm
ied. Murphy/Murphy		1153 C-106 stack V.O.C. 6.9 ppm
check-No New Harms		1158 C-106 stack VOC 7.5 ppm
Murphy/Murphy		1203 C-106 stack V.O.C. 8.2 ppm
P-16 exhaustor Pump		1205 AY-102 Booster Pump started
C-006 exhaustor Pump		1213 C-106 stack V.O.C. 11.0 ppm
ssor #2 shutdown soon		1219 C-106 stack V.O.C. 13.1 ppm
or. Rosot and re-started		1223 C-106 stack V.O.C. 15.6 ppm
RB Wemy		1228 C-106 stack V.O.C. 17.6 ppm
Alarm #26 comp 2		1233 C-106 stack V.O.C. 19.3 ppm
Notified DST DR Jones		1238 C-106 stack V.O.C. 21.6 ppm
nd reset 15pm		1243 C-106 stack V.O.C. 23.6 ppm
# 26 again		1248 C-106 stack V.O.C. 25.6 ppm
pressor switch and		1253 C-106 stack V.O.C. 27.3 ppm
to comm 15pm DR Jones		1258 C-106 stack V.O.C. 29.6 ppm
		1302 C-106 stack V.O.C. 30.1 ppm

3-28-99 cont

1308	C-106	Stack	V.O.C	34.8 ppm
1313	C-106	Stack	V.O.C	37.4 ppm
1318	C-106	Stack	V.O.C	40.3 ppm
1323	C-106	Stack	V.O.C	43.3 ppm
1328	C-106	Stack	V.O.C	46.3 ppm
1333	C-106	Stack	V.O.C	50.1 ppm
1338	C-106	Stack	V.O.C	53.7 ppm
1343	C-106	Stack	V.O.C	56.8 ppm
1348	C-106	Stack	V.O.C	60.0 ppm
1353	C-106	Stack	V.O.C	64.3 ppm
1358	C-106	Stack	V.O.C	67.9 ppm
1407	C-106	Stack	V.O.C	66.8 ppm
1408	C-106	Stack	V.O.C	74.1 ppm
1413	C-106	Stack	V.O.C	79.0 ppm
1418	C-106	Stack	V.O.C	82.7 ppm
1423	1423	C-106	Stack	V.O.C 84.3 ppm
1428	C-106	Stack	V.O.C	87.5 ppm
1433	C-106	Stack	V.O.C	90.2 ppm
1438	C-106	Stack	V.O.C	93.8 ppm
1443	C-106	Stack	V.O.C	96.6 ppm
1448	C-106	Stack	V.O.C	98.4 ppm
1450	C-106	Stack	V.O.C	100 ppm
1453	C-106	Stack	V.O.C	101 ppm
1456	Alarm	S-4	Booster Pump Seal Gas	
1458	C-106	Stack	V.O.C	103 ppm
1503	C-106	Stack	V.O.C	107 ppm
1508	C-106	Stack	V.O.C	108 ppm
1513	C-106	Stack	V.O.C	110 ppm
1518	C-106	Stack	V.O.C	110 ppm
1518	Alarm	S-4	clear	PCV
	adjusted by craftsman			
1528	C-106	Stack	V.O.C	112 ppm
1533	C-106	Stack	V.O.C	112 ppm
1538	C-106	Stack	V.O.C	113 ppm
1543	C-106	Stack	V.O.C	113 ppm
1548	C-106	Stack	V.O.C	115 ppm

			3-28-99 cont		185 RPP-4743 Rev 0
1st	V.O.C	34.8 ppm	1552	C-106 stack VOC	117 ppm
2nd	V.O.C	37.4 ppm	1558	C-106 stack VOC	117 ppm disconnected
3rd	V.O.C	40.3 ppm		ing equip for Cal.	
4th	V.O.C	43.3 ppm	1601	Re-connected equip	117 ppm VOC
5th	V.O.C	46.3 ppm		stack reading	
6th	VOC	50.1 ppm	1607	C-106 stack VOC	118 ppm VOC
7th	VOC	53.7 ppm	1613	C-106 stack VOC	120 ppm
8th	VOC	56.8 ppm	1618	C-106 stack VOC	122 ppm
9th	VOC	60.0 ppm	1621	Received the tank 241-C-106 Bstn/8Bm	
10th	VOC	64.3 ppm		& PMPs trouble. Bstn shut down	
11th	VOC	67.9 ppm	1623	C-106 stack VOC	121 ppm
12th	VOC	66.8 ppm	1628	C-106 stack VOC	121 ppm
13th	VOC	74.1 ppm	1633	C-106 stack VOC	123 ppm
14th	VOC	79.0 ppm	1638	C-106 stack VOC	123 ppm
15th	VOC	82.7 ppm	1643	C-106 stack VOC	125 ppm
16th	VOC	84.3 ppm	1648	C-106 stack VOC	124 ppm
17th	VOC	87.5 ppm	1653	C-106 stack VOC	124 ppm
18th	VOC	90.2 ppm	1655	Both pump shut down	
19th	VOC	93.8 ppm	1656	Both pump restarted.	
20th	VOC	96.6 ppm	1658	C-106 stack VOC	124 ppm disconnected
21st	VOC	98.4 ppm		ing equip for Cal.	
22nd	VOC	100 ppm	1703	VOC equip reconnected C-106 stack	
23rd	VOC	101 ppm		VOC 124 ppm.	
24th	Booster Pump Seal Gas		1707	C-106 stack VOC	125 ppm
25th	VOC	103 ppm	1712	C-106 stack VOC	125 ppm
26th	VOC	107 ppm	1715	Both pump shut down	
27th	VOC	108 ppm	1716	Restarted Both pump	
28th	VOC	110 ppm	1717	C-106 stack VOC	126 ppm
29th	VOC	110 ppm	1724	C-106 stack VOC	125 ppm
30th	Learn PCV		1729	C-106 stack VOC	126 ppm
31st	Isman		1733	C-106 stack VOC	127 ppm
32nd	112 ppm		1738	C-106 stack VOC	127 ppm
33rd	112 ppm		1743	C-106 stack VOC	127 ppm
34th	113 ppm		1748	C-106 stack VOC	128 ppm
35th	113 ppm		1759	C-106 stack VOC	127 ppm
36th	115 ppm		1803	C-106 stack VOC	125 ppm

	1808	C-106 stack VOC	126 ppm
	1810	Bots pump shut down	
	1811	Bots pump re-started	
	1813	Bots pump shut down	
	1814	Bots pump re-started	
	1815	Bots pump shut down - Restarted	
		Bots pump shut down and re-started	
	1816	Bots pump shut down and restarted	
	1817	C-106 stack VOC	127 ppm
	1819	Bots pump shut down	
	1820	Restarted Bots pump	
	1821	Bots pump shut down	
	1822	Restarted Bots pump	
	1823	Bots pump shut down and restarted ^{shut}	
	1824	Restarted Bots pump	
	1825	Bots pump shut down	
	1827	Shut down sub. pump ^{by still pump}	
	1828	C-106 stack VOC	129 ppm
	1836	WRSS OE requested ^{off} farm to shut down pumps	
	1837	By pumps shut down. C-106 stack VOC 132 ppm. Transfer stop until drain is complete.	
	1848	C-106 stack VOC	129 ppm
	1852	C-106 stack VOC	127 ppm
	1858	C-106 stack VOC	126 ppm
		disconnecting equip.	
	1902	C-106 stack VOC	123 ppm
		reconnected equip.	
	1906	MO-211 Opt lowering wrench to	
		149.5	
	1908	C-106 stack VOC	120 ppm
	1913	C-106 stack VOC	119 ppm
	1914	AY Immersible Pump start	
	1917	C-106 stack VOC	117 ppm

187

3-28-99 Cont

1921 SUB pump restarted
 1922 Starting Bsts pump.
 1923 C-106 Stack VOC 115 ppm
 1928 C-106 stack VOC 114 ppm
 1932 C-106 Stack VOC 114 ppm
 1937 C-106 Stack VOC 114 ppm
 1942 C-106 stack VOC 114 ppm
 1943 Switch @ Sweep path 12 in
 Auto mode.
 1947 C-106 stack VOC 114 ppm
 1953 C-106 stack VOC 114 ppm
 1958 C-106 stack VOC 114 ppm Disconnect
 Equip for Cal.
 2002 Changed to Sweep path 11
 in Auto.
 2008 C-106 stack VOC 113 ppm Equip
 reconnected. 113 ppm
 2009 C-106 Stack VOC 113 ppm
 2011 Changing to Sweep path #1 Auto
 2013 C-106 Stack VOC 113 ppm
 2016 Lowering pump to 154.6
 2018 C-106 Stack VOC 114 ppm
 2023 C-106 Stack VOC 114 ppm
 2025 Changing Sweep path #1 in Auto.
 2029 C-106 stack VOC 117 ppm
 2034 C-106 stack VOC 117 ppm
 2039 C-106 stack VOC 117 ppm
 2045 C-106 stack VOC 116 ppm
 2048 C-106 stack VOC 117 ppm
 2053 C-106 stack VOC 116 ppm
 2059 C-106 Stack VOC 115 ppm
 2104 C-106 stack VOC 116 ppm
 2113 C-106 stack VOC 115 ppm
 2123 C-106 stack VOC 114 ppm
 2136 C-106 stack VOC 113 ppm
 2145 Starting Routine shut down

A63

3/28/99 Cont

2200 Shutdown C-Farm pumps

Appendix B: Industrial Health and Safety Data Logger Packages

- 1) Process Test, Phase I data (pages B2 through B22)
- 2) Process Test, Phase II data (pages B23 through B39)
- 3) Process Test, Phase III data (pages B40 through B51)

DATA SHEET 5 - EXHAUST STACK 296-C-006 (Sheet 1 of 2)

C106 Readings
Stack
w/ FID
12/16/98

STEP 5.4		EXHAUST GAS SAMPLE					
5.5.3		Stack Flow Rate from FI-13627A: 350					
5.5.4 5.5.6		Sample Period: 60 minutes			Sample Rate: 1 per minute		
		Sample Start Time: 1500			Sample Stop Time:		
5.5.5	Sample No.	Reading (ppm)	Sample No.	Reading (ppm)	Sample No.	Reading (ppm)	
	1	2.34	21	4.71	41	7.36	
	2	2.36	22	4.90	42	7.28	
	3	2.38	23	4.84	43	7.71	
	4	2.30	24	4.74	44	7.63	
	5	2.34	25	5.04	45	7.40	
	6	2.33	26	5.16	46	7.89	
	7	2.84	27	5.25	47	7.85	
	8	3.40	28	5.19	48	8.02	
	9	3.50	29	5.71	49	7.67	
	10	3.25	30	5.91	50	7.80	
	11	3.30	31	5.63	51	8.12	
	12	3.40	32	5.56	52	8.22	
	13	3.61	33	6.05	53	8.33	
	14	3.82	34	6.32	54	8.42	
	15	4.10	35	6.27	55	8.62	
	16	4.20	36	6.63	56	8.49	
	17	4.10	37	6.92	57	8.66	
	18	4.32	38	6.89	58	8.77	
	19	5.20	39	7.01	59	8.90	
20	4.53	40	7.86	60	8.92		
5.5.7	Total 1	67.62	Total 2	116.59	Total 3	162.04	
	Average [Total 1 + Total 2 + Total 3 ÷ 60]					5.77	
COMMENTS:							

DATA SHEET 5 - EXHAUST STACK 296-C-006 (Sheet 1 of 2)

STEP 5.4		EXHAUST GAS SAMPLE					
5.5.3		Stack Flow Rate from FI-13627A: 341					
5.5.4 5.5.6		Sample Period: 60 minutes			Sample Rate: 1 per minute		
		Sample Start Time: 1614			Sample Stop Time:		
5.5.5 <i>Chemical Hydrogen cylinder</i> →	Sample No.	Reading (ppm)	Sample No.	Reading (ppm)	Sample No.	Reading (ppm)	
	1	7.27	21	19.51	41	15.71	
	2	8.21	22	19.19	42	16.36	
	3	8.19	23	18.83	43	16.68	
	4	8.12	24	18.79	44	16.83	
	5	14.23	25	20.34	45	17.34	
	6	18.23	26	20.02	46	17.68	
	7	16.08	27	18.47	47	17.58	
	8	17.23	28	19.44	48	17.10	
	9	17.42	29	18.87	49	17.68	
	10	17.01	30	19.85	50	18.19	
	11	16.88	31	19.88	51	18.08	
	12	17.82	32	19.58	52	18.19	
	13	17.63	33	19.04	53	18.14	
	14	17.50	34	18.98	54	challenge	
	15	18.63	35	18.93	55		
	16	17.88	36	20.10	56		
	17	18.35	37	19.48	57		
	18	19.34	38	19.88	58		
	19	17.89	39	19.68	59		
20	18.88	40	19.23	60			
5.5.7	Total 1	19.51	Total 2	388.19	Total 3	225.51	
	Average [Total 1 + Total 2 + Total 3 - 60]					17.48	
COMMENTS: 53							

DATA SHEET 5 - EXHAUST STACK 296-C-006 (Sheet 1 of 2)

STEP 5.4		EXHAUST GAS SAMPLE					
5.5.3		Stack Flow Rate from FI-13627A: 331 SCFM					
5.5.4		Sample Period: 60 minutes			Sample Rate: 1 per minute		
5.5.6		Sample Start Time: 1713			Sample Stop Time: 1814		
5.5.5		Sample No.	Reading (ppm)	Sample No.	Reading (ppm)	Sample No.	Reading (ppm)
		1	19.35	21	28.98	41	30.02
		2	20.16	22	30.29	42	30.09
		3	21.77	23	30.44	43	30.28
		4	22.23	24	31.00	44	30.86
		5	23.08	25	31.5	45	30.90
		6	24.45	26	32.74	46	31.54
		7	25.13	27	32.61	47	31.28
		8	26.26	28	32.93	48	31.63
		9	27.86	29	32.86	49	31.79
		10	29.75	30	32.75	50	32.45
		11	30.62	31	32.80	51	32.83
		12	31.48	32	33.38	52	32.92
		13	31.54	33	33.80	53	33.71
		14	32.04	34	34.21	54	33.26
		15	32.94	35	33.48	55	32.74
		16	33.44	36	32.76	56	33.58
		17	29.12	37	33.4	57	33.86
		18	28.72	38	33.6	58	33.00
		19	28.86	39	34.08	59	32.49
		20	29.46	40	34.09	60	34.01
5.5.7		Total 1	548.46	Total 2	651.70	Total 3	643.40
		Average [Total 1 + Total 2 + Total 3 - 60]					30.73
COMMENTS:							

DATA SHEET 5 - EXHAUST STACK 296-C-006 (Sheet 1 of 2)

STEP 5.4		EXHAUST GAS SAMPLE					
5.5.3		Stack Flow Rate from FI-13627A: <i>345 SCFM</i>					
5.5.4		Sample Period: 60 minutes			Sample Rate: 1 per minute		
5.5.6		Sample Start Time: <i>1819</i>			Sample Stop Time: <i>1920</i>		
5.5.5		Sample No.	Reading (ppm)	Sample No.	Reading (ppm)	Sample No.	Reading (ppm)
		1	<i>27.4</i>	21	<i>24.02</i>	41	<i>29.16</i>
		2	<i>27.83</i>	<i>22 low</i>	<i>26.30</i>	42	<i>28.92</i>
		3	<i>29.20</i>	<i>23</i>	<i>26.42</i>	43	<i>28.96</i>
		4	<i>29.15</i>	24	<i>27.63</i>	44	<i>30.12</i>
		5	<i>29.08</i>	25	<i>27.80</i>	45	<i>30.45</i>
		6	<i>29.11</i>	26	<i>28.14</i>	46	<i>29.46</i>
		7	<i>29.68</i>	27	<i>27.72</i>	47	<i>29.61</i>
		8	<i>29.54</i>	28	<i>27.91</i>	48	<i>29.59</i>
		9	<i>30.83</i>	29	<i>28.28</i>	49	<i>29.60</i>
		10	<i>31.28</i>	30	<i>27.83</i>	50	<i>29.45</i>
		11	<i>31.16</i>	31	<i>28.34</i>	51	<i>29.04</i>
		12	<i>30.89</i>	32	<i>28.69</i>	52	<i>24.80</i>
		13	<i>31.98</i>	33	<i>28.48</i>	53	<i>27.33</i>
		14	<i>30.54</i>	34	<i>29.02</i>	54	<i>27.21</i>
		15	<i>31.82</i>	35	<i>28.71</i>	55	<i>26.13</i>
		16	<i>30.86</i>	36	<i>27.31</i>	56	<i>26.64</i>
		17	<i>30.58</i>	37	<i>28.46</i>	57	<i>27.08</i>
		18	<i>30.45</i>	38	<i>29.20</i>	58	<i>27.40</i>
		<i>Booster Pump started →</i>	19	<i>31.32</i>	39	<i>29.43</i>	59
20	<i>23.82</i>		40	<i>29.35</i>	60	<i>26.81</i>	
5.5.7		Total 1	<i>596.52</i>	Total 2	<i>559.04</i>	Total 3	<i>564.98</i>
		Average $[(Total\ 1 + Total\ 2 + Total\ 3) \div 60]$					<i>28.67</i>
COMMENTS:							

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	6-VT-162-C	A-1	11/17/98	9 of 13

DATA SHEET 5 - EXHAUST STACK 296-C-006 (Sheet 1 of 2)

STEP 5.4		EXHAUST GAS SAMPLE					
5.5.3		Stack Flow Rate from FI-13627A: <u>282</u>					
5.5.4		Sample Period: 60 minutes			Sample Rate: 1 per minute		
5.5.6		Sample Start Time: <u>1928</u>			Sample Stop Time: <u>1942</u>		
5.5.5	Sample No.	Reading (ppm)	Sample No.	Reading (ppm)	Sample No.	Reading (ppm)	
	1	<u>24.60</u>	21		41		
	2	<u>24.54</u>	22		42		
	3	<u>24.84</u>	23		43		
	4	<u>25.60</u>	24		44		
	5	<u>25.60</u>	25		45		
	6	<u>25.25</u>	26		46		
	7	<u>26.01</u>	27		47		
	8	<u>25.60</u>	28		48		
	9	<u>26.23</u>	29		49		
	10	<u>26.40</u>	30		50		
	11	<u>26.20</u>	31		51		
	12	<u>25.75</u>	32		52		
	13		33		53		
	14		34		54		
	15		35		55		
	16		36		56		
	17		37		57		
	18		38		58		
	19		39		59		
20		40		60			
5.5.7	Total 1	<u>306.62</u>	Total 2		Total 3		
	Average [Total 1 + Total 2 + Total 3 ÷ 60]					<u>25.55</u>	
COMMENTS: <u>12</u>							

INDUSTRIAL HYGIENE DIRECT READING INSTRUMENT SURVEY

☒ Business Sensitive

ADMINISTRATION

Survey ID 98-1639 Survey Date 16 DEC 98 Page 1 of 4Location: Area: 200-E Building: 241-AZ Room: 702-AZ Other: AY/AZ EXH
Company Conducting Operation

Agent/CAS/Limit/Ref.:	2 PPM FOR 3 min	HASP	IH Procedure(s): 14-1.4, 1.5 HASP 2.9 #3 SOP 2.2, 2.3, 2.4, 2.11 HNF-PRO-409, HNF-PRO-1 21. LTX-310 MANUAL
T.O.C N/A	8 HR TWA 25ppm	AEGIH	
NH ₃ 7464-41-7	25.0%	BIO/TSR	
CG N/A	19.5-23.5%	OSHA	
O ₂ N/A			

Survey Title:

Job Documents:

Work Package No.: 2E-98-02581/W

Other:

Requestor (Name, Co., Phone): DAN BISHOP LMHC 373-4639On-The-Job Contact (Name, Co., Phone): SAME

AUTHORIZATION

Surveyor(s): Pages: 1 thru 4Name (Please Print): M.L. O'Neal Signature: M.L. O'Neal Date: 16 DEC 98Project IH: K-t B KMBowen Pages: 1 thru 4Name (Please Print): K-t B Signature: K-t B Date: 12-17-98

Reviewed By: Pages: _____ thru _____

Name (Please Print): Signature: Date:

Entered Into System By: Date:

CALIBRATION

	Instrument No. 1		Instrument No. 2		Instrument No. 3		Detector Tube Pump	
Instrument	580-B 0V/m		580-B 0V/m		SENSIDYNE GASTECH MODEL 900		DRAGER ACCURO	
ID No.	P 105		P-150		H 002		H 004	
Periodic Cal.	2/3/98 - 2/4/99		11/23/98 5/23/99		11/19/99 2/18/99		9/28/98 12/25/98	
Battery (Y/N)	Y		Y		N/A			
Lamp/Gain	10.4 eV		10.6 eV		N/A			
Cal. Source ID	8-306-110		8-306-110		N/A			
Cal. Effect./Exp. Date	11/2/98		11/2/98		N/A			
Cal. Source Value	98.3		98.3		N/A			
	Pre Calibration	Post Calibration	Pre Calibration	Post Calibration	Pre Calibration	Post Calibration	Pre Calibration	Post Calibration
Date	16 DEC 98	16 DEC 98	16 DEC 98	17 DEC 98	16 DEC 98	N/A	16 DEC 98	
Time	0730	2045	0740	1010	1100	N/A	1115	
As Found	98.3	98.3	100	98.0	N/A	N/A		
Adjusted To	N/A		98.3		N/A			
DT Leak Check (Y/N)					Y	N/A	Y	
Cal. By Initials	MTRO	MTRO	MTRO	MTRO	MTRO	N/A	MTRO	
Cal. Location (Circle One)	<u>OFC</u> FLD	<u>OFC</u> FLD	<u>OFC</u> FLD	<u>OFC</u> FLD	<u>OFC</u> <u>FLD</u>	<u>OFC</u> FLD	<u>OFC</u> <u>FLD</u>	

Calibrated By:

Name (Please Print): M.L. O'Neal

Calibration Comments:

Detector Tube Chemical / Catalog No. / Lot No./Range

1 NH₃ ISO CH20501 44-1621 5-70 PPM

2 SEE COMMENTS ON PAGE

3 FOR TUBE INFO

☐ Business Sensitive

Survey ID 98-1639

Survey Date 16 Dec 98

Page 2 of 4

METEOROLOGY

Time: 1100

Pressure: 29.79

mmHg

Wind Speed: 03

MPH

Temperature 36° • (F) • C

Humidity: 82 %

Wind Direction: W

Comments: ☐ Standard Conditions

WORK PLACE/INSTRUMENT READINGS

Operation/Task	C-106 SLUICING
----------------	----------------

Eng. Controls

Admin Controls

[illegible]

Comments: (Name / ID / Job Title / PPE / Reading No.)

See DOWNLOADED DATA FOR OVM READING OF INSTRUMENT # P155 + P150
AUTO LOG DATA POINTS. MZO

INDUSTRIAL HYGIENE DIRECT READING INSTRUMENT SURVEY (Continued)

☐ Business Sensitivity

Survey ID 98-1639

Survey Date 16 Dec 98

Page 3 of 4

METEOROLOGY

Time: _____ Pressure: _____ inHg/mmHg Wind Speed: _____ MPH
 Temperature _____ ° F ° C Humidity: _____ % Wind Direction: _____

Comments: ☐ Standard Conditions

See page 2

WORK PLACE/INSTRUMENT READINGS

Operation/Task C-106 TEST

Eng. Controls

Admin Controls

Reading No.	Instrument	Sample Type	Time	Location	Job Activity	Agent	Results/Unit
14	SENSIDYNE GASTECH 700	5	1200	702 AB STACK	C-106 TEST	SO ₂	Ø
15						Amines	Ø
16						HCHO	Ø
17						H ₂ S	Ø
18						NO ₂	Ø
19			1555			SO ₂	0.2 ppm
20						Amines	10 ppm
21						HCHO	Ø
22						H ₂ S	Ø
23						NO ₂	Ø
24			1753			SO ₂	0.2 ppm
25						Amines	10 ppm
26						HCHO	Ø
27						H ₂ S	Ø
28						NO ₂	Ø
29			1855			SO ₂	Ø
30						Amines	Ø
31						HCHO	Ø
32						H ₂ S	Ø
33						NO ₂	Ø

Comments: (Name / ID / Job Title / PPE / Reading No.)

SENSIDYNE DETECTOR TUBES USED.

CHEMICAL

Catalog #

Lot # (QC#)

Range

SO₂

5LB

80716

0.05-10 ppm

Amines

180L

80409

0.5-10 ppm

HCHO

91L

80632

0.1-32.5 ppm

H₂S

4LL

60183

0.25-120 ppm

NO₂

11L

80461

0.04-16.5 ppm

702 AZ #1

580 VER. 1.5

??/??/??

INSTRUMENT # 686241

USER I.D. # 000000241

OPERATING MODE: CONC. METER

Started ~ 1100 (am) 12/16/98
Datalogging @ 1 minute intervals

0UM 580 B
P105

LOC.	PPM	STATUS
??/??/??	000105	00.0
??/??/??	000106	00.0
??/??/??	000107	00.0
??/??/??	000108	00.0
??/??/??	000109	00.0
??/??/??	000110	00.0
??/??/??	000111	00.0
??/??/??	000112	00.0
??/??/??	000113	00.0
??/??/??	000114	00.0
??/??/??	000115	00.0
??/??/??	000116	00.0
??/??/??	000117	00.0
??/??/??	000118	00.0
??/??/??	000119	00.0
??/??/??	000120	00.0
??/??/??	000121	00.0
??/??/??	000122	00.0
??/??/??	000123	00.0
??/??/??	000124	00.0
??/??/??	000125	00.0
??/??/??	000126	00.0
??/??/??	000127	00.0
??/??/??	000128	00.0
??/??/??	000129	00.0
??/??/??	000130	00.0
??/??/??	000131	00.0
??/??/??	000132	00.0
??/??/??	000133	00.0
??/??/??	000134	00.0
??/??/??	000135	00.0
??/??/??	000136	00.0
??/??/??	000137	00.0
??/??/??	000138	00.0
??/??/??	000139	00.0
??/??/??	000140	00.0
??/??/??	000141	00.0
??/??/??	000142	00.0
??/??/??	000143	00.0
??/??/??	000144	00.0
??/??/??	000145	00.0
??/??/??	000146	00.0
??/??/??	000147	00.0
??/??/??	000148	00.0
??/??/??	000149	00.0
??/??/??	000150	00.0

??/??/??	000151	00.0
??/??/??	000152	00.0
??/??/??	000153	00.0
??/??/??	000154	00.0
??/??/??	000155	00.0
??/??/??	000156	00.0
??/??/??	000157	00.0
??/??/??	000158	00.0
??/??/??	000159	00.0
??/??/??	000160	00.0
??/??/??	000161	00.0
??/??/??	000162	00.0
??/??/??	000163	00.0
??/??/??	000164	00.0
??/??/??	000165	00.0
??/??/??	000166	00.0
??/??/??	000167	00.0
??/??/??	000168	00.0
??/??/??	000169	00.0
??/??/??	000170	00.0
??/??/??	000171	00.0
??/??/??	000172	00.0
??/??/??	000173	00.0
??/??/??	000174	00.0
??/??/??	000175	00.0
??/??/??	000176	00.0
??/??/??	000177	00.0
??/??/??	000178	00.0
??/??/??	000179	00.0
??/??/??	000180	00.0
??/??/??	000181	00.0
??/??/??	000182	00.0
??/??/??	000183	00.0
??/??/??	000184	00.0
??/??/??	000185	00.0
??/??/??	000186	00.0
??/??/??	000187	00.0
??/??/??	000188	00.0
??/??/??	000189	00.0
??/??/??	000190	00.0
??/??/??	000191	00.0
??/??/??	000192	00.0
??/??/??	000193	00.0
??/??/??	000194	00.0
??/??/??	000195	00.0
??/??/??	000196	00.0
??/??/??	000197	00.0
??/??/??	000198	00.0
??/??/??	000199	00.0
??/??/??	000200	00.0
??/??/??	000201	00.0
??/??/??	000202	00.0
??/??/??	000203	00.0
??/??/??	000204	00.0
??/??/??	000205	00.0
??/??/??	000206	00.0

??/??/??	000207	00.0
??/??/??	000208	00.0
??/??/??	000209	00.0
??/??/??	000210	00.0
??/??/??	000211	00.0
??/??/??	000212	00.0
??/??/??	000213	00.0
??/??/??	000214	00.0
??/??/??	000215	00.0
??/??/??	000216	00.0
??/??/??	000217	00.0
??/??/??	000218	00.0
??/??/??	000219	00.0
??/??/??	000220	00.0
??/??/??	000221	00.0
??/??/??	000222	00.0
??/??/??	000223	00.0
??/??/??	000224	00.0
??/??/??	000225	00.0
??/??/??	000226	00.0
??/??/??	000227	00.0
??/??/??	000228	00.0
??/??/??	000229	00.0
??/??/??	000230	00.0
??/??/??	000231	00.0
??/??/??	000232	00.0
??/??/??	000233	00.0
??/??/??	000234	00.0
??/??/??	000235	00.0
??/??/??	000236	00.0
??/??/??	000237	00.0
??/??/??	000238	00.0
??/??/??	000239	00.0
??/??/??	000240	00.0
??/??/??	000241	00.0
??/??/??	000242	00.0
??/??/??	000243	00.0
??/??/??	000244	00.0
??/??/??	000245	00.0
??/??/??	000246	00.0
??/??/??	000247	00.0
??/??/??	000248	00.0
??/??/??	000249	00.0
??/??/??	000250	00.0
??/??/??	000251	00.0
??/??/??	000252	00.0
??/??/??	000253	00.0
??/??/??	000254	00.0
??/??/??	000255	00.0
??/??/??	000256	00.0
??/??/??	000257	00.0
??/??/??	000258	00.0
??/??/??	000259	00.0
??/??/??	000260	00.0
??/??/??	000261	00.0
??/??/??	000262	00.0

??/??/??	000263	00.0
??/??/??	000264	00.0
??/??/??	000265	00.0
??/??/??	000266	00.0
??/??/??	000267	00.0
??/??/??	000268	00.0
??/??/??	000269	00.0
??/??/??	000270	00.0
??/??/??	000271	00.0
??/??/??	000272	00.0
??/??/??	000273	00.0
??/??/??	000274	00.0
??/??/??	000275	00.0
??/??/??	000276	00.0
??/??/??	000277	00.0
??/??/??	000278	00.0
??/??/??	000279	00.0
??/??/??	000280	00.0
??/??/??	000281	00.0
??/??/??	000282	00.0
??/??/??	000283	00.0
??/??/??	000284	00.0
??/??/??	000285	00.0
??/??/??	000286	00.0
??/??/??	000287	00.0
??/??/??	000288	00.0
??/??/??	000289	00.0
??/??/??	000290	00.0
??/??/??	000291	00.0
??/??/??	000292	00.0
??/??/??	000293	00.0
??/??/??	000294	00.0
??/??/??	000295	00.0
??/??/??	000296	00.0
??/??/??	000297	00.0
??/??/??	000298	00.0
??/??/??	000299	00.0
??/??/??	000300	00.0
??/??/??	000301	00.0
??/??/??	000302	00.0
??/??/??	000303	00.0
??/??/??	000304	00.0
??/??/??	000305	00.0
??/??/??	000306	00.0
??/??/??	000307	00.0
??/??/??	000308	00.0
??/??/??	000309	00.0
??/??/??	000310	00.0
??/??/??	000311	00.0
??/??/??	000312	00.0
??/??/??	000313	00.0
??/??/??	000314	00.0
??/??/??	000315	00.0
??/??/??	000316	00.0
??/??/??	000317	00.0
??/??/??	000318	00.0

??/??/??	000319	00.0
??/??/??	000320	00.0
??/??/??	000321	00.0
??/??/??	000322	00.0
??/??/??	000323	00.0
??/??/??	000324	00.0
??/??/??	000325	00.0
??/??/??	000326	00.0
??/??/??	000327	00.0
??/??/??	000328	00.0
??/??/??	000329	00.0
??/??/??	000330	00.0
??/??/??	000331	00.0
??/??/??	000332	00.0
??/??/??	000333	00.0
??/??/??	000334	00.0
??/??/??	000335	00.0
??/??/??	000336	00.0
??/??/??	000337	00.0
??/??/??	000338	00.0
??/??/??	000339	00.0
??/??/??	000340	00.0
??/??/??	000341	00.0
??/??/??	000342	00.0
??/??/??	000343	00.0
??/??/??	000344	00.0
??/??/??	000345	00.0
??/??/??	000346	00.0
??/??/??	000347	00.0
??/??/??	000348	00.0
??/??/??	000349	00.0
??/??/??	000350	00.0
??/??/??	000351	00.0
??/??/??	000352	00.0
??/??/??	000353	00.0
??/??/??	000354	00.0
??/??/??	000355	00.0
??/??/??	000356	00.0
??/??/??	000357	00.0
??/??/??	000358	00.0
??/??/??	000359	00.0
??/??/??	000360	00.0
??/??/??	000361	00.0
??/??/??	000362	00.0
??/??/??	000363	00.0
??/??/??	000364	00.0
??/??/??	000365	00.0
??/??/??	000366	00.0
??/??/??	000367	00.0
??/??/??	000368	00.0
??/??/??	000369	00.0
??/??/??	000370	00.0
??/??/??	000371	00.0
??/??/??	000372	00.0
??/??/??	000373	00.0
??/??/??	000374	00.0

??/??/??	000375	00.0
??/??/??	000376	00.0
??/??/??	000377	00.0
??/??/??	000378	00.0
??/??/??	000379	00.0
??/??/??	000380	00.0
??/??/??	000381	00.0
??/??/??	000382	00.0
??/??/??	000383	00.0
??/??/??	000384	00.0
??/??/??	000385	00.0
??/??/??	000386	00.0
??/??/??	000387	00.0
??/??/??	000388	00.0
??/??/??	000389	00.0
??/??/??	000390	00.0
??/??/??	000391	00.0
??/??/??	000392	00.0
??/??/??	000393	00.0
??/??/??	000394	00.0
??/??/??	000395	00.0
??/??/??	000396	00.0
??/??/??	000397	00.0
??/??/??	000398	00.0
??/??/??	000399	00.0
??/??/??	000400	00.0
??/??/??	000401	00.0
??/??/??	000402	00.0
??/??/??	000403	00.0
??/??/??	000404	00.0
??/??/??	000405	00.0
??/??/??	000406	00.0
??/??/??	000407	00.0
??/??/??	000408	00.0
??/??/??	000409	00.0
??/??/??	000410	00.0
??/??/??	000411	00.0
??/??/??	000412	00.0
??/??/??	000413	00.0
??/??/??	000414	00.0
??/??/??	000415	00.0
??/??/??	000416	00.0
??/??/??	000417	00.0
??/??/??	000418	00.0
??/??/??	000419	00.0
??/??/??	000420	00.0
??/??/??	000421	00.0
??/??/??	000422	00.0
??/??/??	000423	00.0
??/??/??	000424	00.0
??/??/??	000425	00.0
??/??/??	000426	00.0
??/??/??	000427	00.0
??/??/??	000428	00.0
??/??/??	000429	00.0
??/??/??	000430	00.0

702 AZ #2

580 VER. 2.2

monitoring w/ OUM
from Stack monitoring
Room in 702 AZ Bldg
(organic probe)

05/21/96 1634
INSTRUMENT # 027255
USER I.D. # 000000000
OPERATING MODE: CONC. METER, MAX HOLD

LOC. PPM STATUS
05/21/96 1634 000101 98.0

Previous Data

OUM 580-B
P-150

05/24/96 0719
INSTRUMENT # 027255
USER I.D. # 000000000
OPERATING MODE: CONC. METER, MAX HOLD

LOC. PPM STATUS
05/24/96 0719 000102 98.8

05/28/96 0738
INSTRUMENT # 027255
USER I.D. # 000000000
OPERATING MODE: CONC. METER, MAX HOLD

LOC. PPM STATUS
05/28/96 0738 000103 98.3

05/29/96 0725
INSTRUMENT # 027255
USER I.D. # 000000000
OPERATING MODE: CONC. METER, MAX HOLD

LOC. PPM STATUS
05/29/96 0725 000104 98.6

06/03/96 0726
INSTRUMENT # 027255
USER I.D. # 000000000
OPERATING MODE: CONC. METER, MAX HOLD

LOC. PPM STATUS
06/03/96 0726 000105 98.9

06/04/96 0724
INSTRUMENT # 027255

USER I.D. # 000000000
OPERATING MODE: CONC. METER, MAX HOLD

	LOC.	PPM	STATUS
06/04/96	0724	000106	98.5
06/05/96	0716	000107	98.5

06/06/96 0722
INSTRUMENT # 027255
USER I.D. # 000000000
OPERATING MODE: CONC. METER, MAX HOLD

	LOC.	PPM	STATUS
06/06/96	0722	000108	98.0

*Previous
Data*

06/07/96 0735
INSTRUMENT # 027255
USER I.D. # 000000000
OPERATING MODE: CONC. METER, MAX HOLD

	LOC.	PPM	STATUS
06/07/96	0735	000109	98.5

06/11/96 0704
INSTRUMENT # 027255
USER I.D. # 000000000
OPERATING MODE: CONC. METER, MAX HOLD

	LOC.	PPM	STATUS
06/11/96	0704	000110	98.2

06/12/96 0721
INSTRUMENT # 027255
USER I.D. # 000000000
OPERATING MODE: CONC. METER, MAX HOLD

	LOC.	PPM	STATUS
06/12/96	0721	000111	98.7

06/13/96 0727
INSTRUMENT # 027255
USER I.D. # 000000000
OPERATING MODE: CONC. METER, MAX HOLD

	LOC.	PPM	STATUS
06/13/96	0727	000112	98.3

06/14/96 0722
 INSTRUMENT # 027255
 USER I.D. # 000000000
 OPERATING MODE: CONC. METER, MAX HOLD

LOC. PPM STATUS
 06/14/96 0722 000113 97.4

06/20/96 0735
 INSTRUMENT # 027255
 USER I.D. # 000000000
 OPERATING MODE: CONC. METER, MAX HOLD

LOC. PPM STATUS
 06/20/96 0735 000114 97.9

??/??/??
 INSTRUMENT # 027255
 USER I.D. # 000000000
 OPERATING MODE: CONC. METER, MAX HOLD

LOC. PPM STATUS
 ??/??/?? 000116 00.0

08/12/87 1203
 INSTRUMENT # 027255
 USER I.D. # 000000000
 OPERATING MODE: CONC. METER, MAX HOLD

LOC. PPM STATUS
 08/12/87 1203 000117 0204 ALARM

??/??/??
 INSTRUMENT # 027255
 USER I.D. # 000000000
 OPERATING MODE: CONC. METER

LOC. PPM STATUS
 ??/??/?? 000118 00.0
 ??/??/?? 000119 00.0

??/??/??
 INSTRUMENT # 027255

*Started approximately
 12/16/98 9000 hrs (8:00pm)
 Instrument set at 10 minute
 increments*

USER I.D. # 000000000
OPERATING MODE: CONC. METER

LOC.	PPM	STATUS
??/??/??	000120	00.7
??/??/??	000121	01.1
??/??/??	000122	00.7
??/??/??	000123	01.1
??/??/??	000124	00.7
??/??/??	000125	01.1
??/??/??	000126	00.7
??/??/??	000127	01.1
??/??/??	000128	00.7
??/??/??	000129	00.7
??/??/??	000130	00.7
??/??/??	000131	01.1
??/??/??	000132	00.7
??/??/??	000133	00.7
??/??/??	000134	00.7
??/??/??	000135	00.7
??/??/??	000136	00.7
??/??/??	000137	00.7
??/??/??	000138	00.7
??/??/??	000139	00.7
??/??/??	000140	00.7
??/??/??	000141	00.7
??/??/??	000142	00.7
??/??/??	000143	00.7
??/??/??	000144	00.7
??/??/??	000145	00.3
??/??/??	000146	00.7
??/??/??	000147	00.3
??/??/??	000148	00.7
??/??/??	000149	00.7
??/??/??	000150	00.7
??/??/??	000151	00.7
??/??/??	000152	00.7
??/??/??	000153	00.3
??/??/??	000154	00.7
??/??/??	000155	00.7
??/??/??	000156	00.7
??/??/??	000157	00.7
??/??/??	000158	00.7
??/??/??	000159	00.3
??/??/??	000160	00.7
??/??/??	000161	00.7
??/??/??	000162	00.7
??/??/??	000163	00.3
??/??/??	000164	00.7
??/??/??	000165	00.7
??/??/??	000166	00.7
??/??/??	000167	00.7
??/??/??	000168	00.7
??/??/??	000169	00.3
??/??/??	000170	00.7
??/??/??	000171	00.7

??/??/??	000172	00.3
??/??/??	000173	00.3
??/??/??	000174	00.3
??/??/??	000175	00.7
??/??/??	000176	00.7
??/??/??	000177	00.7
??/??/??	000178	00.7
??/??/??	000179	00.7
??/??/??	000180	00.7
??/??/??	000181	00.7
??/??/??	000182	00.7
??/??/??	000183	00.7
??/??/??	000184	00.3
??/??/??	000185	00.7
??/??/??	000186	00.3
??/??/??	000187	00.3
??/??/??	000188	00.7
??/??/??	000189	00.3
??/??/??	000190	00.7
??/??/??	000191	00.3
??/??/??	000192	00.3
??/??/??	000193	01.4
??/??/??	000194	01.1
??/??/??	000195	00.3
??/??/??	000196	00.3
??/??/??	000197	00.3
??/??/??	000198	00.7

Stopped approximately
12:17 9:00 AM

INDUSTRIAL HYGIENE DIRECT READING INSTRUMENT SURVEY

☐ Business Sensitive

ADMINISTRATION

Survey ID 99-0382 Survey Date 7 MAR 99 Page 1 of 3Location: Area: 200-E Building: 241-AZ Room: 702-AZ Other: AY/AZ EXH
Company Conducting Operation

Agent/CAS/Limit/Ref.:

TOC N/A 2PPM FOR 3 MIN.
NH3 7664 8HR TWA 25PPM
CG N/A 25%
O2 N/A 19.5 - 23.5%HASP
ACGIH
BIO / TSR
OSHA

IH Procedure(s):

HASP
HNF-PRO-409Survey Title: C-106 SLUICING

Job Documents:

Work Package No.: 2E-99-00144Other: N/ARequestor (Name, Co., Phone): DAN BISHOP LMHC 373-4639On-The-Job Contact (Name, Co., Phone): SAME

AUTHORIZATION

Surveyor(s):

Pages: 1 thru END

Name (Please Print):

M. L. O'Neal

Signature:

M. L. O'NealDate: 3/7/99

Project IH:

Pages: 1 thru 3

Name (Please Print):

K. Bowen

Signature:

K. BowenDate: 3/10/99

Reviewed By:

Pages: 1 thru 3

Name (Please Print):

Signature:

Date:

Entered Into System By:

Date:

CALIBRATION

	Instrument No. 1		Instrument No. 2		Instrument No. 3		Detector Tube Pump	
Instrument	TE S80E2		DRAGER ACCURAO		SENSIDYNE GV-100			
ID No.	P-172		H095		H020			
Periodic Cal.	9/17/98		12/14/98		3/3/99			
Battery (Y/N)	Y		N		N			
Lamp/Gain	10.6 EV		N/A		N/A			
Cal. Source ID	8-135-104		LE-1761					
Cal. Effect./Exp. Date	5/18/98		JAN 2000					
Cal. Source Value	100 ppm		5-70 ppm					
	Pre Calibration	Post Calibration	Pre Calibration	Post Calibration	Pre Calibration	Post Calibration	Pre Calibration	Post Calibration
Date	3/7/99	3/10/99	3/7/99	→	3/7/99	3/7/99		
Time	0945	0800	1000	2100	1005	2105		
As Found	100 ppm	100 ppm	N/A	N/A	N/A	N/A		
Adjusted To	N/A		N/A		N/A			
DT Leak Check (Y/N)	N/A	—	Y	Y	Y	Y		
Cal. By Initials	MLO							
Cal. Location (Circle One)	OFC FLD	OFC FLD	OFC FLD	OFC FLD	OFC FLD	OFC FLD	OFC FLD	

Calibrated By:

Name (Please Print):

M. L. O'Neal

Calibration Comments:

Detector Tube Chemical / Catalog No. / Lot No. / Range

1 NH3 / CH20501 / LE1761 / 5-70 ppm

2 SO2 / 56B / 80716 / 0.05 - 10 ppm

3 NO2 / 11L / 71259 / 0.04 - 5 ppm

INDUSTRIAL HYGIENE DIRECT READING INSTRUMENT SURVEY (Continued)

☐ Business Sensitive

Survey ID 99-0382

Survey Date 3/7/99

Page 2 of 3

METEOROLOGY

Time: Pressure: inHg mmHg Wind Speed: MPH
 Temperature ° F ° C Humidity: % Wind Direction:
 Comments: ☐ Standard Conditions

WORK PLACE/INSTRUMENT READINGS

Operation/Task C-106 SLUCING

Eng. Controls N/A

Admin Controls N/A

Reading No.	Instrument	Sample Type	Time	Location	Job Activity	Agent	Results/Units
1	OVM	5	1142	702-AZ	C-106	TOV	1ppm
2	3		1147			SO ₂	0.3ppm
3	3		1152			NO ₂	Ø
4	2		1156			NH ₃	5ppm
5	3		1530			SO ₂	0.3ppm
6	3		1528			NO ₂	Ø
7	2		1532			NH ₃	5ppm
8	OVM		1502			TOV	Ø
9	OVM		1602			TOV	Ø
10	3		1635			SO ₂	0.5ppm
11	3		1631			NO ₂	Ø
12	2		1627			NH ₃	5ppm
13	OVM		1702			TOV	Ø
14	3		1730			SO ₂	0.3ppm
15	3		1734			NO ₂	Ø
16	2		1736			NH ₃	5ppm
17	OVM		1802			TOV	Ø
18	3		1836			SO ₂	0.3ppm
19	3		1832			NO ₂	Ø
20	2		1838			NH ₃	5ppm
21	OVM	✓	1902	✓	✓	TOV	Ø

Comments: (Name / ID / Job Title / PPE / Reading No.)

INST. #3 SENSODYNE GV100

INS. #2 DRÄGER ACCURRO

☐ Business SensitivePage 3 of 3

Time:	Pressure:	InHg mmHg	Wind Speed:	MPH
Temperature • F • C	Humidity:	%	Wind Direction:	
Comments: ☐ Standard Conditions				

Admin Controls *N/A*

Comments: (Name / ID / Job Title / PPE / Reading No.)

7 MAR 1999

Hanford Surface Observations

Clouds	Date			Hour	Ceiling Height (Hundreds of Feet)	Sky Condition	Visibility (Miles)	Weather and/or Obstruction to Vision				Sea-Level Pressure (MBS)	Dew Point (° F)	Wind		Station Pressure (Inches)	Dry Bulb (° F)	Wet Bulb (° F)	Relative Humidity (%)	Total Sky Cover	Rain (Inches)	Snow (Water Equivalent Inches)	Snow (Unmelted Inches)	W x Indicator	SOLRAD (Langley's)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
	Year	Month	Day					THOR & TORO	Liquid Precipitation	Frozen Precipitation	Obstructions			Direction (36 Pts.)	Speed (MPH)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
1997	03	01	14	UNLMD	X	X	16	17	20	21	23	24	25	29	30	31	32	35	36	38	39	42	43	45	47	50	52	53	55	56	57	58	59	60	61	62	63	64	65	67																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
			02																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															

DATA SHEET 5 - EXAUST STACK
EXAUST STACK SAMPLE Pg. 1of2
Continued

0000000192	03/07/99 19:41:05	218
0000000193	03/07/99 19:42:05	222
0000000194	03/07/99 19:43:05	225
0000000195	03/07/99 19:44:05	226
0000000196	03/07/99 19:46:53	229
0000000197	03/07/99 19:47:53	228

DATA SHEET 5 - EXAUST STACK
EXAUST STACK SAMPLE Pg. 1of2
Continued

0000000198	03/07/99 19:48:53	228
0000000199	03/07/99 19:49:53	227
0000000200	03/07/99 19:50:53	227
0000000201	03/07/99 19:51:53	226
0000000202	03/07/99 19:52:53	227
0000000203	03/07/99 19:53:53	226
0000000204	03/07/99 19:54:53	228
0000000205	03/07/99 19:55:53	230
0000000206	03/07/99 19:56:53	231
0000000207	03/07/99 19:57:53	232
0000000208	03/07/99 19:58:53	232
0000000209	03/07/99 19:59:53	233
0000000210	03/07/99 20:00:53	233
0000000211	03/07/99 20:01:53	233
0000000212	03/07/99 20:02:53	232
0000000213	03/07/99 20:03:53	233
0000000214	03/07/99 20:04:53	232
0000000215	03/07/99 20:05:53	231
0000000216	03/07/99 20:06:53	232
0000000217	03/07/99 20:07:53	231
0000000218	03/07/99 20:08:53	232
0000000219	03/07/99 20:09:53	234
0000000220	03/07/99 20:10:53	232
0000000221	03/07/99 20:11:53	232
0000000222	03/07/99 20:12:53	233
0000000223	03/07/99 20:13:53	232
0000000224	03/07/99 20:14:53	232
0000000225	03/07/99 20:15:53	232
0000000226	03/07/99 20:16:53	232
0000000227	03/07/99 20:17:53	231
0000000228	03/07/99 20:18:53	232
0000000229	03/07/99 20:19:53	232
0000000230	03/07/99 20:20:53	232
0000000231	03/07/99 20:21:53	232
0000000232	03/07/99 20:22:53	232
0000000233	03/07/99 20:23:53	231
0000000234	03/07/99 20:24:53	231
0000000235	03/07/99 20:25:53	230
0000000236	03/07/99 20:26:53	229
0000000237	03/07/99 20:27:53	230
0000000238	03/07/99 20:28:54	229
0000000239	03/07/99 20:29:54	228
0000000240	03/07/99 20:30:54	227
0000000241	03/07/99 20:31:54	226

0000000242	03/07/99 20:32:54	226
0000000243	03/07/99 20:33:54	226
0000000244	03/07/99 20:34:54	226
0000000245	03/07/99 20:35:54	225
0000000246	03/07/99 20:36:54	224
0000000247	03/07/99 20:37:54	223
0000000248	03/07/99 20:38:54	222
0000000249	03/07/99 20:39:54	221

DATA SHEET 5 - EXAUST STACK
EXAUST STACK SAMPLE Pg. 1of2
Continued

0000000250	03/07/99 20:40:54	221
0000000251	03/07/99 20:41:54	220

DATA SHEET 5 - EXAUST STACK
EXAUST STACK SAMPLE Pg. 2of2

0000000252	03/07/99 20:42:54	39.4
0000000253	03/07/99 20:43:54	38.2
0000000254	03/07/99 20:44:54	59.0

WORKING COF

Printed on: Mar 3, 99 10:25 am

DATA SHEET 5 - EXHAUST STACK 296-C-006 (Sheet 2 of 2)

STEP 5.5	EXHAUST GAS SAMPLE		
5.5.8	CALIBRATION DRIFT DETERMINATION		
	Item	Low-level Gas	Mid-Level Gas
	Calibration Gas Value (ppm)	29.9	49.1
	Calibration Error (ppm)	Refer to Data Sheet 2	
	Calibration Drift (ppm)	38.7	59.0
	Acceptable Range: $\pm 25\%$ (ppm)	± 7.5	± 12.3
	Test Result (Pass is within Acceptable Range)	Pass / (Fail)	(Pass) / Fail
5.5.9	<p>NOTE: If calibration drift is not within acceptable range, then sample data are invalid and authorization to proceed is <u>required</u> before repeating sample measurements.</p> <p>Authorization to Proceed:</p> <p>Cog Engr: _____ Date _____ Time _____</p>		
	<p>COMMENTS: <u>per note above there was no need for signature due to the fact that the monitoring of the Exhaust Stack had ended.</u></p>		
5.5.10	<p><u>Randy Horner</u> (IH&S Tech) <u>Randy Horner</u> (Signature) <u>3-9-99 2040</u> (Date/Time)</p>		

WORKING COPY

Printed on: Mar 3, 99 10:25 am

DATA SHEET 6 - EXHAUST STACK 296-C-006

STEP 5.7	SAMPLE DATA EVALUATION & RESULTS	
	Item	Concentration (ppm)
5.7.1	Average TOC Reading (Data Sheet 5)	122
5.7.2	Average TOC concentration (C_o)	122
5.7.3	Average Background (Data Sheet 4)	3.7
5.7.4	Average Background Concentration (B_o)	3.7
5.7.5	Background Adjusted Emission ($C_o - B_o$)	118.3
	Approval Condition Emission Limit	50
5.7.6	NOTE: If background adjusted emission exceeds Approval Condition Emission Limit, then notify Cognizant Engineer <u>immediately</u> . Cog Engr: _____ Date _____ Time _____	
	COMMENTS: <u>Calculations are based</u> <u>on non error related readings,</u> <u>- see attached print-out.</u> <u>Gmc 3-11-99</u>	
5.7.7	<u>Dell Spawlding</u> <u>Dell Spawlding</u> <u>4-9-99 17:00 AM</u> (IH&S Tech) (Signature) (Date/Time)	

DATA POINT	DATE	TIME	ORG CONC (PPM)
0000000028	3/7/99	13:24:41	5.6
0000000029	3/7/99	13:25:41	6
0000000030	3/7/99	13:26:41	4.9
0000000031	3/7/99	13:27:41	5
0000000032	3/7/99	13:28:41	5
0000000033	3/7/99	13:29:41	5.2
0000000034	3/7/99	13:30:41	10.8
0000000034	3/7/99	13:30:41	
0000000035	3/7/99	13:32:55	4.9
0000000036	3/7/99	13:33:55	16.3
0000000037	3/7/99	13:34:55	5
0000000038	3/7/99	13:35:55	4.9
0000000039	3/7/99	13:36:55	11.2
0000000040	3/7/99	13:37:55	5.4
0000000041	3/7/99	13:38:55	5.4
0000000042	3/7/99	13:39:55	5.4
0000000043	3/7/99	13:40:55	5.3
0000000044	3/7/99	13:41:55	5.3
0000000045	3/7/99	13:42:55	5.2
0000000046	3/7/99	13:43:55	5.2
0000000047	3/7/99	13:44:55	5.3
0000000048	3/7/99	13:45:55	5.2
0000000049	3/7/99	13:46:55	5.2
0000000050	3/7/99	13:47:55	5.2
0000000051	3/7/99	13:48:55	5.2
0000000052	3/7/99	13:49:55	5.3
0000000053	3/7/99	13:50:55	5.3
0000000054	3/7/99	13:51:55	5.2
0000000055	3/7/99	13:52:55	5.4
0000000056	3/7/99	13:53:55	5.4
0000000057	3/7/99	13:54:55	5.4
0000000058	3/7/99	13:55:55	5.8
0000000059	3/7/99	13:56:55	5.4
0000000060	3/7/99	13:57:55	5.4
0000000061	3/7/99	13:58:55	5.4
0000000062	3/7/99	13:59:55	5.3
0000000063	3/7/99	14:00:55	5.4
0000000064	3/7/99	14:01:55	5.2
0000000065	3/7/99	14:02:55	5.5
0000000066	3/7/99	14:03:55	5.3
0000000067	3/7/99	14:04:55	4.8
0000000068	3/7/99	14:05:55	5.5
0000000069	3/7/99	14:06:55	5.6
0000000070	3/7/99	14:07:55	6.3
0000000071	3/7/99	14:08:55	5.8
0000000072	3/7/99	14:09:56	5.7
0000000073	3/7/99	14:10:56	6.5
0000000074	3/7/99	14:11:56	7
0000000075	3/7/99	14:12:56	7
0000000076	3/7/99	14:13:56	7
0000000077	3/7/99	14:14:56	7.4
0000000078	3/7/99	14:15:56	7.3

C-006 Stack Exhaust Reading. Sluicing Started at 13:24

Instrument error caused by radio interference

FLAME OUT *

Instrument Restarted

Suspected radio interference

Suspected radio interference

DATA POINT	DATE	TIME	ORG CONC (PPM)
0000000079	3/7/99	14:16:56	7.2
0000000080	3/7/99	14:17:56	8.4
0000000081	3/7/99	14:18:56	8.6
0000000082	3/7/99	14:19:56	8.3
0000000083	3/7/99	14:20:56	8.7
0000000084	3/7/99	14:21:56	8.4
0000000085	3/7/99	14:22:56	8.6
0000000086	3/7/99	14:23:56	8.7
0000000087	3/7/99	14:24:56	8.9
0000000088	3/7/99	14:25:56	9.4
0000000089	3/7/99	14:26:13	9.5
0000000090	3/7/99	14:26:14	9.5
0000000091	3/7/99	14:27:15	
0000000092	3/7/99	14:28:15	
0000000093	3/7/99	14:29:15	
0000000094	3/7/99	14:30:15	10.5
0000000095	3/7/99	14:31:15	10.8
0000000096	3/7/99	14:32:15	11.1
0000000097	3/7/99	14:33:15	11.5
0000000098	3/7/99	14:34:15	11.6
0000000099	3/7/99	14:35:15	11.9
0000000100	3/7/99	14:36:15	12
0000000101	3/7/99	14:37:15	13.1
0000000102	3/7/99	14:38:15	13.7
0000000103	3/7/99	14:39:15	14.2
0000000104	3/7/99	14:40:15	14.7
0000000105	3/7/99	14:41:15	15.3
0000000106	3/7/99	14:42:15	15.6
0000000107	3/7/99	14:43:15	15.9
0000000108	3/7/99	14:44:15	16.2
0000000109	3/7/99	14:45:15	16.5
0000000110	3/7/99	14:46:15	17.1
0000000111	3/7/99	14:47:15	17.5
0000000112	3/7/99	14:48:15	17.8
0000000113	3/7/99	14:49:15	18.3
0000000114	3/7/99	14:50:15	18.7
0000000115	3/7/99	14:51:15	19.4
0000000116	3/7/99	14:52:15	19.8
0000000117	3/7/99	14:53:15	20.3
0000000118	3/7/99	14:54:15	20.6
0000000119	3/7/99	14:55:15	21.1
0000000120	3/7/99	14:56:15	21.7
0000000121	3/7/99	14:57:15	22.1
0000000122	3/7/99	14:58:15	22.3
0000000123	3/7/99	14:59:15	22.7
0000000124	3/7/99	15:00:15	23.2
0000000125	3/7/99	15:01:15	23.7
0000000126	3/7/99	15:02:15	24.1
0000000127	3/7/99	15:03:15	24.7
0000000128	3/7/99	15:04:15	24.8
0000000129	3/7/99	15:05:15	25.5
0000000130	3/7/99	15:06:15	25.8

Calibration Verification
 Calibration Verification
 Calibration Verification
 Reconnect to Stack

DATA POINT	DATE	TIME	ORG CONC (PPM)
0000000131	3/7/99	15:07:15	26.4
0000000132	3/7/99	15:08:15	27
0000000133	3/7/99	15:09:15	27.7
0000000134	3/7/99	15:10:16	28.2
0000000135	3/7/99	15:11:16	28.8
0000000136	3/7/99	15:12:16	29.5
0000000137	3/7/99	15:13:16	30.2
0000000138	3/7/99	15:14:16	30.8
0000000139	3/7/99	15:15:16	31.4
0000000140	3/7/99	15:16:16	32
0000000141	3/7/99	15:17:16	32.2
0000000142	3/7/99	15:18:16	32.1
0000000143	3/7/99	15:19:16	32.6
0000000144	3/7/99	15:20:16	33.2
0000000145	3/7/99	15:21:16	34
0000000146	3/7/99	15:22:16	34.6
0000000147	3/7/99	15:23:16	35.5
0000000148	3/7/99	15:24:16	36.4
0000000149	3/7/99	15:25:16	36.6
0000000150	3/7/99	15:26:16	
0000000151	3/7/99	15:27:16	
0000000152	3/7/99	15:28:16	
0000000153	3/7/99	15:29:16	
0000000154	3/7/99	15:30:16	
0000000155	3/7/99	15:31:16	
0000000156	3/7/99	15:35:49	
0000000157	3/7/99	15:36:49	
0000000158	3/7/99	15:38:35	
0000000159	3/7/99	15:39:35	
0000000160	3/7/99	15:40:35	
0000000161	3/7/99	15:41:35	
0000000162	3/7/99	15:43:48	
0000000163	3/7/99	15:44:48	
0000000000	3/7/99	15:47:17	
0000000001	3/7/99	15:48:17	41.8
0000000002	3/7/99	15:49:17	43.7
0000000003	3/7/99	15:50:17	44.4
0000000004	3/7/99	15:51:17	44.8
0000000005	3/7/99	15:52:17	45
0000000006	3/7/99	15:53:17	45.5
0000000007	3/7/99	15:54:17	45.8
0000000008	3/7/99	15:55:18	46.2
0000000009	3/7/99	15:56:18	46.8
0000000010	3/7/99	15:57:18	47.2
0000000011	3/7/99	15:58:18	47.6
0000000012	3/7/99	15:59:18	48
0000000013	3/7/99	16:00:18	48.4
0000000014	3/7/99	16:01:18	49.1
0000000015	3/7/99	16:02:18	49.6
0000000016	3/7/99	16:03:18	50.1
0000000017	3/7/99	16:04:18	50.5
0000000018	3/7/99	16:05:18	51

Calibration verification

Calibration verification

Calibration verification

Instrument error caused by radio interference

Instrument error caused by radio interference

Instrument error caused by radio interference

Instrument error caused by radio interference

Instrument error caused by radio interference

Instrument error caused by radio interference

Instrument error caused by radio interference

Instrument error caused by radio interference

Instrument error caused by radio interference

Instrument error caused by radio interference

Instrument error caused by radio interference

Instrument on and reconnected - Purging Line

DATA POINT	DATE	TIME	ORG CONC (PPM)
0000000019	3/7/99	16:06:18	51.4
0000000020	3/7/99	16:07:18	51.8
0000000021	3/7/99	16:08:18	52.2
0000000022	3/7/99	16:09:18	52.6
0000000023	3/7/99	16:10:18	53.2
0000000024	3/7/99	16:11:18	53.7
0000000025	3/7/99	16:12:18	54
0000000026	3/7/99	16:13:18	54.3
0000000027	3/7/99	16:14:18	54.6
0000000028	3/7/99	16:15:18	55
0000000029	3/7/99	16:16:18	55.4
0000000030	3/7/99	16:17:18	56
0000000031	3/7/99	16:18:18	56.5
0000000032	3/7/99	16:19:18	57
0000000033	3/7/99	16:20:18	57.9
0000000034	3/7/99	16:21:18	58.4
0000000035	3/7/99	16:22:18	58.9
0000000036	3/7/99	16:23:18	
0000000037	3/7/99	16:24:18	
0000000000	3/7/99	16:26:31	61
0000000001	3/7/99	16:27:31	
0000000002	3/7/99	16:28:31	
0000000003	3/7/99	16:29:31	
0000000004	3/7/99	16:30:31	58.7
0000000005	3/7/99	16:31:31	59.9
0000000006	3/7/99	16:32:31	61
0000000007	3/7/99	16:33:31	61.3
0000000008	3/7/99	16:34:31	61.9
0000000009	3/7/99	16:35:31	62.4
0000000010	3/7/99	16:36:31	62.9
0000000011	3/7/99	16:37:31	63.5
0000000012	3/7/99	16:38:31	64.3
0000000013	3/7/99	16:39:31	65
0000000014	3/7/99	16:40:31	65.9
0000000015	3/7/99	16:41:31	66
0000000016	3/7/99	16:42:31	66.3
0000000017	3/7/99	16:43:31	66.8
0000000018	3/7/99	16:44:31	67.3
0000000019	3/7/99	16:45:31	67.8
0000000020	3/7/99	16:46:31	69.3
0000000021	3/7/99	16:47:31	70
0000000022	3/7/99	16:48:31	71.3
0000000023	3/7/99	16:49:31	72.5
0000000024	3/7/99	16:50:31	72.8
0000000025	3/7/99	16:51:31	73.5
0000000026	3/7/99	16:52:31	74.1
0000000027	3/7/99	16:53:31	75.5
0000000028	3/7/99	16:54:31	76.6
0000000029	3/7/99	16:55:31	78.2
0000000030	3/7/99	16:56:31	79.4
0000000031	3/7/99	16:57:31	80
0000000032	3/7/99	16:58:31	80.5

Instrument error caused by radio interference
Instrument error caused by radio interference
Reconnected instrument to Stack
Calibration Verification
Calibration Verification
Calibration Verification

DATA POINT	DATE	TIME	ORG CONC (PPM)
0000000033	3/7/99	16:59:31	84
0000000034	3/7/99	17:00:31	85
0000000035	3/7/99	17:01:31	85.4
0000000036	3/7/99	17:02:31	86.3
0000000037	3/7/99	17:03:31	
0000000038	3/7/99	17:04:31	
0000000039	3/7/99	17:05:31	
0000000040	3/7/99	17:06:31	
0000000041	3/7/99	17:07:31	91.4
0000000042	3/7/99	17:08:31	96.7
0000000043	3/7/99	17:09:31	96.7
0000000044	3/7/99	17:10:31	98
0000000045	3/7/99	17:11:31	100
0000000046	3/7/99	17:12:31	102
0000000047	3/7/99	17:13:31	103
0000000048	3/7/99	17:14:31	104
0000000049	3/7/99	17:15:31	105
0000000050	3/7/99	17:16:31	110
0000000051	3/7/99	17:17:31	110
0000000052	3/7/99	17:18:31	111
0000000053	3/7/99	17:19:31	112
0000000054	3/7/99	17:20:31	112
0000000055	3/7/99	17:21:32	113
0000000056	3/7/99	17:22:32	116
0000000057	3/7/99	17:23:32	117
0000000058	3/7/99	17:24:32	
0000000059	3/7/99	17:25:32	
0000000060	3/7/99	17:26:32	
0000000061	3/7/99	17:27:32	
0000000062	3/7/99	17:28:32	124
0000000063	3/7/99	17:29:32	127
0000000064	3/7/99	17:30:32	127
0000000065	3/7/99	17:31:32	127
0000000066	3/7/99	17:32:32	131
0000000067	3/7/99	17:33:32	134
0000000068	3/7/99	17:34:32	132
0000000069	3/7/99	17:35:32	133
0000000070	3/7/99	17:36:32	135
0000000071	3/7/99	17:37:32	136
0000000072	3/7/99	17:38:32	139
0000000073	3/7/99	17:39:32	138
0000000074	3/7/99	17:40:32	139
0000000075	3/7/99	17:41:32	125
0000000076	3/7/99	17:42:32	
0000000077	3/7/99	17:43:32	
0000000078	3/7/99	17:44:32	
0000000079	3/7/99	17:45:32	144
0000000080	3/7/99	17:46:32	148
0000000081	3/7/99	17:47:32	150
0000000082	3/7/99	17:48:32	152
0000000083	3/7/99	17:49:32	155
0000000084	3/7/99	17:50:32	160

680 Disconnected from Stack and TVA hooked up
 Readings are still from 680. TVA read ~ 240 ppm
 IH Techs requested to challenge both instruments with cal gas.

TVA-1000 disconnected and 680 HVM reconnected to stack

Calibration verification with 87.9 ppm and 512 ppm methane gas
 Calibration verification with 87.9 ppm and 512 ppm methane gas
 Calibration verification with 87.9 ppm and 512 ppm methane gas
 Calibration verification with 87.9 ppm and 512 ppm methane gas
 Reconnected to Stack

Calibration Verification
 Calibration Verification
 Calibration Verification
 Reconnected to Stack

DATA POINT	DATE	TIME	ORG CONC (PPM)
0000000085	3/7/99	17:51:32	163
0000000086	3/7/99	17:52:32	160
0000000087	3/7/99	17:53:32	161
0000000088	3/7/99	17:54:32	164
0000000089	3/7/99	17:55:32	166
0000000090	3/7/99	17:56:32	168
0000000091	3/7/99	17:57:32	170
0000000092	3/7/99	17:58:32	171
0000000093	3/7/99	17:59:32	173
0000000094	3/7/99	18:00:32	175
0000000095	3/7/99	18:01:32	177
0000000096	3/7/99	18:02:32	179
0000000097	3/7/99	18:03:32	180
0000000098	3/7/99	18:04:32	181
0000000099	3/7/99	18:05:32	182
0000000100	3/7/99	18:06:32	183
0000000101	3/7/99	18:07:32	184
0000000102	3/7/99	18:08:32	184
0000000103	3/7/99	18:09:32	185
0000000104	3/7/99	18:10:32	186
0000000105	3/7/99	18:11:32	187
0000000106	3/7/99	18:12:32	189
0000000107	3/7/99	18:13:32	191
0000000108	3/7/99	18:14:32	192
0000000109	3/7/99	18:15:32	193
0000000110	3/7/99	18:16:32	193
0000000111	3/7/99	18:17:32	195
0000000112	3/7/99	18:18:32	196
0000000113	3/7/99	18:19:32	197
0000000114	3/7/99	18:23:04	197
0000000115	3/7/99	18:24:04	197
0000000116	3/7/99	18:25:04	198
0000000117	3/7/99	18:26:04	
0000000118	3/7/99	18:27:04	
0000000119	3/7/99	18:28:04	
0000000120	3/7/99	18:29:04	
0000000121	3/7/99	18:30:04	188
0000000122	3/7/99	18:31:04	192
0000000123	3/7/99	18:32:04	194
0000000124	3/7/99	18:33:04	195
0000000125	3/7/99	18:34:04	196
0000000126	3/7/99	18:35:04	197
0000000127	3/7/99	18:36:04	198
0000000128	3/7/99	18:37:04	199
0000000129	3/7/99	18:38:04	201
0000000130	3/7/99	18:39:04	201
0000000131	3/7/99	18:40:04	202
0000000132	3/7/99	18:41:04	202
0000000133	3/7/99	18:42:04	201
0000000134	3/7/99	18:43:04	201
0000000135	3/7/99	18:44:04	202
0000000136	3/7/99	18:45:04	202

Calibration verification
 Calibration verification
 Calibration verification
 Calibration verification
 Reconnect to Stack

DATA POINT	DATE	TIME	ORG CONC (PPM)
0000000137	3/7/99	18:46:04	202
0000000138	3/7/99	18:47:04	201
0000000139	3/7/99	18:48:04	202
0000000140	3/7/99	18:49:04	202
0000000141	3/7/99	18:50:04	202
0000000142	3/7/99	18:51:04	202
0000000143	3/7/99	18:52:04	202
0000000144	3/7/99	18:53:04	203
0000000145	3/7/99	18:54:04	203
0000000146	3/7/99	18:55:04	203
0000000147	3/7/99	18:56:04	204
0000000148	3/7/99	18:57:04	205
0000000149	3/7/99	18:58:04	204
0000000150	3/7/99	18:59:04	204
0000000151	3/7/99	19:00:04	204
0000000152	3/7/99	19:01:04	203
0000000153	3/7/99	19:02:04	204
0000000154	3/7/99	19:03:04	204
0000000155	3/7/99	19:04:04	205
0000000156	3/7/99	19:05:04	205
0000000157	3/7/99	19:06:04	205
0000000158	3/7/99	19:07:04	205
0000000159	3/7/99	19:08:04	206
0000000160	3/7/99	19:09:04	206
0000000161	3/7/99	19:10:04	207
0000000162	3/7/99	19:11:04	206
0000000163	3/7/99	19:12:04	206
0000000164	3/7/99	19:13:04	205
0000000165	3/7/99	19:14:04	206
0000000166	3/7/99	19:15:04	206
0000000167	3/7/99	19:16:04	206
0000000168	3/7/99	19:17:04	207
0000000169	3/7/99	19:18:04	207
0000000170	3/7/99	19:19:04	208
0000000171	3/7/99	19:20:04	208
0000000172	3/7/99	19:21:04	209
0000000173	3/7/99	19:22:04	209
0000000174	3/7/99	19:23:04	209
0000000175	3/7/99	19:24:04	209
0000000176	3/7/99	19:25:04	209
0000000177	3/7/99	19:26:05	209
0000000178	3/7/99	19:27:05	210
0000000179	3/7/99	19:28:05	211
0000000180	3/7/99	19:29:05	211
0000000181	3/7/99	19:30:05	212
0000000182	3/7/99	19:31:05	212
0000000183	3/7/99	19:32:05	212
0000000184	3/7/99	19:33:05	213
0000000185	3/7/99	19:34:05	213
0000000186	3/7/99	19:35:05	213
0000000187	3/7/99	19:36:05	213
0000000188	3/7/99	19:37:05	

Disconnect from Stack for Calibration Verification

DATA POINT	DATE	TIME	ORG CONC (PPM)
0000000189	3/7/99	19:38:05	
0000000190	3/7/99	19:39:05	
0000000191	3/7/99	19:40:05	
0000000192	3/7/99	19:41:05	218
0000000193	3/7/99	19:42:05	222
0000000194	3/7/99	19:43:05	225
0000000195	3/7/99	19:44:05	226
0000000196	3/7/99	19:46:53	229
0000000197	3/7/99	19:47:53	228
0000000198	3/7/99	19:48:53	228
0000000199	3/7/99	19:49:53	227
0000000200	3/7/99	19:50:53	227
0000000201	3/7/99	19:51:53	226
0000000202	3/7/99	19:52:53	227
0000000203	3/7/99	19:53:53	226
0000000204	3/7/99	19:54:53	228
0000000205	3/7/99	19:55:53	230
0000000206	3/7/99	19:56:53	231
0000000207	3/7/99	19:57:53	232
0000000208	3/7/99	19:58:53	232
0000000209	3/7/99	19:59:53	233
0000000210	3/7/99	20:00:53	233
0000000211	3/7/99	20:01:53	233
0000000212	3/7/99	20:02:53	232
0000000213	3/7/99	20:03:53	233
0000000214	3/7/99	20:04:53	232
0000000215	3/7/99	20:05:53	231
0000000216	3/7/99	20:06:53	232
0000000217	3/7/99	20:07:53	231
0000000218	3/7/99	20:08:53	232
0000000219	3/7/99	20:09:53	234
0000000220	3/7/99	20:10:53	232
0000000221	3/7/99	20:11:53	232
0000000222	3/7/99	20:12:53	233
0000000223	3/7/99	20:13:53	232
0000000224	3/7/99	20:14:53	232
0000000225	3/7/99	20:15:53	232
0000000226	3/7/99	20:16:53	232
0000000227	3/7/99	20:17:53	231
0000000228	3/7/99	20:18:53	232
0000000229	3/7/99	20:19:53	232
0000000230	3/7/99	20:20:53	232
0000000231	3/7/99	20:21:53	232
0000000232	3/7/99	20:22:53	232
0000000233	3/7/99	20:23:53	231
0000000234	3/7/99	20:24:53	231
0000000235	3/7/99	20:25:53	230
0000000236	3/7/99	20:26:53	229
0000000237	3/7/99	20:27:53	230
0000000238	3/7/99	20:28:54	229
0000000239	3/7/99	20:29:54	228
0000000240	3/7/99	20:30:54	227

Calibration Verification
 Calibration Verification
 Calibration Verification
 Reconnect to Stack

DATA POINT	DATE	TIME	ORG CONC (PPM)
0000000241	3/7/99	20:31:54	226
0000000242	3/7/99	20:32:54	226
0000000243	3/7/99	20:33:54	226
0000000244	3/7/99	20:34:54	226
0000000245	3/7/99	20:35:54	225
0000000246	3/7/99	20:36:54	224
0000000247	3/7/99	20:37:54	223
0000000248	3/7/99	20:38:54	222
0000000249	3/7/99	20:39:54	221
0000000250	3/7/99	20:40:54	221
0000000251	3/7/99	20:41:54	220
0000000252	3/7/99	20:42:54	
0000000253	3/7/99	20:43:54	
0000000254	3/7/99	20:44:54	
0000000255	3/7/99	20:45:54	199
0000000256	3/7/99	20:46:54	209
0000000257	3/7/99	20:47:54	210
0000000258	3/7/99	20:48:54	212
0000000259	3/7/99	20:49:54	211
0000000260	3/7/99	20:50:54	212
0000000261	3/7/99	20:51:54	212
0000000262	3/7/99	20:52:54	211
0000000263	3/7/99	20:53:54	209
0000000264	3/7/99	20:54:54	209
0000000265	3/7/99	20:55:54	209
0000000266	3/7/99	20:57:15	207
0000000267	3/7/99	20:58:15	207
0000000268	3/7/99	20:59:15	206
0000000269	3/7/99	21:00:15	204
0000000270	3/7/99	21:01:15	204
0000000271	3/7/99	21:02:15	203
0000000272	3/7/99	21:03:15	201
0000000273	3/7/99	21:04:15	199
0000000274	3/7/99	21:05:15	197
0000000275	3/7/99	21:06:15	196
0000000276	3/7/99	21:07:15	195
0000000277	3/7/99	21:08:15	194
0000000278	3/7/99	21:09:15	193
0000000279	3/7/99	21:10:15	192
0000000280	3/7/99	21:11:15	191
0000000281	3/7/99	21:12:15	191
0000000282	3/7/99	21:13:15	190
0000000283	3/7/99	21:14:15	190
0000000284	3/7/99	21:15:15	189
0000000285	3/7/99	21:16:15	188
0000000286	3/7/99	21:17:15	187
0000000287	3/7/99	21:18:15	186
0000000288	3/7/99	21:19:15	184
0000000289	3/7/99	21:20:15	183
0000000290	3/7/99	21:21:15	183
0000000291	3/7/99	21:22:15	182
0000000292	3/7/99	21:23:15	181

Disconnect for calibration verification
 Calibration Verification
 Calibration Verification
 Reconnect to Stack

DATA POINT	DATE	TIME	ORG CONC (PPM)
0000000293	3/7/99	21:24:15	179
0000000294	3/7/99	21:25:15	179
0000000295	3/7/99	21:26:15	179
0000000296	3/7/99	21:27:15	178
0000000297	3/7/99	21:28:15	176
0000000298	3/7/99	21:29:15	176
SUM			52244.5
AVE			122.0665888

C106 SLUICING TEST 3

C106 SLUICING TEST 3

Instrument: 680 FID
Operators: John McKinney, Del Spaulding, Randy Horner
Calibration Checks: Performed Hourly

DATAPOINT	DATE	TIME	FID READING PPM ORGANICS
0000000046	3/28/99	11:33	5.2
0000000047	3/28/99	11:34	5.3
0000000048	3/28/99	11:35	5.4
0000000049	3/28/99	11:36	5.5
0000000050	3/28/99	11:37	5.6
0000000051	3/28/99	11:38	5.7
0000000052	3/28/99	11:39	5.6
0000000053	3/28/99	11:40	5.7
0000000054	3/28/99	11:41	5.4
0000000055	3/28/99	11:42	5.6
0000000056	3/28/99	11:43	5.3
0000000057	3/28/99	11:44	5.4
0000000058	3/28/99	11:44	5.3
0000000059	3/28/99	11:45	5.3
0000000060	3/28/99	11:46	5.5
0000000061	3/28/99	11:47	5.4
0000000062	3/28/99	11:48	5.8
0000000063	3/28/99	11:49	6.1
0000000064	3/28/99	11:50	6.1
0000000065	3/28/99	11:50	6
0000000066	3/28/99	11:51	6.2
0000000067	3/28/99	11:52	6.5
0000000068	3/28/99	11:53	6.9
0000000069	3/28/99	11:54	7
0000000070	3/28/99	11:55	6.9
0000000071	3/28/99	11:56	6.7
0000000072	3/28/99	11:57	7.1
0000000073	3/28/99	11:58	7.3
0000000074	3/28/99	11:59	7.4
0000000075	3/28/99	12:00	7.3
0000000076	3/28/99	12:01	7.5
0000000077	3/28/99	12:02	7.6
0000000078	3/28/99	12:03	7.9
0000000079	3/28/99	12:04	8
0000000080	3/28/99	12:05	8.1
0000000081	3/28/99	12:06	8.2
0000000082	3/28/99	12:07	16.4 Disconnected for Calibration Check
0000000083	3/28/99	12:08	2.3 Disconnected for Calibration Check
0000000084	3/28/99	12:09	7.8
0000000085	3/28/99	12:10	8.3
0000000086	3/28/99	12:11	9
0000000087	3/28/99	12:12	9.2
0000000088	3/28/99	12:13	9.8
0000000089	3/28/99	12:14	10.6
0000000090	3/28/99	12:15	11.1
0000000091	3/28/99	12:16	11.6
0000000092	3/28/99	12:17	11.8
0000000093	3/28/99	12:19	12.8
0000000094	3/28/99	12:20	13.5

C106 SLUICING TEST 3

DATAPOINT	DATE	TIME	FID READING PPM ORGANICS
0000000095	3/28/99	12:21	14
0000000096	3/28/99	12:22	14.4
0000000097	3/28/99	12:23	14.6
0000000098	3/28/99	12:24	15
0000000099	3/28/99	12:25	15.4
0000000100	3/28/99	12:26	15.9
0000000101	3/28/99	12:27	16.4
0000000102	3/28/99	12:28	16.9
0000000103	3/28/99	12:29	17.3
0000000104	3/28/99	12:30	17.5
0000000105	3/28/99	12:31	17.8
0000000106	3/28/99	12:32	17.9
0000000107	3/28/99	12:33	18.3
0000000108	3/28/99	12:34	18.6
0000000109	3/28/99	12:35	19.1
0000000110	3/28/99	12:36	19.6
0000000111	3/28/99	12:37	20.1
0000000112	3/28/99	12:38	20.7
0000000113	3/28/99	12:39	21.1
0000000114	3/28/99	12:40	21.4
0000000115	3/28/99	12:41	21.8
0000000116	3/28/99	12:42	22
0000000117	3/28/99	12:43	22.3
0000000118	3/28/99	12:44	23.1
0000000119	3/28/99	12:45	23.6
0000000120	3/28/99	12:46	24.3
0000000121	3/28/99	12:47	24.6
0000000122	3/28/99	12:48	24.9
0000000123	3/28/99	12:49	25.5
0000000124	3/28/99	12:50	25.6
0000000125	3/28/99	12:51	25.6
0000000126	3/28/99	12:52	26.2
0000000127	3/28/99	12:53	26.5
0000000128	3/28/99	12:54	27.1
0000000129	3/28/99	12:55	27.4
0000000130	3/28/99	12:56	27.6
0000000131	3/28/99	12:57	27.8
0000000132	3/28/99	12:58	28.5
0000000133	3/28/99	12:59	28.8
0000000134	3/28/99	13:00	29.6
0000000135	3/28/99	13:01	30
0000000136	3/28/99	13:02	28.6
0000000137	3/28/99	13:03	28.5
0000000138	3/28/99	13:04	30.8
0000000139	3/28/99	13:05	31.6
0000000140	3/28/99	13:06	31.9
0000000141	3/28/99	13:07	32.5
0000000142	3/28/99	13:08	33.2
0000000143	3/28/99	13:09	33.8
0000000144	3/28/99	13:10	34.5
0000000145	3/28/99	13:11	34.7
0000000146	3/28/99	13:12	35.7
0000000147	3/28/99	13:13	36.2
0000000148	3/28/99	13:14	37.2
0000000149	3/28/99	13:15	37.7

C106 SLUICING TEST 3

DATAPOINT	DATE	TIME	FID READING
			PPM ORGANICS
0000000150	3/28/99	13:16	38.7
0000000151	3/28/99	13:17	38.8
0000000152	3/28/99	13:18	39.8
0000000153	3/28/99	13:19	40
0000000154	3/28/99	13:20	40.5
0000000155	3/28/99	13:21	41.5
0000000156	3/28/99	13:22	42.2
0000000157	3/28/99	13:23	42.6
0000000158	3/28/99	13:24	42.7
0000000159	3/28/99	13:25	43.7
0000000160	3/28/99	13:26	44.7
0000000161	3/28/99	13:27	45.2
0000000162	3/28/99	13:28	45.7
0000000163	3/28/99	13:29	46.2
0000000164	3/28/99	13:30	46.7
0000000165	3/28/99	13:31	47.9
0000000166	3/28/99	13:32	48.6
0000000167	3/28/99	13:33	49.1
0000000168	3/28/99	13:34	49.8
0000000169	3/28/99	13:35	50.3
0000000170	3/28/99	13:36	50.5
0000000171	3/28/99	13:37	51.2
0000000172	3/28/99	13:38	52.1
0000000173	3/28/99	13:39	53
0000000174	3/28/99	13:40	54
0000000175	3/28/99	13:41	54.5
0000000176	3/28/99	13:42	55.4
0000000177	3/28/99	13:43	55.9
0000000178	3/28/99	13:44	56.3
0000000179	3/28/99	13:45	56.9
0000000180	3/28/99	13:46	57.1
0000000181	3/28/99	13:47	57.6
0000000182	3/28/99	13:48	58.6
0000000183	3/28/99	13:49	59.3
0000000184	3/28/99	13:50	60.4
0000000185	3/28/99	13:51	60.8
0000000186	3/28/99	13:52	61.7
0000000187	3/28/99	13:53	62.5
0000000188	3/28/99	13:54	62.9
0000000189	3/28/99	13:55	64.6
0000000190	3/28/99	13:56	65.2
0000000191	3/28/99	13:57	66.2
0000000192	3/28/99	13:58	66.3
0000000193	3/28/99	13:59	66.8
0000000194	3/28/99	14:00	68
0000000195	3/28/99	14:01	68.4
0000000196	3/28/99	14:02	69.6
0000000197	3/28/99	14:03	7.1 Disconnected for Calibration Check
0000000198	3/28/99	14:04	4 Disconnected for Calibration Check
0000000199	3/28/99	14:05	47.3 Disconnected for Calibration Check
0000000200	3/28/99	14:06	68.7
0000000201	3/28/99	14:07	70.6
0000000202	3/28/99	14:08	71.5
0000000203	3/28/99	14:09	73
0000000204	3/28/99	14:10	74.5

C106 SLUICING TEST 3

DATAPOINT	DATE	TIME	FID READING
			PPM ORGANICS
0000000205	3/28/99	14:11	75.2
0000000206	3/28/99	14:12	76.2
0000000207	3/28/99	14:13	77.6
0000000208	3/28/99	14:14	78.7
0000000209	3/28/99	14:15	79.4
0000000210	3/28/99	14:16	80.6
0000000211	3/28/99	14:17	81
0000000212	3/28/99	14:18	81.9
0000000213	3/28/99	14:19	82.8
0000000214	3/28/99	14:20	82.6
0000000215	3/28/99	14:21	82.4
0000000216	3/28/99	14:22	82.3
0000000217	3/28/99	14:23	82.9
0000000218	3/28/99	14:25	84.6
0000000219	3/28/99	14:26	85.8
0000000220	3/28/99	14:27	86.4
0000000221	3/28/99	14:28	87.4
0000000222	3/28/99	14:29	87.8
0000000223	3/28/99	14:30	88
0000000224	3/28/99	14:31	88.8
0000000225	3/28/99	14:32	89.4
0000000226	3/28/99	14:33	89.8
0000000227	3/28/99	14:34	89.9
0000000228	3/28/99	14:35	90.3
0000000229	3/28/99	14:36	90.9
0000000230	3/28/99	14:37	91.3
0000000231	3/28/99	14:38	92.6
0000000232	3/28/99	14:39	93.8
0000000233	3/28/99	14:40	93.8
0000000234	3/28/99	14:41	94.3
0000000235	3/28/99	14:42	94.2
0000000236	3/28/99	14:43	95.5
0000000237	3/28/99	14:44	95.6
0000000238	3/28/99	14:45	95.6
0000000239	3/28/99	14:46	96.2
0000000240	3/28/99	14:47	96.9
0000000241	3/28/99	14:48	97.2
0000000242	3/28/99	14:49	97.9
0000000243	3/28/99	14:50	98.7
0000000244	3/28/99	14:51	99.6
0000000245	3/28/99	14:52	100
0000000246	3/28/99	14:53	101
0000000247	3/28/99	14:54	101
0000000248	3/28/99	14:55	101
0000000249	3/28/99	14:56	102
0000000250	3/28/99	14:57	102
0000000251	3/28/99	14:58	102
0000000252	3/28/99	14:59	103
0000000253	3/28/99	15:00	17.3 Disconnected for Calibration Check
0000000254	3/28/99	15:01	4.9 Disconnected for Calibration Check
0000000255	3/28/99	15:02	104
0000000256	3/28/99	15:03	105
0000000257	3/28/99	15:04	106
0000000258	3/28/99	15:05	107
0000000259	3/28/99	15:06	107

C106 SLUICING TEST 3

DATAPOINT	DATE	TIME	FID READING
			PPM ORGANICS
0000000260	3/28/99	15:07	107
0000000261	3/28/99	15:08	107
0000000262	3/28/99	15:09	107
0000000263	3/28/99	15:10	108
0000000264	3/28/99	15:13	109
0000000265	3/28/99	15:14	110
0000000266	3/28/99	15:15	110
0000000267	3/28/99	15:16	110
0000000268	3/28/99	15:17	110
0000000269	3/28/99	15:18	110
0000000270	3/28/99	15:19	110
0000000271	3/28/99	15:20	110
0000000272	3/28/99	15:21	110
0000000273	3/28/99	15:22	111
0000000274	3/28/99	15:23	111
0000000275	3/28/99	15:24	112
0000000276	3/28/99	15:25	112
0000000277	3/28/99	15:26	112
0000000278	3/28/99	15:27	112
0000000279	3/28/99	15:28	112
0000000280	3/28/99	15:29	112
0000000281	3/28/99	15:30	112
0000000282	3/28/99	15:31	112
0000000283	3/28/99	15:34	112
0000000284	3/28/99	15:35	112
0000000285	3/28/99	15:36	113
0000000286	3/28/99	15:37	113
0000000287	3/28/99	15:38	113
0000000288	3/28/99	15:39	113
0000000289	3/28/99	15:40	113
0000000290	3/28/99	15:41	112
0000000291	3/28/99	15:42	113
0000000292	3/28/99	15:43	113
0000000293	3/28/99	15:44	113
0000000294	3/28/99	15:45	113
0000000295	3/28/99	15:46	113
0000000296	3/28/99	15:47	114
0000000297	3/28/99	15:48	114
0000000298	3/28/99	15:49	115
0000000299	3/28/99	15:50	115
0000000300	3/28/99	15:51	115
0000000301	3/28/99	15:52	115
0000000302	3/28/99	15:53	116
0000000303	3/28/99	15:54	116
0000000304	3/28/99	15:55	117
0000000305	3/28/99	15:56	117
0000000306	3/28/99	15:57	117
0000000307	3/28/99	15:58	117
0000000308	3/28/99	15:59	117
0000000309	3/28/99	16:00	117
0000000310	3/28/99	16:01	30.4 Disconnected for Calibration Check
0000000311	3/28/99	16:02	47.3 Disconnected for Calibration Check
0000000312	3/28/99	16:03	115
0000000313	3/28/99	16:04	117
0000000314	3/28/99	16:05	117

C106 SLUICING TEST 3

DATAPOINT	DATE	TIME	FID READING PPM ORGANICS
0000000315	3/28/99	16:06	118
0000000316	3/28/99	16:07	118
0000000317	3/28/99	16:08	118
0000000318	3/28/99	16:09	118
0000000319	3/28/99	16:10	118
0000000320	3/28/99	16:11	118
0000000321	3/28/99	16:12	118
0000000322	3/28/99	16:13	118
0000000323	3/28/99	16:14	119
0000000324	3/28/99	16:15	119
0000000325	3/28/99	16:16	120
0000000326	3/28/99	16:17	121
0000000327	3/28/99	16:18	121
0000000328	3/28/99	16:19	121
0000000329	3/28/99	16:20	121
0000000330	3/28/99	16:21	122
0000000331	3/28/99	16:24	121
0000000332	3/28/99	16:25	121
0000000333	3/28/99	16:26	122
0000000334	3/28/99	16:27	121
0000000335	3/28/99	16:28	120
0000000336	3/28/99	16:29	121
0000000337	3/28/99	16:30	122
0000000338	3/28/99	16:31	121
0000000339	3/28/99	16:32	122
0000000340	3/28/99	16:33	122
0000000341	3/28/99	16:34	122
0000000342	3/28/99	16:35	122
0000000343	3/28/99	16:36	122
0000000344	3/28/99	16:37	122
0000000345	3/28/99	16:38	122
0000000346	3/28/99	16:39	122
0000000347	3/28/99	16:40	122
0000000348	3/28/99	16:41	123
0000000349	3/28/99	16:42	123
0000000350	3/28/99	16:43	123
0000000351	3/28/99	16:44	123
0000000352	3/28/99	16:45	124
0000000353	3/28/99	16:46	125
0000000354	3/28/99	16:47	124
0000000355	3/28/99	16:48	124
0000000356	3/28/99	16:49	124
0000000357	3/28/99	16:50	123
0000000358	3/28/99	16:51	123
0000000359	3/28/99	16:52	123
0000000360	3/28/99	16:53	124
0000000361	3/28/99	16:54	124
0000000362	3/28/99	16:55	124
0000000363	3/28/99	16:56	124
0000000364	3/28/99	16:57	125
0000000365	3/28/99	16:58	124
0000000366	3/28/99	16:59	124
0000000367	3/28/99	17:00	124
0000000368	3/28/99	17:01	124
0000000369	3/28/99	17:02	123

C106 SLUICING TEST 3

DATAPOINT	DATE	TIME	FID READING PPM ORGANICS
0000000370	3/28/99	17:03	124
0000000371	3/28/99	17:04	50.6 Disconnected for Calibration Check
0000000372	3/28/99	17:05	121 Disconnected for Calibration Check
0000000373	3/28/99	17:06	124
0000000374	3/28/99	17:07	125
0000000375	3/28/99	17:08	125
0000000376	3/28/99	17:09	125
0000000377	3/28/99	17:10	126
0000000378	3/28/99	17:11	125
0000000379	3/28/99	17:12	125
0000000380	3/28/99	17:13	125
0000000381	3/28/99	17:14	124
0000000382	3/28/99	17:15	125
0000000383	3/28/99	17:16	125
0000000384	3/28/99	17:17	125
0000000385	3/28/99	17:18	125
0000000386	3/28/99	17:19	125
0000000387	3/28/99	17:20	126
0000000388	3/28/99	17:21	126
0000000389	3/28/99	17:22	126
0000000390	3/28/99	17:23	126
0000000391	3/28/99	17:24	125
0000000392	3/28/99	17:25	126
0000000393	3/28/99	17:26	126
0000000394	3/28/99	17:27	125
0000000395	3/28/99	17:28	125
0000000396	3/28/99	17:29	126
0000000397	3/28/99	17:30	126
0000000398	3/28/99	17:31	126
0000000399	3/28/99	17:32	127
0000000400	3/28/99	17:33	127
0000000401	3/28/99	17:34	127
0000000402	3/28/99	17:35	127
0000000403	3/28/99	17:36	127
0000000404	3/28/99	17:37	127
0000000405	3/28/99	17:38	127
0000000406	3/28/99	17:39	127
0000000407	3/28/99	17:40	126
0000000408	3/28/99	17:41	126
0000000409	3/28/99	17:42	126
0000000410	3/28/99	17:46	128
0000000411	3/28/99	17:47	127
0000000412	3/28/99	17:48	128
0000000413	3/28/99	17:49	128
0000000414	3/28/99	17:50	128
0000000415	3/28/99	17:51	127
0000000416	3/28/99	17:52	126
0000000417	3/28/99	17:53	126
0000000418	3/28/99	17:54	126
0000000419	3/28/99	17:55	126
0000000420	3/28/99	17:56	125
0000000421	3/28/99	17:57	125
0000000422	3/28/99	17:58	126
0000000423	3/28/99	17:59	126
0000000424	3/28/99	18:00	126

C106 SLUICING TEST 3

FID READING

DATAPoint	DATE	TIME	PPM ORGANICS
0000000425	3/28/99	18:01	9.1 Disconnected for Calibration Check
0000000426	3/28/99	18:02	51.2 Disconnected for Calibration Check
0000000427	3/28/99	18:03	124
0000000428	3/28/99	18:04	125
0000000429	3/28/99	18:05	125
0000000430	3/28/99	18:06	125
0000000431	3/28/99	18:07	125
0000000432	3/28/99	18:08	125
0000000433	3/28/99	18:09	126
0000000434	3/28/99	18:10	126
0000000435	3/28/99	18:11	126
0000000436	3/28/99	18:12	126
0000000437	3/28/99	18:13	126
0000000438	3/28/99	18:14	127
0000000439	3/28/99	18:18	127
0000000440	3/28/99	18:19	127
0000000441	3/28/99	18:20	127
0000000442	3/28/99	18:21	127
0000000443	3/28/99	18:22	127
0000000444	3/28/99	18:23	128
0000000445	3/28/99	18:24	128
0000000446	3/28/99	18:25	128
0000000447	3/28/99	18:26	128
0000000448	3/28/99	18:27	129
0000000449	3/28/99	18:28	128
0000000450	3/28/99	18:29	128
0000000451	3/28/99	18:30	128
0000000452	3/28/99	18:31	129
0000000453	3/28/99	18:32	132
0000000454	3/28/99	18:33	130
0000000455	3/28/99	18:34	130
0000000456	3/28/99	18:35	130
0000000457	3/28/99	18:36	131
0000000458	3/28/99	18:37	131
0000000459	3/28/99	18:38	131
0000000460	3/28/99	18:39	132
0000000461	3/28/99	18:40	132
0000000462	3/28/99	18:41	132
0000000463	3/28/99	18:42	132
0000000464	3/28/99	18:43	132
0000000465	3/28/99	18:44	131
0000000466	3/28/99	18:45	130
0000000467	3/28/99	18:46	131
0000000468	3/28/99	18:47	130
0000000469	3/28/99	18:48	130
0000000470	3/28/99	18:49	130
0000000471	3/28/99	18:50	130
0000000472	3/28/99	18:51	129
0000000473	3/28/99	18:52	128
0000000474	3/28/99	18:53	128
0000000475	3/28/99	18:54	128
0000000476	3/28/99	18:55	127
0000000477	3/28/99	18:56	127
0000000478	3/28/99	18:57	126
0000000479	3/28/99	18:58	127

C106 SLUICING TEST 3

DATAPOINT	DATE	TIME	FID READING PPM ORGANICS
0000000480	3/28/99	18:59	127
0000000481	3/28/99	19:00	126
0000000482	3/28/99	19:01	126
0000000483	3/28/99	19:02	34.3 Disconnected for Calibration Check
0000000484	3/28/99	19:03	52.4 Disconnected for Calibration Check
0000000485	3/28/99	19:04	120 Disconnected for Calibration Check
0000000486	3/28/99	19:05	124
0000000487	3/28/99	19:06	121
0000000488	3/28/99	19:07	121
0000000489	3/28/99	19:08	121
0000000490	3/28/99	19:09	121
0000000491	3/28/99	19:10	120
0000000492	3/28/99	19:11	120
0000000493	3/28/99	19:12	120
0000000494	3/28/99	19:13	120
0000000495	3/28/99	19:15	119
0000000496	3/28/99	19:16	118
0000000497	3/28/99	19:17	117
0000000498	3/28/99	19:18	116
0000000499	3/28/99	19:19	116
0000000500	3/28/99	19:20	117
0000000501	3/28/99	19:21	117
0000000502	3/28/99	19:22	116
0000000503	3/28/99	19:23	115
0000000504	3/28/99	19:24	115
0000000505	3/28/99	19:25	115
0000000506	3/28/99	19:26	115
0000000507	3/28/99	19:27	115
0000000508	3/28/99	19:28	114
0000000509	3/28/99	19:29	114
0000000510	3/28/99	19:30	113
0000000511	3/28/99	19:31	113
0000000512	3/28/99	19:32	113
0000000513	3/28/99	19:33	112
0000000514	3/28/99	19:34	112
0000000515	3/28/99	19:35	113
0000000516	3/28/99	19:36	112
0000000517	3/28/99	19:37	113
0000000518	3/28/99	19:38	114
0000000519	3/28/99	19:39	113
0000000520	3/28/99	19:40	113
0000000521	3/28/99	19:41	113
0000000522	3/28/99	19:42	113
0000000523	3/28/99	19:43	113
0000000524	3/28/99	19:44	113
0000000525	3/28/99	19:45	113
0000000526	3/28/99	19:46	113
0000000527	3/28/99	19:47	113
0000000528	3/28/99	19:48	113
0000000529	3/28/99	19:49	113
0000000530	3/28/99	19:50	114
0000000531	3/28/99	19:51	113
0000000532	3/28/99	19:53	114
0000000533	3/28/99	19:54	114
0000000534	3/28/99	19:55	114

C106 SLUICING TEST 3

DATAPOINT	DATE	TIME	FID READING PPM ORGANICS
0000000535	3/28/99	19:56	113
0000000536	3/28/99	19:57	113
0000000537	3/28/99	19:58	113
0000000538	3/28/99	19:59	113
0000000539	3/28/99	20:00	113
0000000540	3/28/99	20:01	113
0000000541	3/28/99	20:02	113
0000000542	3/28/99	20:03	35.3 Disconnected for Calibration Check
0000000543	3/28/99	20:04	51.5 Disconnected for Calibration Check
0000000544	3/28/99	20:05	109 Disconnected for Calibration Check
0000000545	3/28/99	20:06	113
0000000546	3/28/99	20:07	113
0000000547	3/28/99	20:08	113
0000000548	3/28/99	20:09	112
0000000549	3/28/99	20:10	113
0000000550	3/28/99	20:11	112
0000000551	3/28/99	20:12	113
0000000552	3/28/99	20:13	113
0000000553	3/28/99	20:14	113
0000000554	3/28/99	20:15	113
0000000555	3/28/99	20:16	113
0000000556	3/28/99	20:17	114
0000000557	3/28/99	20:18	114
0000000558	3/28/99	20:19	114
0000000559	3/28/99	20:20	114
0000000560	3/28/99	20:21	114
0000000561	3/28/99	20:22	114
0000000562	3/28/99	20:23	114
0000000563	3/28/99	20:24	114
0000000564	3/28/99	20:25	114
0000000565	3/28/99	20:26	114
0000000566	3/28/99	20:27	115
0000000567	3/28/99	20:28	115
0000000568	3/28/99	20:29	116
0000000569	3/28/99	20:30	116
0000000570	3/28/99	20:31	116
0000000571	3/28/99	20:32	116
0000000572	3/28/99	20:33	116
0000000573	3/28/99	20:34	116
0000000574	3/28/99	20:35	116
0000000575	3/28/99	20:36	116
0000000576	3/28/99	20:37	117
0000000577	3/28/99	20:38	117
0000000578	3/28/99	20:39	117
0000000579	3/28/99	20:40	117
0000000580	3/28/99	20:41	117

Background Subtraction value (PPM): Off

0000000581	3/28/99	20:43	116
0000000582	3/28/99	20:44	117
0000000583	3/28/99	20:45	116
0000000584	3/28/99	20:46	116
0000000585	3/28/99	20:47	116
0000000586	3/28/99	20:48	116

C106 SLUICING TEST 3

DATAPOINT	DATE	TIME	FID READING
			PPM ORGANICS
0000000587	3/28/99	20:49	117
0000000588	3/28/99	20:50	117
0000000589	3/28/99	20:51	117
0000000590	3/28/99	20:52	117
0000000591	3/28/99	20:53	117
0000000592	3/28/99	20:54	117
0000000593	3/28/99	20:55	116
0000000594	3/28/99	20:56	116
0000000595	3/28/99	20:57	116
0000000596	3/28/99	20:58	115
0000000597	3/28/99	20:59	115
0000000598	3/28/99	21:00	115
0000000599	3/28/99	21:01	115
0000000600	3/28/99	21:02	35.7 Disconnected for Calibration Check
0000000601	3/28/99	21:03	30.2 Disconnected for Calibration Check
0000000602	3/28/99	21:04	29.5 Disconnected for Calibration Check
0000000603	3/28/99	21:05	116
0000000604	3/28/99	21:06	117
0000000605	3/28/99	21:07	117
0000000606	3/28/99	21:08	116
0000000607	3/28/99	21:09	116
0000000608	3/28/99	21:10	115
0000000609	3/28/99	21:11	115
0000000610	3/28/99	21:12	115
0000000611	3/28/99	21:13	114
0000000612	3/28/99	21:14	115
0000000613	3/28/99	21:15	116
0000000614	3/28/99	21:16	116
0000000615	3/28/99	21:17	116
0000000616	3/28/99	21:18	115
0000000617	3/28/99	21:19	116
0000000618	3/28/99	21:20	114
0000000619	3/28/99	21:21	114
0000000620	3/28/99	21:24	114
0000000621	3/28/99	21:25	114
0000000622	3/28/99	21:26	113
0000000623	3/28/99	21:27	113
0000000624	3/28/99	21:28	114
0000000625	3/28/99	21:29	114
0000000626	3/28/99	21:30	114
0000000627	3/28/99	21:31	113
0000000628	3/28/99	21:32	114
0000000629	3/28/99	21:33	113
0000000630	3/28/99	21:35	113
0000000631	3/28/99	21:36	113
0000000632	3/28/99	21:37	113
0000000633	3/28/99	21:38	115
0000000634	3/28/99	21:39	114
0000000635	3/28/99	21:40	114
0000000636	3/28/99	21:41	10.7 Disconnected from Stack
0000000637	3/28/99	21:42	6.3 Disconnected from Stack
0000000638	3/28/99	21:43	5.8 Disconnected from Stack
0000000639	3/28/99	21:44	5.5 Disconnected from Stack
0000000640	3/28/99	21:45	5.5 Disconnected from Stack
0000000641	3/28/99	21:46	5.5 Disconnected from Stack

C106 SLUICING TEST 3

DATAPOINT	DATE	TIME	FID READING PPM ORGANICS
0000000642	3/28/99	21:47	5.4 Disconnected from Stack
0000000643	3/28/99	21:48	5.9 Disconnected from Stack