325
14/82 LA-9077-MS
18

I-676

①

DR-183
MASTER

Los Alamos National Laboratory is operated by the University of California for the United States Department of Energy under contract W-7405-ENG-36.

The Decommissioning of the TA-42 Plutonium Contaminated Incinerator Facility

Los Alamos Los Alamos National Laboratory
Los Alamos, New Mexico 87545

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

This work was supported by the US Department of Energy, Division of Environmental Control Technology.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. References herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

LA--9077-MS

DE82 007353

The Decommissioning of the TA-42 Plutonium Contaminated Incinerator Facility

Johnny R. Harper
Raymond Garde

DISCLAIMER

This book was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Los Alamos Los Alamos National Laboratory
Los Alamos, New Mexico 87545

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

THE DECOMMISSIONING OF THE TA-42 PLUTONIUM CONTAMINATED INCINERATOR FACILITY

by

Johnny R. Harper and Raymond Garde

ABSTRACT

During 1978, a plutonium (^{239}Pu) contaminated incinerator facility at the Los Alamos National Laboratory, Los Alamos, New Mexico, was decommissioned. The project involved dismantling the facility and burying the debris at an on-site radioactive solid waste disposal/storage area. Contaminated soil from the 5000 m^2 area was also buried.

The facility was constructed in 1951 to incinerate ^{239}Pu contaminated wastes. It was later used as a decontamination facility. The major features included a 185- m^2 floor area control building, incinerator, cyclone dust collector, spray cooler, venturi scrubber, air filter bank, ash separator, and two 140 000-liter ash storage tanks.

Six-hundred cubic meters of debris and 1200 m^3 of soil contaminated with less than 10 nCi ^{239}Pu per gram of soil were buried at the Laboratory disposal area. Five cubic meters of ^{239}Pu contaminated ash residues containing more than 10 nCi ^{239}Pu per gram of waste were packaged and stored to meet the Department of Energy's 20-year retrievable storage criteria.

The operation consumed 80 work days and 5800 manhours at a cost of \$150 000. This report presents the details concerning decommissioning procedures, the health physics, the waste management, the environmental surveillance results, and a cost breakdown for the operation.

I. INTRODUCTION

In 1951 an incinerator facility was constructed at the Los Alamos National Laboratory, Los Alamos, New Mexico, to reduce the volume of plutonium contaminated wastes. The facility (TA-42) was enclosed in a 5000- m^2 fenced area (Fig. 1). It consisted of

- (a) a 185-m² floor area control office building (Fig. 2) housing a change room, a waste sorting area, and the feed port to the incinerator (Fig. 3);
- (b) the incinerator and associated equipment (Figs. 4 and 5) such as blowers, cyclone dust collector, spray cooler, venturi scrubber, filter bank, and ash separator;
- (c) two 140 000-liter ash storage tanks (Fig. 6); and
- (d) a septic tank and tile field.

Several attempts at incinerating wastes with low levels of contamination indicated that the facility would require major modifications before it could handle the desired types of wastes. The facility was shut down in 1952. From 1957 until 1969, the facility was used for storage and decontamination of gloveboxes, vehicles, and other equipment. During the summer of 1969, an unsuccessful attempt was made to reactivate the incinerator to burn uncontaminated classified wastes. The facility then became a candidate for decommissioning. The residual contamination and the poor physical condition of the specialized building structure and equipment made it unattractive for any future beneficial occupancy.

Fig. 1.
Plot of fenced area.

Fig. 2.
Control office building.

Fig. 3.
Incinerator feed port and interior of
control office building after pre-
liminary decontamination in 1975.

Fig. 4.
Incinerator and associated equipment.

Fig. 5.
Incinerator and associated equipment.

Fig. 6.
Ash storage tanks

II. DECOMMISSIONING PROCEDURES

Preliminary contamination surveys with a Laboratory-developed portable phoswich system¹ (Fig. 7) indicated detectable surface soil contamination within the fenced area, in the equipment, in the ash storage tanks, and in the septic tank and tile field effluent line. Most of the contamination present, excluding the contents of the ash storage tanks, was attributed to the decontamination operations.

On January 19, 1978, decommissioning work began with the removal of the galvanized sheeting from the walls and roof of the control building (Fig. 8). The sheeting was free of contamination due to preliminary decontamination efforts that took place in 1975. A crane was used during separation operations (Fig. 9) to remove the dust collector, spray cooler, venturi scrubber, ash separator, incinerator, and exhaust stack. Before removal, plastic sheeting was placed around highly contaminated items to prevent contamination releases, and

Fig. 7.
Phoswich detector in field.

Fig. 8.
Removal of walls and roof.

all contaminated openings were sealed with plastic and sheet metal as soon as it could be accomplished safely (Fig. 10). Internal alpha surface contamination levels were typically 45 dis/s/cm^2 . Paint was liberally applied to fix loose contamination.

After removal of the structural steel (Fig. 11), the drain pipes in and under the building foundation were filled with hot asphalt to contain the contamination. The gross alpha activity on accessible portions of the pipes measured 22 dis/s/cm^2 . The uncontaminated foundation was crushed with a crane and a steel ball (Fig. 12) and piled (Fig. 13) for loading into dump trucks.

Doors were cut on the sides of the two 140 000-liter ash storage tanks to permit personnel entry. One tank (Fig. 14) contained 2000 liters of dry sludge contaminated with $130 \text{ nCi } ^{239}\text{Pu}$ per gram of sludge. The other (Fig. 15) contained 2600 liters of wet sludge with $1000 \text{ nCi } ^{239}\text{Pu}$ per gram of sludge. A portable air blower, equipped with a high-efficiency particulate air (HEPA) filter and rated for $0.3 \text{ m}^3/\text{s}$, was used to provide ventilation during work inside the tanks.

The supernatant from the 4000-liter concrete septic tank (Fig. 16) was pumped into a tank and transported to the Laboratory's radioactive liquid waste

Fig. 9.
Crane supported and removed large items.

Fig. 10.
Plastic sheets used to seal all openings.

Fig. 11.
Bare concrete floor after removal of
structures.

Fig. 12.
Crane and steel ball used to crush
foundation.

Fig. 13.
Bulldozer used to rip the foundation.

Fig. 14.
Removal of dry sludge from ash
storage tank.

Fig. 15.
Removal of wet sludge from ash
storage tank.

Fig. 16.
Concrete septic tank.

treatment facility. The 150 liters of sludge in the tank (containing 365 nCi ^{239}Pu per gram of sludge) were solidified by the addition of cement. An attempt to remove the tank intact failed when the walls collapsed. The resulting rubble was loaded on a dump truck with a backhoe.

Three exploratory holes were augered (Fig. 17) into the septic tank tile field to establish contamination levels. Levels encountered indicated that the soil was not highly contaminated and could be removed by a backhoe, using water for dust control (Fig. 18). The gross alpha contamination was less than 1 nCi per gram of soil.

The tile field drain pipe daylighted at the edge of a canyon. Phoswich surveys indicated general contamination in the immediate area. Migration of the contamination below the surface necessitated excavation of a pit area measuring 3.2 m wide, 3.8 m long, and 3.2 m deep at the canyon wall (Fig. 19). After soil removal operations were completed, the site was monitored for plutonium contamination. The levels encountered were determined to be as low as practicable. The site was then contoured to conform with the surrounding terrain and native grasses were planted (Fig. 20).

Fig. 17.
Exploratory holes augered into the
septic tile field.

Fig. 18.
Water spray for dust control.

Fig. 19.
Soil excavation at edge of canyon
wall.

Fig. 20.
TA-42 Site after contouring and re-
seeding.

III. HEALTH PHYSICS

Workers were provided protective (anticontamination) clothing for all work performed. This consisted of coveralls, gloves, and plastic booties. All workers also participated in a full-face respirator fitting, testing, and training program. Full-face respirators equipped with high-efficiency particulate filters were the standard respiratory protection during phases of demolition involving a potential for airborne contamination.

Air in the working area was sampled by passing it through an HV-70 filter paper at a rate of 1 l/s. The paper was removed at the end of each work day and measured for alpha activity to provide a record of the workers' potential exposure to airborne contamination. On three occasions, the air concentrations were above background, with the highest concentration being 8.5×10^{-2} dis/s/m³. However, the workers were wearing respirators on all three occasions and nose swipes collected from each involved individual indicated no plutonium had been inhaled.

Urine samples were submitted by the workers at the beginning and completion of the project. No measurable plutonium body burden was indicated by the urinalysis program.

All personnel working on the project were provided with monthly beta-gamma and neutron film badges to record accumulated radiation exposures. Sixty-four of the 68 badges collected showed no exposure. The highest single monthly exposure recorded was 70 millirem. This exposure could not be entirely attributed to this project because the individual also worked at other job sites.

IV. WASTE MANAGEMENT

All wastes generated by this operation were buried or stored at the Laboratory's TA-54 radioactive solid waste disposal/storage site, located 2.5 km from the decommissioning site. Six-hundred cubic meters of building debris and equipment and 1200 m³ of soil contaminated with less than 10 nCi ²³⁹Pu per gram of waste were buried in trenches (Fig. 21). Contamination on equipment was measured with a Ludlum Model 139 alpha survey meter. Soil contamination was determined by sampling, drying, and measuring of gross alpha activity using a

Fig. 21.

Disposal pit at the Los Alamos radioactive waste disposal site.

Fig. 22.

Transportation of waste was in tarpaulin-covered dump trucks.

zinc-sulfide scintillation system having a lower detection level of approximately 25 pCi gross alpha per gram of dry soil.¹

Sludges from the ash holding tanks were stored in containers meeting 20-year retrievability standards. They contained more than 10 nCi ^{239}Pu per gram of sludge. Approximately 4.5 m³ of sludge were packaged in twenty-three 200-liter storage containers equipped with 90-mil plastic inner liners. These containers are retrievably stored at the waste disposal storage site.

All wastes were transported in tarpaulin-covered dump or flat-bed trucks (Fig. 22). Trucks, loaders, and bulldozers used to load or transport contaminated materials were monitored during the job and decontaminated as necessary.

V. ENVIRONMENTAL SURVEILLANCE

The Laboratory's environmental surveillance personnel monitored the operation with its routine air sampling network² and two additional nearby sampling stations. The DOE Concentration Guide (DOEM 0524) value for ^{239}Pu was

used for gross-alpha because it is the most restrictive isotope of the possible alpha emitters released at the Laboratory. The Concentration Guide value for ^{131}I was used for gross-beta because it is the most restrictive isotope of the possible beta-emitters released at the Laboratory. Results of this sampling effort indicate no significant difference between the routine environmental surveillance net and the two special air samplers for this project (Tables I and II). Slightly elevated gross-beta concentrations occurred starting with the March 20 through March 27, 1978, sampling period for the routine airnet. These elevated activities were caused by fallout from the Chinese atmospheric nuclear test on March 14.

When an area was believed to be satisfactorily decontaminated, environmental surveillance technicians sampled for contamination. Final gross alpha contamination measurements indicated that

- a) 60 of 61 soil samples in the former building area contained less than 25 pCi gross alpha per gram of soil (pCi/g), one sample had a value of 29 pCi/g (Figs. 1 and 23);

TABLE I
AIR SAMPLING RESULTS FROM ROUTINE AIRNET

Sampling Period	Location	Average Gross-Alpha (fCi/m ³)	Average Gross-Beta (fCi/m ³)
12/17/77 - 1/16/78	Regional ^a	0.8 ± 0.4	67 ± 12
	Perimeter ^b	1.4 ± 0.6	90 ± 34
	On-site ^c	1.6 ± 1.0	98 ± 36
1/16/78 - 2/13/78	Regional	1.1 ± 0.6	61 ± 10
	Perimeter	2.1 ± 1.2	84 ± 31
	On-site	2.9 ± 2.0	89 ± 33
2/13/78 - 3/13/78	Regional	1.2 ± 0.8	140 ± 36
	Perimeter	2.7 ± 1.6	157 ± 60
	On-site	2.5 ± 1.2	163 ± 57
3/13/78 - 4/10/78	Regional	1.2 ± 0.8	140 ± 36
	Perimeter	2.7 ± 1.6	157 ± 60
	On-site	2.5 ± 1.2	163 ± 57

^aThree regional stations are 28-44 km distance from the Laboratory.

^bEleven perimeter stations are 0.4 km distance from the Laboratory.

^cTwelve stations are located within the Laboratory environs.

TABLE II
AIR SAMPLING RESULTS FROM SPECIAL AIRNET

<u>Sampling Period</u>	<u>Location</u>	<u>Gross-Alpha</u> <u>(fCi/m³)</u>	<u>Gross-Beta</u> <u>(fCi/m³)</u>
12/26/77 - 1/03/78	TA-50 ^a	0.7 ± 0.2	85 ± 11
" "	TA-55 ^b	0.3 ± 0.2	53 ± 7
1/03/78 - 1/09/78	TA-50	1.3 ± 0.4	99 ± 13
" "	TA-55	1.1 ± 0.3	74 ± 9
1/09/78 - 1/16/78	TA-50	1.2 ± 0.3	112 ± 14
" "	TA-55	1.3 ± 0.4	137 ± 18
1/16/78 - 1/23/78	TA-50	1.3 ± 0.4	101 ± 13
" "	TA-55	1.3 ± 0.3	92 ± 12
1/23/78 - 1/30/78	TA-50	1.6 ± 0.4	51 ± 7
" "	TA-55	1.9 ± 0.5	87 ± 11
1/30/78 - 2/06/78	TA-50	1.1 ± 0.3	111 ± 14
" "	TA-55	0.7 ± 0.2	86 ± 11
2/06/78 - 2/13/78	TA-50	0.7 ± 0.3	100 ± 13
" "	TA-55	0.9 ± 0.3	122 ± 16
2/13/78 - 2/21/78	TA-50	1.3 ± 0.4	143 ± 18
" "	TA-55	0.8 ± 0.3	122 ± 17
2/21/78 - 2/27/78	TA-50	1.4 ± 0.4	103 ± 13
" "	TA-55	1.4 ± 0.4	99 ± 13
2/27/78 - 3/06/78	TA-50	0.7 ± 0.2	89 ± 11
" "	TA-55	0.6 ± 0.2	94 ± 12
3/06/78 - 3/13/78	TA-50	0.8 ± 0.3	120 ± 15
" "	TA-55	0.5 ± 0.2	126 ± 16
3/13/78 - 3/20/78	TA-50	0.8 ± 0.3	99 ± 13
" "	TA-55	2.4 ± 0.6	148 ± 19
3/20/78 - 3/27/78	TA-50	0.9 ± 0.3	200 ± 30
" "	TA-55	0.6 ± 0.3	220 ± 30
3/27/78 - 4/03/78	TA-50	0.8 ± 0.3	250 ± 30
" "	TA-55	1.0 ± 0.3	250 ± 30
4/03/78 - 4/10/78	TA-50	0.4 ± 0.2	220 ± 30
" "	TA-55	0.4 ± 0.3	260 ± 30

^aTA-50 is approximately 350 m southeast of TA-42.

^bTA-55 is approximately 40 m southwest of TA-42.

Fig. 23.

Soil sampling results of formerly fenced area. The grid is in meters.

Fig. 24.

Soil sampling results in the tile field.

- b) all samples in the septic tank area had a value of less than 25 pCi/g;
- c) four of 17 samples in the tile field were greater than 25 pCi/g; the highest being 99 pCi/g (Figs. 1 and 24); and
- d) five of eight samples in the excavation under the tile field drain outfall were less than 25 pCi/g; the highest being 418 pCi/g (Figs. 1 and 25).

Because of the low levels (Fig. 26) of contamination and the safety hazards associated with any further excavation, the Environmental Surveillance Group considered the area decontaminated to as low as reasonably achievable (ALARA). After concurrence from the Laboratory's Health Division Office and the Los Alamos, New Mexico, Area Office of the U.S. Department of Energy (Appendix), the area was contoured and revegetated to minimize erosion (Fig. 21).

VI. COSTS

Eighty working days were required to complete the project at a total cost of \$150 000. Laboratory subcontractor support for operational manpower and

equipment costs were totaled as \$85 000 and direct Laboratory support costs were \$65 000. Table III presents a breakdown of subcontractor support by craft man-hours.

TABLE III

SUBCONTRACTOR CRAFTS SUPPORT

<u>Craft</u>	<u>Total Manhours</u>
Laborers	2457
Teamsters	692
Painters	100
Operating Engineers	666
Ironworkers	223
Sheet Metal Workers	30
Total	4168

Fig. 25.

Soil sampling results in the excavated "PIT" under the tile field outfall.

Fig. 26.

Soil sampling results on the canyon wall. The "PIT" is the area below the tile field outfall.

REFERENCES

1. A. J. Ahlquist, C. J. Umbarger, and A. K. Stoker, "Recent Developments for Field Monitoring for Alpha Emitting Contaminants in the Environment," Health Physics 34, No. 5, 486 (1978).
2. Environmental Studies Group, "Environmental Surveillance at Los Alamos During 1976," Los Alamos Scientific Laboratory report LA-6801-MS (April 1977).

DEPARTMENT OF ENERGY
Los Alamos, New Mexico 87544

Harry S. Jordan, Assistant Division Leader
for Operations, H-Division, LASL (Mail Stop 400)

DECONTAMINATION - TA-42

I reviewed the memorandum (and the attached five figures), from A. John Ahlquist, H-8, to Ray Garde, H-1, dated May 9, 1978, and I toured the TA-42 area on July 10, 1978, with Ray Garde, and I concur in the LASL recommendation that all areas associated with the TA-42 site be considered to have been decontaminated to ALAP (as low as practicable).

Please call if you have questions.

Original Signed By:

W. CRISMON, JR.

William Crismon, Jr. Chief
Technical Programs Branch

LTP:WC

cc: Ray Garde, H-1, LASL
(Mail Stop 401)

APPENDIX

REPRODUCTION OF THE LAAO ALARA CONCURRENCE

Printed in the United States of America
 Available from
 National Technical Information Service
 US Department of Commerce
 5285 Port Royal Road
 Springfield, VA 22161
 Microfiche \$3.50 (A01)

Page Range	Domestic Price	NTIS Price Code	Page Range	Domestic Price	NTIS Price Code	Page Range	Domestic Price	NTIS Price Code	Page Range	Domestic Price	NTIS Price Code
001-025	\$ 5.00	A02	151-175	\$11.00	A08	301-325	\$17.00	A14	451-475	\$23.00	A20
026-050	6.00	A03	176-200	12.00	A09	326-350	18.00	A15	476-500	24.00	A21
051-075	7.00	A04	201-225	13.00	A10	351-375	19.00	A16	501-525	25.00	A22
076-100	8.00	A05	226-250	14.00	A11	376-400	20.00	A17	526-550	26.00	A23
101-125	9.00	A06	251-275	15.00	A12	401-425	21.00	A18	551-575	27.00	A24
126-150	10.00	A07	276-300	16.00	A13	426-450	22.00	A19	576-600	28.00	A25
									601-up	†	A99

†Add \$1.00 for each additional 25-page increment or portion thereof from 601 pages up.

Los Alamos