U.S. DEPARTMENT OF ENERGY
OFFICE OF INSPECTOR GENERAL

This document is
PUBLICLY RELEASABLE
Hugh Kinsor *Hugh Kinsor*
Authorizing Official
Date *12/31/08*

FOLLOW-UP INSPECTION OF THE
FORMERLY UTILIZED SITES REMEDIAL
ACTION PROGRAM

Report No. DOE/IG-0199
Date of Issue: September 30, 1983

Office of Inspections
Washington, D.C.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

TABLE OF CONTENTS

	<u>PAGE</u>
I. SUMMARY.....	1
II. PURPOSE OF INSPECTION.....	1
III. SYNOPSIS OF FINDINGS.....	1
IV. RECOMMENDATIONS.....	2
V. MANAGEMENT REACTION.....	2
VI. DETAILS.....	3

I. SUMMARY

In a follow-up inspection of the Formerly Utilized Sites Remedial Action Program (FUSRAP), we found that four of the six areas of concern previously identified in the initial inspection had been adequately addressed by FUSRAP managers. First, the Assistant Secretary of Nuclear Energy was provided sole responsibility for management of FUSRAP. We found improved coordination among the various program elements as well as more efficient decontamination procedures at the site. Second, the Department has opted to use Environmental Protection Agency (EPA) cleanup standards for uranium mill tailings in remedial actions at FUSRAP sites. Third, while these standards will increase cleanup costs vis-a-vis more relaxed standards, costs can be tempered somewhat by the use of health effects assessments and cost benefit analyses that are now being performed during the preliminary engineering phase of the remedial action process. Finally, we concluded from the follow-up inspection that FUSRAP managers are using their best efforts to estimate likely costs for completing the program. However, major uncertainties continue to exist in the program that preclude the development of a reliable cost estimate at this time.

Two issues continue to be of concern. FUSRAP sites are not being certified as being decontaminated in a timely manner. Also, permanent waste repositories have not yet been planned or developed for the disposal of FUSRAP residues.

II. PURPOSE OF INSPECTION

On May 4, 1982, the Office of Inspector General (IG) released The Report on the Formerly Utilized Sites Remedial Action Program; DOE IG-0181. The report discussed six items that were of concern to us: (1) the uncertain cost of the program; (2) the failure to base decisions on health effects assessments and cost/benefit analysis; (3) the lack of established standards for decontaminating sites; (4) the poor performance in certifying sites for use following the completion of remedial action; (5) the lack of repositories for permanent disposal of residues; and (6) difficulties in implementing the division of responsibility within the Department. The Department has taken a number of measures in response to recommendations in the 1982 report. The purpose of this follow-up inspection was to determine whether improvements have been made in the management of FUSRAP. The inspection involved reviews of program documents, interviews with Department and contractor employees at Headquarters and the Oak Ridge Operations Office and a visit to the Niagara Falls Storage Site to observe remedial actions.

III. SYNOPSIS OF FINDINGS

- o Program Costs. We previously found that the cost of the program was uncertain. During the follow-up inspection, we found that the total cost of the program was still uncertain and will likely remain so into the foreseeable future.

- o Cost/Health Benefit Analyses. The initial inspection showed that cost benefit analyses and health effects assessments were not given adequate consideration in remedial action decisions. Our follow-up inspection found that corrective action has been taken and these issues are being addressed during the preliminary engineering phase of remedial actions.
- o Decontamination Standards. We previously found that cleanup standards reflecting health risks at FUSRAP sites had not been established. Our follow-up inspection found that the Department subsequently developed such standards, but then decided to use standards issued by the EPA for uranium mill tailings cleanup. Use of these more stringent standards will result in increased costs for remedial actions.
- o Certification of Remedial Actions. We found, in the initial inspection, that FUSRAP properties were not being certified as being decontaminated in a timely manner. This problem has not yet been resolved.
- o Permanent Waste Disposal. The lack of permanent disposal facilities for FUSRAP residues was previously found to be a critical problem. This issue remains a major concern of FUSRAP management.
- o Duplication of Effort. We previously found that dual management of FUSRAP, by the Assistant Secretary for Nuclear Energy and the Assistant Secretary for Environmental Protection, Safety and Emergency Preparedness, had resulted in management inefficiencies and duplication of certain remedial action activities. Our follow-up inspection found that responsibility for FUSRAP has been unified under the Assistant Secretary for Nuclear Energy and improvements in the implementation of remedial actions were noted.

IV. RECOMMENDATIONS

For the Assistant Secretary for Nuclear Energy:

1. Continue to pursue actions to ensure that sites are certified in a timely manner following remedial action and that disposal sites for FUSRAP wastes are available when needed.

2. In light of the slow pace at which disposal sites are being developed and decontaminated sites are being certified as cleaned, recommend these activities for inclusion in the Secretary's Management by Objectives System.

V. MANAGEMENT REACTION

Comments on a draft of this report were received from the Assistant Secretary for Nuclear Energy and from FUSRAP program and project management personnel. This report has been revised, as appropriate, to reflect those comments.

In general, there was agreement with our findings. However, the Department believes that further negotiation with the EPA regarding uranium mill tailings cleanup standards would be fruitless because the EPA has established its position and is not likely to change. Also, the Department is proceeding with site certifications and will attempt to speed up this process. Finally, the Department is constrained by states in taking a more active role toward developing permanent repositories for FUSRAP residues. However, dialogue is continuing between the Department, state officials and respective congressional representatives to resolve the issue.

VI. DETAILS

A. Background

The Manhattan Engineer District and the Atomic Energy Commission pioneered the development of nuclear materials for national defense and security. Between 1942 and 1970, domestic and imported uranium and thorium were processed initially for the Manhattan Engineer District and then for the Atomic Energy Commission in private and Government-owned facilities. Although the movement of radioactive materials was carefully monitored, some contaminated materials and soil remained when processing operations ceased and plants became inactive. In addition, properties in the vicinity of these plants became contaminated through natural and man-made events.

The Formerly Utilized Sites Remedial Action Program (FUSRAP) was implemented by the Department to provide radiological assessments to identify the sites that need decontamination; then to conduct the required decontamination actions. According to the draft FUSRAP Energy Systems Acquisition Plan, as of April 1983 some 126 sites have been reviewed and 36 sites have been identified as possibly requiring some form of remedial action (Table 1). Under the Atomic Energy Act of 1954, the Department has authority to conduct remedial action at 14 sites. Records reviews, and possibly radiological assessments, are being conducted for an additional 198 sites that may have been involved in MED/AEC activity. The Department plans to resolve the issue of responsibilities between itself, the Nuclear Regulatory Commission (NRC), and the EPA for these latter sites through a proposed Executive Order. In resolving the jurisdiction question, authority questions may also be resolved for most, if not all, of these latter sites.

B. Program Costs

We found, during the initial inspection, that costs to complete the program were uncertain. In May 1981, for example, program personnel had estimated that the cost for remedial action at 33 sites could range from \$360 million to \$700 million in Fiscal Year 1981 dollars, depending on the method of waste disposal. The follow-up inspection revealed that, while no reliable cost estimate has yet been developed, the project scope has been reassessed by the Department and lower total costs are expected.

LISTING OF FUSRAP SITES

MARCH 1983

WBS NO.	NAME OF SITE	HEALTH PRIORITY	DESIGNATED FOR REMEDIAL ACTION	LEGISLATIVE AUTHORITY	
				REMEDIAL ACTION	PLANNING ONLY
101	Acid/Pueblo Canyon, NM (Note 1)	N/A	X	X	
102	Albany Metallurgical Research Center, OR (Note 2)	TBD		X	
103	Ashland Oil Company (No. 1), NY	TBD	X		X
104	Bayo Canyon, NM (Note 1)	N/A	X	X	
105	Chupadera Mesa, NM	L		X	
106	Clecon Metals, OH	M/H	X		X
107	Conserv, Inc., FL	L/M	X		X
108	Dupont And Company, NJ	L	X	X	
109	Gardinier, Inc., FL	M	X		X
110	W. R. Grace & Company, MD	TBD			X
111	Guterl Steel Corp., NY	L	X		X
112	Harshaw Chemical Company, OH	TBD			X
113	Iowa State University, IA	TBD			X
114	Kellex/Pierpont, NJ (Note 1)	N/A	X	X	
115	Niagara Falls Storage Site (Vicinity Properties), NY (Note 3)	L	X	X	
116	Mallinckrodt, Inc., MO	L/M	X		X
117	Middlesex Landfill, NJ	L	X	X	
118	Middlesex Sampling Plant, NJ (Note 4)	L	X	X	
119	National Guard Armory, IL	TBD			X
120	Olin Chemical Company, IL	TBD			X
121	Palos Park, IL	M	X		X
122	St. Louis Airport Storage Site, MO	TBD	X		X
123	Seaway Industrial Park, NY	TBD	X		X
124	Seneca Army Depot, NY (Note 5)	L	X		X
125	Shpack Landfill, MA	L	X	X	
126	Universal Cyclops, Inc., PA	TBD			X
127	Ventron Corporation, MA	TBD			X
128	Watertown Arsenal, MA	TBD			X
129	Linde Air Products, NY	L	X	X	
130	University Of California, CA (Note 1)	N/A	X	X	
131	University Of Chicago, IL	L/M		X	
132	Ashland Oil Co. (No. 2), NY	TBD			X
133	Staten Island, NY	TBD			X
134	St. Louis Airport Storage Site (Vicinity Properties), MO	L	X	X	
135	Pasadena Chemical Company, TX	L	X		X
136	Monticello (Vicinity Properties), UT	TBD			X

NOTES:

22

14

22

1) All remedial actions required under FUSRAP have been completed.

2) DOE has authority, but responsibility for remedial action needs to be determined.

3) Remedial action completed in November 1981 on 19 of the ~ 200 acres of the Modern Landfill property.

4) Remedial action completed on 5 vicinity properties in December 1980 and on the remaining 28 vicinity properties in January 1982 in Phases I & II of this project. Phase III remedial action (clean-up of the DOE storage site) is suspended pending State of New Jersey action on selection of a disposal site.

5) Department of the Army is responsible for remedial action. No further action required under FUSRAP.

HEALTH PRIORITY LEGEND: L - Low; M - Medium; H - High; M/H - Medium to High; L/M - Low to Medium; TBD - To be Determined; and N/A - Not Applicable

SOURCE: DRAFT FUSRAP ENERGY SYSTEMS ACQUISITION PLAN, APRIL 1983

According to the April 1983 FUSRAP Energy Systems Acquisition Plan, the present scope of the project is:

- To perform remedial actions at the 14 sites for which legislative authority currently exists.
- To dispose of all wastes removed from remedial action sites in accordance with applicable regulations and criteria.
- To complete assessment and planning studies for the 22 sites that need remedial action, but for which the Department does not presently have authority to proceed with such action.
- To complete records reviews, and possibly radiological assessments, on the remaining 198 potential FUSRAP sites.

While the FUSRAP Project Office indicated that a reliable cost estimate could not be developed, a preliminary conceptual cost estimate of the project, as presently scoped, was projected at \$223.5 million (year of expenditure dollars). The project scope including cost, schedule and other activities will be changed as required to reflect congressionally authorized remedial actions and other sites which may be designated by the Secretary of Energy.

The number of potential designations by the Department could be limited to those shown on Table 1. The Department will conduct records reviews, and possibly radiological assessments, at the remaining 198 sites that may have been involved in MED/AEC activity. However, a proposed Executive Order will resolve the issue of responsibility for these sites between the EPA, NRC, and DOE. Because the number of sites that may ultimately be authorized for remedial action is unknown, costs will likewise remain uncertain.

We also found that congressional appropriations for Fiscal Year 1984 included an additional \$5 million in the Remedial Action Program. The Department was directed to give priority to a decontamination research and development project involving the following sites and vicinity properties: Maywood and Wayne/Pequannock, New Jersey; the National Lead, Inc. site near Albany, New York; and the former Cotter Corporation site in Hazelwood, Missouri. None of these sites had been designated by the Department as requiring some form of remedial action. Further, at the site in Wayne/Pequannock, New Jersey, the Department had previously determined that former AEC procurement contracts accounted for less than 5 percent of existing contamination and that the site had been released for unrestricted use by the NRC in 1975. While such congressional actions will add uncertainty to the number of sites in FUSRAP, a prioritization of cleanup for these four sites could result in a reallocation of project resources and delay remedial actions at the original 14 authorized sites. Such delays will undoubtedly increase costs.

Our findings suggest that a reliable cost estimate is, in fact, difficult to develop at this time and will likely remain so into the foreseeable future.

C. Cost/Health Benefit Analyses

During the initial inspection, we found that little consideration was given to potential health effects in remedial action decisions. As a result, cleanup costs were disproportionate to levels of health risks. We found that the Department now considers health effects assessments and cost/benefit analyses in remedial action decisions. Guidelines have also been developed to ensure consistent analyses of health effects for all FUSRAP sites.

In the follow-up inspection, we found that health effects and cost/benefit analyses are now typically performed during the preliminary engineering phase of the remedial action process. For example, a preliminary engineering evaluation of remedial action options for the Bayo Canyon site resulted in the selection of the minimal action option. Remedial action with this option, at a cost of \$19,800, provided the optimum cost/health benefit when compared with the no action - no cost option or the option to remove and dispose of material at a cost of \$1.1 million.

In March 1983, two reports were released that provided guidelines for analyzing radiation dosage, radiological conditions and health effects at FUSRAP sites. The reports, prepared by the Oak Ridge Operations Office, are Radiological Guidelines for Application to DOE's Formerly Utilized Sites Remedial Action Program, ORO-831 and Pathways Analysis and Radiation Dose Estimates for Radioactive Residues at Formerly Utilized MED/AEC Sites, ORO-832.

D. Decontamination Standards

We previously found that cleanup standards reflecting health risks at FUSRAP sites had not been established. Our follow-up inspection found that the Department subsequently developed such standards. However, a decision was made to use EPA standards for uranium mill tailings cleanup at FUSRAP sites. Use of these more stringent standards will result in increased costs for remedial actions.

Radiological guidelines for soil surface cleanup were developed by a panel of Departmental and contractor radiation experts and published in a March 1983 report, entitled Radiological Guidelines for Application to DOE's Formerly Utilized Sites Remedial Action Program; ORO-831. These guidelines were based on radiation exposure limits that were given in DOE Order 5480.1A and widely recommended by the International Commission on Radiological Protection, the National Radiation Council on Radiation Protection and Measurements and the former National Radiation Council. The guidelines were also developed to be consistent with indoor radon concentration standards that were developed by the EPA for uranium mill tailings remedial action (40 CFR 192).

In setting a surface soil cleanup guideline for ra-226, the authors of ORO-831 indicated that:

"The FUSRAP sites with enhanced levels of naturally occurring radionuclides involve a situation that is similar to inactive uranium processing sites, but the areas of contamination are smaller than the tailings piles. Contaminants are also more heterogeneous at FUSRAP sites. These factors led to different assumptions and models of exposure pathways for estimation of the source-to-dose conversion factors and, therefore, to a soil guideline for ra-226 of 15 pCi/g [Picocuries of ra-226 per gram of soil]."

The FUSRAP Project Office had proposed use of the 15 pCi/g standard in March 1983. However, an April 1983 memorandum from the Headquarter's Division of Remedial Action Projects directed the Project Office to use the EPA standard (40 CFR 192) for cleanup of ra-226 in the soils at FUSRAP sites. This action was taken to ensure cleanup consistency in all remedial action programs.

The EPA cleanup standard for ra-226 contamination from uranium mill tailings is 5 pCi/g in the first 15-centimeter (cm) surface layer and 15 pCi/g in each subsequent 15-cm depth.

We found that the change from 15 pCi/g to 5 pCi/g in the first 15-cm surface layer will result in higher costs. For example, a March 1983 Departmental memorandum estimated that cleanup of the central ditch at the Niagara Falls Storage Sites will cost an additional \$700,000, or a 41.5 percent increase, as a result of using the EPA standard. Further, according to the ORO-831 report, public health and safety is not compromised by using the 15 pCi/g limit.

E. Certification of Remedial Action

We found, during the initial inspection, that sites were not being certified as decontaminated in a timely manner. As a result, states and property owners have no legal documentation to certify that contaminated material has been removed. This problem has not yet been fully resolved, but progress is being made.

Between July 1979 and July 1983, remedial actions were completed at four sites including Acid/Pueblo Canyon and Bayo Canyon, New Mexico; Kellex, New Jersey and the University of California. Cleanup was also completed on 32 properties in the vicinity of the former Middlesex, New Jersey Sampling Plant and one property adjacent to the Niagara Falls Storage Site. Of the 37 sites and properties that have been decontaminated, only the Delco-Levco property (one of two Kellex properties) was certified as successfully decontaminated by letter dated September 14, 1979 from the Assistant Secretary for Environment. Certification of the second property appears imminent. We found additional letters from the

FUSRAP Project Office that assured four other property owners that cleanup had reduced radioactivity to acceptable levels. However, these letters were not intended as substitutes for formal certification.

In November 1980, the Environmental Safety and Engineering Division developed a plan to certify that remedial actions were in compliance with applicable standards. By July 1981, the plan had evolved into a Draft DOE Order. The Order was never approved because objections were raised to the extensive review that was needed before a site could be certified as being decontaminated. Certification would have required up to two years under the proposed Order. The Department has simplified the proposed certification procedures, but acknowledges that the process will be lengthy. Further, the procedure lacks time limits for completing the various activities leading up to certification action.

F. Permanent Waste Disposal

The Department, for conceptual design purposes, has developed plans to dispose of waste material from the remaining sites requiring remedial action (Table 2). However, lack of permanent repositories for waste continues to be a major issue in the program and recent congressional directions to decontaminate additional sites will exacerbate the problem.

Because of prohibitively high costs for relocating FUSRAP waste to government storage sites, e.g., Middlesex, New Jersey to Oak Ridge, Tennessee, the Department has urged states to develop local or regional repositories for low level radioactive waste. Efforts to acquire ocean dumping permits from the EPA have been curtailed indefinitely.

The major disposal requirement is for waste material at the Middlesex, New Jersey Sampling Plant and Landfill sites that represent 70 percent of the total estimated volume of FUSRAP waste. Should the state of New Jersey fail to develop a local or regional repository, it is likely that the Middlesex sites will evolve into long-term temporary storage sites and delay completion of their cleanup. A complicating factor in managing FUSRAP wastes is the recent congressional appropriation of funds for decontamination research and development at four additional sites. Such actions place added pressure on the Department to complete remedial actions for which suitable waste repositories do not exist.

G. Duplication of Effort

We previously found that dual management of FUSRAP, by the Assistant Secretary for Nuclear Energy and the Assistant Secretary for Environmental Protection, Safety and Emergency Preparedness, had resulted in management inefficiencies and some duplication of effort. In November 1982, the Under Secretary delegated total

FUSRAP DESIGN-BASIS WASTE DISPOSAL PLAN

WBS No.	Remedial Action Site	Est. Volume (Cubic Yds.)	Design-Basis Disposal Site	Remarks
101	Acid/Pueblo Canyon, NM	390	Los Alamos	Remedial Action Completed 9/82. Waste Disposed At DOE Los Alamos Site.
102	Albany Center, OR	3,700	Hanford	Estimated Volume For Cleaning Of Entire Site; DOE Responsibility Will Probably Be Resolved To Be Only A Part Of The Site. Assumed Disposal Site.
104	Bayo Canyon, NM	1,520	Los Alamos; In Situ	Remedial Action Completed 9/82. Waste Stabilized In Place.
105	Chupadera Mesa, NM	-	Los Alamos	Remedial Action Not Planned. Anticipate Deletion Of Site From FUSRAP When Radiological Assessment Complete.
108	DuPont And Company, NJ	1,800	In Situ	Stabilization In Place Assumed.
114	Kellex/Pierpont, NJ	175	Barnwell	Remedial Action Completed 12/80.
115	NFSS (Vicinity Prop.), NY	27,000	Niagara Falls	NFSS Assumed Disposal Site.
117	Middlesex Landfill, NJ	90,000	In Situ	New Site Assumed For Design Basis Only; Most Economical Solution Will Be Sought. Disposal Site In NJ To Be Selected By State.
118	Middlesex Sampling Plant, NJ	80,000	In Situ	New Site Assumed For Design Basis Only; Most Economical Solution Will Be Sought. Disposal Site In NJ To Be Selected By State.
125	Shpack Landfill, MA	5,000	Oak Ridge	Volume Likely To Be Greatly Reduced By Screening. Assumed Disposal Site.
129	Linde Air Products, NY	25,808	In Situ	New Site Assumed For Design Basis Only; Most Economical Solution Will Be Sought.
130	University of California, CA	30	NTS	Remedial Action Completed 9/82.
131	University of Chicago, IL	75	Hanford	Assumed Disposal Site.
134	SLAPSS (Vicinity Prop.), MO	6,000	SLAPSS	Assumed Disposal Site.
Total		241,498		

SOURCE: DRAFT ENERGY SYSTEMS ACQUISITION PLAN, APRIL 1983

9

TABLE
2

management responsibility for FUSRAP to the Assistant Secretary for Nuclear Energy. As a result, the Assistant Secretary for Environmental Protection, Safety and Emergency Preparedness is no longer involved in the day-to-day operations of the program.

The unified management of FUSRAP has resulted in a more efficient implementation of remedial actions. For example, we found that duplication of radiological survey and monitoring had been eliminated. Engineering drawings are now being developed that detail areas of contamination and volumes of material to be removed. Subsequent construction activity has been simplified with increased efficiency. Further, we noted improved cooperation and coordination between the various Departmental and contractor groups involved in the program.