DOE/PC/89663--T4

DOE/PC/89663--T4

Development of the Coal Quality Expert

DE92 005194

Derived by NIST

DOE Cooperative Agreement
DE-FC22-90PC89663

EPRI Research Project
RP 1400-25

PROJECT EVALUATION PLAN

August 31, 1990

CQ Inc.
Homer City, PA

Combustion Engineering, Inc.
Windsor, CT

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

INTRODUCTION

As required by the Uniform Reporting Requirements of the Cooperative Agreement, this Project Evaluation Plan has been prepared for the Clean Coal Technology Project--Development of the Coal Quality Expert. This plan describes the criteria that will be used to assess the technical progress and administrative and environmental reporting progress on the project during the first budget period. Before the end of the first budget period, the Project Evaluation Report will be prepared and submitted to DOE with the Continuation Application.

Details of the project scope, schedule and management activities are provided in the Cooperative Agreement. The overall objective of this project is to provide the utility industry with a PC expert system to confidently and inexpensively evaluate the potential for coal cleaning, blending, and switching options to reduce emissions while producing lowest cost electricity. Specifically, this project will:

1. Enhance the existing Coal Quality Information System database and Coal Quality Impact Model to allow confident assessment of the effects of cleaning on specific power plant costs and performance.
2. Develop and validate a methodology, Coal Quality Expert, which allows accurate and detailed predictions of coal quality impacts on total power plant capital cost, operating cost, and performance based upon inputs from inexpensive bench-scale tests.

TECHNICAL PROGRESS, MAY 1990 THROUGH JULY 1990

This section of the Project Evaluation Plan describes the criteria that will measure the technical progress of the project in the Project Evaluation Report for the first budget period.

Task 1 - Project Management

1. The Coal Quality Roundtable will be established and the first meeting will be held.
2. Three issues of the Coal Quality Newsletter will be published.
3. A videotape or interactive video display on CQIM capabilities will be produced.
4. Two exhibits will be staffed at major industry conferences.

Task 2 - Coal Cleanability Characterizations

1. Complete four Coal Cleanability Characterizations including:
 - Raw Coal Analyses
 - Impurities Liberation Assessment
 - Clean Coal Analyses
 - Flowsheet Design
 - Coal Cleaning Cost Estimates
2. Collect as-fired coal samples at three field test sites.

Task 3 - Pilot-Scale Combustion Testing

1. Complete three pilot-scale combustion tests
 - Pulverizer performance assessment
 - Combustion performance assessment
 - Precipitator performance assessment
 - Commercial boiler performance predictions
2. Develop preliminary hypothetical algorithms for improved slagging/fouling predictions, boiler tube erosion and other selected performance indicators.

Task 4 - Utility Boiler Field Testing

1. Develop test plans for three field tests
 - Northeastern Station
 - Watson Plant
 - King Station
2. Conduct three field tests, including assessment of:
 - Pulverizer performance
 - Boiler performance
 - Precipitator performance
3. Correlate the results of three field tests with CQIM predictions.

Task 5 - CQIM Enhancement and Development of CQE Specification

1. Complete the development of the Acid Rain Advisor.
2. Conduct two CQIM Users' Group meetings.
3. Present two technical papers on CQIM at major industry conferences.

4. Develop a preliminary specification for the prototype Coal Quality Expert.
5. Develop a final specification for the Coal Cleaning and Coal Transportation Cost Models.

ADMINISTRATIVE AND ENVIRONMENTAL PROGRESS, MAY 1990 THROUGH JULY 1991

CQ INC. is responsible for project performance and contract administration with DOE, EPRI, Combustion Engineering, and all project subcontractors. CQ Inc. manages the interface between DOE and EPRI, coordinates the activities of the Coal Quality Roundtable and Technical Advisory Panel, and ensures that DOE and EPRI perspectives are carefully considered in the conduct of the project.

Combustion Engineering is responsible for its performance of the pilot-scale combustion testing (Task 3) and its support subcontractors and Combustion Engineering also serves as co-prime for the entire program with Richard Borio assigned as co-program manager.

EPRI is the major cofunder of the project and is responsible for technical direction of field testing (Task 4 - Electric Power Technologies) and CQIM enhancement (Task 5) and CQE development (Tasks 6 and 7 - Black & Veatch). Mr. Robert W. Row (EPRI's project manager) will direct these tasks and he will provide technical input to the entire program.

This section of the Project Evaluation Plan describes the criteria that will measure the progress of the project with regard to financial and administrative reporting, environmental reporting and contract administration.

Task 1 - Project Management

1. Provide timely cost and schedule reporting to DOE and EPRI, consistent with the objectives of the Uniform Reporting Requirements.
2. Maintain detailed documentation of all costs incurred for the project.
3. Finalize the Environmental Monitoring Plan (EMP).
4. Conduct EMP quality assurance inspections at each field test site.

5. Prepare a project technical integration plan to identify and monitor test plans, to track coal sample flows, to document data exchanges and to define information requirements of individual contractors and the overall project.
6. Conduct at least four project review meetings.

END

**DATE
FILMED**

2 / 20 / 92