Integrated Test Schedule for Buried Waste Integrated Demonstration

**J. T. Brown
J. K. McDonald**

Published May 1992

**Idaho National Engineering Laboratory
EG&G Idaho, Inc.
Idaho Falls, Idaho 83415**

**Prepared for the
U.S. Department of Energy
Office of Environmental Restoration and Waste Management
Under DOE Idaho Field Office
Contract DE-AC07-76ID01570**

MASTER

ds

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Integrated Test Schedule for Buried Waste Integrated Demonstration

EGG-WTD-10105

Prepared by:

J. K. McDonald
J. K. McDonald

5/5/92
Date

Reviewed by:

Kevin Koshen
Buried Waste Integrated Demonstration Program Manager

5/6/92
Date

Approved by:

Sam H. Hurd
Buried Waste Integrated Demonstration Coordinator

5/6/92
Date

Robert Stiger
Technical Program Manager

5/12/92
Date

ABSTRACT

The Integrated Test Schedule incorporates the various schedules the Buried Waste Integrated Demonstration (BWID) supports into one document. This document contains the Federal Facilities Agreement and Consent Order schedules for the Idaho National Engineering Laboratory, Hanford Reservation, Oak Ridge Reservation, and Fernald Environmental Materials Center. Included in the Integrated Test Schedule is the Buried Waste Integrated Demonstration "windows of opportunity" schedule. The "windows of opportunity" schedule shows periods of time in which Buried Waste Integrated Demonstration Program-sponsored technology demonstrations could support key decisions in the Federal Facilities Agreement and Consent Order. Schedules for the Buried Waste Integrated Demonstration-sponsored technology task plans are categorized by technology area and divided by current fiscal year and out-year. Total estimated costs for Buried Waste Integrated Demonstration-sponsored Technology Task Plans for FY-92 through FY-97 are \$74.756M.

SUMMARY

The Department of Energy (DOE) Office of Technology Development (OTD) has initiated the Buried Waste Integrated Demonstration Program to identify, develop, and demonstrate advanced remediation technologies that support DOE's environmental restoration objectives. The Integrated Test Schedule's purpose is to integrate individual Buried Waste Integrated Demonstration (BWID) Program-sponsored technology schedules and to show the linkage between BWID, the Environmental Restoration Program, and the Federal Facilities Agreement and Consent Order.

The Environmental Restoration Program, BWID's primary customer, is responsible for implementing the Federal Facilities Agreement and Consent Order (FFA/CO). Federal Facilities Agreement and Consent Order schedules included in this document are for the Idaho National Engineering Laboratory (INEL), Hanford Reservation, Oak Ridge Reservation, and Fernald Environmental Materials Center. To support the Environmental Restoration Program and the FFA/CO, BWID has identified "windows of opportunity." "Windows of opportunity" are periods of time in which technology demonstrations could support key decisions in the FFA/CO scope. Included in the Integrated Test Schedule is the "windows of opportunity" schedule for the INEL FFA/CO.

The Technology Test Plans (TTPs) sponsored by BWID are grouped by the Integrated Test Schedule in the following categories:

- Analysis, evaluation, and technical program support
- Characterization
- Retrieval
- Pretreatment/treatment
- Storage
- Transportation
- Disposal.

Schedules for the TTPs are categorized and divided by current fiscal year and out-year. These schedules summarize information from BWID TTPs approved as of February 1992. They are a compilation of selected activities and milestones. Categories featured for FY-92 are characterization, retrieval, pretreatment/treatment, technical program support, analysis, and evaluation.

Total estimated costs for BWID-sponsored TTPs for FY-92 through FY-97 are \$74.756M. For FY-92, the estimated cost is \$19.4M. Cost distribution is shown in the Integrated Test Schedule by TTP, fiscal year, and category.

CONTENTS

ABSTRACT	iii
SUMMARY	v
ACRONYMS	ix
1. INTRODUCTION	1
1.1 Purpose	1
1.2 Scope	1
2. ENVIRONMENTAL RESTORATION PROGRAM NEEDS	3
2.1 Federal Facility Agreement and Consent Order	3
2.2 Windows of Opportunity	3
3. FY-92 SCHEDULE	7
4. OUT-YEARS SCHEDULES	15
5. COST	22
6. BIBLIOGRAPHY	27

FIGURES

1. Federal Facility Agreement and Consent Order schedules.	4
2. INEL ER schedule for transuranic (TRU) pits and trenches with BWID "windows of opportunity."	5
3. INEL ER and BWID integrated schedule	6
4. Overview schedule for current fiscal year of all TTPs funded by the BWID Program	10
5. FY-92 analysis, evaluation, and technical program support schedule.	11
6. FY-92 characterization schedule	12
7. FY-92 retrieval and contamination control schedule	13

8. FY-92 pretreatment and treatment schedule	14
9. Out-year TTPs sponsored by BWID overview schedule	17
10. Out-year analysis, evaluation, and technical program support schedule	18
11. Out-year characterization schedule	19
12. Out-year retrieval and contamination control schedule	20
13. Out-year pretreatment and treatment schedule	21

TABLES

1. Technical Task Plans by Technology Area for FY-92	8
2. Technical Task Plans (Hold Fund) by technology area for FY-92	9
3. Technical Task Plans by technology area for FY-93 through FY-96	16
4. Estimated costs for the currently sponsored Buried Waste Integrated Demonstration TTPs	23

ACRONYMS

BBEM	Broadband Electromagnetic
BWID	Buried Waste Integrated Demonstration
DOE	Department of Energy
ER	Environmental Restoration
ERP	Environmental Restoration Program
FFA/CO	Federal Facilities Agreement/Consent Order
INEL	Idaho National Engineering Laboratory
ITS	Integrated Test Schedule
LST	Luminescence Spot Test
NDA	Nondestructive Assay
NDE	Nondestructive Evaluation
NEPA	National Environmental Protection Act
OTD	Office of Technology Development
PCB	polychlorinated biphenyls
RWMC	Radioactive Waste Management Complex
SOW	Statement of Work
TER	Technical Evaluation Report
TMG	Tensor Magnetic Gradiometer
TRU	transuranic
TSR	Technology Status Report
TTP	Technology Test Plan or Technical Task Plan

Integrated Test Schedule for Buried Waste Integrated Demonstration

1. INTRODUCTION

The Waste Technology Development Department of EG&G Idaho, Inc., is responsible for coordinating and implementing the Buried Waste Integrated Demonstration (BWID) Program. The Department of Energy (DOE) Office of Technology Development (OTD) has initiated the BWID Program to identify, develop, and demonstrate advanced remediation technologies that support DOE's environmental restoration objectives. Technologies to support these environmental restoration activities have evolved and continue to progress as a result of research and development and practical application of these technologies. To more efficiently manage the development and demonstration of these technologies and to enhance the efficacy of the technologies to support buried waste and environmental restoration activities, the BWID Program has developed this working document, the Integrated Test Schedule.

1.1 Purpose

The purpose of this document is to integrate individual BWID-sponsored technology schedules and to show the linkage between BWID, the Environmental Restoration Program (ERP), and the Federal Facilities Agreement and Consent Order (FFA/CO).

The Integrated Test Schedule objectives are to:

- Provide an upper management overview schedule for the technology demonstrations.
- Show synchronous demonstration development to support DOE buried wastes environmental restoration efforts
- Assimilate the schedules of the FFA/CO, the Environmental Restoration Program (ERP), and the technologies demonstrated by BWID.

1.2 Scope

The key aspects of this schedule focus on:

- Windows of opportunity to focus BWID demonstrations on Environmental Restoration Program needs.
- Current Year Plan to address BWID planned activities for the current fiscal year
- Out-Year Plan to address BWID activities in the years following the current fiscal year.

For FY-92 the Integrated Test Schedule will be primarily concentrated on the Idaho National Engineering Laboratory (INEL) FFA/CO schedule. In future years, the Integrated Test Schedule will show the relationship between BWID demonstrations and other DOE FFA/COs.

The schedules in the Integrated Test Schedule will contain information from Technical Task Plans (TTPs) approved as of February 1992, the FFA/COs, and the DOE Idaho Field Office (DOE-ID) ERP. These schedules also show site-specific imposed milestones for support activities needed to perform the demonstrations. Site-specific imposed milestones define the equipment/facility and regulatory requirements and needs required to perform a demonstration at the INEL. These site-specific imposed milestones are identified by the operational support task, the regulatory/compliance documentation task, and the facility support/equipment task of the BWID Program TTP.

The TTPs sponsored by BWID are grouped by the Integrated Test Schedule in the following categories:

- Analysis, evaluation, and technical program support
- Characterization
- Retrieval
- Pretreatment/treatment
- Storage
- Transportation
- Disposal.

Initially, BWID will focus on characterization, retrieval, pretreatment/treatment, analysis, evaluation, and technical program support. As the program matures, BWID will refocus with emphasis on storage, transportation, and disposal. BWID demonstrated technologies will support ERP environmental restoration of DOE buried wastes and the FFA/CO enforceable deadlines.

The Integrated Test Schedule is a working document that will be revised annually to incorporate the developments of new technology and the progress of the BWID Program.

2. ENVIRONMENTAL RESTORATION PROGRAM NEEDS

The Environmental Restoration Program, BWID's primary customer, is responsible for implementing the FFA/CO. To support the Environmental Restoration Program, BWID has identified "windows of opportunity." "Windows of opportunity" are periods of time in which technology demonstrations could support key decisions in the FFA/CO scope.

2.1 Federal Facility Agreement and Consent Order

The BWID Program objective is to demonstrate technologies that can be used to support environmental efforts on DOE buried wastes. Figure 1 shows the FFA/CO schedules for the INEL, Hanford Reservation, Oak Ridge Reservation, and Fernald Environmental Materials Center. FY-92 BWID Program funding directly supports the INEL FFA/CO schedule. In the future, the BWID Program will directly support the other DOE FFA/CO and waste remediation technology developments will be incorporated in their documents. The INEL Environmental Restoration Roadmap Document, DOE/ID-10364, predecisional draft, dated December 1991, details the need for waste remediation technology development, and facilitates the overall assessment and integration for site-wide planning by identifying specific remediation activities to meet FFA/CO enforceable deadlines. Specifically, this Integrated Test Schedule is in support of the remediation efforts for the INEL's WAG-7 Operating Unit 13 as defined by the INEL FFA/CO.

2.2 Windows of Opportunity

As Environmental Restoration (ER) programs identify specific and general needs to support the FFA/CO schedule, BWID will solicit proposals to field and demonstrate technologies that will fulfill those needs. Figures 2 and 3 show the "windows of opportunity" for BWID to field and demonstrate technologies to support environmental restoration programs. These figures also show an overview schedule of BWID, INEL-ER, and FFA/CO schedules and the interrelationship between these schedules and "windows of opportunity" for BWID development of technologies.

Figure 1. Federal Facility Agreement and Consent Order schedules.

Figure 2. INEL ER schedule for transuranic (TRU) pits and trenches with BWID "windows of opportunity."

1/6/92

Figure 3. INEL ER and BWID integrated schedule.

3. FY-92 SCHEDULE

This section summarizes FY-92 information from BWID TTPs approved as of February 1992. Table 1 shows the technology areas associated with BWID and the TTPs associated with the respective technology area. Table 2 lists the hold fund TTPs. Figure 4 shows an overview schedule for the current fiscal year of all TTPs sponsored by BWID. This figure was developed from information contained in Figures 5 through 8. Figures 5 through 8 show the current fiscal year schedules for each TTP by technology area. These schedules are a compilation of selected activities and milestones reported to BWID in the respective TTPs for the current fiscal year. A detailed description of the technology, including milestones and deliverables, can be found in the respective TTP. These TTPs can be obtained from the BWID program office.

Table 1. Technical Task Plans by Technology Area for FY-92.

Technology Area	Technical Task Plan Title	Technical Task Plan Number	
		Old	New ^a
Analysis, Evaluation, Technical Program Support	Buried Waste Integrated Demonstration Program	ID-040E2D	ID111201
	Decision Support: Buried Waste Integrated Demonstration (INEL)	AL-2202D	AL101201
	BWID System Design Study	ID-0603-DT	ID121202
	Institutional Assessment: Public Acceptability and Regulatory Feasibility of Buried Waste Integrated Demonstration Technologies	RL-8531-PT	HQ021204
	Complex Buried Waste Assessment	RL-9739 (WHC)	RL421213
Characterization	TRU/Hazardous Waste Characterization Technologies (Hold Fund)	ID-0799DT	ID021204
	NDE/NDA Peer Review	HQ-920016	HQ021203
	Demonstration Characterization Technology	SR-0620-AA	SR121201
	Field Demonstration of Characterization Technologies	ID-920007	ID121213
	Non-Intrusive Sensing of Environmentally Important Objects and Species	ID-2520-GA	ID001201
Retrieval	Rapid and Cost-Effective Luminescence Spot Test (LST) for Screening PCBs	OR-0367-AY	OR121201
	Cryogenic Retrieval	ID-0604-DT	ID121203
	TRU Waste Treatment Methodology	SR-0088-AA	SR101201
	Retrieval Support Contamination Control Technologies (Hold Fund)	ID-0797DT	ID121206
	Pad A Treatability Study	ID-0610-DT	ID121205
Pretreatment/Treatment	Biological Destruction of Nitrates	ID-0607-DT	ID121204
	Ultrasonic Process for Detoxifying Groundwater and Soil	CH-1153-00	CH201202
	Thermal Processing Technologies (Hold Fund)	ID-0798DT	ID121207
	Monolithic Confinement of RWMC Contaminated Geological Media	RL-9734-PT	RL421212
	Destruction of PCBs in Mixed Wastes	OR-0373-AL	OR101202
	Treatment Technology for TRU Waste	RL-9021	RL301203
	Ice Electrodes	ID-9200-08	ID121211

a. Numbers as defined by the Office of Technology Development FY-92 Program Guidance.

Table 2. Technical Task Plans (Hold Fund) by technology area for FY-92.

Technology Area	Technical Task Plan Title	Technical Task Plan Number	
		Old	New ^a
Characterization	Improved TRU Waste	AL-PROP13	AL121209
	Radiological and Hazardous Materials	ID-0608DT	ID121212
	LINAC-based NDA/NDE of RH TRU	OR-0372AE	OR021201
	NDE Evaluation Characterization	SF-920011	SF021201
	NDE TRU	RL-920017	RL021204
Retrieval	Contamination Control	ID-0605DT	ID121210
	Gas Contamination	AL-PROP14	AL021201
	Realtime Monitoring	AL-PROP15	AL121210
	Electrostatic Aerosol Sampler	AL-920039	AL121202
Treatment	Thermal Processing	ID-0602DT	ID021202
	Butte Plasma Arc Furnace	ID-3001B1	ID001202
	Vitrification of Mixed TRU	RL-920014	RL021202
	DC Arc Plasma and Ceramic Melter	RL-920015	RL021203
	Molten Salt Processing	SF-150601	SF001201
	RF Compacted Waste	ID-3005B1	ID001203
	Supercritical Oxidation	AL-920040	AL121208
	Joule Gas Melter	RF-4200	RF101204

a. Numbers as defined by the Office of Technology Development FY-92 Program Guidance.

Figure 4. Overview schedule for current fiscal year of all TTPs funded by the BWID Program.

Figure 5. FY-92 analysis, evaluation, and technical program support schedule.

Figure 6. FY-92 characterization schedule.

Figure 7. FY-92 retrieval and contamination control schedule.

Figure 8. FY-92 pretreatment and treatment schedule.

4. OUT-YEARS SCHEDULES

This section summarizes out-year information from BWID TTPs approved as of February 1992. Table 3 shows the technology areas associated with BWID and the TTPs associated with the respective technology area. Figure 9 shows an overview schedule for the out-years of all TTPs sponsored by BWID. This figure was developed from information contained in Figures 10 through 13. Figures 10 through 13 show the out-year schedules for each TTP by technology area. These schedules are a compilation of selected activities and milestones reported to BWID in the respective TTPs for the out-years. A detailed description of the technology, including milestones and deliverables, can be found in the respective TTP. These TTPs are available from the BWID program office.

Table 3. Technical Task Plans by technology area for FY-93 through FY-96.

Technology Area	Technical Task Plan Title	Technical Task Plan Number	
		Old	New ^a
Analysis, Evaluation, Program Support	Buried Waste Integrated Demonstration Program	ID-040E-2D	ID111201
	Decision Support: Buried Waste Integrated Demonstration (INEL)	AL-2202D	AL101201
	BWID System Design Study	ID-0603-DT	ID121202
	Institutional Assessment: Public Acceptability and Regulatory Feasibility of Buried Waste Integrated Demonstration Technologies	RL-8513	HQ021204
Characterization	Demonstration Characterization Technology	SR-0620-AA	SR121201
	Field Demonstration of Characterization Technologies	ID-920007	ID121213
	Non-Intrusive Sensing of Environmentally Important Objects and Species	ID-2520-GA	ID001201
	Rapid and Cost-Effective Luminescence Spot Test (LST) for Screening PCBs	OR-0367-AY	OR121201
Retrieval	Cryogenic Retrieval	ID-0604-DT	ID121203
	TRU Waste Treatment Methodology	SR-0088-AA	SR101201
Pretreatment/treatment	Pad A Treatability Study	ID-0610-DT	ID121205
	Biological Destruction of Nitrates	ID-0607-DT	ID121204
	Ultrasonic Process for Detoxifying Groundwater and Soil	CH-115300	CH201202
	Monolithic Confinement of RWMC Contaminated Geological Media	RL-9734	RL421212
	Destruction of PCBs in Mixed Wastes	OR-0373-AL	OR101202
	Treatment Technology for TRU Waste	RL-9021	RL301203
	Ice Electrodes	ID-920008	ID121211

a. Numbers as defined by the Office of Technology Development FY-92 Program Guidance.

Figure 9. Out-year TTPs sponsored by BWID overview schedule.

Figure 10. Out-year analysis, evaluation, and technical program support schedule.

Figure 11. Out-year characterization schedule.

Figure 12. Out-year retrieval and contamination control schedule.

Figure 13. Out-year pretreatment and treatment schedule.

5. COST

Estimated costs for the Buried Waste Integrated Demonstration are shown in Table 4. The costs identified were taken from the Technical Task Plans (TTPs) developed by the principal investigators. For FY-92 per January 1992 OTD guidance, estimated costs are \$19.4M. Total estimated costs for the TTPs currently sponsored by BWID for FY-92 through FY-97 are \$74.756M. Table 4 also shows the estimated costs associated with each TTP by year, the total estimated cost of the TTP, the estimated costs associated with each technology area (i.e., characterization, retrieval, pretreatment/treatment, storage, transportation, analysis, evaluation, and program support) by year, and the total estimated costs by technology area.

Table 4. Estimated costs for the currently sponsored Buried Waste Integrated Demonstration TTPs.

Technology Area	Technical Task Plan	Costs (K) per Fiscal Year						Total Costs per TTP (K)	Total Costs per Technology Area (K)
		FY-92	FY-93	FY-94	FY-95	FY-96	FY-97		
Analysis, Evaluation, Program Support									
	Buried Waste Integrated Demonstration Program	2954	3000	3000	2900	2900		14754	
	Decision Support: Buried Waste Integrated Demonstration (INEL)	200	265	280				745	
	BWID System Design Study	1000	500					1500	
	Institutional Assessment: Public Accountability and Regulatory Feasibility of Buried Waste Integrated Demonstration Technologies	130	341	250	213			934	
	Complex Buried Waste Assessment	445	560	260	265			1530	
	Subtotal	4729	4666	3790	3378	2900			19463
Characterization									
	NDE/NTA Peer Review	200						200	
	TRU/Hazardous Waste Characterization Technologies	1875	2000	2000	1500	1000		8375	
	Demonstration Characterization Technologies	200	200	200	200	200		1200	
	Field Demonstration of Characterization Technologies	800	1000	500	500			2800	

Table 4. (continued).

Technology Area	Technical Task Plan	Costs (K) per Fiscal Year					Total Costs per TTP (K)	Total Costs per Technology Area (K)
		FY-92	FY-93	FY-94	FY-95	FY-96	FY-97	
	Nonintrusive Sensing of Environmentally Important Objects and Species	471	605	380				1456
	Rapid and Cost-effective Luminescence Spot Test for Screening PCBs	280	280	180				740
	Improved TRU Waste	25	0	0	0	0	0	25
	Radiological and Hazardous Material	25	0	0	0	0	0	25
	LINAC - Based NDA/NDE of RH TRU	25	0	0	0	0	0	25
	NDE Evaluation Characterization	25	0	0	0	0	0	25
	NDE TRU	25	0	0	0	0	0	25
	Subtotal	4421	3805	3080	2200	1200	200	14906
	Cryogenic Retrieval	2500	300					2800
	TRU Waste Treatment Methodology	100	100					200
Retrieval	Retrieval Support Contamination Control Technologies	1150	2000	2000	2500	3000		10650
	Contamination Control	25	0	0	0	0	0	25
	Gas Contamination	25	0	0	0	0	0	25

Table 4. (continued).

Technology Area	Technical Task Plan	Costs (K) per Fiscal Year					Total Costs per TTP (K)	Total Costs per Technology Area (K)
		FY-92	FY-93	FY-94	FY-95	FY-96	FY-97	
Pretreatment/Treatment	Realtime Monitoring	25	0	0	0	0	0	25
	Electrostatic Aerosol Sampler	25	0	0	0	0	0	25
	Subtotal	3850	2400	2000	2500	3000		13750
	PAD A Treatability Study	400	160	770				1330
	Biological Destruction of Nitrates	200	500	250				950
	Ultrasonic Process for Detoxifying Groundwater and Soil	300	540	880	60			1780
	Thermal Processing Technologies	1975	2500	3750	4000	4000		16225
	Monolithic Confinement of RWMC Contaminated Geologic Media	450	875	60				1385
	Destruction of PCBs in Mixed Waste	375	425					800
	Ice Electrode	350	543	754				1647
	Thermal Processing	25	0	0	0	0	0	25
	Butte Plasma Arc Furnace	25	0	0	0	0	0	25
	Vitrification of Mixed TRU	25	0	0	0	0	0	25
	DC Arc Plasma and Ceramic Melter	25	0	0	0	0	0	25

Table 4. (continued).

Technology Area	Technical Task Plan	Costs (K) per Fiscal Year						Total Costs per TTP (K)	Total Costs per Technology Area (K)
		FY-92	FY-93	FY-94	FY-95	FY-96	FY-97		
Storage	Treatment Technology for TRU	300	300	400	400	400	0	1850	
	Molten Salt Processing	25	0	0	0	0	0	25	
	RF Compacted Waste	25	0	0	0	0	0	25	
	Subtotal	6400	5533	5844	4460	4400			26637
Transportation	Subtotal	0	0	0	0	0	0	0	
	Subtotal	0	0	0	0	0	0	0	
Disposal	Subtotal	0	0	0	0	0	0	0	
	TOTAL	19400	16404	14714	12538	11500	200		74756

BIBLIOGRAPHY

EG&G Idaho, Inc., Technical Task Plans

Federal Facility Agreement, Consent Order, and Action Plan for Implementation thereof, for the Idaho National Engineering Laboratory (Between the State of Idaho, Department of Health and Welfare; the United States Environmental Protection Agency, Region 10; and the United States Department of Energy, Idaho Field Office), December 4, 1991.

K. M. Kostelnik, *Buried Waste Integration Demonstration Plan*, EGG-WTD-9870, December 1991.

United States Department of Energy, *Idaho National Engineering Laboratory Environmental Restoration Roadmap Document*, Predecisional Draft, DOE/ID-10364, December 1991.

United States Department of Energy, *Office of Technology Development, FY 92 Program Guidance*, January 1992.

END

**DATE
FILMED
9/16/92**