Draft 1992 Operations, Maintenance, and Replacement 10-Year Plan

DOE/BP--1868

DE92 015691

**DRAFT 1992
OPERATIONS, MAINTENANCE,
AND REPLACEMENT
10-YEAR PLAN**

May 1992

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DRAFT 1992 OM&R 10-YEAR PLAN

Table of Contents

I.	Introduction	1
II.	The Starting Point:	
	The 1990 OM&R 10-Year Plan and Its Implementation	1
	A. 1990 System Operations Strategy	2
	B. 1990 System Maintenance Strategy	3
	C. 1990 System Replacement Strategy	6
	D. 1990 Environmental Strategy	7
	E. Replacement and Training of Skilled Employees	9
	F. Productivity	10
III.	Construction and Its Role in Implementation	12
	A. Background	12
	B. Converting a Construction 10-Year Plan into a 2-Year Workplan	13
	C. The FY 1991 Construction Plan and Its Implementation	15
IV.	Update on Issues Raised in the 1990 Plan	18
	A. Celilo	18
	B. Replacement, Refurbishment, or Acquisition of Eastern Control Center	20
	C. Apprentice Programs	21
	D. Dittmer Control Center Support	23
	E. Maintenance Complexes	25
V.	New Issues with Potential Impact on Strategies	26
	A. Hazardous Waste Processing and Storage	26
	B. Emergency Planning and Preparedness	28
	C. Major Repair Facilities	28
VI.	The 1992 OM&R 10-Year Plan	31
	A. System Operations Strategy	31
	B. System Maintenance Strategy	34
	C. System Replacement Strategy	35
	D. Construction Strategy	36
	E. Environmental Strategy	39
	F. Resource Projections	39
VII.	Conclusion/Next Steps	43

I. INTRODUCTION

Two years ago, BPA released its first-ever Operations, Maintenance, and Replacement (OM&R) 10-Year Plan. That effort broke new ground and was an extensive look at the condition of Operations, Maintenance, and Replacement on BPA's power system.

This document--the 1992 OM&R 10-Year Plan--uses that original plan as its foundation. It takes a look at how well BPA has accomplished the challenging task set out in the 1990 Plan.

The 1992 Plan also introduces the Construction Program. Construction's critical role in these programs is explored; and the pressures of construction workload--such as the seasonal nature of the work and the broad swings in workload between projects and years--are discussed.

The document then looks at how situations may have changed with issues explored initially in the 1990 Plan. Importantly, this Plan also surfaces and explains some new issues that threaten to impact BPA's ability to accomplish its OM&R workload.

Finally, the document focuses on the revised strategies for Operations, Maintenance, Replacement, Construction, and Environment for the 1992 to 2001 time period, including the financial and human resources needed to accomplish those strategies.

II. THE STARTING POINT: THE 1990 OM&R 10-YEAR PLAN AND ITS IMPLEMENTATION

The original OM&R 10-Year Plan was initiated because of growing concern on the part of BPA management, customers, and interested publics that BPA had been deferring needed maintenance on the system--to the point, some feared, that it was becoming critical. System reliability is a vital element for BPA's customers, and it was unacceptable to endanger that mainstay of BPA's system.

Several things had happened to bring the need for a long-term look at BPA's system operations, maintenance, and replacements. First was the growing concern about the increasing backlog of maintenance. In 1987, the Department of Energy's Inspector General (IG) had audited BPA's substation maintenance function, finding a backlog exceeding 11,000 tasks representing 250 staff years of work. The IG report recommended that this backlog be reduced to a more manageable level, in order to maintain a safe, reliable, and cost-effective system. At the same time, BPA was beginning to experience more equipment failures. This confirmed the need to take a serious look at OM&R efforts.

An extensive analysis of BPA's OM&R activities was undertaken. Through it, much was learned about how OM&R was done on BPA's system--what was right and what was wrong, what should be continued and what needed to change. It became clear that some activities needed to get more attention than they had been getting; and it became clear that other activities needed to receive heavy emphasis and concentrated efforts. For example, it was decided that system replacements would be emphasized in the early years of the resulting 10-year plan. This would not only enable the needed replacement of malfunctioning or

deteriorating pieces of equipment, but at the same time replace those pieces of equipment requiring the most maintenance. This would help reduce the backlog of maintenance in two ways. It would put newer pieces of equipment onto the system, needing limited maintenance at least initially. It would also reduce the workload involved in maintaining the most labor-intensive pieces of equipment. Environmental requirements and activities were another focus area explored in the 1990 OM&R 10-Year Plan. Utilities everywhere were experiencing increased demand for meeting environmental regulations, and BPA was no exception.

The 1990 OM&R 10-Year Plan incorporated strategies for system operations, maintenance, and replacement, as well as for environmental activities. In addition, recommendations for the replacement and training of BPA's skilled workforce and for increased productivity were included. The highlights of each of these strategies are covered in the following sections.

A. 1990 System Operations Strategy

The 1990 OM&R 10-Year Plan identified four major operational concerns. (1) The capacity margin of the transmission system continues to reduce. This limits operational flexibility and increases the impact of failed equipment on system reliability. (2) Solutions to capacity problems would require more and increasingly complex control and compensation schemes. Such measures increase both operating and dispatching difficulty. (3) Aging, obsolete, and less dependable equipment would reduce operational flexibility and margins of safety and reliability. (4) About 75 percent of dispatching and substation operations personnel would retire or move to higher level operating positions by 1999.

The following are highlights from the System Operations Strategy. See also Section II.E. for pieces of the Operations Strategy that pertained to the training and replacement of skilled staff.

- **Complete the upgrade of control and dispatch facilities through addition of new Transmission Control and Dispatch System (TCDS) and Real-Time Operations and Dispatch System (RODS). Develop the Eastern Control Center as a full backup to Dittmer.**

The upgrades for TCDS and RODS are nearly complete and will be fully operational in 1992. Alternatives for levels of backup to Dittmer and possible locations are currently being discussed.

- **Institute annual system operations studies to better identify potential operating and capacity problems.**

Annual system operations studies were instituted in 1990.

- **Increase analysis of outages, system failures, and equipment failures, including detailed and accurate compilation of outage data.**

The first of two phases of the outage data system is now complete. Based on an initial outage record generated by the dispatcher, a new program generates a partially filled outage record. Additional

information is gathered from field analysis and merged with the initial dispatcher record to create a more accurate and complete outage record. The second phase of enhancements is underway now. Additional field analysis will be collected and merged with the existing data to create a unified outage record. In addition, on-line access for entry of outage information and retrieval of historical outage data will be provided for field personnel in 1993. Prototypes of customer outage profiles are currently being developed. Over the next year, BPA will be refining the data and reports and expects to have outage profiles available for most customers.

B. 1990 System Maintenance Strategy

The System Maintenance Strategy focused on accomplishing needed annual preventive maintenance and reducing the existing maintenance backlog. Figure 1 shows the original 10-Year Plan's projections for accomplishing the levelized maintenance effort and the continuous reduction in backlog with a ramp up of staff between FYs 1988-1992. Section II.E. includes items pertinent to the training and replacement of skilled maintenance workforce.

Key points in the System Maintenance Strategy are shown below.

- Establish a levelized preventive maintenance program that will accomplish approximately 100 percent of the required maintenance each year.

In FY 1991, the Maintenance workforce accomplished 91 percent of the total levelized maintenance program. However, in the substation maintenance portion of the program, difficulties in hiring qualified staff resulted in accomplishment of 81 percent of the levelized program. Figure 2 shows the amount by which actual staffing for the total maintenance program has underrun the required staffing to accomplish the levelized plan. In contrast, during the first quarter of FY 1992, circumstances including unusually favorable weather and a lower than normal incidence of equipment failures have resulted in a record-setting effort being applied to the substation maintenance levelized program. It is anticipated that in FY 1992 substation maintenance will accomplish a greater portion of the levelized program.

FIGURE 2
LEVELIZED 10-YEAR MAINTENANCE PLAN PROJECTED STAFFING
VERSUS ACTUAL STAFFING IN STAFF YEARS (FTE)

- **Further reduce backlogged maintenance through use of available temporary resources.**

Successful implementation of the Maintenance Strategy requires constant progress in reducing the 11,000 backlogged tasks identified in 1987 by the IG. As shown in Figure 3, through FY 1991 BPA has reduced the total backlogged tasks by over 35 percent and the resultant workload by 25 percent. Of this, FY 1991 alone saw a 5 percent reduction in the backlog. The utilization of temporary employees and electrical contract support contributed significantly to this reduction.

FIGURE 3
LEVELIZED 10-YEAR MAINTENANCE PLAN PROJECTED BACKLOG
VERSUS ACTUAL BACKLOG IN STAFF-YEARS (FTE)

- **Move from a time-based maintenance program to a reliability-centered program.**

A 2-year pilot reliability-centered maintenance project has been completed. Follow-on research into on-line monitoring of high-voltage equipment is underway and will be demonstrated over the next 2 years. Selected major services coming due as a result of BPA's current interval-based system are being evaluated against conservative diagnostic test results--and rescheduled where appropriate.

- **Restore spare parts and equipment inventories to levels that assure the availability of adequate materials to meet the needs of the system and to restore service with minimum outage duration.**

Materials management and maintenance organizations have identified and set aside emergency stock levels for most major equipment. This emergency stock has facilitated rapid service restoration following several equipment failures. Additional, high-quality storage space has been obtained for substation maintenance spare parts to protect and preserve this valuable inventory. A major upgrade of the spare bushing inventory was recently completed. The existing stock was reviewed for applicability on the power system and sampled for PCB content. An evaluation of current and future needs was done and disposal arranged for units with high PCB content. This resulted in a bushing inventory upgrade valued at over \$1 million. Also, improvements in the inventory control system are being investigated and implemented.

C. 1990 System Replacement Strategy

The System Replacement Strategy focused on taking the steps needed to rectify the equipment condition caused by years of replacement deferments. Highlights of the strategy are shown below.

- **Emphasize the replacement of obsolete and maintenance-intensive equipment, especially substation and control equipment, during the early years of the 10-Year Plan. Also emphasize the acquisition of spare equipment. These steps would reduce the maintenance required by older equipment, reduce the maintenance backlog, increase productivity, and reduce the time needed to respond to catastrophic failures.**

Critical elements of the substation electrical equipment portion of the Replacement Program were accelerated for FYs 1990-92. The 1990 Plan estimated that an average of 6 transformers or reactors would need to be replaced each year, but FYs 1990-91 required as much as 40 percent higher levels of transformer/reactor replacements. This indicated the condition of 500-kV transformers and reactors on the system was more precarious than anticipated. The 1990 Plan also estimated replacement of an average of six 500-kV breakers and 40 230-kV-and-below breakers each year. FYs 1990-91 accomplishments ran slightly below this level. Transformer sparing has been increased; four additional 500-kV circuit breakers were acquired to enhance sparing capability.

- **Replace aging and obsolete electronic equipment.**

Much of BPA's electronic equipment that provides control and protection for the power system is approaching 30 years old. For over one-half of the electronic equipment on BPA's system, the manufacturer no longer supports the equipment and replacements or spares are not available; the only spares are those that BPA has on hand. The performance and reliability of this aging or obsolete equipment has decreased. The Replacement Strategy in the 1990 Plan was to replace critical equipment. Because of competition for resources and intervention of priority projects such as the Third AC Intertie, much of the control and protection projects were deferred. For example, there are 138 SCADA remote terminal units (RTUs) that remotely control substations on BPA's system. This equipment was installed in the early 1970s. The 1990 Plan called for replacement of 15 SCADA RTUs per year, beginning in FY 1990 with all 138 replaced by the end of the 1990s. In FYs 1990-91, only 14 total were replaced. In addition, the Plan called for the replacement of 62 microwave transfer trip (MWTT) units in FYs 1990-91, and a continuing average of 40 units per year thereafter. Only 28 units were installed in FYs 1990-91. Another example is that the 1990 Plan called for replacement of 63 relays per year, starting in FY 1991. Relay replacement began a year early, with 60 units replaced in FY 1990 and 43 units in FY 1991. Finally, the Plan called for replacement of one Substation Integrated Control System (SICS) per year for 5 years, beginning in FY 1991, and two SICS replacements each year for 4 years thereafter. The first two SICS replacements are at Hatwai and Summer Lake and will be completed in FY 1992.

- **Evaluate wood pole replacement rates, and revise rates based on results.**

The Plan provided for an average of 450 wood pole replacements per year through FY 1994, with a 5-percent increase per year thereafter. In FYs 1990-91, a total of 711 poles were replaced. Higher priority maintenance work in the Areas precluded the accomplishment of the planned level, but current replacement schedules show a catch-up period in FYs 1992-93. There is a separate study of wood pole replacements in progress at Oregon State University which will have a direct bearing on the replacement rate of poles in the future.

- **Complete eight new or significantly remodeled major maintenance complexes over the 10-year planning period, beginning with the Olympia facility in FY 1991.**

All of the above-mentioned facilities have been delayed at least 1 year due to higher costs and the length of construction time required. Present plans include the completion of Olympia in 1992, followed by Kalispell and Longview in 1993, Covington in 1995, and Bell in 1996. Future plans for the remaining five facilities are undecided at this time, due to anticipated higher costs for these facilities and due to other emerging capital investment needs during this time period.

D. 1990 Environmental Strategy

There are two primary kinds of environmental activities associated with OM&R: (1) the control, containment, removal, and disposal of hazardous substances associated with the operation of the power system and (2) the environmental restoration and remedial action of the contamination that occurred as a result of past practices. The original 10-Year Plan strategy for the environment was to commit BPA to good environmental stewardship by fully complying with environmental laws and regulations, being a socially responsible corporate citizen, and mitigating environmental risks. The original 10-Year Plan goals were to protect human health and the environment and to achieve cost-effective compliance. This environmental strategy was to be accomplished by the following actions.

- **Replace all PCB capacitors on the system over a 16-year period.**

A 16-year plan has been drawn up to accomplish the replacement of all PCB capacitors on BPA's system. The replacement of PCB capacitors has been completed at 4 substations, with 11 other substations currently scheduled for PCB capacitor replacement. An updated inventory of in-service and spare PCB capacitors has been completed.

- **Retrofit approximately 5 existing substations per year with oil spill containment. Develop site-specific spill prevention control and countermeasure (SPCC) plans for facilities requiring such plans.**

The completion of 3 oil spill containment systems was planned for FY 1990, with an additional 5 systems planned for FY 1991. A total of 8 systems were completed in the 2-year period. SPCC plans have

been completed for 3 facilities, with work in progress for plans at 50 sites.

- **Replace approximately 76 underground storage tanks by 1993.**

Sixteen underground storage tanks were permanently removed; 19 have been replaced, with design and installation work underway on another 36 units.

- **Provide ongoing employee training on work processes. Continue to provide appropriate environmental training to employees along with an accompanying Pollution Prevention Awareness program.**

Courses on environmental awareness, hazardous material handling, and emergency response have been conducted. Procurement efforts have been initiated to secure long-term technical support for conducting environmental training. BPA's Information Resources Management organization is assisting in developing an Environmental Training/Tracking prototype, with completion set for June 1992.

- **Provide for the cleanup of historic spills.**

Environmental cleanups have been completed at 36 sites and are underway at 8 facilities.

- **Investigate, assess, and take appropriate action at all nine CERCLA sites.**

Cleanups have been conducted at 7 sites (Custer, Troutdale, Alvey, Columbia, Covington, Olympia, and Snohomish). EPA has removed Custer from further CERCLA consideration. In addition, following evaluation, EPA chose not to place Troutdale, Alvey, Columbia, and Bell on the National Priority List and recommended no further action under CERCLA on these sites. BPA is awaiting word on Covington, Olympia, and Snohomish. Remedial investigations are underway for Ross, and remediation of isolated areas will begin in Spring 1992. Site investigation and cleanup is underway at Midway.

- **Continue to develop and implement a Waste Management and Minimization Program.**

A Waste Minimization Plan was completed in February 1991, and a systemwide chemical "housecleaning" is underway.

- **Provide for the proper use of herbicides.**

A human health and non-target species risk assessment for use in updating BPA's approved herbicides list has been completed. Annual herbicide applicator training continues for BPA field personnel.

- **Develop and implement a water protection program.**

Efforts continue on a systemwide inventory of facility drywells and outfalls. The drywell/outfall inventory is approximately 75 percent complete. Efforts have been initiated on developing a comprehensive surface and groundwater protection program, with completion scheduled for Fall 1992.

- **Provide for proper disposal of wood poles and materials treated or contaminated with pentachlorophenol and/or creosote.**

The first year of a project on the treatment of pentachlorophenol-contaminated soils has been completed.

- **Inventory hazardous and toxic materials at BPA facilities and continue to monitor and maintain proper storage, handling, and disposal practices.**

A systematic inventory of products and chemicals at BPA facilities is approximately 90 percent complete for manned facilities.

BPA's environmental program, known as the Pollution Control and Abatement subprogram, is a new program experiencing new program challenges of definition and direction. Recent planning efforts, including the 1990 OM&R 10-Year Plan and its Environmental Strategy and the subsequent 3-Year Work Plan, coupled with experience gained in the last 3 years, have provided much more information from which to base program definition. Not surprisingly, this information and experience show that earlier estimates of program goals and resource requirements were optimistic.

E. Replacement and Training of Skilled Employees

A recurring theme in discussions of OM&R requirements over the planning period was the need for increased training. Another was the need to put extra effort into ensuring the timely and effective replacement of dispatchers, substation operators, linemen, and electricians. Due to a high level of attrition that was forecast over the period, the replacement of these personnel is critical. The key goals are listed below.

- **Increase the number of power system dispatchers by 3, to allow for training while maintaining minimum system dispatch staffing.**

Three power system dispatchers were added by 1991.

- **Increase apprentice substation operators from 10 to 16.**

The number of apprentice substation operators was increased to 12 in 1991 and to 16 in 1992.

- **Increase apprentice linemen from 8 to 12.**

The apprentice linemen program has been increased to 12.

- **Increase apprentice electricians from 8 to 16.**

Substation Maintenance has increased the number of apprentices from 8 to 18. In 1992, an intensive, consolidated training program for substation maintenance and construction journeymen electricians was put in place. This training takes place in the winter months, when fewer construction and preventive maintenance tasks can be scheduled.

- **Increase linemen training (hotstick use, truck driving, rigging, erecting emergency restoration structures); expand existing training area with classroom facility.**

Rigging training was completed in FY 1992. Hotstick liveline training will begin in Spring 1992. Training on erecting emergency restoration structures was completed for one crew in each Area in FY 1991; one crew in each Area will receive this training each year. A classroom facility was added in FY 1991.

- **Establish classroom facility for training apprentice electricians, including a central training substation and a mobile classroom/laboratory.**

The training center was completed in February 1991.

- **Establish a system protection maintenance (SPM) training facility at Ross.**

Work is underway to establish the SPM module repair and training center. A draft plan of both long- and short-term requirements has been written and is under review. Some of the equipment for the training center has been purchased.

- **Establish a dispatcher training facility equipped with a system simulator for dispatchers and operators; develop a formal on-site training program for all levels of dispatchers.**

Contracts have been awarded, as an EPRI development project, to develop a Dispatch Training Simulator. A contract was awarded in March 1991 to develop a formal on-site training program for all levels of dispatchers; training began in January 1992.

- **Upgrade equipment in operator training center for comparability with current power system equipment.**

Upgrades to the Operating Training Center are scheduled to begin in the Spring of 1992.

F. Productivity

The original 10-Year Plan identified the need to achieve productivity increases of 1.5 to 2.0 percent per year to offset the growing workload associated with prudently operating, maintaining, and replacing the power system. The strategy focused on the following objectives:

- Planning and scheduling work
- Accelerating the Replacement Program
- Implementing improved work methods
- Adding and replacing tools and work equipment
- Providing technical training for workforce
- Motivating employees through empowerment at all levels

BPA's overall approach to productivity focuses on providing employees with the tools, equipment, and knowledge to perform their work. BPA's objective is to provide a work environment that challenges and supports each individual and work group to operate, maintain, and replace the power system in a safe, efficient, and effective manner.

The following accomplishments have been achieved:

- **Prudent Planning and Scheduling of Work**

Substation Maintenance has established formal criteria for determining when to defer major overhauls of large power transformers. This rescheduling has significantly reduced the workload as well as provided better tools to determine the condition of the equipment.

A Maintenance Management Improvement Project has been established to address scheduling of work, coordinating outages, and planning by Districts. The team is addressing work management concepts as they apply to substation maintenance. Specifically, the team is looking at implementing several improvements in district-level planning, scheduling, and the identification of "best work methods" for frequent services. This project will be completed in 1993.

- **Acceleration of the Replacement Program**

As stated earlier under the 1990 Replacement Strategy, significant progress has been made in the replacement of obsolete and maintenance-intensive equipment. This significantly reduces the associated maintenance workload.

- **Implementation of Improved Work Methods**

Functional verteams--a verteam is a team consisting of representatives at all levels of the organization--have been utilized to identify opportunities to improve work methods and to examine specific areas where detailed work procedures are needed to ensure consistency and quality of work.

Substation Maintenance is beginning an effort to develop "best method" benchmarks on four types of high-voltage equipment.

Equipment monitoring devices to enhance reliability-centered maintenance of the BPA system continue to be investigated and evaluated. Tools to make work practices easier and safer are being tested and evaluated, including the use of an insulated robotic manipulator.

- **Technical Training**

A comprehensive training program is being developed for the O&M workforce. This begins with new employee orientations and progresses to journey-level equipment-specific training. Training centers for each of the crafts have been developed, and equipping and staffing these facilities is underway.

- **Employee Motivation Through Empowerment**

In 1990, the Employee Suggestion Program, as it relates to operations, maintenance, and construction functions, was enhanced and redesigned to encourage submission of employee ideas.

Internal customer surveys have been conducted in the substation maintenance spare parts and heavy mobile equipment areas to determine where improvements can be made. Top priority suggestions are being implemented currently.

Although no formal measure of productivity has been identified, progress is being made in achieving the goal of greater participation of the workforce in improving BPA's effectiveness.

III. CONSTRUCTION AND ITS ROLE IN IMPLEMENTATION

Construction plays a key role in implementation of the Replacement and Transmission System Development (TSD) programs at BPA. It is construction crews and/or construction contracts that actually replace equipment on the BPA system or build new projects. Construction is also connected to operations and maintenance functions. For example, outages to allow for construction work must be coordinated with Operations organizations. Construction staffs BPA's General Shops, which provide heavy support for maintenance activities and perform painting functions that are essentially maintenance work. Construction also supports maintenance by providing riggers or crews to assist in hazardous materials cleanup.

The ability of Construction to manage the various factors involved in construction activities--workload, resources, schedules, crew and project locations, design and materials availability--can have an impact on BPA's system reliability. In other words, projects need to be completed and energized (or reenergized) as planned and scheduled. Construction's role is complex, and the pieces need to be carefully coordinated to see that projects are accomplished as and when needed.

A. Background

In order to establish the most appropriate method for completing BPA's construction work, it is important to understand the nature and character of the work. There are three broad categories of BPA construction activities: (1) Transmission System Development (TSD), (2) System Replacement, and (3) support for non-capitalized programs.

Transmission System Development consists of transmission projects such as lines and substations. They are often of high dollar value and are generally complex. This type of work includes all new BPA main grid and area service, reinforcements, and new control and communications facilities (e.g., Third AC Intertie, Port Angeles System Reinforcement, Wells Area Service, Puget Sound Area Reinforcement, etc.).

System Replacement consists of projects which provide for equipment and material to replace the capitalized portions of BPA's facilities. This includes electrical equipment, such as circuit breakers, capacitors, transformers, and relays, as well as non-electric replacements, such as maintenance buildings, heating and air conditioning systems, underground fuel storage tanks, and roofs. These projects can be isolated from the power system although they are within existing energized substation yards and control houses.

Support for non-capitalized programs includes reimbursable work, fish and wildlife enhancement projects, and miscellaneous maintenance projects such as hazardous waste cleanup and painting of substation equipment.

Typically, all new transmission line, substation expansion or construction, and miscellaneous building projects are constructed using traditional contracting methods. Though many of these projects require specialized experience and equipment, they are normally isolated from energized facilities and pose no risk to power system reliability.

Specialized utility work, such as system control and communication projects, breaker and transformer replacements, and projects in and around energized facilities, often involve changes to control circuitry. This work requires specialized high-voltage power system experience and is normally performed by trained BPA personnel. Because BPA's transmission system is critical to the region's power network, knowledge of BPA's interconnected power system and its very extensive and explicit operating procedures are required to ensure high levels of both worker safety and power system reliability. This specialized experience precludes the use of traditional contracting methods to complete a great many projects.

B. Converting a Construction 10-Year Plan into a 2-Year Workplan

In FY 1990, the first Construction 10-Year Plan was developed, the goals of which were to clearly define the construction workload for the next 10 years and develop a strategy for accomplishing it. The Transmission System Development (TSD) 10-Year Plan and the Operations, Maintenance, and Replacement 10-Year Plan are significant parts of the total construction picture. These plans are formulated to meet regional growth needs and equipment replacement, thereby ensuring a cost-effective and reliable power system. Workload resulting from these plans is shown in Figure 4 below, which is representative of the construction workload trend during the next 10 years. Also shown are FYs 1990-91 actuals.

FIGURE 4
TOTAL DIVISION OF CONSTRUCTION WORKLOAD
FY 1990/91 ACTUALS AND FY 1992-2001 FORECAST

Note: One FTE represents one contract or in-house employee working full-time for 1 year.

This same workload for FYs 1992-94 is shown by month in Figure 5 to illustrate the seasonal swings in construction activity.

FIGURE 5
CONSTRUCTION WORKLOAD - FY 1992-1994

The needs of an operating power system are continually changing, due to variations in weather, load growth characteristics, new demands for service, and unanticipated equipment failures. Therefore, a process was developed whereby all construction activities could be identified, prioritized, and changed as necessary to meet customer and power system needs. This process took the form of a 2-year project- and schedule-specific workplan. All system construction requirements were considered in development of this workplan.

While the workplan formed the basis for "what" construction needed to be done on the power system and "when" it needed to be done, the question of "how" or "by whom" remained. Primary concerns in determining how work was to be done were safety, cost, quality, and system reliability. To ensure that these concerns were addressed on an ongoing basis, a procedure was developed which weighed the relative merits of each of these concerns. It also identified other important elements for consideration in making decisions, such as outage availability, availability of BPA resources, availability of contractor expertise, special equipment requirements, proximity to control circuitry and other energized equipment, and suitability for "turn key"-type contracts. This procedure provides a platform for analysis and documentation of construction resource/workload balancing on a project-specific basis. Thus, there is now not only a workplan for "what" and "when," but also a plan for logically and systematically determining the "how" and "by whom."

These procedures combine to form a structured and disciplined management approach which is focused on advanced planning. Construction organizations identify both short- and long-term strategies for accomplishing the workload, as well as accommodating the seasonal swings and schedule adjustments which history suggests are inevitable. These strategies are updated monthly to reflect the latest view of the workplan and current resource availability. The long-term perspective facilitates proactive management of the construction program and effectiveness in determining the best approach to meet the changing workload.

C. The FY 1991 Plan and Its Implementation

The strategy as outlined in the Construction 10-Year Plan was based on safely completing the necessary construction work with required quality and reasonable cost. This resulted in the development of a workforce comprised of both in-house and contract resources capable of expanding and contracting to meet fluctuations in workload. In-house resources were planned to include both permanent and temporary employees. Additionally, a number of contracting methods were planned. The chart in Figure 6 depicts the FY 1991 workload (in FTE) and the strategy for accomplishing all the work as proposed in the original Construction 10-Year Plan.

Note: Traditional contracts are those construction contracts using traditional contracting methods (e.g., non-electrical replacements which are isolated from the power system, construction of new lines and substations). Requirements contracts are contracts established to augment in-house resources. They may consist of contract employees hired to work alongside in-house crews, or they may be a complete contract crew, accomplishing work traditionally done in-house but not requiring clearance authority (e.g., capacitor replacements, substation grounding). In-house permanent employees are those working full-time throughout the year, while temporary employees include either those who work on a part-time basis or who work during periods of heavy workload (e.g., the summer construction period).

Staffing Implementation to Date: Accomplishment of the actions proposed in the Construction 10-Year Plan for FY 1991 was, for the most part, successful. However, predictions for quickly hiring qualified permanent and temporary electricians proved to be optimistic. BPA discovered that the availability of persons willing to take temporary employment is dependent on the marketplace. This is especially true in the electrical crafts. Qualified power system electricians are highly marketable and have little difficulty in finding well-paid positions. As a result, while extraordinary recruiting measures--such as nationwide advertising, recruiting trips, and intra-industry contacts--were quite successful in the long run, actual hiring came late in the year.

Overtime and productivity improvement were predicted to yield 10 and 5 additional FTE respectively for FY 1991. In actuality, almost 40 FTE of work was accomplished through overtime. It has not proven practical, however, to expect crews to maintain that level of effort, while at the same time expecting them to ensure quality and safety. For these reasons, future overtime will be limited to approximately 20 FTE each year.

Another prediction which was somewhat optimistic was the net benefit to be gained from improved scheduling (one facet of productivity improvement). Other facets of productivity improvement included implementation of post-construction reporting, meetings with design organizations, development of construction crew sheets to better track and plan crew assignments, use of seasonal employees, new equipment (cranes), and smoothing workload peaks. Scheduling flexibility was meant to group projects both geographically and by station. While this did reduce travel time for the crews, it also resulted in performing work which was of lower priority and could have been delayed for higher priority work at another station. There was a net benefit realized from improved scheduling; however, project priorities limited the extent to which this could be practiced.

In summary, the FY 1991 staffing actions represented an ambitious attempt to explore new and innovative methods of providing resources while constrained by FTE limitations and seasonal workload variables.

Contracting Implementation to Date: Construction contracting actions focused on three types of contracts: traditional, requirements, and sole-source professional services for Test & Energization (T&E) support. In all cases, the level of contracting was up considerably over the prior year; however, the use of the requirements contractor, at about 3 FTE, fell short of the goal of 26 FTE. Both the professional services contracts for T&E and the traditional contracts exceeded their targets.

The level of 26 FTE of requirements contracting is not without risk. The primary concern is the proximity of contractors to energized facilities. The idea behind the requirements contract is to allow a contractor of proven qualification to perform work which has historically been reserved for in-house crews. In so doing, the agency is exposed to some risk, the degree of which is minimized by careful selection of projects for assignment to the requirements contractor. Because of this careful selection process, not all projects originally intended for the requirements contractor were, in the final analysis, contractable. Another difficulty encountered which impacted the assignment of work to the requirements contractor was the dynamic quality of the workplan. Such factors as the inability to obtain outages, changes in customer requirements, changes in project scope, and other schedule changes beyond Construction control made it difficult to determine which projects would be available and when. As a result, approximately 120 FTE of both contract and in-house forecasted work was delayed from FY 1991.

Although somewhat disappointing, since the stated goal was not reached, contracting was still considered successful in that BPA saw an increase from FY 1990 of both professional services and traditional contracts. It is estimated that the cost of using requirements-type contracts ranges from 10 to 80 percent* more than equivalent in-house resources. However, new contracting methods are considered to be a viable peaking resource, and an increased use during seasonal upswings in construction activity is expected.

IV. UPDATE ON ISSUES RAISED IN THE 1990 PLAN

The following sections cover issues that were first discussed in the 1990 OM&R Plan. For example, development at Celilo and the need for an alternate control center were two such issues. Celilo and control center costs were included at a base level in the 1990 Plan. However, because of the complexity of the issues surrounding these two projects, more indepth discussions were specifically deferred to other processes or future plans.

Other issues, such as the apprentice programs, the staffing of BPA's control centers, and the need for updated maintenance complexes, were covered more thoroughly in the 1990 Plan. These areas have, however, encountered additional stresses not anticipated in the 1990 Plan.

The sections below discuss developments in these issue areas since the 1990 Plan and provide their current status.

A. Celilo

The 1990 OM&R 10-Year Plan did not include Celilo issues because of the facility's unique equipment and maintenance tasks. It was felt that the scope of issues surrounding Celilo were broad enough to warrant a separate 10-year plan. Also, the complexity of replacement/refurbishment issues at the station justified a separate indepth analysis of the available options.

1. Background

The Celilo 10-Year Plan is the result of a concentrated effort to fully analyze the Celilo Converter Station as a separate facility. Nearly every aspect of the facility was reviewed to identify areas with the potential to increase effectiveness, efficiency, or system reliability. Areas of possible cost savings were also actively pursued. Some of the results were unexpected; others were more obvious, but required thorough analysis. Major aspects of the plan are summarized below:

- A careful analysis of the operating history of the mercury arc valves, the number and type of failures encountered, and the available spare parts reversed an assumption that would have called for the replacement of the valves within the 10-year

* The minimum percentage applies when supplementing an existing BPA crew with Kelly-type electricians to the maximum practical limit (with no overtime). The higher percentage is based on task order estimates.

scope of this Plan. This technical review confirmed that the life of the mercury arc valves could be extended about another 15 years. The significance of this fact is that a capital investment of about \$100 million for their replacement is also deferred the same 15 years. This represents a difference between the manufacturer's estimated life of these valves of 20 years vs. BPA's current estimate of 35 years.

- A similar review of the converter transformers determined that the initiation of an intensified 10-year program to regasket, inspect, repair, and dry out the remaining General Electric converter transformers would negate the need for replacement.
- Several problems with heating, ventilating, and air conditioning systems were identified and scheduled for modification or enhancement. The requirement for a new fire detection and alarm system was also identified, as was the need to install a computer-based security system.
- The replacement of certain bypass breakers, installation of bypass disconnects, and a compressed maintenance schedule for the bypass breakers will improve both the reliability and operational safety of the equipment. The possibility of outages caused by a primary water supply failure will be greatly reduced by the replacement of the water control system's mechanical and electrical controls and the addition of a backup water supply.
- Older control and protection systems associated with the converters, transformers, and support systems monitoring equipment are also being replaced to offer more reliable operational characteristics with less maintenance problems. Similarly, the station operator systems--20 years old, with numerous additions and modifications--will have a standard developed to provide consistent alarms, controls, and displays and to increase the operators' efficiencies.
- A detailed review of station service operations disclosed numerous, previously unidentified, problems in critical station service systems, including the lack of adequate independent backup facilities. Several enhancements and design changes were recommended to address these problems.
- Communications, both with the southern terminal of the Intertie and within the Celilo complex, are critical to the safe and efficient operation of the equipment. As part of this Plan, the communications systems will be upgraded and an alternate microwave route to the south will be investigated. ADP support within the facility will be enhanced by an increase in the numbers of computerized work stations and the establishment of a local area network, which will reduce data entry duplication and provide facility-wide access to critical maintenance data.
- Finally, training was addressed. Anticipated retirements in the near future will severely deplete the available expertise at Celilo. Since much of the training, by necessity, must be on-the-job, the time for personnel to become fully qualified

for some positions runs into years. Additionally, because much of the knowledge really is experience, formal training programs are either incomplete, currently outdated, or will become outdated as new equipment is installed. This Plan calls for the updating, expansion, and continual review of training programs.

2. Resource Implications

While the Celilo 10-Year Plan is extensive, cost increases have been held to a minimum. The resource requirements, identified in Section VI.F., represent total requirements, not increases. Approximately 85 percent of the capital costs and virtually all of the expense costs are already included in long-range program plans. Although the absolute increase in wheeling rates is expected to be relatively small (0.2 to 0.4 mills/kWh), the percent increase is more significant (7 to 13 percent).

B. Replacement, Refurbishment, or Acquisition of Eastern Control Center

BPA is in the process of developing an emergency preparedness plan. One key element of that plan will focus on continued operation of the power system in the event of a wide-area disaster such as Hurricane Hugo or the San Francisco earthquake. Even localized events such as a building fire could disable one of the control centers. BPA's responsibility for operating a large portion of the Northwest electrical grid demands a plan for backing up either control center. BPA's responsibility as a large interconnected utility is also addressed in NERC (North American Electric Reliability Council) and WSCC (Western Systems Coordination Council) reliability criteria. The criteria basically states that any utility should not be a burden to another utility, even during an emergency.

A short-term solution would be to provide minimum backup capability at the existing Eastern Control Center. A long-term solution would focus on building an alternate control center at a new site.

1. Background

BPA is a highly centralized interconnected power system with only two control and dispatch facilities, one at the Dittmer Control Center (DCC) in Vancouver, Washington, and one at the Eastern Control Center (ECC) in Moses Lake, Washington. At this time, BPA has no backup control, dispatch, or scheduling capability from the Eastern Control Center. This condition is contrary to prudent utility practice, as specified by BPA's own reliability criteria.

BPA programmed more backup control and dispatch facilities for its ECC in 1989 to 1991, with the planned addition of (1) a new Automatic Generation Control (AGC) system and (2) backup SCADA control capability of key facilities. In order to provide a fully operational alternate control center, new control, scheduling, and communications facilities are needed to allow each center to fulfill all functions of a system control center.

In 1991, BPA decided that the building used as ECC was not adequate as a long-term alternate control center site. This decision was based on difficulties and high costs associated with rehabilitation of the building and the environmental issues at the ECC site. BPA has made the decision to move the control center to a new location, with a target energization date of Fall 1996.

2. Resource Implications

Cost and staff resources associated with providing an alternate control center are as follows:

AGC and scheduling functions currently programmed for installation at the ECC before 1994. (Cost: approximately \$6.3 million, previously budgeted)

New control, scheduling, and communications facilities to provide for the backup of critical functions (relying on field support for some problem analysis). (Cost: \$12.5 million, plus an additional 12 FTE (10 BPA--5 new and 5 reassigned from Dittmer; 2 contract support)

Additional facilities to provide for analysis tools for dispatching. (Cost: \$1.2 million)

New building and land, with a target completion date of Fall 1995. (Cost: approximately \$8.4 million)

A project manager has been named and a project team is being established. The team will establish a location for the new alternate control center, as well as develop plans, specifications, design, and a schedule to have a new alternate control center operational by FY 1997.

C. Apprentice Programs

The strategy for replacement and training of skilled employees in the 1990 OM&R 10-Year Plan called for increasing the number of apprentice electricians and operators. The 10-Year Plan also set a goal of filling 50 percent of expected retirement attrition with graduated apprentices.

However, there is an increasing concern that the fixed level that was set for each apprentice program in the 1990 Plan is insufficient to meet the 50 percent goal. Meeting this objective requires projecting retirements 4 years into the future in the case of electricians and 3 years into the future for operators. Then, the FTE level would be set for the apprentice programs sufficient to meet the goal, rather than identifying a fixed level per year.

Additionally, retirements at the journeyman level are not the only source of attrition in skilled positions; for example, operators may move on to chief operator and dispatcher jobs or electricians may be promoted to foreman positions. Though the 1990 Plan focused on journeyman retirement attrition, it would appear to be advisable to fill 50 percent of attrition, whatever the cause.

1. Background

An examination of expected retirements subsequent to the 1990 Plan revealed that the planned apprentice graduation each year would be insufficient to meet the goal of filling 50 percent of expected attrition. Also, because of factors such as the economy, reduced training of skilled personnel, and recruiting procedures mandated by Federal regulations, BPA has insufficient qualified outside bidders on its vacancies to assure the accomplishment of its programs.

Electricians. The original 10-Year Plan established the Electrician Apprentice Program (a 4-year apprenticeship) at 16 apprentices and one apprenticeship coordinator. Attrition studies in 1989 showed the need for 20 apprentices in the program by 1992 to meet the 50 percent of attrition goal. The program was increased to 18 apprentices in mid-1991. The first 5 of the 18 will graduate in September 1993; the remainder in 1994 and 1995.

Since the original 10-Year Plan, the total number of BPA electricians has increased from 237 in 1988 to 307 in 1992, a 30 percent increase. While the staffing increase will not result in a higher attrition rate in the near term, beyond 1998 more graduate apprentices will be needed than were anticipated in the original 10-Year Plan. That is, a bigger craft pool means a greater amount of attrition.

In addition, migration of electricians into other crafts (SPM Craftsman Training Program and Laboratory Test and Evaluation Program) is an attrition factor not considered in the original 10-Year Plan. This attrition rate has been about 9 percent in recent years. The high quality of the employees in the Electrician Apprentice Program, as well as the improved representation of women and minorities, is expected to increasingly motivate these other crafts to utilize the electrician apprentice graduates as a pool of craftsman trainee candidates.

Finally, in 1990 and 1991 significant difficulty was encountered in finding qualified power system electricians to replace the remaining 50 percent of attrition. Each of these reasons argue for maintaining at least a 50-percent replacement rate of journey-level vacancies with BPA apprentice graduates.

Operators. The 10-Year Plan designed a ramp up from 10 to 16 FTE by FY 1992 for the Substation Operator Apprentice Program. This set a hiring level of six apprentices per year, based on the projected yearly retirement rate of 30 percent of eligible operations personnel. A reevaluation of historical retirement data has shown that eligible personnel are retiring within 2 years of eligibility. This puts the number of yearly retirements at a higher level than was previously calculated. In addition, operations vacancies above the journeyman level, such as those in Supervisory Control and Data Acquisition (SCADA) and Dispatch, are being filled at a rate of about 68 percent with BPA-trained personnel. This means that the number of BPA-trained substation operators in the field will constantly decline.

2. Alternatives Considered

- a. Maintain Present Apprentice Program Levels
- b. Set the Apprenticeship Program at an FTE Level That Meets the Goal of Filling 50 Percent of Expected Vacancies with Graduated Apprentices

3. Resource Implications

The planned number of employees for the Electrician Apprenticeship Program was 16; 18 apprentices and one trainer are currently on board. Apprentices required to meet 50-percent attrition would increase to 23 by FYs 1993 and 1994. An additional trainer will be required when the number of apprentices in the program is above 20. To achieve this objective, a Power System Electrician Instructor position would need to be added in the Substation Maintenance Group, and contracting for clerical support would be required.

The current staffing level for the Substation Operator Apprentice Program is 16. The number of apprentices (and support) required to meet 50-percent attrition would increase to 24 by FY 1994.

There is a possibility that BPA could receive an FTE ceiling exemption from the Department of Energy for apprentice positions. In other words, the number of apprentices on board would not be counted against BPA's FTE ceiling. This would provide additional flexibility and allow BPA to staff the apprentice programs more in line with fluctuating needs. However, it is not yet known if this will occur.

4. Recommendation

A number of steps have been taken to try to remedy the recruiting shortfalls. In addition, it is advisable to increase the number of apprentices in each program to fill 50 percent of expected attrition. This would significantly stabilize BPA's skilled work force, increase the skill level, and improve productivity.

D. Dittmer Control Center Support

There is an imbalance between workload and the resources available to support that workload at the Dittmer Control Center.

1. Background

The Federal power system is operated by BPA from one of the most centralized, automated control centers in the world. This allows BPA to achieve significant productivity savings. However, the result is fewer field operations personnel available to respond to system emergencies. BPA is now absolutely dependent on real-time control center computer support to effectively operate the power system. Quick, expert response to control center problems is imperative to maintain control of the power system.

During the last few years, there have been dramatic changes in controlling the power system. Today, the power system is operated closer to its physical limits. Control and operating schemes and strategies are steadily increasing to meet growing load demand, requiring more powerful and complex control systems. These control systems have increased the transmission capability of existing facilities and delayed or eliminated the need for line and substation construction. The benefits of these systems are great, but they don't come without cost. They require skilled support staff to plan and maintain them, as well as to analyze the information they provide.

The workload associated with maintaining the increasing types and numbers of equipment, providing documentation, and keeping operating procedures up-to-date is growing. Efforts have been made to minimize the growth. Workload has been prioritized and lower priority work eliminated. Maintenance intervals have been lengthened; where possible, like equipment is purchased to lower training, spare parts, and backup costs. However, even with these measures, the workload continues to grow. A recent study found that staffing at the Dittmer Control Center falls approximately 15 FTE short of providing adequate long-term reliability.

This 15 FTE was critically examined. Due to FTE constraints, a minimum number of 5 FTE is proposed, with the remainder of the workload being completed by contract. BPA is currently using support service contracting for approximately 19 FTE. This level of contract services reflects the use of contracting for lower level technical and administrative support, for short-term project-oriented assistance, or for work that is not feasible to develop in-house. In order to minimize further BPA FTE requirements, this proposal uses contract services to accomplish nontraditional, ongoing workload and, in some instances, to provide critical control systems functions. This proposal contains an additional 10 FTE of nontraditional contracting for hardware and software support of control center equipment.

Contracting for control systems functions is not BPA's first choice. There are large cost differences between BPA staff and contracting for the type of specialized skills required. In addition, contractor retention may be inadequate for long-term support of critical equipment. Contracts are normally bid for 1 year, with four 1-year options; this can lead to major retraining requirements and a lack of continuity if the contract is not awarded to the same company. In-house expertise is not developed, and continual training of contractor personnel is a possibility.

This plan, although workable, pushes the limit of prudent use of contract support for system operation. In developing this proposal, BPA chose the Dispatcher Training Facility (DTF) as an appropriate candidate for contracting. If this facility were unavailable, it would not "put the lights out." However, it would have a long-term detrimental effect on the proper dispatching of the power system. The DTF is a critical element in the plan for accomplishing increased dispatching complexity and workload.

2. Resource Implications

Estimates for contracting the additional 10 FTE are considerably higher than if in-house staffing were used. In order to obtain needed specialized skills, BPA will be required to enter into high-cost contracting with software and hardware corporations to accomplish the workload. Current cost estimates for software engineers to work on BPA's highly specialized systems are approximately \$170,000 each per year; communication people cost approximately \$125,000 each per year, and quotes from hardware maintenance corporations indicate a cost of approximately \$850,000 per year for three people (5 days per week with 4-hour call-out response).

Based on available estimates, it will cost BPA approximately \$1.9 million per year to fund contracts for 10 FTE of the specialties needed (3 hardware support, 6 software support, and 1 technical support FTE). The in-house cost for the equivalent positions would be close to \$0.6 million per year.

3. Alternatives Considered

- a. Make No Additions to Existing Staff (Cost: 0)
- b. Develop a Long-Term Dependence on Contract Support (Cost: \$2.6 million/year)
- c. Add 15 FTE to BPA Staff (Cost: \$1.0 million/year)
- d. Add a Combination of 5 BPA FTE and 10 FTE of Contractor Support (Cost: \$2.1 million/year)

4. Recommendation

Implementing Alternative c would be BPA's first choice. However, given FTE constraints and a desire to maintain a prudent balance between in-house staffing and contract assistance, BPA is recommending Alternative d. This option will cost approximately \$2.1 million per year, or a savings of \$.5 million per year over contracting all the positions. This decision will be reviewed in the next update of the 10-Year Plan.

E. Maintenance Complexes

The 1990 10-Year Plan identified eight major maintenance complexes in need of complete replacement or extensive renovation, out of the 20 existing district headquarters around the system. A preliminary cost of \$28 million (in 1990 dollars) was estimated as the needed level of capital investment for this replacement effort. For the first five complexes being replaced, BPA is experiencing cost estimates about 50 percent higher than the preliminary estimates of 2 years ago.

BPA has also found that some of the remaining 12 headquarters may need major renovation work in the next 10 to 15 years. BPA is reevaluating all of its leased and owned maintenance headquarter facilities to determine the most prudent and economic approach toward renovation, replacement, and lease buyout.

BPA's strategy for managing these capital improvement needs over the next 10- to 15-year period includes:

- Continue with the original 10-Year Plan to replace or renovate the eight major headquarters previously identified as highest priority needs.
- Perform indepth economic analyses on each of BPA's four leased facilities to determine if purchase options would offer any cost savings over a reasonable payback period.
- Relocate headquarters to new sites only if environmental concerns or economic studies warrant the move.

V. NEW ISSUES WITH POTENTIAL IMPACT ON STRATEGIES

The following sections discuss several new issues that have arisen since the 1990 OM&R Plan was released. These issues are in different stages of development, but they have the potential to influence operations, maintenance, replacement, construction, and environmental strategies included in this plan--both in terms of what needs to be accomplished via the strategies and in terms of BPA's ability to achieve the outlined accomplishments.

A. Hazardous Waste Processing and Storage

In mid-1991, BPA established a team to review a proposed action plan calling for substantial hazardous waste handling and disposal additions to be built at the Ross Complex. The team was charged with assessing BPA's hazardous waste management practices, policies, and direction. The team was to examine hazardous waste and materials flow at the Ross Complex and develop recommendations to deal with strategic issues and questions, as well as address related issues affecting BPA systemwide. This process included a review of whether or not hazardous waste handling and storage should take place at the Ross Complex, given its proximity to the Portland/Vancouver metropolitan area.

From the onset, it was recognized that there are constant changes in practices for dealing with hazardous wastes and rapidly changing regulations for hazardous waste handling and disposal. This situation creates an ongoing risk of possible noncompliance with local, State, and Federal regulations for organizations that generate hazardous wastes. Despite this atmosphere of uncertainty, the emphasis of the study was on long-term issues. The scope included all hazardous wastes generated by BPA and all organizations that come into contact with or use hazardous materials. The team was not responsible for the development of detailed plans for specific actions regarding the issues or questions. A strategic direction was to be the critical product of this study.

During the review process, the team developed a list of key questions regarding issues related to BPA's current and future hazardous waste management practices and policies. These questions evolved into the seven recommendations in Section III.C.2. below.

1. Background

BPA generates hazardous and toxic wastes as a result of its transmission system operations and maintenance activities. A hazardous waste is as defined by the Resource Conservation and Recovery Act (RCRA) or State hazardous waste regulations. The most prevalent toxic wastes are polychlorinated biphenyls (PCBs), regulated as a Federal program under the Toxic Substances Control Act (TSCA), used as an insulating substance in electrical equipment, PCB oil, contaminated liquid and solid waste, and solvents. There are other hazardous wastes generated as well, most from normal operations but some from releases of hazardous substances. A notable exception exists in the State of Washington, where certain equipment and mineral oil (less than 50 ppm PCB) is regulated under the State's dangerous (hazardous) waste regulation.

Used PCB-contaminated equipment, such as bushings, transformers, and circuit breakers, is shipped to the Ross Complex for evaluation and possible disposal or reuse. Contaminated liquid and solid wastes are also shipped to the Ross Complex.

The volume of hazardous wastes arriving at the Ross Complex varies depending upon the level of maintenance on the BPA system. Usually, the flow of hazardous wastes remains at manageable levels. However, there are periods when the facility's storage and handling capacity is stressed. This is caused by limitations in storage space, disposal contractor capacity limitations, staffing, analytical capabilities, and disposal options. During high volume periods, there is an increased risk of noncompliance with hazardous and toxic waste regulations, as well as increased risks associated with overtaxed storage areas. Since all hazardous wastes must be processed within regulatory time requirements, there are periods when tremendous pressure is exerted on the hazardous waste management staff at the Ross Complex.

2. Recommendations

The team determined that it would be in BPA's best interest to limit its transportation, storage, and handling of hazardous waste in the Portland-Vancouver metropolitan area. However, recognizing the regulatory timeframes for locating a new hazardous materials handling facility, it is unrealistic to assume that BPA could locate another facility in any less than 8 to 10 years. Consequently, it was found that actions must be taken now to maintain and upgrade its current facilities at the Ross Complex to meet immediate and expected needs for at least the next 10 years. Specific recommendations of the team were:

- A team should be appointed to begin the process of siting and permitting an alternative long-term hazardous waste storage and handling facility.
- Plans and actions for upgrading hazardous waste storage and handling facilities at the Ross Complex should be expedited, so that this facility fully meets all applicable existing and anticipated regulatory requirements.

- BPA should continue to develop and provide systemwide training in recognizing, handling, and minimizing hazardous waste.
- BPA should make it a high priority to develop contingency (emergency action) plans regarding hazardous wastes for all BPA facilities.
- BPA should develop a consistent, systemwide manifesting and recordkeeping system for hazardous and toxic wastes, aimed at providing complete and reliable data.
- BPA should explore the possibility of making BPA's hazardous waste testing laboratory processes consistent with the requirement of EPA's contract laboratory program, or at least expand the laboratory's testing capabilities to meet all of BPA's needs and to maintain the highest reliability standards to support BPA's mission.

B. Emergency Planning and Preparedness

Emergency planning and preparedness have received increased attention nationally and regionally as a result of natural disasters such as Hurricane Hugo and the Loma Prieta (San Francisco) earthquake. The U.S. Department of Energy increased emphasis on emergency planning and preparedness with the creation of a new DOE Office of Emergency Planning and Operations. BPA took a critical look at its emergency preparedness plans and found several specific response procedures. BPA is now developing a coordinated BPA-wide emergency planning effort. It is intended to provide reduced vulnerability and increased readiness to respond to all types of business and operational emergencies.

The operational emergency response plans are the responsibility of BPA's Office of Operations, Maintenance, and Construction. There are existing plans for transmission and telecommunication tower restoration. Also, heavy equipment transportation and spare system transformer exchange programs are in place. BPA is also a participant in a coordinated Northwest Power Pool plan to reenergize the power system from a blackout caused by an electrical system disturbance. In the near future, an operational response process will be developed to mobilize restoration for wide-area disasters that impact service to BPA's customers beyond BPA system design for credible disruptions (as described in the BPA Reliability Criteria and Standards). This integrated process of policy response, line command, and field restoration will be developed during 1992. Simulated exercises to test BPA's readiness will begin in 1993. BPA expects that lessons learned from exercises will fold back into regular updates to keep BPA prepared in the future.

C. Major Repair Facilities

The Ross Untanking Tower currently serves as BPA's only major repair facility. The Ross Complex Site Development Project is currently assessing major changes that will impact the Tower's operations. The timing of the evaluation of BPA's current and future major equipment repair needs is critical to the orderly progress of the Site Development Project.

1. Background

The Ross Untanking Tower currently serves as BPA's central repair facility, concentrating on: (1) transformer untanking, inspection, and minor repairs; and (2) bushing and instrument transformer services. Complementary services performed by BPA's laboratories (electrical testing of transformers, bushings, and instrument transformers) and the need to be near hazardous waste disposal facilities require that the location of these functions be coordinated. The current tower facility equipment cannot meet (nor can it be upgraded to meet) the untanking needs of over 50 of the large power transformers presently in service on BPA's power system. Trends in transformer purchases at the 230-kV level will be to replace three single-phase units with one three-phase bank. Because these are much heavier units, this will add to the number of banks that cannot be serviced in the tower. Environmental compliance and recent trends in extra-high voltage (EHV) instrument transformer performance may indicate a need for additional facility space as the number of devices requiring oil retrofill and tests to ensure adequate electrical performance are increased. Finally, the increasing prevalence of gas-insulated equipment is leading to a shift in the types of repair services needed.

The repair of BPA's most critical banks must currently be done by contract. Although there are two U.S. repair facilities that are able to meet some of BPA's transformer repair needs, they are limited in capability. BPA has utilized their services for Celilo converter transformers, including replacement of transformer windings. One is in St. Louis and the other in Anaheim. However, costs of both transportation and repair are high, and the use of these facilities is not always timely. This adversely affects the reliability of the power system. In BPA's own facility, capability of some significant services would be expanded, such as final diagnosis of transformer condition, core reclamping, and, in some cases, even replacement of windings.

To bring a piece of equipment into a PCB-free status by retrofill requires that the contaminated oil be drained and flushed and the equipment filled with non-PCB dielectric fluid. In order to make adequate progress toward eliminating PCB-contaminated equipment on the power system, additional floor space would be required in the repair facility.

BPA is currently experiencing degradation and failure of EHV instrument transformers earlier than expected in their service life. Significant buildup of X-wax and moisture, plus abnormal power factor test results in some recently examined current transformers, indicate the need for attention in a major repair facility to prolong their service life.

In addition, as the quantity of SF₆-insulated equipment on BPA's system is increased, the capability to solve seal and leakage problems is needed. Finally, BPA may wish to increase its ability to provide repair assistance to its customers in emergency situations.

2. Resource Implications

The resource implications of any proposed solution will be further developed by a project team that has been assigned to review and resolve these issues. The Team will be unable to complete its work within the timeframe of this Plan and will be reflected in the next update.

3. Alternatives Considered

- a. No Change. This option would be the perpetuation of current capabilities of a single central repair facility, consistent with other Ross Complex Site Development plans. This eliminates any option regarding internal repair of BPA's heaviest transformers and affects the timeliness of current transformer and bushing retrofill as BPA moves toward a PCB-free power system.
- b. Single Repair Facility with Upgraded Capabilities. This option would define a central facility--probably at Ross--with significantly enhanced crane capability (perhaps multiple cranes) to enable the untanking of BPA's heaviest transformers. It would also involve additional space needs to facilitate oil retrofill and testing needs.
- c. Multiple Repair Facilities. This option, the most costly, would involve the development of more than one repair facility--probably a central tower and one additional facility east of the Cascades. This option might alleviate some transportation problems and shorten repair time.
- d. Share in Ownership of Regional Repair Facility. This option involves a partnership with other utilities in the region and/or an equipment manufacturer in the development and operation of a regional repair facility. Although less costly, challenges would include coordination and competing demands for "floor time" among the various users.

4. Recommendation

The Major Repair Facility Team is evaluating current and future repair facility needs to keep pace with equipment trends, complementary functions affecting equipment repair, best-method preservation of capital equipment, contracting and transportation uncertainties, and any efficiencies that may be gained through developing additional in-house capabilities. Over the next year or so, the team will assess the impacts of each of the alternatives on meeting identified needs and will recommend a course of action based on the results. Also, the team will research other utilities' repair practices and analyze the capabilities of several repair facilities in making its recommendation.

VI. THE 1992 OM&R 10-YEAR PLAN

After reviewing the implementation to date of the 1990 OM&R 10-Year Plan and the new issues that have surfaced over the intervening 2 years, the strategies laid out in the original plan are still seen as the right strategies. Implementing those strategies has required more effort than was expected, and there have been stumbling blocks that were not anticipated.

These unforeseen pressures have put stress on BPA's ability to achieve the strategies, but the basic strategies were sound. Essentially, adjustments were needed to reflect changes in the timing of activities or the costs involved in accomplishing the strategies. The adjusted Operations, Maintenance, Replacement, Construction, and Environmental Strategies for the 1992-2001 time period are provided below.

A. System Operations Strategy

The System Operations Strategy was developed to address concerns surrounding the impacts on the system caused by: (1) reduced system operational flexibility; (2) the increasing complexity of control systems; (3) aging and obsolete equipment which, in turn, denigrate operational flexibility and safety and reliability margins; and (4) the potential high losses of skilled dispatching and substation operations workforce. To address these concerns, BPA took a number of steps.

Upgrading the Transmission Control and Dispatch System (TCDS) and Real-Time Operations and Dispatch System (RODS) facilities are nearly complete. By the end of 1992, the Eastern Control Center will be able to back up 12 critical substations in the event of a failure at Dittmer. By 1995, all critical substations will be capable of remote control from either control center. BPA is also considering development of a new Alternate Control Center that will be capable of providing complete power generation control and scheduling capability from either control center in the event of a catastrophic failure. These steps are being carefully analyzed in view of resource implications, while recognizing BPA's unique responsibility in operating and maintaining the backbone main grid transmission system in the Pacific Northwest.

Additional complexity in the newly replaced SCADA computer has required BPA to rely heavily on contractor support. At this time, BPA has no choice but to rely heavily on contract support for this highly secured, critical control system. There are immediate plans to hire a BPA employee to provide critical support for SCADA.

Annual operating studies have been implemented, but only to the extent that staff resources are available. Planned system reinforcements offer some relief for system operating bottlenecks; yet fluctuations in generating patterns due to power supply and fish mitigation strategies, increasing outages for required maintenance and construction, and new requests for transmission services continue to stress the system. The Third AC Intertie line to California will be energized in late 1992. New operating studies are needed to define procedures and forge new agreements with all affected parties. In the near term, additional staff resources are needed to deal with the daily demands put on the power system. BPA is developing new automated study tools such as power system

security tools (PSST) that will someday increase productivity. For the near term, at least one additional system studies engineer is needed to keep up with the demand.

Significant gains have been made in the area of increased analysis of outages, system failures, and equipment failures. There is still a long way to go, but BPA has developed the ability to better quantify customer service reliability based on outage data.

Development of a dispatcher training facility is continuing. The exact nature and configuration of a dispatcher training simulator (DTS) is under review. Long-term resource impacts for maintaining a DTS will be a critical factor. Since the DTS will look a lot like a control system, its development may help determine how the next generation of control systems should be designed. Maintaining a fully functional DTS will require additional resources. Up to 7 additional FTE could be required for ongoing maintenance and support. This plan calls for contracting out the additional support. Increasing system dispatcher responsibilities, complexities in system operations, and loss of expertise in the dispatching and operator ranks demands a much increased emphasis on training.

The 1990 10-Year Plan identified a need to increase the Substation Operator Apprentice Program to a level that would replace 50 percent of substation operator vacancies with BPA-graduated apprentices. Based upon available information at that time, it was calculated that the program would have to increase from 10 to 16. The program was increased to 12 in 1991 and to 16 in 1992. Newer and more complete information on retirement projections have shown that the original estimates on future vacancies were low. During the update of the 10-Year Plan, this problem was identified; however, it was decided to maintain the present level of the Substation Operator Apprentice program in order to support other critical program areas.

In order to maintain present levels of skilled substation operators, hiring of outside journeyman substation operators will have to increase. With the apprentice program at present levels, 60-65 percent of future substation operator vacancies will be filled by hiring journeymen from outside the agency. Historically, outside hires have the following attributes, which will have an effect on the agency: they are 40+ years old, white, male, and have little training or background on relay schemes and their application to a high-voltage power system. The increased reliance on outside hires will increase the average age and future attrition of the work force, make the realization of a diverse work force more difficult, and increase demands on training to bring them up to BPA standards.

Replacement and training of substation operators is still a critical concern for System Operations. However, increasing pressures on existing staff along with new issues on the horizon have forced the line to be held on the apprenticeship program to allow focus on other critical needs.

Emergency Preparedness. The Department of Energy, BPA, and the nine regional councils of the North American Electric Reliability Council have all begun to take a serious look at their ability to deal with wide-area emergencies. Along with other federal power marketing agencies, BPA is in the process of developing an agencywide plan for emergency preparedness. System Operations is focusing on requirements for continued operation of the power system in such an emergency. Long-term planning of control center facilities, including a new Alternate Control Center, is a key element of that plan. One high-level management person has been devoted full time to this essential planning effort.

An Alternate Control Center. An Alternate Control Center is part of BPA's long-range strategy to provide continuity of service to customers and to fulfill BPA's obligations to the region's interconnected utilities in the event of an emergency. A total of 12 new positions are required to run an Alternate Control Center. These include a management position, a control system computer programmer, and an additional dispatcher to provide two people on each shift. (Three additional hardware and communications maintenance personnel may be required, unless further efficiencies can be realized through reorganization.) Five dispatcher positions, obtained through the combining of SCADA controller and dispatcher positions at the Dittmer Control Center, will provide dispatchers for increased workload and generation control. Scheduling of outages for maintenance and construction activities also may be centralized at the Dittmer Control Center.

A long-range study conducted in 1991 indicated that as many as 27 new FTE may be required to carry out key elements of the strategy. After critical examination, this 1992 strategy proposes 10 BPA and 12 contract FTE.

The System Operations Strategy for 1992-2001 is as follows:

- Provide additional software support for the existing SCADA system and reduce reliance on contractors for critical systems support.
- Continue to place emphasis on system studies and long-range planning for emergency preparedness and control center configuration.
- Provide site management at the present Eastern Control Center to oversee the eventual migration to the new Alternate Control Center.
- Provide for full coverage at the Eastern Control Center during the graveyard shift following the addition of backup capability at ECC.
- Combine the SCADA and dispatch functions to obtain 5 additional dispatchers to add generation control capability and adequately distribute workload between the two control centers.
- Provide additional hardware, software, and communications system support to maintain new power system control facilities and computer systems.
- Minimize the need for in-house BPA FTE by increasing the overall use of contractors where prudent to do so.

B. System Maintenance Strategy

The original 10-Year Plan strategy for maintenance remains sound. BPA will continue to accomplish its annual preventive maintenance plan and make steady progress in reducing the backlog of maintenance tasks. BPA will continue to emphasize accomplishment of maintenance frequencies and services that result in an optimally maintained system. These services need to be often enough and of appropriate content to ensure protection of BPA's valuable capital assets and the environment, but the services need to stop short of performing time-consuming services on equipment that has outlived its useful life or poses a significant environmental threat. A balance between maintenance and prudent replacement levels must be maintained. This will allow the system to be prudently operated and will ensure the systematic reduction of the backlog.

Increasing awareness of the need to provide quality of service for customers is also affecting the Maintenance program. Additional test and monitoring equipment is required to better analyze problems at customer points of delivery.

Apprenticeship training and continuing education for journey-level skilled workers will remain a top priority. Investigations of better tools and methods will continue in order to make work less intrusive, safer, and more productive. The videoprobe, infrared scanning, gas-in-oil analysis, and fully automated testing of protective relays and meters have proved to be invaluable tools for the maintenance function--for predicting problems or imminent failures through less invasive methods and for saving time. Promising research work is underway as well on methods for effective maintenance of energized substation components.

As more demands are placed on maintenance personnel (e.g., environmental protection and remediation efforts are exceeding that anticipated when the original 10-Year Plan was written), BPA will continue to look for ways to enhance the interval-based maintenance program. For instance, a rescheduling criteria has been implemented for selected major services, based on conservative diagnostic test results. Operational data are beginning to be factored into the scheduling criteria and are emphasizing expanded coordination of outages to maximize opportunities for maintenance work. Research into on-line monitoring of transformers, power circuit breakers, and protective relays will be demonstrated over the next few years as BPA continues to move toward a reliability-centered maintenance strategy.

In sum, the System Maintenance Strategy for 1992-2001 is to accomplish the annual preventive maintenance plan and reduce the backlog with the following:

- Continue apprenticeship programs to provide a skilled maintenance workforce for the future.
- Investigate and use better tools and methods to make work less intrusive, safer, and more productive.
- Achieve scheduled replacements so that time-consuming maintenance can be avoided.

- Move from interval-based to reliability-centered maintenance to assure optimal use of maintenance forces and resources.

C. System Replacement Strategy

The System Replacement Strategy for the next 10 years will continue to emphasize changing out electrical and electronic equipment that is operating beyond useful life expectancies, is subject to major failures, and is the most troublesome to maintain. EHV power circuit breakers, PCB-filled capacitors, and critical electronic devices are considered high priority replacement candidates that should be programmed before other needs. The table below illustrates actual and planned replacement quantities for FYs 1991-95 as compared to annual replacement averages in the 10-Year Plan.

BPA'S SYSTEM REPLACEMENTS PROGRAM
MAJOR ITEMS IN THE PROGRAM

Replacement Quantities	FY 1991	FY 1992	FY1993	FY 1994	FY1995	Planned 10-Year Average
Transformers & Reactors	10	6	2	2	3	6
Breakers	60	46	49	42	47	43
Capacitors (MVAR)	44	410	1,882	1,122	704	600
Wood Poles	388	510	510	510	510	450
Maintenance Complexes	1	2	0	1	1	1
Protective Relays	43	21	39	38	37	63
Transfer Trip Units	13	46	42	51	55	40
Oil Spill Containments	1	7	8	4	9	5

The Replacement Strategy also anticipates minor course adjustments in prior guidelines for several reasons. (1) Some of the seriously troublesome devices, from a maintenance perspective, have been retired from BPA's system in the 1990-92 timeframe or have been programmed for replacement by 1994. (2) Emergency minimum spare levels for critical equipment types were increased to prudent levels during the first 2 years of the original 10-Year Plan. (3) Additional emphasis has been placed on diagnostic testing and analysis. As a result, BPA expects to be better positioned to respond to catastrophic failures with equipment on hand. Improved sparing coverage for transformers and reactors, plus the emergency minimum spare inventory for other equipment, demonstrate two ways the focus has shifted to reliability enhancement. However, catastrophic failures will continue to occur, and BPA has budgeted a contingency for such events to avoid adversely impacting planned replacements.

Growing confidence in BPA's diagnostic testing and analysis has contributed to an orderly program of refurbishment of converter transformers at Celilo, correction of a deficiency in a large population of 500-kV instrument transformers, and removal of several in-service transformers and reactors prior to their imminent failure. BPA's Maintenance and Replacement Programs will continue to compliment each other, with the intent of reducing the number of catastrophic failures.

Prior capacitor replacement plans assumed an average annual changeout rate of 600 MVARs of capacitance. Present strategies emphasize the need to accelerate changeouts above this level, in order to avoid CERCLA-related problems at eight major substations, to meet cleanup commitments on the Intertie, and to reduce resources expended for handling, tracking, and cleaning up any new leaks or spills.

Annual replacement rates for specific kinds of electronic equipment may vary from prior planning guidelines, with communication equipment receiving more attention. The lack of vendor support for older technologies and the unavailability of spare parts from any source contribute to this need.

Technical studies to evaluate specific equipment types, ages, and their strengths and weaknesses will continue, and replacement rates will be revised based on study results. However, the basic strategy of replacing an orderly and levelized amount each year will remain as the overall goal. This basic strategy is still sound, in that it offers a predictable workload and budget level.

The primary focus of the Replacement Strategy for 1992-2001 is:

- Increase the use of diagnostic testing to reduce catastrophic failures in extra-high voltage equipment.
- Accelerate PCB capacitor replacements.
- Increase emphasis on replacement of communications equipment.
- Continue levelized replacement for all other existing equipment and facilities in the program.

D. Construction Strategy

In completing BPA's construction work, it is essential to maintain prudent levels of safety and cost effectiveness, while delivering a quality product capable of providing service for years or decades of time. For jobs (a) which are typical utility construction (i.e., substations, lines, buildings), (b) for which there is adequate competition, and (c) where adequate time exists to develop plans, designs, and specifications, contracting is felt to be the most advantageous method of completing the work. For work inside energized substations and control houses, contracting options are available but costs are 10 to 80 percent* more than equivalent in-house resources. These costs may not be unreasonable to handle critical workload peaks, but are not the best approach on a continuing basis.

Resource flexibility is extremely important, given the seasonal nature of the work and the dramatic fluctuations in workload associated with it, unscheduled outages, fast-track projects, and emergency response needs. Workload peaks need to be anticipated and handled efficiently. Resource demographics, such as years of expertise, average age, attrition, retirements, and ability to recruit, all need to be given proper consideration. Unscheduled projects and environmental incidents need to be anticipated. The increased use of contractor support and greater number of inexperienced employees impact the resource strategy and raise safety and cost concerns.

Figure 7 below represents FYs 1992-2001 projected workload, ranging from a high of 802 FTE in FY 1993 to a low of 530 FTE in FY 1996. The means for accomplishing the near-term workload (FYs 1992-93) includes a mix of in-house permanent and temporary employees, overtime, productivity gains, and contracting. This mix is shown in Figure 8 below and is based on the current FTE allocation, a reasonable level of overtime (determined through past years' experience), productivity gains equivalent to FY 1991, and the assumption that the balance is to be accomplished through either traditional or requirements contracting, as appropriate.

Note: FYs 1995-2001 forecasts do not include new starts and unprogrammed additions. History has shown that outyear forecasts will increase as the planning horizon shortens to 1 to 2 years before construction.

* The minimum percentage applies when supplementing an existing BPA crew with Kelly-type electricians to the maximum practical limit (with no overtime). The higher percentage is based on task order estimates.

FIGURE 8
FY 1992 AND FY 1993 WORKLOAD AND MEANS TO ACCOMPLISH

Based on current projections through FY 2001, BPA's construction workload will continue at a very high level. BPA's objective is to manage the resources within staffing constraints to complete necessary construction at the least cost to the customer.

The 1992-2001 Construction 10-Year Plan proposes accomplishing BPA's construction program as scheduled. The most significant aspect of the plan is flexibility in the management of the necessary resources. This will be accomplished by the following steps.

- Maintain a core level of permanent in-house personnel to match the base workload.
- Increase the use of traditional and requirements contracting, to the extent that such use is cost effective and needed to accomplish increased workload.
- Hire experienced temporary employees to match workload fluctuations.
- Use reasonable and effective levels of overtime.
- Use the Electrician Apprentice Program as a means of supplementing in-house journeyman electricians.
- Reschedule work, when appropriate, to accommodate crew location, availability, and Area requirements.
- Shift workload and resources between Construction and the Areas for resource balancing.
- Identify and implement efficiencies and productivity improvements to gain 3 FTE.

E. Environmental Strategy

Consonant with BPA's vision of being "the most competitive and socially responsible power system in the nation," BPA has recently adopted an Environmental Business Goal which states:

"...While maintaining its competitive ability to serve, BPA will become an exemplary steward of the rich and diverse environment it affects, so that future generations will enjoy greater environmental and economic opportunities.

Therefore, BPA will:

- increase employee awareness of environmental concerns;
- fully comply with environmental laws and regulations;
- fulfill its National Environmental Policy Act requirements in an efficient and effective manner;
- promote conservation of all natural resources (e.g., land, water, fish & wildlife);
- take prudent risks to favor environmental stewardship."

The original 10-Year Plan is fully consistent with BPA's new Environmental Business Goal, and remains sound. BPA's OM&R Environmental Strategy for 1992-2001 will continue to be to comply fully with environmental laws and regulations and to mitigate environmental risks associated with operation, maintenance, and construction of the power system. BPA is making a concerted effort to develop and implement ongoing environmental programs that, in addition to assuring compliance with the law, are strongly targeted toward pollution prevention and waste minimization. This is the best way to assure that the impacts on the environment of operating, maintaining, and constructing the power system will be eliminated or reduced.

The primary focus of this program over the coming years will be to:

- Conduct employee training in proper procedures.
- Implement waste minimization and pollution prevention programs.
- Replace PCB equipment.
- Remediate historic contamination.

F. Resource Projections

The following graphs and tables indicate the resources necessary to implement the proposed Operations, Maintenance, and Replacement Strategies. However, it should be noted that these resource projections reflect proposed program levels. Final program levels will be determined following Programs in Perspective (PIP) in the Summer of 1992. The final 1992 OM&R 10-Year Plan, which will be released Fall 1992, will be based on and indicate final program levels.

1. System Operations

The System Operations Program has experienced some increase in its costs in recent years, primarily attributable to the rising costs of running the control centers and the increased Substation Operator Apprentice Program (see Figure 9). Directly related to these increased costs are the increased staffing required to carry out the program (see Figure 12). The program level is assumed to remain constant over the bulk of the 10-year period.

2. System Maintenance

The System Maintenance Program has seen significant increases in costs since the original 10-Year Plan. As shown in Figures 10 and 12, the program has gone from \$64 million and 716 FTE for FY 1990 to projections of \$80 to \$84 million and between 820 and 830 FTE in FYs 1994-95. As anticipated in the original plan, environmental efforts have increased by as much as \$7 million and 43 FTE over the original plan for FYs 1994-95. The costs and staff associated with this activity have increased because of (1) increased costs of CERCLA investigations and cleanups of historic contamination; (2) increased emphasis on water protection, and (3) a more accurate assessment of environmental program development and training costs. Also, the original 10-Year Plan FTE estimates did not include onboard FTE already supporting environmental activities (35 FTE). [Note: Staffing and support costs for environmental activities are included in the expensed System Maintenance Program; capital costs associated with environmental workload are included in the System Replacement Program.]

3. System Replacement

The System Replacement Program is expected to maintain a levelized program throughout FYs 1993-2001. The original 10-Year Plan emphasized replacement efforts in the early years (1990-1992), but spending underran planned levels in FYs 1990 and 1991. A significant increase is programmed for FY 1992 to "catch up" to the planned accomplishments and set the stage for the levelized program for the following years. (See Figures 11 and 12.) [Note: The figures for the Replacement Program include funding for the capital aspects of environmental activities, such as replacement of PCB-filled capacitors, oil spill containment, and underground storage tanks.]

FIGURE 11
System Replacement Program
 FY 1993 and outyears are shown in constant 1992 dollars

FIGURE 12
Proposed Program FTE Levels

VII. CONCLUSION/NEXT STEPS

The recommendations and proposed strategies presented in this Draft 1992 OM&R 10-Year Plan are preliminary. There will be a number of opportunities to discuss the Draft Plan at preparatory meetings for BPA's Programs in Perspective (PIP) process, primarily in June. Contact your local BPA Area or District Office for further information.

If you would like to provide written comments on the Draft 1992 OM&R 10-Year Plan, please send them **by COB June 29, 1992**, to:

Public Involvement Manager
Bonneville Power Administration
P. O. Box 12999
Portland, OR 97212

The Draft OM&R Plan will be revised following any post-PIP program level decisions. The final Plan is scheduled to be released in late September 1992.

**DATE
FILMED**
7/22/92