This document contains new concepts or the author(s) interpretation of new calculations and/or measurements; accordingly, EG&G Idaho, Inc. is required by the United States Government to include the following disclaimer:

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product or process disclosed, or represents that its use would not infringe privately owned rights. References herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Buried Waste Integrated Demonstration Plan

K. M. Kostelnik

Published December 1991

**Idaho National Engineering Laboratory
EG&G Idaho, Inc.
Idaho Falls, Idaho 83415**

**Prepared for the
U.S. Department of Energy
Office of Environmental Restoration and Waste Management
Under DOE Idaho Field Office
Contract DE-AC07-76ID01570**

MASTER

Buried Waste Integrated Demonstration Plan

EGG-WTD-9870

Revision 1

December 1991

Prepared by:

BWD Program Manager

12/5/91
Date

Reviewed by:

BWD Coordinator

12/6/91
Date

Approved by:

Technical Program Manager

12/6/91
Date

ABSTRACT

This document presents the plan of activities for the Buried Waste Integrated Demonstration (BWID) program which supports the environmental restoration (ER) objectives of the Department of Energy (DOE) Complex. Discussed in this plan are the objectives, organization, roles and responsibilities, and the processes for implementing and managing BWID.

BWID is hosted at the Idaho National Engineering Laboratory (INEL), but involves participants from throughout the DOE Complex, private industry, universities, and the international community. These participants will support, demonstrate, and evaluate a suite of advanced technologies representing a comprehensive remediation system for the effective and efficient remediation of buried waste.

The processes for identifying technological needs, screening candidate technologies for applicability and maturity, selecting appropriate technologies for demonstration, field demonstrating, evaluation of results and transferring technologies to environmental restoration programs are also presented.

This document further describes the elements of project planning and control that apply to BWID. It addresses the management processes, operating procedures, programmatic and technical objectives, and schedules. Key functions in support of each demonstration such as regulatory coordination, safety analyses, risk evaluations, facility requirements, and data management are presented.

CONTENTS

ABSTRACT	iii
ACRONYMS	viii
1. INTRODUCTION	1
1.1 Background on Buried Waste	2
1.2 Need for the Buried Waste Integrated Demonstration	3
1.3 Mission	3
1.4 Scope	4
1.5 BWID Performance Measurement	5
2. OBJECTIVES	6
3. MANAGEMENT ORGANIZATION, RESPONSIBILITIES, AND INTERFACES	9
3.1 Philosophy	9
3.2 Participants and Responsibilities	9
3.2.1 Office of Environmental Restoration and Waste Management	10
3.2.2 Office of Environmental Restoration	10
3.2.3 Office of Technology Development	10
3.2.4 DOE Field Office, Idaho	10
3.2.5 INEL Technical Program Officer	12
3.2.6 Technical Program Manager	12
3.2.7 Integrated Demonstration Coordinator	12
3.2.8 Integrated Demonstration Program Manager	12
3.2.9 Environmental Restoration Program	13
3.2.10 Buried Waste Program Manager	13
3.2.11 Core Support Group	13
3.2.12 Technical Advisory Groups	14
3.2.13 DOE-Complex Principal Investigators	14
3.2.14 Non-DOE-Complex Principal Investigators	15
4. WORK PLAN	16
4.1 Work Breakdown Structure	16
4.2 Major Work Elements	16
4.2.1 Characterization Demonstrations	16
4.2.2 Treatment Demonstrations	16
4.2.3 Retrieval Demonstrations	16
4.2.4 Program Support	18
4.2.5 Evaluation and Analysis	18

4.3	Programmatic Work Plan for Technology Demonstrations	18
4.3.1	Identification of Technology Needs	18
4.3.2	Identification of Developing Technologies	22
4.3.3	Technology Screening	23
4.3.4	Technology Demonstration and Documentation	24
4.3.5	Technology Integration	26
4.4	Supporting Functions	26
4.4.1	Regulatory Strategy, Including Environmental Protection	27
4.4.2	Health and Safety	28
4.4.3	Safety Analysis and Risk Analysis	28
4.4.4	Facility and Operational Support	29
4.4.5	Data Management	31
4.4.6	Public Involvement	33
4.4.7	Security	33
4.4.8	Materials Management	33
5.	COST ESTIMATES	35
6.	SCHEDULE AND LOGIC DIAGRAM	38
7.	PROJECT MANAGEMENT, MEASUREMENT, AND PLANNING AND CONTROL SYSTEMS	40
8.	INFORMATION AND REPORTING	42
8.1	Reporting Requirements	42
8.2	Program Review	42
8.3	Formal and Informal Communications	43
8.4	Document Reviews	43
10.	CONFIGURATION MANAGEMENT AND CHANGE CONTROL	45
11.	QUALITY ASSURANCE	46
APPENDIX A		1

FIGURES

1.	Buried Waste Integrated Demonstration Project organization chart. . .	11
2.	Work breakdown structure	17
3.	Buried Waste Integrated Demonstration program technologies flow diagram	19

4. The Buried Waste Integrated Demonstration and Interagency Agreement Integrated Schedule	39
---	----

TABLES

1. Record-of-Decision dates for INEL Waste Area Group 7	6
2. CERCLA criteria for alternative technology evaluation	7
3. Buried Waste Integrated Demonstration sponsored technologies for Fiscal Year 1992.	36
4. Buried Waste Integrated Demonstration technologies "on-hold" for Fiscal Year 1992 pending Technology Status Reports.	37

ACRONYMS

ANSI	American National Standards Institute
ARAR	Applicable or Relevant and Appropriate Requirements
ASME	American Society of Mechanical Engineers
BBEM	Broadband Electromagnetics
BWID	Buried Waste Integrated Demonstration
BWP	Buried Waste Program
BWPM	Buried Waste Program Manager
CCB	Change Control Board
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
CRADA	Cooperative Research and Development Agreement
CSG	Core Support Group
DOE	Department of Energy
DOE-HQ	Department of Energy - Headquarters
DOE-ID	Department of Energy Field Office, Idaho
DQO	Data Quality Objectives
DT&E	Demonstration, Testing, and Evaluation
EA	Environmental Assessment
EM	Office of Environmental Restoration and Waste Management
EPA	Environmental Protection Agency
ER	Environmental Restoration
ERIS	Environmental Restoration Information System
ERP	Environmental Restoration Program
FFA/CO	Federal Facility Agreement and Consent Order
FMPC	Fernald Materials Processing Center
FY	Fiscal Year
GTCC	Greater Than Class-C

GTPM	Guest Technical Program Managers
HWMA	Hazardous Waste Management Act
IAG	Interagency Agreement
IBGS	Integrated Borehole Geophysical System
IDC	Integrated Demonstration Coordinator
IDPM	Integrated Demonstration Program Manager
INEL	Idaho National Engineering Laboratory
IRC	Independent Review Committee
LANL	Los Alamos National Laboratory
LLNL	Lawrence Livermore National Laboratory
LLW	Low Level Waste
MWLID	Mixed Waste Landfill Integrated Demonstration
NEPA	National Environmental Policy Act
NQA-1	Nuclear Quality Assurance
NTS	Nevada Test Site
ORNL	Oak Ridge National Laboratory
ORRI	Oak Ridge Research Institute
OSHA	Occupational Safety and Health Act
OSWER	Office of Solid Waste and Emergency Response
OTD	Office of Technology Development
PARCC	Precision, Accuracy, Representativeness, Completeness, and Comparability
PCBs	Polychlorinated Biphenyls
PI	Principal Investigator
PSO	Program Senior Official
QAMS	Quality Assurance Management System
QPP	Quality Program Plan
R&D	Research and Development

RCRA	Resource Conservation and Recovery Act
RDDT&E	Research, Development, Demonstration, Testing, and Evaluation
RI/FS	Remedial Investigation/Feasibility Study
ROD	Record of Decision
RWMC	Radioactive Waste Management Complex
SAR	Safety Analysis Report
SDA	Subsurface Disposal Area
SNL	Sandia National Laboratory
SRL	Savannah River Laboratory
TAG	Technical Advisory Group
TAN	Test Area North
TDID	Technology Development and Integration Division
TMG	Tensor Magnetic Gradiometer
TPM	Technical Program Manager
TPO	Technical Program Officer
TRU	transuranic waste
TSR	Technology Status Report
TTP	Technical Task Plan
USAKA	U.S. Army Kwajalein Atoll
USQ	Unreviewed Safety Question
WAG-7	Waste Area Group 7
WBS	Work Breakdown Structure
WIN	Waste Information Network
WM	Waste Management
WTDD	Waste Technology Development Department

Buried Waste Integrated Demonstration Plan

1. INTRODUCTION

The Buried Waste Integrated Demonstration (BWID) is a program of the U.S. Department of Energy (DOE), Office of Technology Development (OTD). This BWID Plan describes:

- Objectives of the BWID Program
- Organization and responsibilities of the participants
- Management processes and support functions needed to ensure successful implementation of this program
- Work Breakdown Structure (WBS) and major program elements.

This plan also describes the processes by which technology needs are identified and candidate technologies screened against needs for applicability and technical maturity. This plan also addresses the demonstration and evaluation process after a technology has been selected. Organization roles and interfacing mechanics for the coordination between project participants are also presented in this plan.

Support functions required to conduct BWID program activities include regulatory activities, safety analyses and risk evaluations, facility requirements definition, and data management. Other essential activities for fulfilling the BWID mission include systems engineering, configuration management, and quality assurance. Preliminary schedules and cost estimates for BWID activities are also presented.

BWID will operate in accordance with the intent of DOE Order 4700.1, "Project Management System," and 2250.1C, "Cost and Schedule Control Systems Criteria." The processes for program management and control of the individual BWID elements are discussed in this plan.

1.1 Background on Buried Waste

The DOE and its predecessor agencies have operated numerous facilities throughout the United States for research, development, and production in the areas of defense and nuclear energy. Waste generated as a result of these and other operations has been buried in the ground or stored for future disposal at numerous locations throughout the DOE Complex. These locations include the Idaho National Engineering Laboratory (INEL), the Hanford Site, the Oak Ridge National Laboratory (ORNL), the Savannah River Laboratory (SRL), the Los Alamos National Laboratory (LANL), the Lawrence Livermore National Laboratory (LLNL), Sandia National Laboratory (SNL), the Fernald Materials Processing Center (FMPC), and the Nevada Test Site (NTS).

Early disposal practices allowed the commingling of various types of wastes. As a result, much of the buried waste throughout the DOE Complex contains both hazardous and radioactive constituents. This buried waste is classified as transuranic (TRU) waste, low-level radioactive waste (LLW), hazardous waste per 40 CFR 261, mixed TRU waste, Greater-Than-Class C (GTCC) classification (10 CFR 61.55), and mixed LLW. In addition, many of the original containers have degraded significantly, resulting in contamination of the immediately surrounding soil.

The INEL contains a significant volume (approximately 30%) of the DOE Complex's buried TRU waste. The majority of buried waste at the INEL is located at the Radioactive Waste Management Complex (RWMC). The RWMC was established in 1952 as a controlled area for disposal of waste resulting from INEL operations; beginning in 1954 TRU waste generated at the Rocky Flats Plant weapons complex was also disposed of at the RWMC's Subsurface Disposal Area (SDA). The SDA is a 96 acre tract of land with numerous pits, trenches, soil vaults, and one above grade pad (Pad A) where radioactive and organic wastes were buried or stored.

Over two million cubic feet of buried waste are located in the SDA. This buried waste consists of a broad spectrum of components including LLW, TRU waste, GTCC waste, hazardous waste, and mixed waste. The waste and site characteristics of the SDA are generally representative of other DOE buried-waste sites. These representative characteristics allow demonstrations of remediation technologies

representative characteristics allow demonstrations of remediation technologies to be performed at the SDA with confidence that the results will be useful for potential applications at other DOE buried-waste sites.

1.2 Need for the Buried Waste Integrated Demonstration

The DOE, OTD has initiated a comprehensive program to develop and demonstrate advanced remediation technologies that support DOE's environmental restoration objectives. Proven technologies do not exist for the in-situ treatment of a broad spectrum of the buried waste, nor for the comprehensive treatment of the waste after it has been exhumed. To address these issues and to identify other technological deficiencies, OTD has initiated the BWID at the INEL.

BWID is coordinated for the DOE by the Waste Technology Development Department (WTDD) of EG&G Idaho, Inc., at INEL. Although hosted at INEL, BWID will involve engineers and other professionals with scientific expertise from throughout the DOE Complex, universities, and private sector to advance the understanding of potential technologies for remediation of buried wastes.

BWID will address the complex problems associated with buried waste by initially focusing on buried waste located at the INEL. This waste stream is generally representative of most buried waste throughout the DOE Complex. Specific demonstrations may be conducted at other sites throughout the DOE Complex when a recommended technology complements another location.

Successful completion of BWID will result in transfer of scientifically sound, demonstrated technologies which can be deployed in various Environmental Restoration Programs (ERP) throughout the DOE Complex.

1.3 Mission

The mission of BWID is to develop a comprehensive, synergistic system for the remediation of DOE Complex-wide buried waste which is comprised of technologies that are faster, better, safer, and cheaper than the current state-of-the-art.

Ultimately, it is the goal of BWID to improve remediation capabilities in the DOE Complex while maintaining a vigorous schedule as defined by the INEL ERP.

BWID will transfer proven technologies to the various DOE Complex sites with buried waste problems, as well as other government agencies, private industry, and to universities. Data derived from BWID activities will also be available to the International Community through proper administrative channels. Industrial, academic, and DOE Complex-wide participation is necessary to ensure multidirectional technology transfer.

1.4 Scope

The comprehensive remediation system developed through the BWID will include technologies for the entire remediation cycle (cradle to grave). Specifically, BWID will address the following technology categories:

- Site and waste characterization
- Retrieval
- Treatment (including pre-treatment)
- Analysis and evaluation
- Packaging, transportation, storage, and disposal.

Initially, BWID will focus on the first four technology categories. The complexity and heterogeneity of buried waste in the DOE Complex requires considerable effort to identify an appropriate and representative demonstration site for effective remediation of buried waste. As a result, BWID will review and screen technologies in terms of application of needs (waste and site characteristics), DOE Complex applicability, and technological maturity.

The BWID program is needs-driven. BWID is supporting an INEL Systems Analysis; the results of this analysis along with the DOE Complex buried waste assessment, will be used to guide the evaluation and demonstration of proposed remediation technologies. BWID supports the development of technologies to satisfy ERP needs and schedules. Proper evaluation and demonstration of remediation technologies in support of INEL will ultimately support other DOE Complex sites with buried waste.

1.5 BWID Performance Measurement

As the integrated demonstration concept matures and the specific technologies are selected for study and demonstration, measurements for success will be established and implemented. Measurements will include, but not be limited to, implementability, effectiveness, acceleration of present remediation schedule, reduction in remediation costs, and applicability of technology demonstration data to ERP.

2. OBJECTIVES

The DOE, the U.S. Environmental Protection Agency (EPA), and the State of Idaho have developed an Interagency Agreement (IAG) under the INEL Federal Facility Agreement and Consent Order (FFA/CO). The IAG establishes the procedural framework and schedule for developing, prioritizing, implementing, and monitoring response actions in accordance with the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA), the Resource Conservation and Recovery Act (RCRA), and the Idaho Hazardous Waste Management Act (HWMA) for remediation of the SDA within Waste Area Group 7 (WAG-7).

Preliminary evaluations indicate that significant technological advancements are required to safely and cost-effectively complete the remediation of WAG-7 within the time frame defined in the INEL IAG. (Reference Table 1). These advancements are also necessary to support environmental restoration objectives of the DOE Complex.

Table 1. Record-of-Decision dates for INEL Waste Area Group 7.

Pad A (OU 7-12)	10/93
Vadose Organics	7/94
TRU-Contaminated Pits and Trenches	7/98
WAG-7 Delisting	6/99

The technical objective of the BWID is to support the DOE Complex critical path schedule by identifying existing technology gaps and developing and demonstrating emerging remediation technologies to satisfy the identified deficiencies. Technologies with potential applicability to remediation of SDA will be sufficiently developed to support submittal of the ERP Remedial Investigation/Feasibility Study (RI/FS).

Specific BWID technical objectives include:

Faster - facilitate shorter remediation schedules; shorten lead times for technology development

Better - reduce waste generated during remediation by 50% from current estimates; achieve decontamination to lower levels

Cheaper - reduce remediation costs of presently available technologies (10:1 cost savings is a goal)

Safer - reduce personnel hazards of remediation activities; comply with all Federal, State, and local regulations; improve environmental monitoring and assessment capabilities.

The nine CERCLA evaluation criteria in Table 2 represent the BWID performance baseline criteria for the evaluation of alternative technologies. Applicable or relevant and appropriate requirements (ARARs), as defined by the INEL ERP, will be used as goals for all BWID-sponsored technology demonstrations. This will enable data collected from the various demonstrated technologies to support the RI/FS process.

Additional technical guidance, in the form of data quality objectives (DQOs), will be established for each category of technologies to be demonstrated (characterization, retrieval, treatment, etc.). These DQOs will represent the minimum acceptance level for each demonstrated technology.

Table 2. CERCLA criteria for alternative technology evaluation.

- Overall protection of human health and the environment
 - Compliance with applicable or relevant and appropriate requirements (ARARs)
 - Long-term effectiveness
 - Reduction of toxicity, mobility, or volume
 - Short-term effectiveness
 - Implementability
 - Cost
 - State acceptance
 - Community acceptance
-

The BWID Programmatic objectives are consistent with the program missions of OTD and ERP. The programmatic objectives, as listed, provide emphasis and direction to ensure overall success of the BWID program.

- Identify comprehensive systems for remediation of DOE complex-wide buried waste,
- Conduct and document technology demonstrations, and evaluate remediation system effectiveness in a manner consistent with CERCLA requirements,
- Eliminate duplication of effort on buried waste technology development activities complex-wide,
- Maximize leverage of funding by coordinating related activities of other Integrated Demonstrations, Environmental Restoration Programs, and pursuing collaboration initiatives with Private Industry, Universities, and other Federal Agencies,
- Direct technology development activities to the principal scientific experts in the United States,
- Evaluate the overall effectiveness of the BWID against OTD better, faster, cheaper, and safer criteria.

3. MANAGEMENT ORGANIZATION, RESPONSIBILITIES, AND INTERFACES

3.1 Philosophy

The BWID is the focal point for facilitating needs-driven collaborative research and demonstration of remedial technologies for buried waste throughout the DOE Complex. As the functional program for the OTD for buried waste remediation, BWID actively solicits participation from DOE Field Offices, other Federal agencies, universities, and private firms which have applicable intellectual or technological contributions. This solicitation will include both domestic and international components.

Mechanisms for interfacing with DOE-Headquarters (DOE-HQ), DOE Field Office, Idaho (DOE-ID), other DOE Field Offices, and both internal and external INEL organizations are provided by BWID. Program guidance for BWID will be directed from OTD through the DOE-ID Technical Program Officer (TPO) and Technical Program Manager (TPM) to the Integrated Demonstration Coordinator (IDC). The IDC will report progress on all BWID-supported work scope, schedules, and budgets.

3.2 Participants and Responsibilities

The INEL represents the host site for the BWID program. As such, a majority of the technologies will be demonstrated at the INEL. All DOE Complex sites supporting BWID will receive their funding directly from OTD. Participating DOE Complex sites are directly accountable to OTD for performance to plan and deliverables as defined in the approved Technical Task Plans (TTPs). The Principal Investigators (PIs) of all approved TTPs in support of BWID will provide monthly reports of costs, schedules, and progress to the BWID Program Manager (See Section 7 for details). Quarterly review meetings between BWID, the PIs, and TPMs will be conducted to assess progress, resolve issues, and status activities, as well as discuss future program and project directions. More frequent reviews will be held as required by the specific technical activity.

The BWID organization consists of various programs, support groups, agencies, and DOE sites. The organizational structure for BWID is illustrated in Figure 1. The primary participants are listed below with a brief description of their roles.

3.2.1 Office of Environmental Restoration and Waste Management

The Office of Environmental Restoration and Waste Management (EM-1) will establish broad policy guidance, set priorities, and define and communicate programmatic goals to the DOE Field Offices for the Technology Development Mission Area, consistent with Department commitments and initiatives.

3.2.2 Office of Environmental Restoration

The Office of Environmental Restoration (ERP, EM-40) will provide programmatic guidance, establish overall objectives, allocate funding, define key milestones, recommend strategies, approve remediation plans, and monitor progress toward the environmental remediation of the DOE Field Offices.

3.2.3 Office of Technology Development

The Office of Technology Development (OTD, EM-50) will provide programmatic guidance, establish overall technical and schedule objectives, allocate funding, define key milestones, recommend strategies, approve plans, and monitor progress toward achievement of programmatic objectives.

3.2.4 DOE Field Office, Idaho

The DOE-ID provides oversight and direction for waste management and environmental restoration activities conducted at INEL. DOE-ID maintains line management accountability to the cognizant DOE Program Senior Official (PSO), Director, EM-1, and exercises line management authority over subordinate Integrated Demonstration organizational units.

R91 0882

Figure 1. Buried Waste Integrated Demonstration Project organization chart.

3.2.5 INEL Technical Program Officer

The INEL TPO will be the focal point for all technical and financial administration conducted by BWID. The TPO will provide the day-to-day point of contact with DOE-HQ, maintain line management accountability and responsibility to DOE-ID, and provide guidance and direction to the IDC. The TPO resides in the Technology Development and Integration Division (TDID).

3.2.6 Technical Program Manager

The TPM is responsible for ensuring that all approved TTPs in support of BWID are consistent with the directives and guidance provided by the TPO and IDC. Each TPM will interface directly with the IDC for BWID activities. The TPM is responsible for maintaining line management accountability to ensure the activities and tasks defined as set forth in the approved TTPs meet all BWID requirements, including monthly status reports.

3.2.7 Integrated Demonstration Coordinator

The IDC will function as the focal point for all contacts and correspondence relative to BWID. The IDC is responsible for ensuring that the BWID programmatic objectives are achieved by recommending technologies and projects to the TPO for inclusion in BWID. The IDC will coordinate technology evaluations and programmatic direction with the assistance of the BWID Core Support Group (CSG) and the BWID Technical Advisory Groups (TAG). The IDC shall also function as the principal interface with other OTD sponsored Integrated Demonstrations or Integrated Programs.

3.2.8 Integrated Demonstration Program Manager

The Integrated Demonstration Program Manager (IDPM) is responsible for coordinating activities for BWID-sponsored TTPs. The IDPM is the focal point for all participating organizations who demonstrate technologies under BWID. The IDPM is responsible for monitoring technical progress, as well as, cost and schedule performance of all participating organizations in accordance with established TTPs. The IDPM shall status the IDC on programmatic progress, make

recommendations to alter approved budgets, and suggest corrective actions as appropriate. The IDPM is responsible for tracking BWID schedules to facilitate technology demonstration.

3.2.9 Environmental Restoration Program

The ERP represents BWID's primary customer for developing technologies. BWID, however, supports INEL ERP remediation efforts for only one INEL waste areas group, WAG-7, where the majority of the INEL buried waste is located.

The ERP is maintaining an aggressive schedule for remediating WAG-7 through its present baseline program.

The ERP is responsible for defining and identifying problems and needs to the IDC, characterization of sites using available technologies, developing a site cleanup plan, and performing full-scale application of demonstrated technologies.

3.2.10 Buried Waste Program Manager

The Buried Waste Program Manager (BWPM) is responsible for buried waste remediation activities in support of the INEL ERP. The BWPM will be the primary interface between ERP and the BWID for defining and identifying ERP problems and needs to the IDC, developing a buried waste site cleanup plan for INEL WAG-7, and coordinating the full-scale application of remediation activities following successful BWID demonstration and technology transfer. The BWPM will serve as the focal point to facilitate technology transfer from BWID to ERP following demonstration.

3.2.11 Core Support Group

Collaboration with other sites in the DOE Complex will be facilitated through the CSG. The CSG will evaluate BWID programmatic direction against the needs of the entire DOE Complex, not just those of INEL.

The CSG is responsible to advise the IDC on the programmatic direction of BWID. The CSG will review technical recommendations of the IDC and TAGs to ensure consistency with program objectives. The CSG will review recommendations for funding, technology selection, technical direction, and analysis and evaluation of test results.

3.2.12 Technical Advisory Groups

The BWID TAGs will consist of technology development experts representing specific areas of expertise pertinent to BWID activities. TAG personnel will be drawn from organizations throughout the DOE Complex, private industry, and the academic community and other federal agencies. The TAGs will provide the technical expertise to screen and evaluate technological solutions to the various environmental remediation problems identified by ERP.

The TAGs have been established as a collaborative effort with the Mixed Waste Landfill Integrated Demonstration (MWLID). The TAGs will provide technical support to both the BWID and the MWLID as needed. The TAGs will receive programmatic direction from the CSG via the IDC and the IDPM.

The initial BWID/MWLID collaborative TAGs include: Characterization, Retrieval, In Situ Treatment, Ex-situ Treatment, Containment and Stabilization, Regulatory Coordination, and Evaluation and Analysis. A lead Integrated Demonstration (BWID or MWLID) has been identified for each TAG as shown in Figure 1. One exception is the characterization TAG which will support both integrated demonstrations equally. Additional TAGs will be initiated as necessary to support BWID activities.

3.2.13 DOE-Complex Principal Investigators

Technology sponsors or PIs from throughout the DOE Complex, including INEL, will be involved in demonstrating technologies in support of BWID. The initial interface for integrating technologies into BWID will be provided by the PI working with their TPM. The TPM will then interface with the BWID IDC to properly move the proposed technology into and through the integrated demonstration process.

Each PI is responsible for meeting project milestones as defined in approved BWID-sponsored TTPs, reporting project progress to both line-management and the BWID IDC, ensuring compliance of all relevant regulatory and programmatic requirements, and maintaining project coordination with program objectives.

3.2.14 Non-DOE-Complex Principal Investigators

BWID technology sponsors will also include private industry and universities. The initial interface for these sponsors will be via the WTDD Technology Integration Group and the IDC. This group is developing an integration plan to enhance these collaborative efforts. Once technologies have been screened and selected for inclusion in BWID, the primary interface will be between the non-DOE-Complex Principal Investigator and the IDPM.

Each PI is responsible for meeting project milestones as defined in approved BWID-sponsored TTPs, reporting project progress to both line-management and the BWID IDC, ensuring compliance of all relevant regulatory and programmatic requirements, and maintaining project coordination with program objectives.

A variety of tools will be pursued to involve universities and private industry in technology demonstrations. Cooperative research and development agreements (CRADAs) will be used; DOE sites will contribute personnel, equipment, and resources to a cooperative effort with an industrial partner. Cost-sharing agreements will also be pursued. Announcements in the *Commerce Business Daily* will be used to solicit technology proposals from a broad range of potential sources.

4. WORK PLAN

4.1 Work Breakdown Structure

The WBS for BWID for Fiscal Year 1992 (FY-92) is shown (see Figure 2). Only the upper-level work elements are shown. The cost account for each of the major demonstration tasks will provide a supporting WBS showing the lower-level work elements.

4.2 Major Work Elements

The major elements of the BWID FY-92 WBS in Figure 2 are described briefly in the following subsections.

4.2.1 Characterization Demonstrations

One major area of demonstrations to be supported by BWID involves waste and site characterization. The WBS, Figure 2, depicts the characterization demonstrations that BWID plans to perform with support from DOE laboratories, private industry, and universities.

4.2.2 Treatment Demonstrations

The third major area of demonstrations to be supported by BWID involves technologies for treatment of retrieved waste. The WBS, Figure 2, depicts the treatment demonstrations that BWID plans to perform with support from DOE laboratories, private industry, and universities.

4.2.3 Retrieval Demonstrations

A second major area of demonstrations to be supported by BWID involves technologies for waste-retrieval or for monitoring and controlling worker exposures during retrieval (i.e., contamination control). The WBS, Figure 2, depicts the retrieval and monitoring demonstrations that BWID plans to perform with support from DOE laboratories, private industry, and universities.

R91 0884

Figure 2. Work breakdown structure.

4.2.4 Program Support

The Program Support task provides the necessary management, regulatory, and compliance functions for BWID. Essentially all of the activities described in this document (other than the aforementioned actual demonstrations and assessments) are provided by Program Support.

4.2.5 Evaluation and Analysis

A wide range of supporting analyses and evaluations are needed to guide decisions made in BWID. The need to perform specific tasks, in response to evolving regulations and other factors, will continually be identified. The major studies of this type that BWID currently plans to support are indicated in Figure 2.

4.3 Programmatic Work Plan for Technology Demonstrations

The principal function of BWID relates to (a) working with remediation personnel from the various DOE sites to identify technology needs, (b) surveying the current and developing technologies to identify the potentially available solutions, (c) soliciting and screening proposals to determine the probable solutions, (d) supporting demonstrations of those probable solutions, and (e) helping transfer proven technology to the remediation organization that needs it.

Figure 3 illustrates the life-cycle flow of technologies within the BWID program. The key deliverable BWID documents are also presented on this flow diagram. The following subsections discuss how this process is conducted in BWID.

4.3.1 Identification of Technology Needs

Preliminary assessments performed throughout the DOE Complex by OTD and ERP have identified technology deficiencies in several areas of the ERP baseline programs. Technology development is required to fill technology gaps, identified

R91 0883

Figure 3. Buried Waste Integrated Demonstration program technologies flow diagram.

by the Systems Analysis. Several gaps have been identified and are presented in the following subsections to complete the development of a comprehensive cradle-to-grave remediation system.

4.3.1.1 Site/Waste Characterization. Most buried waste is highly heterogeneous and contains a wide range of hazards. Documentation of the waste composition and of the exact burial locations is incomplete. Technological solutions are therefore needed for the following specific characterization problems:

- Methods to determine the exact location of waste items that are particularly hazardous (e.g., high radiation level items, containers with a high content of fissile materials) or difficult to deal with (e.g., very large waste items)
- Methods to determine precise boundaries of pits
- Methods to locate outlying containers (outside pit boundaries)
- Methods to determine the depth from grade to the top of the waste, to the bottom of the pit, and to the bedrock
- Methods to determine or project the deteriorated condition of the waste container
- Methods to determine or reconstruct the exact composition of certain types of waste (e.g., sludge).

4.3.1.2 Retrieval. The buried waste to be retrieved is highly heterogeneous and contains a wide range of hazards. Technological solutions are therefore needed for the following specific retrieval problems:

- Methods for contamination control of soil containing easily aerosolized radioactive and/or hazardous substances
- Methods for retrieving significant amounts of fissile materials

- Methods for preparing a useable pit floor on which retrieval equipment can operate
- Methods for retrieving waste items that vary greatly in size
- Methods for protecting retrieval workers from the hazards of toxic chemicals, airborne contamination, and radiation
- Methods for minimizing the self-generation of waste during retrieval operations.

4.3.1.3 Pre-Processing/Separation. The retrieved mixture may consist of waste containers, highly heterogeneous loose waste, contaminated soil, aqueous waste or mud, etc. Technological solutions are therefore needed for the following problems in pre-processing/separating waste:

- Methods for separation of soil from waste
- Methods for dealing with a soil/waste mixture that may be highly viscous
- Methods for assaying fissile materials in a highly contaminated environment.

4.3.1.4 Treatment. Several types of retrieved waste, such as TRU waste, LLW, GTCC waste, and mixed hazardous waste, may require treatment. Different requirements for the product waste form may apply to each type. The waste requiring treatment is also expected to be highly heterogeneous (within a waste type) and to contain a wide range of hazards. Although no specific problems are listed here, technological solutions are needed for the treatment of a wide range of wastes to better enable the DOE sites to safely remediate the waste.

4.3.1.5 Storage. The various types of retrieved waste, with or without treatment, may require storage. Different sets of requirements cover the storage of various types of waste. Technological solutions are therefore needed for the following examples of storage problems:

- Methods for low-cost RCRA-approved storage
- Methods for packaging waste for interim storage
- Methods for coordinating compliance with RCRA/CERCLA and other requirements related to storage.

4.3.1.6 Transportation. The various types of retrieved waste may require on-site or off-site transport, in compliance with a range of Department of Transportation packaging and transport requirements. Although no specific problems are listed here, technological solutions are needed for a wide range of packaging and transport issues.

4.3.1.7 Disposal. The various types of retrieved waste may require disposal in a variety of facilities, meeting a wide range of disposal requirements. Technological solutions are therefore needed for the following examples of disposal problems:

- Methods for packaging waste in space-efficient containers to minimize disposal space requirements
- Schemes to optimize the number of post-retrieval waste types requiring disposal.

4.3.2 Identification of Developing Technologies

Several technologies are being developed by the private sector, universities, other Federal Agencies, and throughout the DOE Complex which may be applicable for remediation of buried waste. The Technology Integration Group of the EG&G Idaho WTDD supports BWID by supplying and maintaining the mechanisms for identifying these technologies. The mechanisms include the following:

- Coordination with OTD Research and Development (R&D)
- Coordination with OTD Demonstration, Testing and Evaluation (DT&E)

- Collaboration with other DOE Laboratories
- Collaboration with other Integrated Demonstrations
- Requests for Proposals via the DT&E Program at ORNL
- PRDAs via the Innovative Technology Program at INEL
- Undirected solicitations with industries and universities, (i.e., *Commerce Business Daily*)
- Directed solicitations to fill specific technological deficiencies.

The Buried Waste Integrated Demonstration Technology Integration Plan (EGG-WTD-9928) will assist technology sponsors and provide the roadmap to integrate technologies into BWID.

4.3.3 Technology Screening

After technology needs have been identified and information has been gathered on the developing technologies, screening is performed to determine the most attractive candidates for demonstration. This screening is accomplished in two phases.

4.3.3.1 Preliminary Screening. A preliminary screening of potential technologies will be conducted by the Technology Integration Group of WTDD to catalogue responses and to filter out technologies obviously incompatible with the BWID scope as defined by the system configurations presented in the BWID Systems Analysis.

4.3.3.2 Detail Screening. Sponsors of the technologies that remain potentially viable after the preliminary screening will be requested to provide additional information in a standard format. This information will be submitted to BWID by each technology sponsor in the form of a Technology Status Report (TSR).

The appropriate BWID TAG will independently review the TSRs. The TAGs will provide recommendations to the IDC and CSG on the suitability of various technologies for processing with a demonstration. This TAG review will also address funding issues.

The criteria used by the TAGs, for determining whether a technology is suitable to proceed with a demonstration, will include the following:

- Applicability to needs
- Technical maturity
- Potential performance and probability of success
- Regulatory compatibility
- Public acceptance
- Cost-effectiveness.

4.3.4 Technology Demonstration and Documentation

4.3.4.1 Technology Status Reports. Technology Status Reports will be developed by each technology sponsor for their respective technology. These TSRs will evaluate the maturity of the technology, the readiness of a technology for demonstration (commercially available technologies are inappropriate for BWID demonstration), the appropriateness of a technology in satisfying identified needs, and the requirements of a technology for demonstration (e.g., funding, site support services, etc.). The potential capabilities and benefits of the technology should also be presented.

Specific guidance on the content and format of BWID TSRs is available for all potential technology sponsors.

4.3.4.2 Comprehensive Test Plan. A Comprehensive Test Plan will be developed by BWID detailing the technologies selected for demonstration. This Comprehensive Test Plan will be the operational plan for deploying the selected suite of environmental remediation technologies. The Plan will define such aspects as the synergistic effects resulting from the application of the various technologies, logistical concerns for each demonstration, facility and operational support requirements for all demonstrations, and a schedule for each demonstration.

The Comprehensive Test Plan will be revised annually to incorporate newly identified and selected technologies. Phase 1 of the Comprehensive Test Plan will focus on characterization and retrieval technologies.

4.3.4.3 Technology Test Plans. Technology Test Plans will be developed by each technology sponsor selected for BWID demonstration. The Technology Test Plans will describe the technical objectives, the data to be collected, and the operating parameters defined for each technology. The planned technical evolution and the proposed method for comparison with operational requirements and detailed operating procedures will be presented. Quality assurance, data management, risk management, safety analysis, regulatory analyses, and technology agreements, if appropriate, will also be included. Guidance on the content and format of BWID Technology Test Plans is available for all selected technology sponsors.

4.3.4.4 Technology Evaluation Reports. A Technology Evaluation Report will be developed by the technology sponsor after the completion of each BWID technology demonstration. The Technology Evaluation Report will describe the results of the technology demonstration in terms of its validation of the demonstration's objectives. An analysis of the cost savings, needs, regulatory compliance, operational concerns, and the availability of the technology for implementation of full-scale remediation will be provided. Guidance on the content and format of BWID Technology Evaluation Reports is available for all selected technology sponsors.

4.3.5 Technology Integration

The Technology Integration Group of the EG&G Idaho WTDD will coordinate the integration of selected technologies to and from public and private sectors for BWID. This integration will encourage the transfer of technologies and information among Federal agencies, private industries, universities, and the international community.

The DOE OTDs Technology Integration Program Plan identifies three separate components of Technology Integration as they relate to Integrated Demonstrations; technology infusion, technology adoption, and technology diffusion.

Technology infusion is the process by which knowledge and technology from private industry, universities, and Federal agencies are introduced into BWID and other Integrated Demonstrations. The infusion process includes solicitation, identification, prescreening, screening, and procurement of technologies.

Technology adoption is the process by which knowledge and technology are developed and/or demonstrated and shared within the DOE Complex by BWID and other Integrated Demonstrations. This process also involves the modification of a particular technology that has been successfully demonstrated at a DOE or industrial site to meet the requirements and needs of the BWID for demonstration purposes.

Technology diffusion involves the transfer of successfully demonstrated technologies out of BWID to DOE-ER programs throughout the DOE Complex, private industries, universities, Federal Agencies, and other interested parties. These parties will then utilize the technologies in a full-scale deployment to meet their specific environmental needs.

4.4 Supporting Functions

A wide range of safety, regulatory, facility, and other support functions are necessary in order to fulfill BWID's mission while complying with all applicable requirements. The following subsections describe the BWID approach for providing the principal functions of this type for BWID demonstrations

conducted at the INEL. Demonstration conducted at other sites will be governed and funded by the specific site.

4.4.1 Regulatory Strategy, Including Environmental Protection

The activities of BWID will be required to comply with applicable environmental regulations, including pollution prevention and (self-generated) waste reduction. A regulatory compliance plan will be prepared to indicate how compliance will be achieved. The responsibilities of the various programmatic parties (e.g., technology sponsor, BWID, Buried Waste Program (BWP), host facility) will be developed and presented to all BWID customers.

For the present discussion, the subject can be divided into compliance with the National Environmental Policy Act (NEPA) and compliance with other environmental regulations.

Compliance with the NEPA is expected to be a critical-path activity for the field demonstration of BWID technologies. BWID will initially identify technologies for which non-radioactive or non-intrusive testing could be conducted. In general, non-radioactive demonstrations can likely be conducted under existing or proposed INEL categorical exclusions to NEPA. Proposed technology demonstrations outside these categorical exclusions will be addressed on a case-by-case basis, concerning the potential need for environmental assessments (EAs).

The regulatory compliance plan of BWID will address the advisability of preparing a Programmatic EA. This umbrella document would address the broad range of technologies potentially to be demonstrated as part of the BWID. The regulatory compliance plan will also address the subject of BWID interface with the planned INEL Site-wide Environmental Impact Statement.

For other environmental regulatory compliance, the IAG provides a mechanism for conducting demonstration tests supporting the RI/FS process through the use of Track 2 actions. Track 2 actions allow for the demonstration of technologies necessary to support treatability studies. An eighteen-month period is permitted for any Track 2 action. All other permits required by either the State of Idaho

or the EPA are waived once a proposed Track 2 study has been accepted by the three participating parties. Although additional permits are not required, equivalent justification will be necessary to establish the necessity and to quantify the potential hazards associated with the proposed demonstration.

Other regulations, such as those related to the Occupational Safety and Health Act (OSHA) and applicable DOE orders will be reviewed in order to ensure regulatory compliance of BWID activities.

BWID work having the potential for environmental impact will be covered by environmental protection plans. The responsible PIs will ensure environmental compliance with the Environmental Protection Plan established for their projects. The BWID will review each Environmental Protection Plan for completeness and adequacy.

4.4.2 Health and Safety

All BWID activities at INEL will adhere to the EG&G Idaho Safety Manual and WTDD Health and Safety Plan. Until the WTDD Plan is finalized and implemented, the INEL ERP Health and Safety Plan, EGG-WM-8504, will be used. Specific technology demonstrations may warrant addendums to the INEL ERP Health and Safety Plan. The ERP Independent Review Committee (IRC) will review these specific plans for inclusion of appropriate safety considerations.

All BWID activities conducted at other locations will adhere to comparable Health and Safety Plans and will be subject to an independent safety review.

In addition, BWID activities will receive the level of safety analyses prescribed by DOE Order 5481.1B.

4.4.3 Safety Analysis and Risk Analysis

DOE Order 5481.1B requires preparation of a Safety Analysis Report (SAR) for all field activities, unless those activities are (a) of the type defined as being "routinely accepted by the public," (b) already addressed in the SAR of the host facility, or (c) determined not to involve an "unreviewed safety question"

(USQ). The safety analysis can be documented as a revision or addendum to the SAR of the host facility or as a stand-alone SAR, depending on the situation. The contents of SARs are highly structured, and the required reviews can consume a great deal of time. The performance of safety analyses is expected to be a critical-path activity for field demonstrations that involve radioactivity or significant quantities of other hazardous materials.

A SAR compliance plan for the BWID will be prepared. The plan will identify the requirements, discuss optimum ways to comply, and indicate the responsibilities of the various parties involved.

It is noted that the NEPA documents prepared for BWID will also include scoping safety evaluations. Any EAs that are prepared will provide risk assessments based on bounding conditions and expected scenarios that may be encountered during demonstration of the technologies.

The various safety analyses prepared for BWID will be coordinated with any EPA risk evaluations performed for the same regulated units. In this way, consistent assumptions will be used for corresponding waste inventories, environmental-transport parameters, etc.

4.4.4 Facility and Operational Support

As host site for most of the BWID activities, the INEL will provide the facility and operational support for BWID. To accomplish this, facility-development needs will be identified, the capabilities of existing facilities for meeting those needs will be determined, and the modifications or new facilities required to support the BWID mission will be identified for INEL demonstration facility and operational support for demonstrations at other sites will be the responsibility of the specific sites and technology sponsors.

4.4.4.1 Demonstration Needs. The facility and operational support requirements for all technologies to be demonstrated by BWID will be identified. Discussions will take place between INEL facility/engineering personnel and the various PIs or program managers of the selected demonstrations. Facility support requirements for the BWID technologies will also be determined for the current

(FY-92) TTPs from input provided in the TSRs and Technology Test Plans. Future facility support requirements will also be obtained for the selected technologies through TSR and Technology Test Plan inputs.

Requirements will be quantified for each selected technology in terms of space requirements, utilities, ventilation systems, logistics, location considerations, field support, etc.

4.4.4.2 Capabilities of Existing INEL Facilities. Data will be collected to describe the status of existing INEL facilities and the current and planned use of those facilities. This information will be obtained primarily from the INEL Site Development Plan. Additional information will be obtained from Activity Data Sheets prepared by the Waste Management Department and personal communication with facility landlords.

The information obtained from these and other sources will be compared against the facility and operational support requirements of the various BWID selected technologies. The product of this subtask will indicate the shortfalls in the capabilities of existing INEL facilities to support the planned program.

4.4.4.3 Requirements for Additional Capabilities. Upon completion of the analysis of the existing INEL facilities, the task will focus on economic alternatives for meeting program needs that cannot be satisfied by existing capabilities. Tradeoffs of long-term versus short-term facility modifications will be performed.

Long-term modifications are those modifications that would support the demonstrations of many future technologies. Short-term modifications are those modifications that are technology-specific and may not be utilized for future demonstrations. Determination of long-term and short-term requirements will be based on the current knowledge of what types of technologies are foreseen to be demonstrated to support the mission of BWID.

Modifications and upgrades to existing facilities, if appropriate, will be designed and implemented, based on the identified needs (from the current TTPs) and the anticipated needs (from evaluation of the Systems Design Study). Before

modifying existing facilities, the proposed enhancements (e.g., analytical laboratories, utilities, roads, shipping and receiving facilities) will be carefully evaluated to ensure that they will support the full range of technologies to be demonstrated.

Identification of facility needs and the most cost-effective way to satisfy them will be a continual process, as new technologies are identified throughout the course of BWID.

4.4.5 Data Management

BWID data management will involve field activities, sample management and tracking, and document control. Field activities and sample management and tracking will be conducted based on the following document: "Guidance for Conducting RI/FS Under CERCLA," Interim Final, U.S. EPA, EPA 540 G-89 004, Office of Solid Waste and Emergency Response (OSWER) Directive 9355.3-01, October 1988. Documents generated will be controlled in accordance with WTDD Program Directives 1.4, "WTDD Records Management Plan," 1.5, "Document, Preparation, Review, Approval, Management and Change Control," and 1.6 "Engineering Design File."

4.4.5.1 Responsibilities. The BWID Program Manager has oversight responsibility for data management. This includes the establishment of an adequate data management system.

The Database Manager will provide database control administration for BWID. Responsibilities will include documentation, data entry control, configuration control, data change requests, and security for the database. This individual will also be responsible for database quality checks, audits, maintenance, and operations.

4.4.5.2 Database. BWID will maintain a data management system to support all technology demonstrations. This system will ensure data integrity and data use within a controlled and secure environment. The system will provide the mechanism to trace the chain-of-custody of samples and any data manipulations.

Standardized code will be provided via this system for data manipulation and data transfer. Interfaces for accessing the system will be provided by BWID to all selected technology demonstrators..

The BWID system will support data management by interfacing with several other systems. The BWID system will link to the DOE Waste Information Network (WIN). This link to a national communications network will facilitate data transfer within the DOE Complex. The BWID system will also link to the INEL's Environmental Restoration Information System (ERIS). This system provides a long-term storage capability to the INEL ERP. All data generated during a BWID technology demonstration will be entered into this system in support of the ERP's Record of Decision for WAG-7 remediation.

Items that will constitute typical database elements are records management documents, Logbooks, Chain-of-Custody Forms, Analytical Results Summary Forms, and raw data. Requirements for the control of each of these will be specified in the technology test plan for each demonstration.

4.4.5.3 Data Quality Objectives. DQOs will be developed to establish specific demonstration requirements. DQOs will be qualitative and quantitative statements that specify the quality of the data required to support programmatic decisions, and are based on the end uses of the data to be collected. DQOs must be established prior to data collection and specified for each data collection activity associated with a remedial response.

DQOs will be established using the three-stage process defined in EG&G Idaho "Standard Method for: Data Quality Planning, MP-17," June 1990.

The technology test plan for each technology demonstration will discuss specific technology requirements and explain how the DQOs will be satisfied.

4.4.5.4 Data Quality. Data quality will be ensured by specifying requirements for data in terms of precision, accuracy, representativeness, completeness, and comparability (PARCC). Detailed information related to data quality is discussed in the U.S. EPA OSWER Directive 9355.0-7B, "DQOs for Remedial Response Activities," March 1987.

Guidelines for ensuring auditability, traceability, and data integrity may be found in the following document, "Guidance for Conducting RI/FS Under CERCLA," Interim Final, U.S. EPA, EPA 540 G-89 004, OSWER Directive 9355.3-01, October 1988.

4.4.5.5 Data Control. Data control will be implemented in accordance to ERP Directives 1.8, "Administrative Record," 1.9 "Records Management," and 2.4 "Characterization Process in the Environmental Restoration Program."

4.4.6 Public Involvement

Public involvement is an integral component of BWID. To facilitate public awareness and foster confidence in the proposed approach a public involvement activity will support the Community Relations Plan. This will be a support activity complementing the present INEL Buried Waste Program which operates through the DOE-ID Operations Office of Public Affairs. Public involvement will include activities such as public meetings, technology fairs, newsletters, fact sheets, press conferences, and prepared press releases.

4.4.7 Security

All BWID activities will be conducted in accordance with INEL security requirements. Security arrangements for personnel access will meet all applicable security requirements of the EG&G Idaho Safeguards and Security Manual. Work conducted at the RWMC, which is classified as a sensitive facility, will be coordinated with the facility manager. The security plan for the RWMC will apply.

4.4.8 Materials Management

The processes by which BWID identifies material needs, performs the acquisition of materials, and performs handling and control of material will be consistent with EG&G Idaho procurement processes. BWID Program personnel will submit requisition and EG&G Idaho procurement is then responsible for issuing and managing subcontracts and purchase orders. The BWID program will perform

configuration management in compliance with WTDD Program Directive WTDD PD: 3.3,
"Configuration Management."

5. COST ESTIMATES

Estimates of the DOE Complex's buried waste remediation effort using existing technologies are \$40 to 150 billion. An intent of BWID is to reduce this cost across the DOE Complex. BWID will support this effort by demonstrating remediation technologies that satisfy identified technology deficiencies and gaps in the variety of categories.

In FY-92 the BWID program's budget is \$18.975 million. The BWID is managing these resources to address currently identified deficiencies for the environmental remediation of TRU-contaminated buried waste. In particular, the BWID is concentrating its efforts during FY-92, on characterization, retrieval, and ex-situ treatment technologies. Additional tasks in the area of analysis and evaluation are also being funded during FY-92. The currently funded projects being conducted in support of the BWID during FY-92 are summarized in Table 3. Additional information of each technology's scope, schedule and budget is presented in Appendix A.

In addition to these funded technologies there are a number of technologies presently on-hold. These on-hold technologies will be developing TSRs during the first quarter of FY-92. Following an independent review of these TSRs appropriate funding will be released to several of these technologies to continue or initiate technologies development activities. Table 4 lists the technologies presently on-hold pending development and review of the TSRs.

Table 3. Buried Waste Integrated Demonstration sponsored technologies for Fiscal Year 1992.

TTP Title	TTP Number	FY-92 Funding
1. Cost Savings Analysis ^a	AL-2202D	200
2. Ultrasonic Process for Detoxifying Groundwater and Soil ^d	CH-115300	300
3. NDE/NDA Peer Review ^b	HQ-920016	200
4. Buried Waste Integrated Demonstration Program ^a	ID-040E-2D	4195
5. System Design Study ^a	ID-0603-DT	1000
6. Cryogenic Retrieval ^c	ID-0604-DT	2500
7. Biological Destruction of Nitrates ^d	ID-0607-DT	200
8. Pad A Treatability Study ^d	ID-0610-DT	400
9. Aerial Surveillance ^b	ID-920006	750
10. Field Demonstration of Characterization Technologies ^b	ID-920007	800
11. Ice Electrodes ^d	ID-920008	350
12. Non-Intrusive Sensing of Objects ^b	ID-2520-GA	250
13. Luminescence Spot Test for PCBs ^d	OR-0367-AY	280
14. Destruction of PCBs in Mixed Waste ^d	OR-0373-AL	375
15. Public Acceptance and Regulatory Feasibility ^a	RL-8531	300
16. DOE Complex Buried Waste Assessment ^a	RL-9739	400
17. Monolithic Confinement of Acid Pit ^d	RL-9734	450
18. TRU Waste Treatment Technology ^c	SR-0088-AA	100
19. SRL Characterization Technology ^b	SR-0620-AA	200
20. Retrieval Support Technologies - Holding Fund ^c	ID-0797-DT	1150
21. Thermal Processing Methods - Holding Fund ^d	ID-0798-DT	2250
22. TRU/Hazardous Waste Characterization Technologies - Holding Fund ^b	ID-0799-DT	<u>1875</u>
	FY-92 TOTAL	18,525

a. Analysis and Evaluation Tasks.

b. Characterization Technology.

c. Retrieval Technology.

d. Treatment Technology.

Table 4. Buried Waste Integrated Demonstration technologies "on-hold" for Fiscal Year 1992 pending Technology Status Reports.

TTP Title	TTP Number	FY-92 Funding
1. Electrostatic Aerosol Sampler TSR ^c	AL-920039	25
2. Supercritical Water Oxidation TSR ^d	AL-920040	25
3. TRU Waste Assay TSR ^b	AL-PROP-13	25
4. Gas Contamination TSR ^c	AL-PROP-14	25
5. Realtime Monitoring TSR ^c	AL-PROP-15	25
6. Thermal Processing TSR ^d	ID-0602-DT	25
7. Contamination Control Technologies ^c	ID-0605-DT	25
8. Rad and Haz Materials Measurement System (RHMS) ^b	ID-0608-DT	25
9. Butte Plasma Furnace TSR (MSE) ^d	ID-3001-B1	25
10. Buried/Stored TRU Plasma Treatment Process (MSE) ^d	ID-3005-B1	25
11. LINAC-Based NDA/NDE TRU Waste TSR ^b	OR-0372-AE	25
12. Joule Glass Melter TSR ^d	RF-4200	25
13. Treatment for Spent TRU Resins TSR ^d	RL-9021	25
14. Vitrification of Mixed Waste TSR ^d	RL-920014	25
15. DC Arc Plasma TSR ^d	RL-920015	25
16. NDE/TRU Characterization TSR ^b	RL-920017	25
17. Molten Salt Processing TSR ^d	SF-150601	25
18. NDE/NDA Characterization TSR ^b	SF-920011	<u>25</u>
	FY-92 TOTAL	450

a. Analysis and Evaluation Tasks.

b. Characterization Technology.

c. Retrieval Technology.

d. Treatment Technology.

6. SCHEDULE AND LOGIC DIAGRAM

The BWID is sponsoring technology development to support the environmental remediation efforts for the DOE Complex. Initially, during FY-92, BWID has focused its schedule to support the INEL BWP Record-of-Decision (ROD) dates for INEL WAG-7 listed in Table 1.

Figure 4 shows the top-level integrated schedule for BWID and the BWP milestones as defined in the INEL IAG. The figure also shows the key deliverables for each technology sponsored by BWID during FY-92. The technologies are also arranged to illustrate which operable units of INEL's RWMC are being addressed by each technology.

More detailed information on specific BWID-sponsored technology schedules and milestones will be presented in the BWID Comprehensive Test Plan. The Comprehensive Test Plan report will be modified annually as new technologies are identified and demonstrated.

An effort taking place during FY-92 will evaluate buried waste remediation programs throughout the DOE Complex. The result of this assessment will be a critical path for the entire DOE Complex in terms of buried waste remediation schedules. Upon completion of this activity BWID will adjust its schedule to provide, as practical, technological systems for remediation of buried waste throughout the DOE Complex. This will permit the BWID to better support the DOE Complex remediation schedules.

Figure 4. The Buried Waste Integrated Demonstration and Interagency Agreement Integrated Schedule.

7. PROJECT MANAGEMENT, MEASUREMENT, AND PLANNING AND CONTROL SYSTEMS

BWID will operate in accordance with the intent of DOE Orders 4700.1, "Project Management System," and 2250.1C, "Cost & Schedule Control Systems Criteria." Appropriate management and control systems will be implemented for each work element on the WBS to comply with those Orders. This applies whether the work element is performed at INEL or at other DOE sites.

Funding for BWID is based upon development and approval of TTPs. TTPs are developed by Project Managers and/or PIs in accordance with guidance provided by the DOE and the IDC. Activities and tasks set forth in the approved TTPs must meet all BWID requirements, including monthly status reports, BWID and OTD mid-year reviews, BWID quarterly reviews, and annual programmatic updates.

An approved Financial Plan, which authorizes funds for a project, must be in place prior to initiation of any work. A work package must also be in place and approved by a Change Control Board (CCB) prior to any work beginning within any laboratory.

Although INEL represents the host site for BWID, the management of TTPs which support BWID will be consistent throughout the DOE Complex. Guidance for BWID will be directed from OTD through the TPO and TPM to the IDC. The IDC will review and approve all TTPs which support BWID.

DOE Complex sites supporting BWID will receive their funding directly from OTD. All DOE Complex sites are directly accountable to OTD and the IDC for maintaining activities and providing deliverables as defined in the approved TTPs. The IDC will monitor and report performance to OTD on all BWID TTP's.

Information on the progress, schedules, and expenditures for all BWID-supported activities will be reported to the IDPM by the responsible TPM.

Additionally, all projects within the control of the BWID will comply with pertinent regulatory, environmental, health and safety, security, and quality assurance requirements. Compliance will be based upon DOE Orders, DOE

Directives, and policies and procedures established within the performers corporate structure.

8. INFORMATION AND REPORTING

A wide variety of information recording and reporting mechanisms will be used in BWID.

8.1 Reporting Requirements

BWID requires monthly and annual reports to effectively monitor and document programmatic activities. These reports provide BWID with an overview of necessary and important activities, accomplishments, and issues. Reporting is designed to meet the minimum needs of DOE and does not preclude additional reports to be requested of performing contractors. Reporting occurs at the Technical Task Plan level relative to the established project baselines.

Input to the Monthly Report is prepared by each of the performing contractors PIs and submitted to BWID by the 15th working day of the accounting month. Information is consolidated by BWID as the coordinating organization and submitted to TDID by the 5th working day of the following subsequent accounting month. This report includes monthly updates on each project relating to (a) baseline versus actual costs, (b) baseline versus actual schedule, (c) variances, and (d) current problems and planned disposition. The highlight report contains both graphic and narrative information.

8.2 Program Review

In addition to the reporting documentation delineated above, BWID will conduct quarterly and semiannual program reviews. The quarterly reviews will be meetings conducted between the IDPM and the individual TPM involved with each TTP. The semiannual review will involve all performing contractors. Program reviews are required to address (a) detailed status and results of work completed, (b) specific plans for future work to be authorized, (c) updated resource and schedule projections, (d) risk assessment and economic analysis, (e) impact statement of not continuing the project, and (f) variance analysis for all project baselines (cost, schedule, and technical progress).

8.3 Formal and Informal Communications

Formal and informal communications are encouraged between BWID and performing organizations in order to discuss issues and promote technical progress. All formal correspondence shall be directed between the BWID IDC and the performing organization. Formal correspondence between BWID performing organizations and DOE-HQ shall be directed to the IDC with a draft transmittal letter provided for subsequent submission to OTD.

The IDC will meet periodically with TPM's from the performing laboratories to conduct a performance monitor review meeting. The purpose of the meeting is to open a dialogue regarding contractor performance, which includes identification of problems, suggestions for improvement, management emphasis, programmatic progress, etc. As a minimum, the performing contractor and the responsible TPM or designee shall be in attendance.

The primary information recording mechanisms for the technology evaluations and demonstrations have been discussed previously. Included are Technology Status Reports, BWID Comprehensive Test Plan, individual Technology Test Plans, and post-demonstration Technology Evaluation Reports.

8.4 Document Reviews

General instructions for preparing BWID reports are described in WTDD Program Directive 5.1, "Preparation of WTDD Technical Reports." This directive will be supplied to each performing organization.

All documents produced by BWID-sponsored TTPs will be transmitted to BWID in draft form for review.

9. SYSTEM ENGINEERING

A systems approach is essential to ensure the compatibility and overall cost-effectiveness of the suite of technologies to be developed under BWID. The systems approach will also assist in identifying the relative priorities of technologies needed for buried waste remediation. The entire remediation process (cradle to grave) will be evaluated. The initial step in the systems approach will be the completion of a System Design Study.

This System Design Study will support the BWID Program by identifying and evaluating systems for the retrieval and ex situ treatment of TRU-contaminated wastes buried at the INEL RWMC SDA. A technology selection filter will be developed as a tool to evaluate the systems and their enabling technologies. The filter will evaluate the systems against a set of system requirements and the CERCLA balancing criteria. Candidate technologies for characterization, retrieval, processing, treatment, stabilization, packaging, and disposal will be evaluated as to how they perform within a particular system.

The System Design Study has two distinct objectives: (a) It will be used to guide the selection and technical justification for the development and demonstration of technologies within the BWID Program, and (b) It will identify technology gaps associated with the retrieval and treatment of INEL TRU-contaminated buried waste which will require research and development, demonstration, testing, and evaluation. BWID will use the results of the System Design Study in conjunction with identified DOE Complex buried waste needs to develop a long-term strategy for demonstrating technologies to improve cost-effective remediation capabilities in the DOE Complex.

All projects under the direction of BWID shall be evaluated for potential application of systems engineering techniques and practices in accordance with DOE Order 4700, "Project Management System." The extent that systems engineering must be utilized and formalized is dependent upon the complexity of the project, consequences of failure to meet the project objectives, and/or the consequences of a process failure or accident.

10. CONFIGURATION MANAGEMENT AND CHANGE CONTROL

Configuration Management for BWID will be implemented in accordance with WTDD Directive 3.3, "Configuration Management."

Change control within INEL is provided by means of a CCB, which has been established by a draft WTDD Program Management Plan. The purpose of the CCB is to control changes to the BWID baseline (customer-directed and/or agreed-upon changes to the project effort), document internal changes to the performance measurement baseline, and prohibit retroactive changes to records pertaining to work performed.

Similar change-control procedures must be used for all non-INEL BWID-supported TTPs.

In addition to the change control policies which are in effect within each performing laboratory a master change control board will consist of the BWID IDC, DOE-HQ, DOE-ID TPO, and the TPO responsible for the laboratory which is requesting a change. This board will have oversight responsibility for changes between BWID TTP's and changes affecting major programmatic milestones.

11. QUALITY ASSURANCE

All BWID activities will be conducted according to prescribed quality standards. An effective quality assurance program will be implemented and maintained, consistent with the EG&G Idaho Quality Manual, DOE Order 5700.6B on quality assurance, American National Standards Institute/American Society of Mechanical Engineers (ANSI/ASME) Nuclear Quality Assurance (NQA-1), EPA OSWER 9902.3, and Quality Assurance Management Staff (QAMS)-005/80, Interim Guidelines and Specifications for Preparing Quality Assurance Project Plans.

The BWID will adhere to the WTDD QPP-337. Demonstration at the SDA will be performed in accordance with both QPP-337 and facility-specific quality programs.

Work performed elsewhere will be required to show, in demonstration-planning documents, that an equivalent level of quality will be implemented and maintained.

APPENDIX A

This appendix contains summary level information for the various tasks being conducted during FY-92 for support of the BWID. These tasks are summarized based on the guidance provided by the BWID and the DOE, OTD as of September 1, 1991. Necessary changes to the scope of these tasks will be made to maintain consistency with OTD Financial Plan guidance.

Proper resource allocation for each TTP is a requirement for the responsible operating organization. The critical path and sequential positioning of project elements will be developed for BWID review and concurrence. All major activities and acquisitions will be conducted consistent with DOE Order 4700.

The following summary tasks reflect the major activities for BWID for FY-92.

Title: Buried Waste Integrated Demonstration Program

TTP: ID-040E2D**DOE Field Office: Idaho****Task Summary:**

The BWID will support, evaluate, demonstrate, and validate a suite of technologies for the effective and efficient remediation of buried waste. BWID will transfer proven technologies to the various DOE Complex sites with buried waste problems, private industry, and universities. Industrial, academic, and DOE Complex-wide participation will be encouraged. This program will identify existing technological deficiencies and will demonstrate advanced remediation techniques that support DOE's environmental restoration objectives.

This TTP will support the general planning, coordination, and management for BWID implementation. BWID Program Support activities, which are consistent with the proposed work breakdown structure, include: IDC support, demonstration strategy, test planning, regulatory documentation, compliance documentation, operations support, common facilities and equipment, and technology integration/transfer.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	20000	2800	1195	4650	4350	2900	2900
CE	0	200	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	20000	3000	4195	4650	4350	2900	2900

Task/Milestone Summary:

	FY-91	FY-92	FY-93	FY-94	FY-95	FY-96
Subtasks:	o-----	o-----	o-----	o-----	o-----	o-----
		o-----b				
	o-----c					
		o-----d				
		o-----e				
		o-----				f
	o-----					G

Milestone Explanation:

- a. Integrated Demonstration Plan
- b. Comprehensive Test Plan
- c. BWID Regulatory Strategy Plan
- d. BWID Mini Environmental Assessment
- e. Facility Evaluation Development Plan
- f. Technology Integration/Transfer
- g. Operational Support for Technology Demonstrations

Title: Buried Waste System Design Study

TTP No.: ID-0603-DT

DOE Field Office: Idaho

Task Summary:

Develop a comprehensive system comprised of technological options for the remediation of TRU contaminated waste buried at the INEL. The study will serve two purposes. First, it will guide the selection and technical justification for the development and demonstration of technologies within the scope of the BWID Program. In addition, the Study will facilitate the identification of INEL and DOE Complex buried waste technology needs. BWID will support INEL buried waste needs in conjunction with DOE Complex buried waste needs to develop a long-term strategy for demonstrating technologies to improve remediation capabilities.

Three main options to be considered include leave-in-place containment and monitoring, in situ treatment, and retrieval. Functional and operational requirements will be identified for each unit operation within each option. The information will be used as the basis for evaluating and comparing technologies within a unit operation and how compatible technologies are throughout the entire system. Criteria that will be used to evaluate technologies will include, but are not limited to, performance, cost, risk, and maturity.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	1007	0	1000	200	0	0	0
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	1007	0	1000	200	0	0	0

Task/Milestone Summary:

FY-91	FY-92	FY-93
-------	-------	-------

Subtasks:

Task 1 0----- a
Task 2 0----- b
Task 3 0----- c

Milestone Explanation:

- a. Preliminary Phase I BWID System Design Study Report (Char. & Retrieval).
- b. Final Phase I System Design Study Report (Char. & Retrieval).
- c. Phase II System Design Study Report (Char., Retrieval, Treatment, Transportation, and Disposal).

Title: Cost Savings Analysis: Support to Buried Waste Integrated Demonstration

TTP No.: AL2202-D

DOE Field Office: Albuquerque

Task Summary:

The objective of this program is to support the buried waste integrated demonstration at INEL in the analyses of the potential cost savings that could accrue from successful implementation of selected Research Development, Demonstration, Testing, and Evaluation (RDDT&E) technologies. The first tasks will involve support to technology selection and a strategic evaluation of major alternatives. The later tasks will provide detailed cost-effectiveness analysis of selected technologies. The strategic evaluation will take a high-level view of four major alternative approaches to handling buried waste. The cost-effectiveness analysis involves comparing the performance and the capital and operating costs of a new RDDT&E technology or system to a competing conventional (baseline) system. Uncertainty of costs and performance associated with environmental remediation technologies must be accounted for. This requires strong communication with the technology developers. A cost-effectiveness analysis is conducted using the methodology developed in FY-91 under ADS No. AL2202-R. Reports on the cost-effectiveness results will be presented to the Integrated Demonstration managers, the technology developers and OTD, and disseminated as appropriate to EM-30 and -40 and industrial partners.

Budget Summary:

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	200	265	280	0	0
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	200	265	280	0	0

Task/Milestone Summary:

FY-91	FY-92	FY-93	FY-94
-------	-------	-------	-------

Subtasks:

1. Technology Selection Method	0--a--b
2. Major Alternatives Study	0-----c
3. Define System	0--o---o-----o-----d
4. Cost Data Estimates	0---o---o-----o-----e

Milestone Explanation:

- a. Technology selection methodology will be developed and tested, in coordination with the BWID System Design Study Group.
- b. Methodology will be applied to assist with selection of technologies for the BWID (ongoing).
- c. Four major buried waste alternatives will be analyzed in broad terms to assist BWID with strategic planning.
- d. Specific technologies and characterization/remediation systems will be defined intermittently throughout the period together with the BWID System Design Study group.
- e. For each specific technology to be analyzed, cost data will be gathered and/or estimated together with the BWID System Design Study (ongoing).

Title: Public Acceptability and Regulatory Feasibility Support to BWID

TTP No.: RL-8531**DOE Field Office: Richland****Task Summary:**

This TTP is a compilation of public acceptability and regulatory feasibility tasks supporting the BWID. These tasks include: a) identify regulatory requirements (technical and public involvement), b) identify and establish working interfaces with existing institutional mechanisms at Idaho, c) identify regulatory and institutional stakeholders, d) develop and establish BWID public involvement mechanisms, e) identify regulatory and institutional stakeholder issues and concerns, f) develop regulatory feasibility and public acceptability criteria for technology assessment and assess candidate technologies, and g) develop and implement an inter-site institutional management coordination process.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	300	0	0	0	0
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	300	0	0	0	0

Task/Milestone Summary:

	FY-91	FY-92	FY-93	FY-94	FY-95
Ident. reg. req.					
Ident. & analyze					
exist instit. mech.					
Ident. reg. & instit.					
stakeholders					
Devel. & establ. BWID					
pub. involv. mech.					
Ident. reg. & instit.					
stakeholder concerns.					
Devel. reg. feas. &					
pub. accept. criteria					
for tech. assess.					
Devel. & implement					
inter-site instit.					
management coord. process					

Milestone Explanation:

- a. Complete a comparison of demonstration regulatory requirements with deployment regulatory requirements and an analysis of mandated public involvement requirements.
- b. Complete an analysis of existing institutional and public participation plans, activities, and systems to determine the appropriate means to conduct and coordinate the BWID public involvement process.
- c. Compile a list of regulators and a list of institutional stakeholders.
- d. Complete a plan for establishing an effective public involvement process.
- e. Complete an analysis of regulatory and institutional issues and concerns by conducting interviews and focus groups.
By working with the stakeholders, develop and complete a report that identifies and describes criteria to assess and compare candidate technologies from a regulatory and public acceptability perspective.
- f. Complete a plan for establishing an inter-site coordination process to manage institutional issues. NOTE: After this plan is complete, this activity will continue throughout the ID program.

Title: DOE-Complex Buried Waste Assessment

TTP No.: RL-9739**DOE Field Office: Richland****Task Summary:**

Each site in the DOE complex must establish the technical bases for a retrieve/treat/dispose, in situ treatment, or leave in place decision relative to millions of cubic feet of buried low-level, transuranic, and mixed waste. There is currently a limited understanding of the waste/site characteristics of buried waste in the entire DOE system. By identifying those characteristics, BWID will gain a better understanding of which technologies should be developed and demonstrated to meet DOE complex environmental restoration needs. Needs assessments, roadmaps, systems engineering, sensitivity analysis and integration/coordination of technical support to the BWID are needed from a Hanford site and DOE Complex perspective. This TTP will be divided into the following subtasks: Technology Integration, System Analysis/Engineering Support, and Waste Characterization.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	400	560	265	0	0
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	400	560	265	0	0

Task/Milestone Summary:

FY-91	FY-92	FY-93	FY-94
-------	-------	-------	-------

Subtasks:

Needs Assessment	0----- a
Systems Engineering	
Waste Projection Model	0----- b
Waste Characterization	0----- c

Milestone Explanation:

- Establish expanded Hanford needs list.
- Adapt Waste Projection Model for BWID flowsheet.
- Establish national buried waste/site characteristic profile.

Title: Field Demonstration and Characterization Technologies

TTP: ID-920007**DOE Field Office: Idaho****Task Summary:**

This TTP will provide for modifications and field demonstrations of technologies demonstrated by other Integrated Demonstrations and Integrated Programs, as well as the identification of new technologies for BWID demonstration. These modified technologies will not represent any duplication of effort but will identify additional requirements that support the BWID and the ERP needs. These technology demonstrations will provide additional data, fill technological gaps, and enhance retrieval and support remediation efforts. Specifically, this effort will demonstrate characterization technologies that support retrieval, monitoring during retrieval, and post-retrieval characterization for sorting and processing.

This TTP was originally proposed for funding of \$1000K, \$200K of which has now been proposed for the SRL Characterization Support TTP.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	800	1000	500	500	0
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	800	1000	500	500	0

Task/Milestone Summary:

FY-91	FY-92	FY-93	FY-94	FY-95	FY-96
-------	-------	-------	-------	-------	-------

Subtasks: O-----a

a. Identify and initiate Characterization Demonstrations.

Title: Monolithic Confinement of RWMC Acid Pit

TTP No.: RL-9734-PT

DOE Field Office: Richland

Task Summary:

There is a need to develop and demonstrate a long-term technology to in situ treat fractured rock (basalt) and interbed media (unconsolidated soil and granular materials). This technology will produce a large monolithic structure entombing the waste disposal structure and underlying contaminated fractured and granular materials. The entombment materials will have sufficient fluid properties to fill available fractures and interstitial pore volume in the underlying media. Equipment for monolithic entombment will be capable of propagation and filling of fracture channels and flooding of interbeds. The emplacement equipment and materials formulations will provide hydrologic confinement of the contaminants within the monolith to within regulatory leach requirements. This task will demonstrate in situ treatment of a segment of the RWMC acid pit and act to access the potential of the technology for treatment of geologic materials underlying the remainder of the RWMC trench area.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	450	480	520	0	0
CE	0	0	*150	*225	*175	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	450	480	520	0	0

* INEL will evaluate the potential for cost sharing with industrial co-participants in this task.

Task/Milestone Summary:

- Complete materials formulation testing and injection layout engineering (6/92).
- Complete engineering scale testing of selected materials and injection equipment (6/93).
- Complete field trails (3/94).
- Technology Status Report (6/94).
- Generate Demonstration Technology Test Plan and complete demonstration at RWMC acid pit (9/94).

Title: Cryogenic Retrieval

TTP No.: ID-0604-DT

DOE Field Office: Idaho

Task Summary:

Proposals will be solicited from vendors in FY-91 to demonstrate how well ground freezing technologies work for the retrieval of buried waste on a cold test pit near the INEL's RWMC. After a vendor evaluation is performed, a TSR will be developed to assess the maturation of the technology. Additionally a test plan which includes a listing of demonstration success criteria will be developed before demonstrations are conducted. After approval of the TSR, test plan, and other necessary technical, safety, and programmatic documentation the contractor will mobilize at the cold test pit and set up for demonstration. INEL will closely monitor the test set up and will directly be responsible for instrumenting and monitoring all critical test activities; such as thermal measurements, and effectiveness of contamination control.

In order to truly simulate the expected conditions of full production retrieval, a weather shield and supporting infrastructure for the technologies to be tested is required. As a part of this cryogenic retrieval TTP, funding is requested for the design and construction of a weather shield to be located over the cold test pit.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	236	0	1500	2500	2000	1000	0
CE	0	0	1000	500	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	236	0	2500	3000	2000	1000	0

Task/Milestone Summary:

FY-91	FY-92	FY-93	FY-94	FY-95
-------	-------	-------	-------	-------

Subtasks:

Task 1	a	
Task 2	o-----#	b
Task 3		o-----#
Task 4	o-----#c	
Task 5		o-----#d
	o-----#e	

Milestone Explanation:

- a. Receive cryogenic retrieval bids; prepare technology status report.
- b. Award contract, develop tests plans, perform field demonstration, prepare final report.
- c. Develop design requirements, engineer, bid, and procure cold test pit weather shield.
- d. Construct weather shield.
- e. Development, approval of required NEPA and hazards analysis documentation for cryo-demonstration and weather shield.

Title: Ultrasonic Process for Detoxifying Groundwater and Soil

TTP No: CH-1153-00

DOE Field Office: Chicago

Task Summary:

The objective of this continuing project is to develop an innovative ultrasonic process for effective destruction of chlorinated organics and other RCRA components in soil and groundwater. The technical feasibility of this process was demonstrated in small batch units for the detoxification of polychlorinated biophenyls (PCBs) in soil and sludges, and preliminary cost estimates looked promising. Laboratory test conducted in FY-91 on water samples containing low concentrations of carbon tetrachloride also have shown promising results. This technology, when fully developed, will provide an alternative method to detoxify soils and groundwater and reduce the amount of water produced during remediation of DOE sites. Efforts in FY-92 and FY-93 will concentrate on the development of this process for treating soils contaminated with chlorinated organics and other RCRA components. The project will consist of three main tasks: laboratory research, process development, and systems engineering.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	500	20	300	420	400	220	0
CE	0	0	0	120	480	130	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	500	20	300	540	880	350	0

Task/Milestone Summary:

FY-91	FY-92	FY-93
-------	-------	-------

Subtasks:

Laboratory Research
Process Development
Systems Engineering

o-----a-----b
 o-----c-----d
 o-----e-----f

Milestone Explanation:

- a. Complete development of reaction mechanism for CCl_4 destruction.
- b. Complete laboratory research activities.
- c. Complete bench-scale tests for destruction and specific energy, and develop pilot plant engineering design. Issue Demonstration Test Plan and technology status report.
- d. Complete pilot plant tests and develop demo plant engineering design. Issue performance report and evaluation of results.
- e. Complete initial evaluation of process feasibility and economics. (KEY)
Decision point for construction of pilot plant.
- f. Refine evaluation of process performance and economics. (KEY)
Decision point for moving into DT&E phase.

Title: Biological Destruction of Nitrates

TTP No.: ID-0607-DT

DOE Field Office: Idaho

Task Summary:

Existing biotechnology processes will be adopted and adapted for use to destroy nitrate salts presently buried as waste within the DOE Complex. The existing processes will be evaluated for their applicability to the conditions and characteristics specific to the INEL buried waste, modified to integrate with other processes, and designed to minimize costs associated with the treatment. It is anticipated that detailed characterization data of this waste will be available by early FY-93 concomitant with the initiation of waste retrieval. Laboratory studies directed at identifying limiting factors and processing parameters will be initiated immediately and lead to the engineering of a reactor most suited to the treatment of the existing buried waste. The subsequent demonstration phase will assess the technology capability and the engineering design.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	200	470	250	0	0
CE	0	0	0	30	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	200	500	250	0	0

Task/Milestone Summary:

FY-91	FY-92	FY-93	FY-94
-------	-------	-------	-------

Subtasks:

Regulatory/Permitting	o-----#a
Data Assessment	o----#b-----#c
Technology Integration	o-----#d
Laboratory Scoping Studies	o-----#e
Reactor Engineering	o-----#f
Process Demonstration	#g---#h-----#i
Process Evaluation	o-----#j

Milestone Explanation:

- a. Complete regulatory/permitting process for technology demonstration. (KEY)
- b. Complete assessment of existing waste characterization data relative to potential impacts to bioprocess.
- c. Complete assessment of waste characterization relative to bioprocesses. Issue Technology Status Report addressing data assessments.
- d. Complete determination of how and which other technologies/processes will be integrated with the bioprocess. Develop a test plan and schedule for demonstration of this technology.
- e. Complete laboratory scale devitrification studies.
- f. Complete designing of bioprocess reactor.
- g. Initiate batch demonstration phase on real waste. (KEY)
- h. Initiate pilot scale demonstration efforts. (KEY)
- i. Complete demonstration of bioprocess.
- j. Issue report on process feasibility and economic evaluation. (KEY)

Title: Ice Electrodes

TTP No. ID-920008

DOE Field Office: Idaho

Task Summary:

The purpose of this effort is investigate the feasibility of using "ice electrodes" to recover metals from waste streams and to assist in the removal of heavy metal waste from soil. The "ice electrodes" are electrodes designed such that a thin sheath of ice can be sustained on its surface. It has been shown in the laboratory that metals can be deposited on the surface of the ice in an electrochemical cell. This allows easy recovery of the metal by simply allowing the ice to melt. In this investigation, the characteristics of the electrodes and nature of the electrochemical reactions that can be run on the ice surface will be studied using standard electrochemical techniques such as cyclic voltammetry, chronoamperometry, chronopotentiometry, and chronocoulometry. This data will be applied to the development of larger scale ice electrodes that can be used in pilot-scale testing. A TSR will be prepared and submitted to BWID for review prior to the initiation of pilot-scale testing. Efforts are underway to establish a collaborative research agreement with Isotron Corporation. Isotron has applied electrokinetic phenomena to the removal of heavy metals from soil. In this effort, the feasibility of using the ice electrodes for soil remediation will be investigated.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	300	450	0	0	0
CE	0	0	50	50	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	350	500	0	0	0

Task/Milestone Summary:

FY-91	FY-92	FY-93	FY-94
-------	-------	-------	-------

Subtasks:

Task 1
Task 2
Task 3
Task 4

0---* a

0--*b

0-----* c

0-----* d

Milestone Explanation:

- a. Design and construct electrode.
- b. Technology Status Report.
- c. Demonstration of electrochemistry on ice.
- d. Demonstration of electrochemistry in soil with ice electrode.

Title: Support for Aerial Surveillance and Analysis of RWMC

TTP No.: ID-920006

DOE Field Office: Idaho

Task Summary:

The objective of the Support for Aerial Surveillance and Analysis of RWMC project is to support a non-intrusive aerial sensing technology for metallics, especially ordnance, and adapt the technology for use at the INEL to identify and locate buried objects. The first phase will be a test at Test Area North (TAN) which is suspected to contain ordnance at shallow depths. The phase-one goal is to demonstrate the technology performing a task similar to the original system design, namely, locating and identifying metallic objects at shallow depths. The second phase will be performed at the RWMC Cold Simulated Waste Demonstration Test Pit. This simulated waste disposal area has been prepared specifically for tests such as this. The location, including depths, of items known. The phase-two goal is to support demonstrations of the technological capabilities in a well-documented, nonhazardous environment. Based upon successful location of known objects at the simulated waste pit area, phase three will proceed at the RWMC SDA including Pit 9. Pit 9 contains buried drums and boxes which were disposed of randomly and their current location is unknown. We regard this as an application of the technique.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	750	0	0	0	0
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	750	0	0	0	0

Task/Milestone Summary:

FY-91	FY-92	FY-93	FY-94
-------	-------	-------	-------

Subtasks:

- 1) Test at TAN
- 2) Test at Cold Test Pit
- 3) Test at RWMC SDA

Milestone Explanation:

- a. Final evaluation report on technology performance.

Title: Luminescence Spot Test (LST) for Screening PCBs

TTP No.: OR-0367-AY

DOE Field Office: Oak Ridge

Task Summary:

This task will provide support in rapid remediation and screening of PCBs at DOE hazardous sites. The LST technique offers several unique features: rapid analysis, simple instrumentation and set-up, field applicable, and low per-analysis cost. The instrument used is portable and can be easily operated by unskilled workers. Subtask 1 will examine the cost-effectiveness of the LST method using filter paper substrate treated with special reagents in order to enhance the luminescence signal of PCBs. Subtask 2 is aimed at developing a portable LST instrument and a practical procedure for field applications. The goal of Subtask 3 is to provide field evaluations for monitoring and remediation activities of PCBs at DOE sites, such as the Oak Ridge K-25 site and/or Savannah River Site.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	240	280	180	0	0
CE	0	0	40	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	280	280	180	0	0

Task/Milestone Summary:

FY-92	FY-93	FY-94	FY-95
-------	-------	-------	-------

Subtasks:

- a. Cost-effective study a-----*
10/91-9/92
- b. Portable LST instrument b-----*
10/92-9/93
- c. Technology Status Report c--*
- d. Test Plans & Field evaluations d-----*
10/93-9/94

Milestone Explanation:

- a. Complete report of screening methodology on the cost-effectiveness of the LST method.
- b. Complete fabrication of portable monitor.
- c. Technology Status Report submitted to BWID for review.
- d. Demonstration Test Plans and complete report on field tests and transfer technology.

Title: Destruction of PCBs in Mixed Wastes

TTP No.: OR-0373-AL

DOE Field Office: Oak Ridge

Task Summary:

This project is designed to determine if base-catalyzed destruction of chlorinated organics (BCD process) is an appropriate technology for treatment of DOE mixed solid wastes and PCB-containing oils. Laboratory feasibility studies will be used to determine the optimum operating parameters such as temperature, reaction time, reagent requirements, and extent of PCB destruction by chemical means. Emphasis will be placed on the BCD process for destruction of Aroclor 1260. This is a collaborative project among ORNL (lead), U.S. EPA in Cincinnati, and the Oak Ridge Research Institute (ORRI). Potential joint participants are the U.S. Army Kwajalein Atoll (USAKA) and the private sector for application of the technology to transformer oils. Successful demonstration of this technology will benefit DOE ER and WM activities by providing a means to destroy the hazardous chlorinated organics in some of the mixed wastes in storage as well as in PCB-contaminated oils.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	250	0	375	425	425	0	0
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	250	0	375	425	425	0	0

Task/Milestone Summary:

FY-92	FY-93	FY-94	FY-95
-------	-------	-------	-------

Subtasks:

a. Laboratory Studies a-----*

b. Laboratory Studies b--*

c. Technology Status Report c-*

d. Test Plan & Demonstration d-----*

e. Test Plan & Demonstration e-----*

f. Test Plan & Demonstration f-----*

g. Test Plan & Demonstration g-----*

Milestone Explanation:

- a. Complete Laboratory feasibility studies.
- b. Complete final process selection.
- c. Technology Status Report submitted to BWID.
- d. Complete documentation for demonstration.
- e. Complete design of demonstration equipment and install equipment.
- f. Generate Demonstration Test Plans and conduct demonstrations.
- g. Issue draft final report.

Title: HEPA Filter Development

TTP No.: SR-0088-AA

DOE Field Office: Savannah River

Task Summary:

The remediation of DOE buried waste sites containing transuranic TRU-contaminated wastes requires additional protection to the surrounding environment. Engineered ventilation systems designed during remediation efforts must ensure minimal releases of "contaminates," especially TRU constituents, to the environment. An efficient filter system using HEPA filters to trap TRU contaminants is a need.

Develop HEPA filter capabilities for filtering TRU contamination during remediation of DOE buried waste sites containing TRU wastes. The application will include the utilization of HEPA filters for ventilation during retrieval and in situ and ex situ treatment processes. A TSR will be generated and submitted to BWID for review prior to demonstration activities.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	240	0	100	100	0	0	0
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	240	0	100	100	0	0	0

Task/Milestone Summary:

1. Complete Technology Status Report	6/92
2. Generate Demonstration Technology Test Plan	8/92
3. Initiation of Demonstration Activities	10/92

Title: SRL Characterization Technology

TTP No.: SR-0620-AA

DOE Field Office: Savannah River

Task Summary:

The BWID will address the DOE Complex problem of buried waste remediation. Acceptable characterization technologies do not currently exist to complete remediation of DOE Complex buried waste. Additional characterization studies are required to assist BWID in identifying and demonstrating a comprehensive suite of remediation technologies. Close collaboration with other Integrated Demonstrations is necessary to transfer lessons learned. This TTP supports field demonstrations of TCE migration characterization technologies conducted by the Savannah River Integrated Demonstration for use by BWID and other DOE buried waste sites. Modifications to these demonstrated technologies will address additional requirements that support the BWID and the ERP needs of the INEL. An early status/applicability report should be developed the first quarter of FY-92. A more detailed technology status report should then be generated on the status and performance of these technologies for BWID review.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	200	200	0	0	0
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	200	200	0	0	0

Task/Milestone Summary:

1. Complete characterization Status/Applicability report	2/92
2. Detailed characterization report	9/92

Title: Pad A Treatability Study (Appeal)

TTP No.: ID-0610-DT

DOE Field Office: Idaho

Task Summary:

There is an estimated 8100 m³ of Pu-contaminated nitrate salt waste buried at the Pad A site (approximately 80% of the total waste). Waste is contained in boxes and drums which are now deteriorating. The primary objective of the Pad A Treatability Study Project is to demonstrate the best remediation method for the Pu contaminated nitrate salt waste stored at the Pad A Site in support of the RI/FS and ROD. Other major objectives of the project include consideration for waste minimization processes, performance of one lab scale test in FY-92, and to work with the Environmental Restoration Group in support of the RI/FS and ROD. Major tasks associated with the treatability study include a) Project Management/Planning, b) Technology and Vendor Evaluation, Functional and Operational Requirements, and Technology Selection, c) NEPA, d) SAR, e) Lab-scale Testing of Technology A and Lab-scale Testing of Technology B, f) Pilot-scale Testing of Technology A and Pilot-scale Testing of Technology B, and g) Final evaluation of technologies.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	164	0	400	1168	723	0	0
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	164	0	400	1168	723	0	0

Task/Milestone Summary:

FY-91	FY-92	FY-93	FY-94
-------	-------	-------	-------

Subtasks:

1) Develop Long Range Plan	0-#a						
2) Technology Investigation	0-#b						
3) NEPA Documentation		0--c-----*d					
4) SAR Documentation		0-----*e					
5) Lab-scale Testing		0-----#f---#g					
6) Pilot-scale Testing			0-----#h-----#i				
7) Pilot-scale Tests Final Reports				0----#j-----#k			

Milestone Explanation:

- a. Long Range Project Plan issued.
- b. Technology and Vendor Evaluation and Selection Report (Supports RI/FS).
- c. Lab-scale NEPA approval.
- d. Pilot-scale NEPA approval.
- e. SAR Documentation approved.
- f. Lab-scale Report for Technology A (supports Proposed Plan and ROD).
- g. Lab-scale report for Technology B (supports proposed plan and ROD).
- h. Pilot-scale testing report (Technology A).
- i. Pilot-scale testing report (Technology B).
- j. Final evaluation report (Technology A).
- k. Final evaluation report (Technology B).

Title: Retrieval Support Contamination Control Technologies (Hold fund for use after Technology Status Report Evaluation)

TTP No.: ID-0797DT

DOE Field Office: Idaho

Task Summary:

The BWID will support, evaluate, demonstrate, and validate a suite of technologies for the effective and efficient remediation of buried waste.

Four TTPs are currently on hold as candidates for funding in FY-92 for retrieval support and contamination control technologies in support of the BWID. The status of these technologies will be evaluated to permit a coordinated leverage of funding and scope in support of BWID and the DOE Complex environmental restoration effort.

These TTPs include:

- ID-0605DT (Hold) Contamination Control
- AL-PROP14 (Hold) Gas Contamination
- AL-PROP15 (Hold) Realtime Monitoring
- AL-920039 (Hold) Electrostatic Aerosol Sampler

A technology status report shall be developed for each candidate technology defining the proposed scope of work for FY-92. These reports will define the present status of the technology, its capabilities, limitations, schedule, budget, and advantages. An independent review of the TSRs will be conducted and funded by TTP# ID-040E2D. Upon completion of the review, funding will be released to the selected performing organizations once the scope has been defined and approved by the BWID IDC.

A revised TTP for each selected technology will be developed once a determination of funding has been made.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	1150	2000	2000	2500	3000
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	1150	2000	2000	2500	3000

Task/Milestone Summary:

FY-92	FY-93	FY-94	FY-95	FY-96
-------	-------	-------	-------	-------

Subtasks:

o-a

o-b

o-c

o-----d

- a. Technology Status Report.
- b. TSR Evaluation.
- c. TTP and Funding Selection.
- d. Characterization Technology Demonstrations.

Title: Thermal Processing Methods Evaluation (Hold fund for use after
Technology Status Report Evaluation)

TTP No.: ID-0798DT

DOE Field Office: Idaho

Task Summary:

The BWID will support, evaluate, demonstrate, and validate a suite of technologies for the effective and efficient remediation of buried waste. Nine TTPs are currently on hold as candidates for funding in FY-92 for thermal processing technologies in support of the BWID. The status of these technologies will be evaluated to permit a coordinated leverage of funding and scope in support of BWID and the DOE Complex environmental restoration effort. These TTPs include:

- ID-0602DT (Hold) Thermal Processing
- ID-3001B1 (Hold) Butte Plasma Arc Furnace
- RL-920014 (Hold) Vitrification of Mixed TRU
- RL-920015 (Hold) DC Arc Plasma and Ceramic Melter
- RL-9021 (Hold) Treatment Technology For TRU
- RF-4200 (Hold) Mixed TRU Destruction
- SF-150601 (Hold) Molten Salt Processing
- ID-3005B1 (Hold) RF Compacted Waste
- AL-920040 (Hold) Supercritical Oxidation

A technology status report shall be developed for each candidate technology defining the proposed scope of work for FY-92. These reports will define the present status of the technology, its capabilities, limitations, schedule, budget, and advantages. An independent review of the TSRs will be conducted. Upon completion of the review, funding will be released to the selected performing organizations once the scope has been defined and approved by the BWID IDC. A revised TTP for each selected technology will be developed once a determination of funding has been made.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	1750	2000	3000	3200	3200
CE	0	0	500	500	750	800	800
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	2250	2500	3750	4000	4000

Task/Milestone Summary:

FY-92	FY-93	FY-94	FY-95	FY-96
-------	-------	-------	-------	-------

Subtasks:

o-a

o-b

o-c

o-----d

a. Technology Status Report.

b. TSR Evaluation.

c. TTP and Funding Selection.

d. Characterization Technology Demonstrations.

Title: TRU/Hazardous Waste Characterization Technology
(Hold fund for use after Technology Status Report Evaluation)

TTP No.: ID-0799DT

DOE Field Office: Idaho

Task Summary:

The BWID will support, evaluate, demonstrate, and validate a suite of technologies for the effective and efficient remediation of buried waste. Five characterization TTPs are currently on hold as candidates for funding in FY-92 for characterization technologies in support of the BWID. The status of these technologies will be evaluated to permit a coordinated leverage of funding and scope in support of BWID and the DOE Complex environmental restoration effort.

These TTPs include:

AL-PROP13 (Hold) Improved TRU Waste
ID-0608DT (Hold) Radiological and Hazardous Materials
Measurement System
OR-0372AE (Hold) LINAC-Based NDA/NDE of RH TRU
SF-920011 (Hold) NDE Evaluation Characterization
RL-920017 (Hold) NDE TRU

A technology status report shall be developed for each candidate technology defining the proposed scope of work for FY-92. These reports will define the present status of the technology, its capabilities, limitations, schedule, budget, and advantages. An independent review of the Technology Status Reports will be conducted. Upon completion of the review, funding will be released to the selected performing organizations once the scope has been defined and approved by the BWID IDC.

A revised TTP for each selected technology will be developed once a determination of funding has been made.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	1875	2000	2000	1500	1000
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	1875	2000	2000	1500	1000

Task/Milestone Summary:

FY-92	FY-93	FY-94	FY-95	FY-96
-------	-------	-------	-------	-------

Subtasks:

o--a
o-b
o--c

o-----d

Milestone Explanation:

- a. Technology Status Report.
- b. TSR Evaluation.
- c. TTP and Funding Selection.
- d. Characterization Technology Demonstrations.

Title: NDE/NDA Peer Review

TTP No.: HQ-920016

DOE Office: Headquarters

Task Summary:

Perform an independent peer review of the TSRs prepared by the Nondestructive Evaluation/Nondestructive Analysis of TRU/Hazardous Waste Characterization Technologies under a separate funding source and identified by the BWID as "on-hold". The peer review reports will be used to aid in determining how the FY-92 funding held in BWID for technology development tasks for this subject area will be distributed to candidate projects.

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	200	0	0	0	0
CE	0	0	0	0	0	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	200	0	0	0	0

Task/Milestone Summary:

FY-92	FY-93	FY-94	FY-95	FY-96
-------	-------	-------	-------	-------

Subtasks:

o-a
o-b
o-c
o-----d

Milestone Explanation:

- Technology Status Report.
- TSR Evaluation.
- TTP and Funding Selection.
- NDE/NDA Characterization Technology Demonstrations.

Title: Non-Intrusive Sensing of Environmentally Important Objects and Species

TTP No.: ID-2520-GA

DOE Field Office: Idaho

Task Summary:

This task consists of three subtasks in support of the BWID. Site characterization and object location using a Tensor Magnetic Gradiometer (TMG). Three dimensional site characterization using Broadband Electromagnetics (BBEM). And Integrated Borehole Geophysical System for contaminant identification (IBGS).

Budget Summary: (Dollars in Thousands)

	PY-ACT	91-CO	FY-92R	FY-93R	FY-94R	FY-95R	FY-96R
OP	0	0	225	514	358	0	0
CE	0	0	25	96	17	0	0
GPP	0	0	0	0	0	0	0
LI	0	0	0	0	0	0	0
Total	0	0	250	610	375	0	0

Task/Milestone Summary:

FY-91	FY-92	FY-93	FY-94	FY-95
-------	-------	-------	-------	-------

Subtasks:

o-----a
o-----b
o-----c
o-----d
o-----e
o-----f

Milestone Explanation:

- a. Dual-Beam Gradiometer Tested.
- b. Modeling Software Acquired.
- c. BBEM Field System Operational.
- d. IBGS Field System Operational.
- e. IBGS Model Experiments Completed.
- f. IBGS Demonstration Evaluation Report.

END

DATE
FILMED

6 / 23 / 92