WSRC-RP--90-1173-Del.Ver.
DE92 019922

INCIDENT INVESTIGATION TEAM REPORT - K-REACTOR D20 SPILL (U)

by

E. Enis

Westinghouse Savannah River Company
Savannah River Site
Aiken, South Carolina 29808

Received by OSTI
AUG 20 1992

This report was prepared in connection with work done under Contract No. DE-AC09-89SR18035 with the U.S. Department of Energy. By acceptance of this report, the publisher and/or recipient acknowledges the U.S. Government's right to retain a nonexclusive, royalty-free license in and to any copyright covering this report, along with the right to reproduce and to authorize others to reproduce all or part of the copyrighted report.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from (615) 576-8401, FTS 626-8401.

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.

March 15, 1990

TO: E. P. RAHE

FROM: EDDIE ENNIS

DOES NOT CONTAIN
UNCLASSIFIED CONTROLLED
NUCLEAR INFORMATION

A.D.D. & Rev. Off. *C. J. Baniak*

Date: *10/1/90*

SUBJECT: INCIDENT INVESTIGATION TEAM
REPORT - K-REACTOR D2O SPILL (U)

The Reactor Operations Department Incident Investigation Team (ITT), which you chartered on February 15, 1990, has completed its investigation of the February 7, K-Area D2O spill. The attached report provides the details of the incident, the pertinent events that preceded the incident, the events that occurred during recovery, and the events that contributed to declaring an Alert. The assessment of compliance with the details of the Emergency Response Plan was only performed for the actions taken by on shift personnel.

This incident has been thoroughly evaluated using an approach similar to a Nuclear Regulatory Commission Incident Investigation Team Report. Root cause evaluations were performed using guidelines developed by the ESH & QA Division. The Investigation Team interviewed approximately 50 personnel (including management, operators, and support personnel directly and indirectly involved in the incident), performed system and plant walkdowns, reviewed numerous procedures, evaluated records of the incident (including operator logs and instrument charts) and performed field tests.

March 15, 1990

Short term actions should be taken to provide a lessons learned work shop to all operations and key support personnel at the three reactor sites. This will ensure that we immediately correct some of the practices that contributed to this incident.

It is especially important to recognize that the primary causes associated with the incident are similar to those that caused the shield water event in June, 1989. A program to aggressively pursue corrective action's must be implemented to prevent continued reoccurrences.

The recommendations for long term recurrence controls should be specifically assigned to appropriate WSRC managers and tracked and reported through RRD Planning and Schedule methods. These long term and more important recommendations along with suggested assignments are included as attachment A. It is recommended that these managers respond to you by 4/15/90 with concurrence and appropriate schedules.

Causal Factors and Programmatic Deficiencies have been identified. Discussions of the causal factors, explanations on why the appropriate root causes were chosen and more detailed recommendations to improve and correct these problems are included in Attachment "D" of the report.

In addition to correcting program and procedure deficiencies it is essential to recognize the effect of personnel performance as a significant contributing factor for this incident. Regardless of other program improvements this personnel issue must be addressed to have any real performance improvements.

cc: see attached distribution

DISTRIBUTION LIST:

C. Peckinpaugh, 704-C
J. Gallagher, 703-A
C. Baker, 704-C
R. Garner, 105-K
T. Anderson, 105-L
J. Wilson, 105-P
J. Little, 704-C
B. Rankin, 704-C
F. Beranek, 704-C
L. Sain, 707-C
F. McCoy, 703-B
R. Schepens, 704-K
D. Lake, CAB-2
C. Dixon, CAB-2
T. Anderson, 703-A
R. Zimmerman, 703-A
J. Stafford, 704-C
M. Matheny, 105-K
J. Kasper, 704-K
B. Bragg, 105-P
T. Richardson, 105-K
D. Perkins, 105-K
B. Webb, 105-K
G. Davis, 105-K
B. Key, 105-P
J. Smith, 105-K
M. Armstrong, 773-A

INVESTIGATION OF THE

FEBRUARY 7, 1990
D2O SPILL AT K-REACTOR (U)

TABLE OF CONTENTS

EXECUTIVE SUMMARY

ATTACHMENT A SUMMARY OF RECOMMENDATIONS

ATTACHMENT B SCHEMATIC OF PROCESS WATER SYSTEM
DENOTING FAILURE POINTS

ATTACHMENT C EVENTS AND CAUSAL FACTORS CHART

ATTACHMENT D CAUSAL FACTORS AND PROGRAMMATIC
DEFICIENCY ROOT CAUSE AND
RECOMMENDATION TABLES

ATTACHMENT E INVESTIGATION TEAM MEMBERS

EXECUTIVE SUMMARY

A spill of approximately 20 gallons of D2O (moderator) occurred on February 7, 1990, at 0008 hours. The spill occurred while construction was removing process water lines from the 5B heat exchanger at a location referred to as a Rams Horn to allow the heat exchanger to be realigned. The heat exchangers in the other systems (loops) had been successfully disconnected (lines broken) during the previous two months and had been realigned without incident under the control of job plans similar to the System 5 job plan.

Construction personnel reacted positively at the time the spill and successfully rebolted and tightened the leaking flanges on 5B and later on the 5A heat exchangers. This initial reaction stopped the leak and prevented a more severe incident. Operations and Health Physics Shift personnel who responded at the scene also demonstrated leadership and appropriate reaction in containing and cleaning up the spill.

The spill incident resulted in a Site Alert declaration by the Shift Manager at 0220 hours when the Stack Tritium Monitor indicated a tritium release which exceeded the limits specified in the copy of DPSOL 100-4000, Rev 3, which was available in the K-Reactor Control Room. After the event it was determined that a Temporary Procedure Change (TPC) to this DPSOL, had been approved and issued in April 1989. Had this TPC been available to the Shift Manager, the alert would not have been declared.

Although the environmental impact of this event was negligible with no real radiological consequences minimal, the causal factors and programmatic deficiencies identified by this investigation show significant weakness in some critical areas. To avoid repeating the same mistakes and to aggressively pursue the Reactor Restart Schedule, these areas must be strengthened as soon as possible.

To determine the condition of system 5 a detailed action plan was performed by Reactor Operations at K-Reactor during the time period of February 22 to March 2. This recovery plan was prepared and performed in a competent and professional manner by K-Reactor operation personnel. Part of this plan was to perform a ultrasonic check which showed a probable leakage path to be from valves () and () and to heat exchanger #5A and #5B. This plan also verified that heat exchanger vent and drain valves were not in the desired position.

Weakness have been identified in:

- Operations Management involvement in the details of work activities that affect reactor plant operations, and Management direction to operations shift personnel.
- Procedure inadequacies, both technical content and human factors related; problems with organization of procedures and interrelationships between procedures; and deficiencies in the administrative controls for procedure revisions and their use in the Reactor areas.
- Operations control of maintenance and construction activities being performed at the facility.
- Physical plant design and configuration control.

An explanation of each of these weakness and recommended corrective actions are provided in the following paragraphs.

MANAGEMENT INVOLVEMENT AND DIRECTION

Operations Management were not involved in the details of daily work activities. Work packages, clearances and job plans were not reviewed for technical adequacy. The operating crews were given little direction on how to carry out the activities listed in the Plan of the Day Schedule. Control of operational evolutions was assumed by Outage Management. Operations Management was not in charge of tasks with significant operational impact such as: reactor and heat exchanger drain down and fill, heat exchanger line breaks, and moderator tank transfers.

Several major issues such as (1.) moderator inventory losses and (2.) refilling the reactor while other maintenance work was in progress were not thoroughly evaluated. Key levels of Reactor management were remiss in observing plant conditions and operator performance in the field particularly in the process areas of the plant. As a result there was a disparity between management expectations and actual plant conditions for clearances (lockouts), valve lineups, and moderator inventory control.

It should be made clear to all organizations that the Operations Manager is responsible and accountable for control of all activities that impact plant operations. The Shift Managers should be provided with specific verbal and written directions for operational activities scheduled for the shift, including relevant procedures, limitations, precautions, and notification requirements. Shift Advisors should play an active role in assisting the Shift Managers in decision making and managing work activities. Shift Supervision should closely follow jobs in the field and take charge at the scene during abnormal or emergency conditions. A conservative operations policy should be issued by senior management in ROD. This policy should state that the Shift Managers primary responsibility on shift is to ensure reactor safety and that they have the authority to stop any job that in their view compromises reactor safety. Such decisions must be fully supported by senior management.

PROCEDURES

Procedures which were used to drain, refill and makeup to the reactor and process water systems were technically incorrect and confusing. This resulted in an incomplete drain down of the process water side of the heat exchangers and an improper valve lineup after reactor refill. The organization and sequence of the numerous procedures needed to accomplish these evolutions was inadequate. Significant evolutions such as reactor drain down and refill and normal system operations such as moderator makeup and moderator inventory calculations are not covered in a comprehensive manner by a single procedure or an integrated set of procedures. The Shift Managers often pieced together separate sections of a number of procedures, each of which had a different intent, to achieve a lineup to accomplish the intended activity. This resulted in a plant configuration which was not understood and which was in fact improper for the desired system conditions.

The present administrative system for control of procedure revisions and Temporary Procedure Changes (TPC's) is inadequate. Because of an inadequate procedure control process the user is tasked with the responsibility for insuring that the procedure is updated to incorporate any outstanding changes prior to use. During the event on February 7, the Shift Manager used a copy of DPSOL 100-4000 obtained from the Control Room files that did not contain an approved TPC. The TSC personnel initially used a copy of the same procedure which was an unapproved revision. Both copies (Control Room and TSC) were incorrect in that neither one was up-to-date with the last approved TPC's and revisions in effect. This resulted in an Alert being declared when it was not required.

To insure that adequate procedures are available to perform significant manipulations of nuclear safety related equipment during startup testing and restart, RTAP and ROD personnel should establish priorities for the procedure rewrite program down to the individual procedures required to support each evolution. This program must produce rewritten procedures that are organized and tied together in a logical manner, are technically correct, and are human factored so that the steps and sections are understandable by the least experienced operators. To achieve this, the standard (Procedure's Writer Guide) must be rigidly implemented and the responsibilities and accountabilities for the procedure preparation, review, and validation processes must be clearly understood and adhered to by all involved parties. Administrative controls must be established by ROD to prohibit piecing together separate procedure sections or steps to accomplish an operational evolution without prior review and approval at an appropriate level above the Shift Manager.

The TPC problem must be addressed as an overall procedure and document control problem. Temporary procedure changes once approved must be placed immediately in all copies of procedures available for use by operators. The typed copy of the change must be placed in all copies within a short time. A document control system that performs these and other functions must be developed to eliminate the time consuming and outdated practices used today by operators to assemble usable procedures. With increased management expectations of operations in the area of procedure compliance, significant improvements must be made to enable the operations personnel to succeed.

OPERATIONS CONTROL OF MAINTENANCE/CONSTRUCTION ACTIVITIES

Operations personnel did not thoroughly review work packages, clearances (lockouts) and job plans. Clearances are interwoven throughout job plans and reference procedures or other job plans for clearance points. As a direct result job plans and the associated clearances (lockouts) which were approved and implemented by operations established inadequate and unsafe work boundaries for process water heat exchanger work. Operators were not sure of plant status and Operations Management relied on Outage Management and job plans and procedure walkdowns to determine if other job plans and clearances interfere with proposed work activities. A lack of knowledge of the actual plant configuration (valve lineups) and an over reliance on job plan walkdowns led to improper venting and draining of the process water side of the heat exchangers and improper system configurations with work in progress. In addition, two out of three Stack Tritium Monitors were removed from service for preventive maintenance on an electrical panel which significantly impaired monitoring capabilities at a time when opening of the process water system was ongoing. While this was allowed by procedure, it is not conservative operations.

Operations personnel (certified SRO's or Supervisors) should be required to review clearances, job plans, and work packages to insure that safe work boundaries are established, adequate operational instructions are provided and that equipment required by Technical Specifications or operational prudence is not removed from service. A filing system should be established for clearances, work packages and completed procedures organized by system and status (active or closed) so that the Shift Manager can determine the status of work on a system before approving other work on the same system. The Work Control Supervisor should be required to check the system status files and obtain permission from the Shift Manager before authorizing work or issuing or removing a clearance. The practice of "walking down" job plans and procedures should be discontinued except for unusual or complicated jobs. This process is inefficient and does not contribute to quality.

PHYSICAL PLANT DESIGN AND CONFIGURATION CONTROL

Several example of poor physical plant design were examined during this investigation. Examples were found that occurred during both original plant design and modification activities. One example that directly inhibited operators from properly responding to an emergency condition is the requirement to dispatch a operator to the +48 level to change scales on an important instrument.

The example of loss of design control during the modification process was the removal of a isolation valve in the septifoil system 5-6 years ago without providing either a replacement valve or other alternatives for draining and isolation. Not having a proper isolation valve contributed to the eventual spill event.

Equally important is the lack of a configuration control system that enables the CCR to accurately know actual plant component status at anytime. Without adequate drawings and systems based procedures this critically needed program will be poorly implemented at best.

Solutions to both of these problems can be implemented to varying degrees prior to Restart. The design process that incorporates modifications must include operability and maintainability reviews by operations personnel prior to approval. Key plant systems like process water need as-built P&ID's like those recently issued. Procedures would then need to developed and written to support a needed configuration control system. This will unable CCR operations to maintain current status of components.

DISCUSSION OF WEAKNESSES AND IMPROVEMENTS

The following provides an amplified discussion of the areas of weakness identified in this report as detailed in Attachment "C".

Management Involvement and Direction

The events preceding this incident demonstrate that operations management was not involved in the day-to-day work activities of the operating crews. Management, including Shift Management, rarely toured the work locations, did not understand the requirements of the job plans being issued to the crews nor understand the reasons for the the job plan activities. By allowing themselves to be uninformed and uninvolved, operation considerations to maintain the quality and safety of the facility were not adequately addressed. Operations must immediately take action, regardless of schedule impact, to:

- Thoroughly review and walkdown job plans to ensure that the instructions are technically adequate, provided for a more stand alone instructions to control the work, and determine if the objectives of the job plans and established facility configuration are consistent and prudent.

ATTACHMENT A

SUMMARY OF RECOMMENDATIONS

ATTACHMENT A
SUMMARY OF RECOMMENDATIONS

A. MANAGEMENT INVOLVEMENT AND DIRECTION

1. Reactor Operations Department senior management should emphasize by memo that an approval signature on documents are understood to be an endorsement of the contents and that signatories will be accountable for the accuracy and adequacy of the document.

*Responsible group: ROD

2. Revise the Operations Manager position description to emphasize that the responsibility for technical direction to shift personnel resides with the Operations Manager.

*Responsible group: ROD

3. Develop and implement a Night Order program. Night Orders should be used by the Operations Manager to provide explicit written direction to Shift Management on jobs to be performed, procedures to be used, limits and precautions, assumed initial conditions and the desired final plant configuration.

*Responsible group: SIIP

4. Require all Plant Managers and supervisors to tour the work place on a frequent basis with emphasis on problem areas such as procedure compliance, material condition/housekeeping, and lockout and work package control.

*Responsible group: ROD

5. Develop a policy/procedure that delineates the duties and responsibilities and expectations for Shift Advisors. This will address involvement in normal and infrequent shift activities, review of lockouts and work packages, monitoring of activities and plant tours. The focus will be on involvement in selected details and coaching and counseling the Shift Crews and in particular the Shift Managers.

*Develop Policy/Procedure (SIIP)

*Implement Policy ROD

B. PROCEDURES

1. Resolve discrepancies identified by Incident Investigation Team in memo to L. Sain dated 2/21/90 and issue revised procedures.

*Responsible group: RTAP

2. Revise the appropriate RDSI to prohibit merging of two or more procedures without prior review and approval by operations management.

*Responsible group: SIIP

3. Establish a Document Control program that would insure that all procedures issued or available for use by Operations personnel contains all latest changes and revisions. In particular all Control Room copies of procedures should be immediately updated when a TPC is approved. Each controlled copy of the procedure should then contain the complete TPC. All Control Room copies of procedures available for immediate use or reference by shift personnel should be controlled in this manner.

*Responsible group: ROD/SIIP

4. TPC's should be retyped into the text of the procedure within 7 days from issuance. The typed version should be issued and all controlled copies updated within this time frame.

*Responsible group: RTAP/SIIP

5. Revise existing administrative procedures to require a formal review and approval process for changes that affect the intent of a procedure. This review and approval process should be the same as that required for a major revision or a new procedure. Intent changes should be defined as changes to acceptance criteria, performance of an evolution or activity not addressed in the original procedure, or changes to limits which are used to establish a safe operating envelope for nuclear safety related components/systems.

*Responsible group: SIIP

6. Enforce the use of the Procedure Writers Guide for Operations Procedure to ensure technically correct, logically organized and human factored procedures. Methods must be established to perform line quality checks of the procedure versus the Writers Guide.

*Responsible group: RTAP

7. Revise the numerous existing procedures for Moderator inventory control to one usable and complete procedure. Modify all procedures that Moderator require that move Moderator to inventory accountability be a part of that procedure also. In specific, actual and expected volume vs. elevation should be compared at certain intervals during fill and draining evolutions and upon completion of water transfers.

*Responsible group: RTAP

8. Develop system operating procedures for nuclear safety related systems that will be frequently manipulated during testing and startup activities. Valve lineup checklists should be included in these procedures and should identify noun name, normal position, required position and initials for the initial positioner and the second checker (independent verification).

*Responsible group: RTAP

9. Revise priorities for the procedure rewrite/revision process based on a review of operational evolutions and system manipulations required to support plant restart schedules.

*Responsible group: RTAP/Scheduling

10. The procedure rewrite program should be readjusted if necessary to require that all procedures are written as stand-alone documents. Other procedures which are required to be performed in conjunction with another procedure should be combined into a single procedure or reorganized with clear logic ties.

*Responsible group: RTAP

11. Prepare and issue an Emergency Procedure for moderator spills.

*Responsible group: RTAP

**C. OPERATIONS CONTROL OF MAINTENANCE/CONSTRUCTION
ACTIVITIES**

1. Verify that the following elements are part of the new Control of Work Procedures. Revise procedures if required to incorporate any outstanding items.
 - a) The work Control Center should be responsible for preparation and review of Work Packages and Clearances for all work activities (including modification work performed by Construction) within the Reactor Areas.
 - b) Clearances (lockouts) should be stand-alone documents, separate and distinct from Job Plans or Work Packages. Clearances shall list all valves, breakers, disconnects, etc. required for equipment isolation and shall not reference other documents for establishing clearance boundaries.
 - c) Establish and maintain a file system for clearances and approved Reactor Work Requests such that the Shift Manager can determine the status of work on a given system. Documents should be filed by either system or sub-system.
 - d) Only the on-shift Shift Manager or designee should be authorized to approve starting work (maintenance) or to accept a component/system for operation following maintenance. The Shift Manager or designee shall be required to verify that the associated Clearance has been hung before signing the Work Package to approve starting work.
 - e) Components/systems should not be accepted for operation following modification work until Control Room drawings and procedures are revised.

- f) The Shift Manager or designee shall approve issuing and removing all Clearances. He/she should perform an independent review to verify that:
 - (1) The clearance is adequate based on his/her knowledge of the system.
 - (2) That plant conditions are such that removing a component from service or returning a component to service will not pose an undue risk to safe and reliable operation of the plant.
- g) Work packages should reference all applicable Technical Specifications, operability requirements for redundant system and post maintenance testing requirements. The Shift Manager or his designee shall review all Work Packages to verify that technical specifications and operational prudence criteria are met before authorizing work.

*Responsible group: SIIP

- 2. Delete the requirement to perform walkdowns of Job Plans and Procedures. Walkdowns would still be performed for special needs at the discretion of Operations Management. The present procedure and Job Plan walkdown requirements have not added to the overall quality of Operations and have resulted in a significant decrease in productivity. Planning, Scheduling and Operations support personnel should be responsible for determining if a proposed Work Package or Job Plan can be performed without interfering with other work or plant conditions by checking the Clearance or Work Package files (see recommendations, ie., above regarding system status files).

*Responsible group: SIIP

D. PHYSICAL PLANT DESIGN AND CONFIGURATION CONTROL

- 1. The plant design review process for modifications must require an operability/maintainability review both prior to concept approval and actual implementation.

*Responsible group: Engineering

2. A scope and schedule should be developed for:

- Revising the Stack Tritium Monitor Controls to allow routine operations such as changing of scales to be performed from the Control Room.
- Design and implement a permanent low point drain for the Heat Exchangers, either from the Septifoil lines (at elevation -12') or at the tubesheet drain locations.
- Reroute the Heat Exchanger vents to the top of the () tank. This vent as currently configured is installed below the centerline of the tank and may be ineffective in venting the heat exchangers.
- Complete planned modification to reinstall isolation valves for each Septifoil valve.

*Responsible group: Engineering

3. Determine acceptance criteria for leakage rates for pump suction, Septifoil isolation and Roto-valves in the Process Water System. Prepare an action plan or test procedure to determine if valve leakage is within limits.

*Responsible group: Engineering

4. Determine by calculation and/or test the actual moderator volume in the reactor, Heat Exchangers, PW loops and holdup tanks. This volume and elevation data would be used to compare actual and expected volume changes during reactor and heat exchanger fill or drain. The expected accuracy for each type of PW System Condition (Full System, partial Full, Drained) should be specified. These calculations are needed to support the new procedure for moderator inventory control.

*Responsible group: Engineering

E. OTHER SIGNIFICANT RECOMMENDATIONS

1. Establish method in Health Protection program whereby HP Inspectors are aware of unique requirements for the jobs being controlled. A formal turnover or briefing should be required for shift changes or when new inspectors are assigned to unfamiliar jobs.

*Responsible group: Health Physics

2. Stock and stage spill kits to clean up Moderator Spills.

*Responsible group: ROD

3. Establish PM and Surveillance Program requirements for periodic inspection, adjustments, overhaul and testing on equipment such as KANNE and Stock Tritium Monitors.

*Responsible group: Reactor Maintenance

ATTACHMENT B

**SCHEMATIC OF PROCESS WATER
SYSTEM DENOTING FAILURE POINTS**

(DELETED)
PROCESS WATER LOOPS

(DELETED)
PROCESS WATER P&ID

ATTACHMENT C

EVENTS AND CAUSAL FACTORS CHART

DESCRIPTION OF ROOT CAUSE ANALYSIS TECHNIQUES

The investigation team used the techniques described in DPSTOM-81, Root Cause Analysis Handbook, to conduct the investigation. Root cause analysis is basically a two step process involving 1) Events and Causal Factors (E&CF) Charting and 2) Root Cause Coding. The first technique, E&CF Charting provides a way for investigators to organize and analyze the information gathered during the investigation and to identify gaps in knowledge as the investigation progresses. The investigators begin preparation of the E&CF chart as soon as they start to collect information about the incident. Events occurring during the incident are displayed on the chart as rectangles, and conditions surrounding these events are displayed as ovals. Relationships between events and conditions are shown using connecting arrows. The investigators begin with a "skeleton" chart that is modified as more and more relevant data concerning the incident are uncovered. Emphasis is placed on interviewing all personnel involved in the incident. The final result is a sequence diagram that graphically describes the incident.

When the investigators are satisfied with the thoroughness of the E&CF chart, they are in a good position to identify the major contributors to the incident. These are labeled as Causal Factors. Causal Factors are those that, if eliminated, would have prevented or reduced the effects of the incident. Each Causal Factor is identified on the E&CF chart with a lightning bolt.

After all Causal Factors have been identified, the investigators begin with the second step of the process, Root Cause Coding. Each Causal Factor is categorized, one at a time, using a Root Cause Tree. The tree structures the reasoning process of the investigators by helping them to answer questions about why a particular Causal Factor occurred. For each Causal Factor identified during E&CF Charting, the investigators code one or more paths through the Root Cause Tree. After coding a Causal Factor, the investigators attempt to arrive at recommendations that will prevent its recurrence. This process continues until all Causal Factors have been coded.

In many traditional investigations, the most visible Causal Factor is given all of the attention. However, rarely are incidents due to one Causal Factor. Instead, they are usually due to a combination of contributors. When only one salient Causal Factor is addressed, it is likely that the list of recommendations will not be complete. Consequently, the incident may repeat itself. The release of greater than 20 gallons of D2O is an excellent example of this. The investigating team found that it was impossible to attribute this incident to any single factor. There were 13 factors that contributed significantly to the incident as well as 7 Programmatic Deficiencies that were identified.

February 7, 1990 K Reactor D2O Spill

Events and Causal Factors Chart

ATTACHMENT D

**CAUSAL FACTORS AND PROGRAMMATIC DEFICIENCY
ROOT CAUSE AND RECOMMENDATIONS TABLES**

**CAUSAL FACTOR #1: DPSOL 1261 HAS TECHNICAL
INACCURACIES AND HUMAN FACTOR DEFICIENCIES**

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>DPSOL-105-1261, Reactor Tank, Bingham Pump, Heat Exchanger Draining contains numerous technical errors and human factor deficiencies. Logic statements and routing directions are difficult to follow. This led to performance of the wrong section of the procedure during reactor drain down on 12/3 - 12/4/89. The procedure section which was used did not use the proper flow path to drain the heat exchangers. The final conditions specified after completion of the procedure were incorrect in that heat exchanger vent valves were closed and the Bingham pump casing drain valves were not required to be placed in the full open position. There were no methods specified by the procedure to insure that all the moderator in the reactor tank and systems, including heat exchangers, was completely drained to the process water storage tanks.</p>	<ul style="list-style-type: none"> • SUPPORT DIFFICULTY • OTHER DEPARTMENT (RTAP) • PROCEDURES • WRONG/INCOMPLETE <p>RTAP responsibility for procedure Development/Revisions</p> <ul style="list-style-type: none"> • TECHNICAL/ OPERATIONS DIFFICULTY • TECHNOLOGY DEPARTMENT (REACTOR OPERATIONS DEPT.) • PROCEDURES • WRONG/INCOMPLETE <p>Engineering and Operations responsibility for procedure Review/Walkdowns</p>	<ol style="list-style-type: none"> 1. DPSOL-1261 and other procedures which pertain to process water system drain down and fill and moderator inventory control must be consolidated and rewritten to provide technically correct and understandable instructions. Detailed recommendations for revising the system fill and drain down procedures have been made to RTAP (refer to February 21, 1990, letter from J. Kasper to L. Sain). 2. Change the procedure revision process to insure that proposed revisions receive proper technical and human factors review and that an in-field walkdown be performed prior to approval. Comments should be resolved before approval and Operators trained before implementation. Walkdowns and technical reviews must insure that the steps as written will accomplish the intended objective (eg. - drain a heat exchanger) and not simply to verify that the steps can physically be performed.

**CAUSAL FACTOR #1: DPSOL 1261 HAS TECHNICAL
INACCURACIES AND HUMAN FACTOR DEFICIENCIES**

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>The combination of vents and drains being closed and an incomplete system drain down directly resulted in excess moderator being left in the heat exchangers that then had to be removed during septifoll line breaks.</p>	<ul style="list-style-type: none"> • SUPPORT DIFFICULTY • OTHER DEPARTMENT (RTAP) • ADMINISTRATIVE SYSTEMS • ADMINISTRATIVE CONTROLS LESS THAN ADEQUATE <p>RTAP responsibility for Admin. Controls on procedure Development/Revisions</p>	

CAUSAL FACTOR #2: SHIFT MANAGEMENT HAD NO CLEAR AND CONSISTENT UNDERSTANDING OF THE PURPOSE OF THE DRAIN DOWN		
CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>Shift management did not have a clear and consistent understanding of the purpose for or the reasoning behind the Reactor drain down that took place 12-4-89. The Shift Manager who was actively involved with the completion of key steps in the drain down procedure, did not recognize that the purpose of the drain down was for the completion of maintenance activities. This lead to the completion of an inappropriate section of the drain down procedure which placed the valve configuration in an unacceptable alignment for maintenance and removed the checks and balances required by our tag out procedure, DPSOL 1927. DPSOL 1261 was used to drain the Reactor tank, Bingham pumps, and process water heat exchangers. This procedure requires operation's personnel to choose a course of action based on their knowledge of the purpose for the drain down.</p>	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • PRODUCTION DEPARTMENT (ROD) • COMMUNICATIONS • NO COMMUNICATION OR NOT TIMELY • TURNOVER LTA • OPERATIONS DIFFICULTY • ROD • IMMEDIATE SUPERVISOR • PREPARATION • INSTRUCTIONS TO OPERATORS LTA <p>Communications between the outage group and operations are not effective or clearly understood. The 8-4 Shift Manager does attend the 8:30 a.m. Plan of the Day Meeting, but the 4-12 and 12-8 shifts depend on the POD text and briefing by the Shutdown Coordinator and other Shift Managers.</p>	<ol style="list-style-type: none"> 1. Reactor Operations Day Shift Management must assume total responsibility immediately to ensure that Shift Management is aware of total picture of job to be accomplished. This must be verbal and with the use of a detailed night order type program. 2. Shift Management must assume the responsibility for asking enough questions to always understand and agree that the scope of the job being performed is supported by available instructions. 3. POD must be improved to become "user friendly" so Shift Management has timely tool that is usable without extensive time demands.

CAUSAL FACTOR #2: SHIFT MANAGEMENT HAD NO CLEAR AND CONSISTENT UNDERSTANDING OF THE PURPOSE OF THE DRAIN DOWN		
CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>If maintenance is to be performed, the procedure requires that the Bingham pump drain valves and the heat exchanger vents be left open and DNO tagged. If no maintenance is to be done, the procedure requires the drains to be left open, but not tagged. The procedure also requires the heat exchanger vents to be closed after the bottom of the heat exchanger is drained.</p> <p>Although this sequence ultimately did not cause the spill the manner in which applicable procedure sections are chosen will lead to unacceptable deficiencies.</p>	<p>The POD text is very cumbersome and does not provide a quick method by which the Shift Manager can clearly understand what the plant work status was yesterday, today, and what it will be tomorrow.</p> <p>On days observed by the team, the POD was made available at 10:30 a.m. for the Shift Manager for work that started 2 hours ago.</p> <p>A primary requirement of a Shift Manager is to make sure he understands the big picture and communicates this to his subordinates.</p> <p>The Shift Managers stated that they did not receive clear instructions on the purpose of the drain down or precautions to take to insure the integrity of the system was not compromised.</p>	

CAUSAL FACTOR #3: NO GENERAL DIRECTION PROVIDED BY PLANT MANAGEMENT ON PROCEDURES, WHAT SECTIONS TO ACCOMPLISH, SEQUENCE AND FINAL PLANT CONFIGURATION		
CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>Shift Managers are generally provided list of work to accomplish that only generally specify the jobs. No details are provided as to procedures to be used if available, what special requirements exist or what condition to leave the plant in after completing the job.</p> <p>This problem becomes magnified in importance when no specific procedure exists to accomplish the assigned tasks and when the job plans are unusually complicated and the prior reviews have been shallow or incomplete.</p>	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • PRODUCTION DEPARTMENT • IMMEDIATE SUPERVISION • PREPARATION • JOB PLAN LTA • OPERATIONS DIFFICULTY • PRODUCTION DEPARTMENT • IMMEDIATE SUPERVISION • PREPARATION • INSTRUCTION TO OPERATORS LTA <p>Job plan technical review is not performed in sufficient detail prior to being given to Shift Managers to walk down and perform. During the various interviews it was not apparent that anyone was clearly responsible for technical content of the job plans. This generally resulted in Shift Managers having to be resourceful to accomplish work assigned. Shift Managers do take pride in being able to accomplish difficult tasks in spite of poor instructions.</p>	<ol style="list-style-type: none"> 1. Establish and implement policy that requires Ops. Shift upper management and other day management staff to be responsible for technical accuracy of POD instructions given to shift management. 2. Require day shift management to specify procedures for unusual evaluations by shift personnel. 3. Require that shift priority communications occur from Outage Management to Operations Management (at Operations Management level), then to Shift Management.

CAUSAL FACTOR #3: NO GENERAL DIRECTION PROVIDED BY PLANT MANAGEMENT ON PROCEDURES, WHAT SECTIONS TO ACCOMPLISH, SEQUENCE AND FINAL PLANT CONFIGURATION

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
	<p>Instruction provided to Shift Management by day Supervision was really nothing more than a list of jobs to be accomplished on the Plan of the Day (POD). While it is generally understood and expected that Shift Management is expected to be capable of making decisions, it is clear that some detailed explanation of difficult jobs is needed to supplement direction given by the POD and Outage Management. It appeared from various interviews that Outage Management gave a lot of detailed instructions to Shift Management that could be better communicated by Operations Management.</p>	

**CAUSAL FACTOR #4: ROUTINE PRACTICE TO MERGE PORTIONS OF PROCEDURES
TOGETHER TO CREATE A NEW PROCEDURE WITHOUT APPROVAL**

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>Numerous procedures were needed to perform simple evolutions for transferring and accounting for moderator. Procedures were placed together by sectioning individual portions and assembling the portions of separate procedures to accomplish tasks pertaining to moderator transfers. This resulted in a loss of control of plant configuration status. It is probable that some critical valves in the process water system were improperly positioned. In particular, valve (), System 5 Bingham pump casing drain valve was closed when 3 separate procedures were assembled to drain the () tank to the () tank on 12/4/89. As Later found out during the recovery plan for loop 5 this valve was 4 1/4 turns open. There was no DPSOL that documented this position.</p>	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY/ TECHNICAL DIFFICULTY • PRODUCTION DEPARTMENT/ ROD/RX TECH • PROCEDURES • NOT USED • NO PROCEDURE (USABLE) <p>Shift Managers are given list of jobs to perform without details on how or what available procedures to use. Being innovative people and trying to meet their managements expectations, Shift Managers figure out a method to do assigned tasks. This involves merging procedures, N/A various sections and accomplish the job. Frequently this could leave the system in a undesired configuration.</p>	<p>1. Prepare General Operating Procedures (GOP's) to address major plant evolutions which are anticipated prior to restart. Reactor drain down, and fill are two examples. The GOP's should be self contained and not require use of other procedure sections to establish the desired plant configuration.</p> <p>2. Prepare Systems Operating Procedures (SOP's) for major plant systems which are frequently manipulated and are nuclear safety related. (Refer to Regulatory Guide 1.29 for the standard definition of safety related). The SOP's should contain sections for system startup, normal operating, shutdown, and infrequent operation.</p>

**CAUSAL FACTOR #4: ROUTINE PRACTICE TO MERGE PORTIONS OF PROCEDURES
TOGETHER TO CREATE A NEW PROCEDURE WITHOUT APPROVAL**

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>Without Systems Operating Procedures to specify how to startup, operate and shutdown systems there were no reference conditions to use after 12/4/89 to determine if the process water system was lined up correctly for the plant condition.</p>		<p>3. In the interim the merging of procedures to accomplish plant evaluations must be allowed, but only after an appropriate level of review. RDSI must be revised or written to specify this requirement.</p>

**CAUSAL FACTOR #5: HAPHAZARD METHODS USED TO CONTROL SYSTEMS CONFIGURATION.
NO CONFIGURATION CONTROLS IN THE CENTRAL CONTROL ROOM.**

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>A single configuration control system does not exist that is really workable and allows the CCR to accurately know the position of plant components. To know true configuration of plant components the last copy of DPSOL that was performed can be pulled for reference and then a detailed walkdown must be performed to determine configuration. Attempts to incorporate a system that relies on keeping a log book current by matching up changed component configurations has been unsuccessful. It is apparent that recent efforts to keep the log current resulted in one person sitting down to catch up the logs for significant periods of elapsed time. The CCR's not knowing current position of key valves contributed to the problems of this event.</p>	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • PRODUCTION DEPARTMENT • ADMINISTRATIVE SYSTEM • STANDARD POLICIES, 07 ADMINISTRATIVE CONTROLS NOT USED • NO WAY TO IMPLEMENT <p>Without System configuration being accurately reflected on drawings and without system operating procedures the present manual system being used by the CCR is too labor intensive to ever be successful. The present method of requiring numerous walkdowns is only partially effective and is requiring double work for any evolution.</p>	<p>Establish a workable system configuration control program for Reactor Operations - This program must include:</p> <ol style="list-style-type: none"> 1. Procedures - The specific procedures that identify by plant system the components to control. 2. Program Procedure - The procedure that define the program with details for implementation. 3. Equipment - the tools or equipment that will enable the Operators to successfully implement the program.

CAUSAL FACTOR #5: HAPHAZARD METHODS USED TO CONTROL SYSTEMS CONFIGURATION. NO CONFIGURATION CONTROLS IN THE CENTRAL CONTROL ROOM.			
CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS	
		<p>4. Stop the practice of requiring actual walkdown of DPSOL's and job plans. By operators prior to performing for record every time. Reserve this requirement for special unusual occasions.</p>	

CAUSAL FACTOR #6: JOB PLAN PREPARATION AND REVIEWS ARE NOT ADEQUATE

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>Writing of lockout job plans consist of the following steps. The author of the document defines the isolation boundaries, safety procedures applicable and ALARA considerations to the best of his abilities. The document is then routed through the review and approval cycle. Reviewers are responsible for the lockouts in terms of technical adequacy, system isolation, ALARA and safety considerations. This approval review actually defines the content of the lockout plans.</p> <p>The present program is one that attempts to use the review process to install quality into the procedure rather than during the preparation phase. Quality cannot be reviewed into a procedure but must be included in the preparation phase.</p>	<ul style="list-style-type: none"> • SUPPORT DIFFICULTY • OTHER DEPARTMENT/ CONSTRUCTION • IMMEDIATE SUPERVISOR • PREPARATION • LOCKOUT LTA • OPERATIONS DIFFICULTY • PRODUCTION DEPARTMENT • IMMEDIATE SUPERVISOR • PREPARATION • LOCKOUT LTA <p>The lockout plan referenced other documents in order to be completed. These documents were DPSOLs 1261, 2351, 2354 of which 1261 and 2354 were not implemented during the lockout, but during the 13 days proceeding the lockout of system 5. Lockout job plans are not stand alone documents.</p>	<p>IMMEDIATE IMPLEMENTATION RECOMMENDATIONS:</p> <ol style="list-style-type: none"> 1. No lockout plan shall be implemented that requires any other document to assist in the completion of the assigned task. Require authors of lockout job plans to walkdown and present a technically accurate document. <p>OTHER RECOMMENDATIONS:</p> <ol style="list-style-type: none"> 2. Require new lockout plans be "Stand alone" documents. 3. Require individuals in the review and approval cycle shall do an in depth review from both the technical adequacy and a conservative operations view point. Approved signatures mean that technical adequacy has been verified. 4. Develop and implement an administrative procedure that defines content, format etc. of lockout plans.

CAUSAL FACTOR #7: OPERATIONS MANAGEMENT DOES NOT TOUR WORK PLACE ON A FREQUENT BASIS		
CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND</p> <p>The Septifoll line breaks on heat exchangers 1A, 2B, 2A, 2B, 3A, 3B, 4A, 4B, 6A and 6B produced unusual large amounts of D2O. The amounts varied from 2 drums to a high of 6 drums for #1 heat exchangers. These large amounts of D2O were important because they pointed out 2 areas that were deficient. These areas while not directly connected to the eventual spill are examples of lost opportunities to mitigate or prevent both this event and similar ones. These two deficiencies are:</p> <ol style="list-style-type: none"> 1. excess moderator showed improper venting of the heat exchangers and, 2. large numbers of moderator drums stored in - 20 were never noticed by most managers since they rarely are in the plant areas where these types of activities are carried on. 	<ul style="list-style-type: none"> • SUPPORT DIFFICULTY • OTHER DEPARTMENT/CONSTRUCTION/OUTAGE MANAGEMENT • ADMINISTRATIVE SYSTEM • CORRECTIVE ACTION • CORRECTIVE ACTION LTA <p>When the unusual large amounts of water were noted by construction and Outage Management the effort to understand leakages produced excuses and no real corrective action.</p> <p>Efforts were made to talk about previous heat exchanger jobs but the information gained was inconsistent. It is evident that the heat exchangers were never properly vented during the original early December drain down and this led to excess amounts of water being left in each heat exchanger. A thorough analysis could have shown that the original procedure failed to open drain and vent valves for this major system work.</p>	<ol style="list-style-type: none"> 1. Require job plans for line breaks on process systems to specify the expected amount of water. Any deviations will be explained in detail to the Plant Manager. 2. Initiate a program that requires management and supervisory personnel in the work place with emphasis on observing and questioning in detail. Particular emphasis must be placed on programs that are causing problems, such as procedure compliance, material condition (Housekeeping), health protection, and safety rules. 3. Plant management assume responsibility for ensuring that line management is in work place performing functions as described in item 2 above.

CAUSAL FACTOR #7: OPERATIONS MANAGEMENT DOES NOT TOUR WORK PLACE ON A FREQUENT BASIS		
CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • PRODUCTION DEPARTMENT • ADMINISTRATIVE SYSTEMS • AUDITS/EVALUATIONS/REVIEWS • INFREQUENT <p>Reactor Operations Shift Supervisors and Day Shift Supervisors make infrequent trips into the plant and even more infrequent trips into RCA areas. Here is a missed opportunity for someone who really understands that excess waters drums and excess amounts of water are being drained from heat exchangers and that this condition is abnormal.</p>	

**CAUSAL FACTOR #8: SCHEDULE PRESSURE TO GET JOB PLANS
WRITTEN, APPROVED AND IMPLEMENTED TO SUPPORT UT**

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>The Operations Staff and Shift Managers did not consider quality over schedule to be a paramount concern at all times. Schedule pressure indirectly resulted in less than adequate reviews of clearances, job plans and procedures. Job plans were approved and issued that failed to place the plant system in the desired configuration for maintenance work. This especially became important when System 1 heat exchanger and the reactor tank were refilled and maintenance work was then being performed on a operating systems with isolation values as the boundary. The accurate establishing of boundaries between the operating and the isolated part of the system then became very important.</p>	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • REACTOR OPERATIONS DEPARTMENT • PROCEDURE • WRONG/INCOMPLETE <p>Job plans approved and issued for heat exchanger work were not technically correct. They did not establish positive isolation between operating and isolated equipment.</p>	<p>1. Consideration should be given to issuing a policy statement on conservative operations. A policy statement should be issued that clearly places the priority on safety first as a operating policy. Plant and Shift Management will not be questioned for conservative operations.</p> <p>Such a policy should be issued by upper managements within the Reactor Operations Department. It should be made clear that reactor and personnel safety shall always take precedence over all other consideration and that the Shift Manager is ultimately responsible for exercising <u>reasonable</u> judgment in deciding when work may proceed without undue risk.</p> <p>2. Again it must be stressed that approval signatures on procedures/job plans are indicative of approval of technical content. Signatures for the sake of expediency will lead to severe problems and persons found negligent will be held accountable.</p>

CAUSAL FACTOR #9: ROD MANAGEMENT DID NOT EXECUTE RESPONSIBILITY FOR CONTROLLING OUTAGE ACTIVITIES AFFECTING THE FACILITY		
CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>Operations Management and Shift Supervision got complacent in relying on outage support groups to monitor heat exchanger work and were not aware of excess amounts of moderator being placed in drums. Shift Supervisor did not follow-up on valve manipulation requests for the () valve opening and the valve lockout . As a result management's expectations for system conditions and configuration will not met in part because of relying on others and not following up on important details.</p>	<p>• OPERATIONS DIFFICULTY/ • ROD • IMMEDIATE SUPERVISION • SUPERVISION DURING WORK • SUPERVISION LTA</p> <p>Operations Management and Shift Supervision cannot compromise or rationalize away the importance of their controlling the actual operational activities.</p> <p>As eventually determined the () drain valve not being open and tagged per the Operations Manager direction did not contribute to the event, but did point out that lack of follow-up left the system in a undesired status. Also, it was later determined the lockout for valve () was not adequate. The breaker at the MCC was not tagged out and the only tag was on a hand wheel that was disengaged.</p>	<p>1. Operations personnel must take charge of plant operations like moderator control.</p> <p>2. Important activities like lockouts and opening of important valves must be followed up on and verified.</p> <p>3. Procedures must be specific when activities like lockout are specified. Specify all points to be locked out; example, valve itself, MCC, and CCR.</p>

CAUSAL FACTOR #10: OPERATIONS PERSONNEL DID NOT RECOGNIZE MODERATOR INVENTORY CONTROL PROBLEMS AS AN OPERATIONAL PROBLEM		
CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>Operations personnel did not recognize or value the moderator inventory as a operating performance indicator prior to the event.</p> <p>When management recognized that moderator losses were occurring after the 1/13/90 refill, no action plan was developed to determine when the leakage was going and what affect this would have on the work in progress or planned work.</p> <p>Moderate drum accountability was not evident and little concern was given to the large number of drums collecting in the regulated areas from line breaks.</p> <p>A moderator inventory is completed approximately one hour after shift change each shift. If this inventory varies by 100 lbs+ from the previous shifts inventory, the operations personnel are to begin an investigation to determine the cause of the discrepancy.</p>	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • PRODUCTION DEPARTMENT (ROD) • PROCEDURES • WRONG/INCOMPLETE • INCOMPLETE/SITUATION NOT COVERED • FOLLOWED INCORRECTLY • DATA/COMPUTATIONS WRONG OR INCOMPLETE • GRAPHICS LTA • EXCESSIVE REFERENCES <p>There are at least six procedures that can be used to complete an inventory. The charts and graphs used to calculate the inventory are not in enough detail, do not address all situations, and are in many cases obsolete.</p>	<ol style="list-style-type: none"> 1. Procedures for control of moderator must be rewritten The existing procedures are difficult to understand and almost not usable for the present plant configuration. 2. Procedures must be written that contain human factors like graphs, charts, etc. that are easily understood. 3. Methods to plot and trend moderator gains and losses must be developed that serve as a tool for the operator. 4. Any water movement should require a before and after inventory. 5. Formalized training must be provided to operators.

**CAUSAL FACTOR #10: OPERATIONS PERSONNEL DID NOT RECOGNIZE MODERATOR
INVENTORY CONTROL PROBLEMS AS AN OPERATIONAL PROBLEM**

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>Also, a reinventory is done to verify that no mathematical errors were made and the inventory was completed properly. If the discrepancy cannot be resolved, Day Supervision should be notified of the problem and a plan of action identified.</p> <p>Also, at any time the Shift Manager can direct a special inventory be completed to check for losses that may alert personnel of a leak or to verify process water movements.</p>	<p>Also, most of the procedures for transfer of process water from one tank to the other do not require an inventory to be completed before and after the move in order to track the move successfully.</p> <ul style="list-style-type: none"> • OPERATION DIFFICULTY • ROD • TRAINING • METHODS LTA • INCOMPLETE TRAINING <p>Formal training on the moderator inventory is not in enough depth and the inventory's value as a problem indicator is not driven home to personnel.</p>	<p>6. Day shift position for moderator inventory must be filled.</p> <p>7. As addressed other in places management and supervisions must make plant tours to remain cognizant of unusual conditions.</p>

CAUSAL FACTOR #10: OPERATIONS PERSONNEL DID NOT RECOGNIZE MODERATOR INVENTORY CONTROL PROBLEMS AS AN OPERATIONAL PROBLEM

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • ROD • COMMUNICATIONS • TURNOVER LTA • COMMUNICATIONS BETWEEN SHIFTS LTA <p>Moderator inventory discrepancies were discussed frequently among some Shift Managers, but lines of communications were not complete and no action plan was implemented.</p> <ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • ROD • HUMAN FACTORS • COMPLEX SYSTEM • KNOWLEDGE BASED DECISION REQUIRED 	

CAUSAL FACTOR #10: OPERATIONS PERSONNEL DID NOT RECOGNIZE MODERATOR INVENTORY CONTROL PROBLEMS AS AN OPERATIONAL PROBLEM		
CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
	<p>The moderator inventory system which consists of several procedures used concurrently is complicated. When there are major evolutions taking place in the plant, the inventory process becomes vague and confusing. This is caused by too many variables acting at once and the procedures that are governing the evolutions not being specific enough or providing the needed technical data. This causes operations personnel to make adjustments to the inventory based on their personal understanding and knowledge of the system and the variables affecting the system.</p>	

CAUSAL FACTOR #11: VALVE () AND () LEAKED MODERATORS

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>After performing UT examinations it was determined that leakage was by Septifoli valve () and () and not suction valve () as originally thought. It was determined that over 1100 gallons of water was drained by the recovery plan 3/1/90 - 3/4/90.</p>	<ul style="list-style-type: none"> • EQUIPMENT DIFFICULTY • EQUIPMENT RELIABILITY/DESIGN • DESIGN • DESIGN SPECIFICATIONS • PROBLEM NOT ANTICIPATED <p>After System 1 was refilled and the other open parts of the system closed up it really became important to rely on system valves for isolation. The valve depended on here were valve () and (). These valves evidently leaked very badly. With a decision made to leave valve () closed with all system breaks closed up there existed no path to drain the leaking moderator. System 5 was partially filled by moderator leaking from System 1 (valve) to System 5 (valve).</p>	<ol style="list-style-type: none"> 1. Remove valve () and () and perform leak test to determine amount of leakage. Repair valve's if necessary. 2. Complete proposed modification to add isolation valves back to Septifoli lines.

CAUSAL FACTOR #12: NO PROCEDURE EXISTS TO DEFINE HOW TO CLEAN UP MODERATOR SPILLS		
CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>Spill clean up technique are not addressed in any formal procedure. Storage of spill clean up supplies is uncontrolled and there are currently no assurances that a Reactor has on hand the necessary clean up materials.</p> <p>BACKGROUND:</p> <p>There is only one procedure available to address a spill of radioactive or nonradioactive material within the 100 area perimeter. This procedure is ME-611 and is an abnormal condition control procedure. ME-611 instructs operations personnel to take actions to prevent the spill from reaching the environment, but doesn't give any specific instructions on spill clean up.</p>	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • ROD • PROCEDURES • NOT USED • NO PROCEDURE <p>No procedure currently exists that specifically gives the instructions on how to clean up spill, what kind of materials to use, and what precautions should be taken.</p> <ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • ROD • ADMINISTRATIVE SYSTEM • STANDARDS, POLICIES OR ADMINISTRATIVE CONTROLS LTA <p>There are no clear standards for spill clean up currently available. The ACC procedure that does exist is unclear and gives no specific instructions on how to clean up a spill.</p>	<p>1. Immediate steps should be taken to develop a procedure for cleanup of spill that contains at least the following attributes:</p> <ul style="list-style-type: none"> A. Precautions and limitations to be taken by workers. B. Protective measures to be taken. C. HP requirements. D. Equipment to be used including establishing of equipment charts. E. Disposal of wastes from the clean up. <p>2. Provide training to operators and support personnel.</p>

**CAUSAL FACTOR #12: NO PROCEDURE EXISTS TO
DEFINE HOW TO CLEAN UP MODERATOR SPILLS**

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • ROD • TRAINING • NO TRAINING <p>No formal training is given to personnel in the Reactor Operations Department concerning spill clean up.</p>	

**CAUSAL FACTOR #13: DID NOT HAVE TEMPORARY
PROCEDURE CHANGE (TPC) FOR DPSOL 4000**

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>A TPC was approved in April, 1989, to DPSOL 100-4000 that reduced this threshold for declaring an alert on the STACK tritium monitor. Had this TPC been properly incorporated into DPSOL 100-4000 in a timely manner and all other improper copies removed from the CCR, an alert would not have been declared for this spill. Additionally extra copies of this procedure were available for CCR use that did not even refer to this procedure as having an outstanding TPC in existence. An unapproved copy of DPSOL 100-4000 was initially used by some people in the TSC.</p> <p>This same problem existed also in an earlier notification of unusual event. This procedure was also not recognized as being an emergency procedure and therefore did not get expedited incorporation into the permanent procedure.</p>	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • ROD • PROCEDURES • WRONG/INCOMPLETE • WRONG DECISION USED <p>The copy of the procedure available for use by the CCR and Shift Manager did not contain complete information. The procedure used contain out-of-date information.</p> <ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • ROD • ADMINISTRATIVE SYSTEM • STANDARDS, POLICIES OR ADMINISTRATIVE CONTROLS LTA 	<p>1. Establish a TPC program that will ensure procedure changes are immediately incorporated into procedures used by any Reactor Operators immediately. Elements of this program would be:</p> <ul style="list-style-type: none"> - TPC's are permanently placed into procedures within a set time < 7 days - TPC's for Emergency Procedures are not allowed. <p>Make a permanent procedure change when needed</p> <p>2. Establish a document control program for all procedure used by operations that will ensure only the latest approved copy is available for Reactor Operators to use. This program must establish a document control center for K CCR that will control and insure the latest current revisions to Reactor Operations.</p>

**CAUSAL FACTOR #13: DID NOT HAVE TEMPORARY
PROCEDURE CHANGE (TPC) FOR DPSOL 4000**

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
	<p>The present administrative system for control of TPC requires Operators to markup the in-use copy vs a master copy prior to use. This method present numerous opportunities for procedure compliance problems.</p> <p>The current practice of requiring operators to markup a copy of a procedure prior to use will never work.</p> <ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • ROD • ADMINISTRATIVE SYSTEM • STANDARDS, POLICIES OR ADMINISTRATIVE CONTROLS NOT USED • ACCOUNTABILITY LTA 	<p>3. We must put into place a system that issues current drawing and procedures to operators for immediate use without hours of transcribing notes assign total responsibility for solving the existing TPC problem in its entirety to one group, either in RTAP or SIIP.</p>

**CAUSAL FACTOR #13: DID NOT HAVE TEMPORARY
PROCEDURE CHANGE (TPC) FOR DPSOL 4000**

CAUSAL FACTOR	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
	<p>The present methods for keeping TPCs current establishes final accountability on the Shift Clerks who perform this duty in conjunction with others items which could have higher shift priority.</p> <p>Additionally accountability for solving the entire TPC problems for the on shift personnel is not established within any group that this team has interfaced with.</p> <p>This responsibility is currently divided between a group of work in SIIP and procedure writers in RTAP as of 2/28/90 there still exist 220+ TPC for K-Reactor, some that, originated in 1988. The real point is that the person on shift has benefited every little from effort expanded to date.</p>	

PROGRAMMATIC DEFICIENCY #1 : CONSTRUCTION RELIES ON OPERATOR'S TO REVIEW ADEQUACY (O.K. DEFINE LOCKOUT BOUNDARIES) INTO JOB PLANS.		
PROGRAMMATIC DEFICIENCY	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>Based on part practice operations personnel were the only people who wrote job plans for lockout. Recent increases in the work scope and a reduction of qualified operators have necessitated using contract personnel in construction for job plan preparation. This has resulted in less than adequate job plans because the construction writers do not attempt to write a technically complete plan. They depend on operations review to add the lockout boundaries. Again with the decreased number of operations personnel available to review job plans, the number needing review exceeded the ability to review and meet the schedule. Programs that try to review in quality vs/writing in quality generally fail.</p>	<ul style="list-style-type: none"> • OPERATION DIFFICULTY/ CONSTRUCTION DIFFICULTY • REACTOR OPERATIONS/ CONSTRUCTION • PROCEDURES • WRONG INCOMPLETE <p>The present method of writing, reviewing and approving job plans is producing a document that is not technically accurate and able to be used.</p>	<ol style="list-style-type: none"> 1. Clearly establish that job plan writers are responsible for technical accuracy of the document. This must include completing a checklist that involves walkdowns and field verifications. 2. Operations reviews are technically thorough and complete. The amount of time to complete this review is not compromised by the amount of pressure to "just sign it".

PROGRAMMATIC DEFICIENCY #2: NO FORMAL TRAINING OR PROCEDURE EXISTS FOR INSTALLING LEAK COLLECTION DEVICE		
PROGRAMMATIC DEFICIENCY	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>Historically leak collection devices have been selected and installed by ROD personnel without any formal guidance. Construction personnel were allowed to install leak collection devices in the course of the heat exchanger work without the benefit of training. Currently, there does not exist a procedure or training program to identify types of leak collection devices and installation techniques.</p>	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • RX OPERATIONS DEPARTMENT • PROCEDURES • NOT USED • NO PROCEDURE • OPERATIONS DIFFICULTY • RX OPERATIONS DEPARTMENT • ADMINISTRATIVE SYSTEM • STANDARDS, POLICIES OR ADMINISTRATIVE CONTROLS LESS THAN ADEQUATE • NO STANDARDS, POLICIES OR ADMINISTRATIVE CONTROLS <p>Management does not have a method of providing instructions for leak collection devices or installers.</p>	<ol style="list-style-type: none"> 1. Write a procedure that identifies types of leak collection devices, their applicability, and installation techniques. 2. Establish an independent inspected/certification of installed leak collection devices. 3. Provide formal training on leak collection devices which includes mock-ups.

PROGRAMMATIC DEFICIENCY #3: NO FORMAL PROGRAM EXISTS FOR FLANGE REMOVAL TECHNIQUES ON HAZARDOUS LINES OR EQUIPMENT		
PROGRAMMATIC DEFICIENCY	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>Flange removal techniques by the construction organization and operations rely on the skill of the craft to provide knowledge on flange removals. While this method apparently worked for this job, it became evident during the investigation that we were fortuitous. All the bolts were removed from 5B ram's horn and not replaced until over 1 hour later.</p>	<ul style="list-style-type: none"> • OPERATIONS/SUPPORT DIFFICULTY • ROD/CONST DEPART • TRAINING • NO TRAINING • OPERATIONS/SUPPORT DIFFICULTY • ROD/CONST DEPART • PROCEDURES • NOT USED • NO PROCEDURES <p>Both ROD and Construction must develop procedures and provide training for this evolution.</p>	<p>1. Develop and implement procedures that cover flange breaking techniques for hazardous lines or equipment.</p>

PROGRAMMATIC DEFICIENCY #4: PLANT MODIFICATION REMOVED ISOLATION VALVE FOR EACH SEPTIFOIL VALVE		
PROGRAMMATIC DEFICIENCY	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>A plant modification several years ago removed gate valves that could have been used to isolate the septifol valves. With gate isolation valves not being available, operations is forced to use a plug valve for isolation of the septifol lines</p>	<ul style="list-style-type: none"> • EQUIPMENT DIFFICULTY • EQUIPMENT RELIABILITY/DESIGN • DESIGN • DESIGN REVIEW <p>The design change process did not consider in an adequate manner, the full impact on future operations/maintenance activities when removing the valves and not providing alternate isolation boundaries.</p>	<p>1. Ensure that design change process involves the following attributes:</p> <ul style="list-style-type: none"> - Operations representative approval for both the conceptual and final design. - Consider maintenance requirements like isolation, accessibility, handling capability, etc.

PROGRAMMATIC DEFICIENCY #5: NO PROGRAM EXISTS TO ENSURE HP JOB REQUIREMENTS ARE CARRIED OUT		
PROGRAMMATIC DEFICIENCY	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>At the inception of the heat exchanger/expansion joint replacement work, HP assigned a full-time crew to provide coverage. A letter was issued by HP supervision in which the unique HP requirements for the job coverage were explained. In early January this crew was disbanded and HP inspectors were assigned to heat exchanger work as part of normal job rotation. These individuals were never given formal instructions regarding their responsibilities and any unique HP job coverage requirements. Additionally inspectors were supplied from L&P areas to support the work. Inspectors were not dressed properly at various times to support the work. Inspectors noted a blower was not hooked up on the hut for #5 heat, exchanger failed to take appropriate actions to get one installed while allowing work to proceed in violation of job requirements.</p>	<ul style="list-style-type: none"> • SUPPORT DIFFICULTY • HEALTH PROTECTION DEPT • COMMUNICATIONS • TURNOVER LESS THAN ADEQUATE • COMMUNICATION BETWEEN SHIFTS LESS THAN ADEQUATE <p>HP Supervision depended on word of mouth communication between the HP inspectors originally assigned to the heat exchanger work and the HPs assigned after this crew was disbanded.</p> <ul style="list-style-type: none"> • SUPPORT DIFFICULTY • HEALTH PROTECTION DEPT • ADMINISTRATIVE SYSTEM • STANDARDS, POLICIES, OR ADMINISTRATIVE CONTROLS LESS THAN ADEQUATE • CONFUSING OR INCOMPLETE 	<ol style="list-style-type: none"> 1. Establish method in HP department that clearly informs every HP inspector of unique job requirement that apply to each job. 2. Reinforce HP responsibility to stop work if requirements are not met. 3. Require HP management and shift supervision to be in the work place, observing such activities as requirement, but construction, health physics technique and personnel performance.

**PROGRAMMATIC DEFICIENCY #5: NO PROGRAM EXISTS
TO ENSURE HP JOB REQUIREMENTS ARE CARRIED OUT**

PROGRAMMATIC DEFICIENCY	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
	<p>HP Management and Supervision do not tour the 105 building and posted areas on a regular basis. Frequent on the job surveillance of HP inspectors is not performed. Based on interviews with operators, construction, and HP themselves it is obvious that HP Management is not enforcing rules for their own workers, which was noticed by other workers who depend on their services.</p>	

PROGRAMMATIC DEFICIENCY #6: DESIGN INADEQUACY TO REQUIRE AN OPERATOR TO LEAVE THE CONTROL ROOM, GO TO THE +48 FLOOR TO CHANGE THE STACK TRITIUM MONITOR SCALE (STM)		
PROGRAMMATIC DEFICIENCY	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>Once ventilation was established to the System 5 hut the "A" STM began to detect significantly increased tritium levels. As the activity increased, the "A" STM strip chart located in the Control Room went off scale (+100%) on the 0.003 x 10" range. To change the STM to the next highest range requires an operator to be sent to +48' elevation to manipulate the STM amplifier control. Approximately thirty-five minutes elapsed between the time the strip chart went off scale until the scale on the STM amplifier could be increased to 0.03 x 10" scale. Based on the STM readings on this scale, an alert was declared.</p>	<ul style="list-style-type: none"> • OPERATIONS DIFFICULTY • RX OPERATIONS DEPARTMENT • HUMAN FACTORS • MAN/MACHINE INTERFACE LESS THAN ADEQUATE • INSTRUMENTS/DISPLAYS/CONTROLS LESS THAN ADEQUATE <p>The STM instruments must be relied open to make rapid decisions in the CCR regarding not only emergency declarations but operational decisions. To loose 30 minutes and get a chart back on scale is unacceptable.</p>	<ol style="list-style-type: none"> 1. Keep two STMs in service during all work involved in process water system line breaks and/or moderator movements. 2. Each STM should be set to different scales with both valued to sample the exhaust stack. 3. Move the STM amplifier scale controls to the Control Room. 4. During the interim before the STM scales can be moved operations must require that at least L STM's be operable when potential exist in the building for moderator leakage, like line breaks. Also, set one STM on a higher scale during this evolution.

PROGRAMMATIC DEFICIENCY #7: NO PREVENTATIVE MAINTENANCE PROGRAM IN PLACE FOR SOME IMPORTANT EQUIPMENT		
PROGRAMMATIC DEFICIENCY	PATHS THROUGH ROOT CAUSE TREE	RECOMMENDATIONS
<p>BACKGROUND:</p> <p>There is no preventive maintenance program for Kanne pump motors and Stack Tritium Monitors (STMs).</p> <p>During the alert, the exhaust stack Kanne was used to verify the Stack Tritium Monitor (STM) readings due to only one STM being in service. The other two STMs were out of service due to preventive maintenance being performed on the electrical panel supplying power for both monitors. A large discrepancy resulted when one of the exhaust stack Kanne pump motors failed causing a circuit breaker to trip which disabled the redundant Kanne pump motors. The pump motors have sealed bearings and are designed to run continuously for a period of 10 years. The redundant pumps and motors are all powered from the same electric circuit.</p>	<ul style="list-style-type: none"> • EQUIPMENT DIFFICULTY • REACTOR MAINTENANCE • PREVENTIVE MAINTENANCE PROGRAM • PREVENTIVE MAINTENANCE • NO PREVENTIVE MAINTENANCE FOR EQUIPMENT • EQUIPMENT DIFFICULTY • EQUIPMENT RELIABILITY DESIGN • DESIGN • DESIGN SPECIFICATIONS • SPECIFICATIONS LESS THAN ADEQUATE 	<ol style="list-style-type: none"> 1. Establish a preventive maintenance program in which the Kanne pump motors are replaced prior to the end of their service life. 2. Place the Kanne redundant pump motors on differing electrical circuits. 3. Establish an annual calibration and preventive maintenance program for the STMs which includes an electronic calibration.

**PROGRAMMATIC DEFICIENCY #7: NO PREVENTATIVE MAINTENANCE
PROGRAM IN PLACE FOR SOME IMPORTANT EQUIPMENT**

RECOMMENDATIONS

PATHS THROUGH ROOT CAUSE TREE

PROGRAMMATIC DEFICIENCY

The most recent calibration of the "A" STM was performed on 6/23/87. DPSOL 105-1885 PLKC requires an annual source calibration of the STMs. This procedure is used to determine correction factors that convert STM scale readings to exhaust stack tritium loss rates in units of pounds per day. The procedure does not address calibration of the STM electronic hardware. The most recent electronic calibration of the "A" STM was performed on 7/30/86.

ATTACHMENT E

INVESTIGATION TEAM MEMBERS

E. R. Ennis - Team Chairman	Program Manager, SIIP
J. Kasper	Reactor Restart Division L-Area, Assistant Plant Manager
B. Bragg	Reactor Restart Division P-Area, Training Manager
T. Richardson	Engineering and Projects Construction
D. Perkins	Health Physics Engineer
Support Personnel	
G. W. Curtis	Tenera, L.P. Senior Consultant
M. Armstrong	OSH & QA

END

**DATE
FILMED**

10 / 20 / 92