ES/ER/TM--31

DE92 018736

**U.S. Department of Energy Oak Ridge Field Office
Environmental Restoration Program Review
FY 1993-94 Prioritization and Program Description Summaries**

Environmental Restoration Division
P.O. Box 2003
Oak Ridge, TN 37831-7298

May 1992

MARTIN MARIETTA ENERGY SYSTEMS, INC.
managing the

Oak Ridge K-25 Site
Oak Ridge Y-12 Plant
Oak Ridge National Laboratory
under contract DE-AC05-84OR21400

Paducah Gaseous Diffusion Plant
Portsmouth Gaseous Diffusion Plant
under contract DE-AC05-76OR00001

for the
U.S. DEPARTMENT OF ENERGY

MASTER

see
DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

CONTENTS

FOREWORD

1. AGENDA

2. ENVIRONMENTAL RESTORATION PRIORITIZATION PROCESS FOR THE FY 1993 AND FY 1994 BUDGETS

3. FY 1993 APPROVED PRIORITIZED TASKS

4. FY 1993 APPROVED PRIORITIZED TASKS BY SITE

5. FY 1994 APPROVED PRIORITIZED TASKS

6. FY 1994 APPROVED PRIORITIZED TASKS BY SITE

7. RESTRUCTURED OPERABLE UNITS FOR THE OAK RIDGE RESERVATION

8. FY 1993 APPROVED PRIORITIZED TASK DESCRIPTIONS

9. FY 1994 APPROVED PRIORITIZED TASK DESCRIPTIONS

FOREWORD

This document summarizes the baselined FY 1993 Department of Energy Oak Ridge Field Office (DOE-OR) Environmental Restoration Program task priorities, budgets, and associated abbreviated task descriptions. Also included is a description of the approach utilized to establish priorities for the FY 1993 and FY 1994 budget process. Abbreviated task descriptions for FY 1994 are also included in priority listing. These FY 1994 tasks form the basis for the Activity Data Sheets prepared for DOE-OR that were submitted in May 1992.

This document was prepared to support discussions and interactions with the Environmental Protection Agency Region IV, the Tennessee Department of Environment and Conservation, and the Local Oversight Committee Chairperson for the Oak Ridge Reservation to communicate the basis of the proposed or established priorities.

1. AGENDA

REVISED AGENDA

Oak Ridge Environmental Restoration Program
FY 1993 and FY 1994 Prioritization and Schedule Review

May 4-7, 1992
Building K-1330

Monday, May 4

1:00 p.m. - 5:00 p.m.

- FY 1993-94 Prioritization Results (Based on existing ADS submissions and approved 1993 budgets)
- Restructured Operable Unit (OU) Strategy for ORR (OU Priorities; implementation requirements, deliverables under the restructured approach; preparation of site management plan; new OU schedules, regulator expectations, document flows, and content)

Tuesday, May 5

8:00 a.m. - 12:00 noon

- Continuation of discussions on implementation of new OU strategy for ORR

1:00 p.m. - 5:00 p.m.

- ORNL: SWSA 6 Remedial Action Alternatives
- ORNL: OU Strategy
- ORNL: OU Schedule
- ORNL: FY 1993-1994 FFA Milestones

Wednesday, May 6

8:00 a.m. - 12:00 noon

- Y-12: OU Strategy
- Y-12: OU Schedules
- Y-12: FY 1993-1994 FFA Milestones
- S-3 Ponds Data Availability/Feasibility Study

1:00 p.m. - 5:00 p.m.

Thursday, May 7

8:00 a.m. - 12:00 noon

- K-25: OU Strategy
- K-25: OU Schedules
- K-25: FY 1993-1994 FFA Milestones
- Off-Site Schedules
- Off-Site FY 1993-1994 FFA Milestones
- CLOSE-OUT

1:00 p.m. - 3:00 p.m.

3:00 p.m. - 5:00 p.m.

**2. ENVIRONMENTAL RESTORATION PRIORITIZATION PROCESS
FOR THE FY 1993 AND FY 1994 BUDGETS**

ENVIRONMENTAL RESTORATION PRIORITIZATION PROCESS FOR THE FY 1993 AND FY 1994 BUDGETS

presented by
Nelson Lingle

April 27, 1992

OAK RIDGE PRIORITIZATION PROCESS

Each program manager identifies all tasks that are required during a given FY.

The tasks are scored (High, Medium, and Low) in the categories of Risk Reduction, Regulatory Requirements, and Program Mission.

An algorithm is applied that converts the scores into an overall numeric value. All tasks for all programs are force ranked according to that value.

RISK REDUCTION SCORING

HIGH Worker Safety or health at risk if task not performed. Offsite contamination or large release potential

MEDIUM On site contamination with large potential to go offsite. Worker exposure

LOW Other

REGULATORY REQUIREMENTS SCORING

HIGH	Agreement or permit with near term or fixed milestones or deliverables.
MEDIUM	Agreement or permit with out year milestones or deliverables. AIP/TOA support or compliance with regulation.
Low	Other

PROGRAM MISSION SCORING

HIGH	At least second year funding in multi-year funded effort. Ongoing operation or continuity of operation, such as S&M or groundwater monitoring. Program Management. ROD Implementation.
MEDIUM	Actions supporting near term ROD or IROD or corrective measure. Planning for future clean up action.
LOW	Other

SCORING ALGORITHM

HIGH = 3

MEDIUM = 2

LOW = 1

**RISK REDUCTION IS 40% WEIGHTED
REGULATORY REQUIREMENT IS 35% WEIGHTED
PROGRAM MISSION IS 25% WEIGHTED**

ACTIONS AFTER THE PRIORITIZATION LIST IS GENERATED

Reality Review is performed by Senior DOE/MMES Management

Is the Scoring consistent among programs?

Are the resources/infrastructure available to do the work?

Review/Concurrence by DOE HQ EM-40

Review/Concurrence by Regulators

List is then basis for ADS submission or Current Year Work Plan for next FY.

Once a list is finalized, it is subject to change control procedures.

3. FY 1993 APPROVED PRIORITIZED TASKS

FY 93 PRIORITIZATION (APPROVED)

R = Risk Reduction
F = Regulation (FFA, FFCA, ACO, etc.)
M = Mission
V = Rank

hlp/rmb.04/2292 (3:12 p.m.)

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
1	3314	ORNL REMEDIAL ACTION SURVEILLANCE & MAINTENANCE	H	H	H	3.0	\$4,000	\$4,000
2	5302	PGDP RESIDENTS WATER	H	H	H	3.0	\$50	\$4,050
3	4306	K-25 RA SURVEILLANCE & MAINTENANCE	H	H	H	3.0	\$1,700	\$5,750
4	2306	Y-12 RA SURVEILLANCE & MAINTENANCE	H	H	H	3.0	\$3,125	\$8,875
5	5302	PGDP ADMINISTRATIVE CONSENT ORDER WELL SAMPLING	H	H	H	3.0	\$2,110	\$10,985
6	2304	KERR HOLLOW QUARRY	H	H	H	3.0	\$10,504	\$21,489
7	3312	ORNL WAG 13 CESIUM PLOTS	H	H	H	3.0	\$563	\$22,052
8	2304	WALK-IN PITS	H	H	H	3.0	\$5,496	\$27,548
9	6306	WELL 6B INTERIM REMEDIAL MEASURES	H	H	H	3.0	\$250	\$27,798
10	3701	ORNL D&D SURVEILLANCE & MAINTENANCE	H	H	H	3.0	\$2,300	\$30,098
11	3305	ORNL WAG 5 REMEDIAL INVESTIGATION	H	H	H	3.0	\$4,518	\$34,616
12	3301	ORNL WAG 1 RI	H	H	H	3.0	\$3,340	\$37,956
13	3313	ORNL NORTH & SOUTH TANK FARMS	H	H	H	3.0	\$2,139	\$40,095
14	3302	ORNL WAG 2 RI/MONITORING PROGRAM	H	H	H	3.0	\$5,120	\$45,215
15	9304	LOWER EAST FORK POPLAR CREEK	H	H	M	2.8	\$7,485	\$52,700
16	9302	CLINCH RIVER RI/FS	H	H	M	2.8	\$9,600	\$62,300
17	5302	PGDP CORRECTIVE MEASURES FOR OFF-SITE	H	H	M	2.8	\$12,290	\$74,590
18	9303	NON-FFA PROJECTS (WITHERSPOON, INC.)	H	H	M	2.8	\$522	\$75,112
19	5701	PGDP D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7	\$1,000	\$76,112
20	6801	PORTS RA SURVEILLANCE & MAINTENANCE	H	M	H	2.7	\$713	\$76,825
21	2701	Y-12 D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7	\$1,770	\$78,595
22	4701	K-25 D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7	\$28,372	\$106,967
23	4701	K-25 CENTRIFUGE D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7	\$4,200	\$111,167
24	5701	C-340 ELECTRIC POWER FOR LIGHTS	H	M	H	2.7	\$200	\$111,367
25	5701	C-340 DRY FIRE PROTECTION SYSTEM	H	M	H	2.7	\$500	\$111,867
26	4701	D&D PROGRAM ELECTRICAL COMPLIANCE	H	M	H	2.7	\$1,436	\$113,303
27	6308	PORTS 7725 CONSTRUCTION	M	H	H	2.6	\$3,011	\$116,314
28	5301	ER WASTE STORAGE PH 1 DESIGN & CONSTRUCTION	M	H	H	2.6	\$1,500	\$117,814
29	5301	ER WASTE STORAGE PH 2 ENGINEERING DESIGN ONLY	M	H	H	2.6	\$540	\$118,354
30	5301	MIXED WASTE FACILITY ENGINEERING DESIGN ONLY	M	H	H	2.6	\$1,500	\$119,854
31	6306	X-624 & X-622 OPERATIONS	M	H	H	2.6	\$1,230	\$121,084
32	6305	COMPLETE OF X-623 CONSTRUCTION & PLACE IN OPERATION	M	H	H	2.6	\$4,510	\$125,594

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
33	6305	PORTS CLOSURES (OLD)	M	H	H	2.6	\$12,293	\$137,887
34	3701	ORNL FISSION PRODUCT PILOT PLANT D&D	M	H	H	2.6	\$275	\$138,162
35	4701	K-25 NEW FACILITY SURVEILLANCE & MAINTENANCE	H	M	M	2.4	\$4,100	\$142,262
36	5313	WAG 2,3, & 14 RFI	M	H	M	2.4	\$4,410	\$146,672
37	5305	WAG 13 RFI	M	H	M	2.4	\$3,075	\$149,747
38	5306-5310	WAG 8,9,10,12,15,16,17 & 18 RFI	M	H	M	2.4	\$1,465	\$151,212
39	6701	PORTS D&D SURVEILLANCE & MAINTENANCE	H	L	H	2.3	\$2,360	\$153,572
40	4701	K-25 D&D ASBESTOS REMOVAL	M	M	H	2.3	\$7,957	\$161,529
41	2701	9201-4 INSULATION REMOVAL & PLANNING	M	M	H	2.3	\$3,300	\$164,829
42	2303	REDUCTION OF MERCURY IN PLANT EFFLUENTS PIPE REROUTE	M	M	H	2.3	\$2,379	\$167,208
43	2302	BEAR CREEK VALLEY RI	M	M	H	2.3	\$689	\$167,897
44	2301	CHESTNUT RIDGE FS/RI	M	M	H	2.3	\$1,225	\$169,122
45	3314	ORNL WELL PLUGGING & ABANDONMENT / GROUNDWATER OU	M	M	H	2.3	\$2,000	\$171,122
46	3306	ORNL WAG 6 REMEDIAL ACTIONS	L	H	H	2.2	\$36,865	\$207,987
47	3313	ORNL INACTIVE TANKS FFA DELIVERABLES	L	H	H	2.2	\$542	\$208,529
48	3701	ORNL WASTE EVAPORATION FACILITY D&D	L	H	H	2.2	\$275	\$208,804
49	3501	ORNL RA PROGRAM MANAGEMENT	L	H	H	2.2	\$5,650	\$214,454
50	3301	ORNL WAG 1 PROGRAM MANAGEMENT	L	H	H	2.2	\$225	\$214,679
51	3302	ORNL WAG 2 PROGRAM MANAGEMENT	L	H	H	2.2	\$350	\$215,029
52	3306	ORNL WAG 6 PROGRAM MANAGEMENT	L	H	H	2.2	\$2,061	\$217,090
53	3313	ORNL INACTIVE TANKS PROGRAM MANAGEMENT	L	H	H	2.2	\$225	\$217,315
54	4501	K-25 RA PROGRAM MANAGEMENT	L	H	H	2.2	\$2,740	\$220,055
55	2501	Y-12 RA PROGRAM MANAGEMENT	L	H	H	2.2	\$3,936	\$223,991
56	2301-2304	Y-12 RA PROJECT MANAGEMENT	L	H	H	2.2	\$1,236	\$225,227
57	5501	PGDP PROGRAM MANAGEMENT	L	H	H	2.2	\$5,118	\$230,345
58	6501	PORTS PROGRAM MANAGEMENT	L	H	H	2.2	\$3,008	\$233,353
59	6306	GROUNDWATER PROTECTION PROGRAM QUARTERLY SAMPLING	L	H	H	2.2	\$675	\$234,028
60	8304	FFA COMPLIANCE SUPPORT	L	H	H	2.2	\$540	\$234,568
61	8304	COMMUNITY RELATIONS	L	H	H	2.2	\$900	\$235,468
62	4304	POND WASTE MANAGEMENT PROJECT	L	H	H	2.2	\$26,436	\$261,904
63	4701	K-25 D&D OF PCB ELECTRICAL COMPONENTS	L	H	H	2.2	\$9,774	\$271,678
64	4301	1407-B&C RCRA/CERCLA CLOSURES	L	H	H	2.2	\$3,307	\$274,985
65	5311	PGDP GROUNDWATER P I,II & IV WELLS & SUPPORT	L	H	H	2.2	\$2,995	\$277,980
66	5501	PGDP ADMINISTRATIVE RECORD	L	H	H	2.2	\$510	\$278,490
67	8304	IRC/OR ADMINISTRATIVE RECORD	L	H	H	2.2	\$667	\$279,157
68	4301	K-1414 DIESEL UST BIOREMEDIATION	L	H	H	2.2	\$1,747	\$280,904
69	4701	PCB MOTOR VENTILATION DUCTS AND GASKETS REMOVAL	L	H	H	2.2	\$12,720	\$293,624

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
70	8304	OREIS	L	H	H	2.2	\$3,140	\$296,764
71	8304	RISK ASSESSMENTS	L	H	H	2.2	\$1,310	\$298,074
72	8304	GROUNDWATER	L	H	H	2.2	\$2,000	\$300,074
73	4305	K-25 GROUNDWATER PROTECTION PROGRAM	L	H	H	2.2	\$1,832	\$301,906
74	6304	Q IV RFI	L	H	H	2.2	\$4,200	\$306,106
75	3310	ORNAL WAG 10 REMEDIAL INVESTIGATION/PLUGGING & ABANDONMENT	L	H	H	2.2	\$3,704	\$309,810
76	3311	ORNAL WAG 11 DEBRIS REMOVAL	L	H	H	2.2	\$700	\$310,510
77	3701	ORNAL D&D PROGRAM MANAGEMENT	L	H	H	2.2	\$400	\$310,910
78	5311	PGDP WELL ABANDONMENT	H	M	L	2.2	\$1,253	\$312,163
79	6301	PORTS Q 1 CORRECTIVE MEASURES STUDIES	M	H	L	2.1	\$982	\$313,145
80	6302	PORTS Q 2 CORRECTIVE MEASURES STUDIES	M	H	L	2.1	\$840	\$313,985
81	4301	K-1070 - C/D SEEP IFOD	M	H	L	2.1	\$1,000	\$314,985
82	6301	Q 1 CORRECTIVE MEASURE IMPLEMENTATION PROGRAM PLAN, WORKPLAN, AND DESIGN	M	H	L	2.1	\$640	\$315,625
83	6302	Q 2 CORRECTIVE MEASURE IMPLEMENTATION PROGRAM PLAN, WORKPLAN, AND DESIGN	M	H	L	2.1	\$640	\$316,265
84	9303	CSX ENGINEERING EVALUATION/CORRECTIVE ACTION	H	L	M	2.1	\$892	\$317,157
85	5303	WAG 5 & 11	M	M	M	2.0	\$1,500	\$318,657
86	5304	WAG 1 & 7	M	M	M	2.0	\$5,200	\$323,857
87	2303	UPPER EAST FORK POPLAR CREEK UST SOIL REMEDIATION	M	M	M	2.0	\$3,862	\$327,719
88	3307	ORNAL WAG 7 SEEPAGE PIT #1 ISV	M	M	M	2.0	\$500	\$328,219
89	2303	RCRA CLOSURES	L	H	M	2.0	\$7,093	\$335,312
90	4301	K-25 RCRA CLOSURES	L	H	M	2.0	\$10,000	\$345,312
91	6309	PORTS NEW CLOSURES	L	H	M	2.0	\$16,500	\$361,812
92	5312	PGDP UST CORRECTIVE MEASURES	L	H	M	2.0	\$1,800	\$363,612
93	4701	UF6 CYLINDERS INSPECTION & MAINTENANCE	M	L	H	1.9	\$3,585	\$367,197
94	5301	DECONTAMINATION PAD DESIGN & CONSTRUCTION	M	L	H	1.9	\$600	\$367,797
95	4701	URANIUM DEPOSIT REMOVAL K-25	M	L	H	1.9	\$2,337	\$370,134
96	4701	K-25 D&D RADIATION CONTROL	M	L	H	1.9	\$1,608	\$371,742
97	3701	ORNAL METAL RECOVERY FACILITY D&D	M	L	H	1.9	\$742	\$372,484
98	8303	INFORMATION SYSTEMS	L	M	H	1.9	\$1,100	\$373,584
99	8304	TECH INTEGRATION COMPLIANCE, NEPA, NRDA	L	M	H	1.9	\$1,125	\$374,709
100	8304	ER ANALYTICAL PROJECT OFFICE	L	M	H	1.9	\$400	\$375,109
101	8351	ER WASTE MANAGEMENT TREATMENT/STORAGE/DISPOSAL SUPPORT	L	M	H	1.9	\$2,654	\$377,763
102	8304	QUALITY ASSURANCE AND AUDITS	L	M	H	1.9	\$900	\$378,663
103	4301	K-1070 OU RI FIELD ACTIVITIES/REPORT	L	M	H	1.9	\$2,649	\$381,312
104	8304	ANALYTICAL CAPITAL UPGRADES	L	M	H	1.9	\$770	\$382,082
105	2701	MERCURY FACILITIES ENVIRONMENTAL IMPACT STATEMENT	L	M	H	1.9	\$1,000	\$383,082
106	3701	OLD HYDROFRACTURE FACILITY D&D PLAN	L	M	H	1.9	\$471	\$383,553

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
107	5701	C-340 METAL PLANT D&D	M	M	L	1.8	\$1,000	\$384,553
108	8302	AGREEMENT - IN - PRINCIPLE GRANTS	L	H	L	1.7	\$6,585	\$391,138
109	6303	PORTS Q 3 CORRECTIVE MEASURES STUDIES	L	H	L	1.7	\$400	\$391,538
110	8304	AIP SITE IMPLEMENTATION	L	H	L	1.7	\$703	\$392,241
111	6303	Q 3 CORRECTIVE MEASURE IMPLEMENTATION PROGRAM PLAN	L	H	L	1.7	\$128	\$392,369
112	5501	KY - AIP	L	H	L	1.7	\$207	\$392,576
113	4701	D&D COOLING TOWER REMOVAL	M	L	M	1.7	\$2,337	\$394,913
114	2701	9201 - 4 HG & INSULATION, ETC	M	L	M	1.7	\$3,000	\$397,913
115	8351	701B BOX SLUDGE	L	M	M	1.6	\$2,154	\$400,067
116	4303	K-901 OU RI FIELD ACTIVITIES	L	M	M	1.6	\$2,632	\$402,699
117	4301	K-1401 OU RI WORK PLAN/FIELD PREPARATIONS	L	M	M	1.6	\$662	\$403,361
118	2305	CAPCA II	L	M	M	1.6	\$500	\$403,861
119	4302	K-1232 PA/SI FIELD ACTIVITIES/REPORT	L	M	M	1.6	\$852	\$404,713
120	8390	ORAU REMEDIAL INVESTIGATION AND REMEDIAL ACTION	L	M	M	1.6	\$1,863	\$406,576
121	4301	K-1407 OU RI WORK PLAN/FIELD PREPARATIONS	L	M	M	1.6	\$191	\$406,767
122	4301	AREA 1 GROUNDWATER OU FI WORK PLAN/FIELD ACTIVITIES	L	M	M	1.6	\$2,172	\$408,939
123	4303	AREA 8 PA/SI FIELD ACTIVITIES & K-1085 PA/SI PLAN PREPARATION	L	M	M	1.6	\$1,062	\$410,001
124	2501	Y-12 RA LIFE CYCLE ESTIMATE	L	L	H	1.5	\$1,000	\$411,001
125	3701	ORNLD D&D LIFE CYCLE ESTIMATE	L	L	H	1.5	\$500	\$411,501
126	4501	K-25 RA LIFE CYCLE ESTIMATE	L	L	H	1.5	\$1,000	\$412,501
127	2701	Y-12 D&D LIFE CYCLE ESTIMATE	L	L	H	1.5	\$1,250	\$413,751
128	6501	PORTS RA LIFE CYCLE ESTIMATE	L	L	H	1.5	\$1,000	\$414,751
129	8303	CENTRAL RA PROGRAM MANAGEMENT	L	L	H	1.5	\$708	\$415,459
130	8303	CENTRAL D&D PROGRAM MANAGEMENT	L	L	H	1.5	\$1,540	\$416,999
131	8303	MANAGEMENT SYSTEMS ADMINISTRATION	L	L	H	1.5	\$1,200	\$418,199
132	8303	PLANNING & CONTROL SUPPORT	L	L	H	1.5	\$2,000	\$420,199
133	8303	SAFETY & HEALTH SUPPORT	L	L	H	1.5	\$350	\$420,549
134	8303	FIVE YEAR PLANNING SUPPORT	L	L	H	1.5	\$480	\$421,029
135	8303	SUBCONTRACT COORDINATION/SPECIAL PROJECTS	L	L	H	1.5	\$250	\$421,279
136	8303	ADMINISTRATION/SENIOR MANAGEMENT	L	L	H	1.5	\$1,600	\$422,879
137	8304	TECH INTEGRATION PROGRAM SUPPORT	L	L	H	1.5	\$1,284	\$424,163
138	4701	K-25 D&D PROGRAM MANAGEMENT	L	L	H	1.5	\$4,581	\$428,744
139	8301	DOE - OR ERD DIRECT SUPPORT	L	L	H	1.5	\$12,482	\$441,226
140	9302	OFF - SITE/CLINCH RIVER ER PROGRAM MANAGEMENT	L	L	H	1.5	\$1,100	\$442,326
141	8303	CENTRAL PROGRAM MANAGEMENT INFORMATION SYSTEM	L	L	H	1.5	\$1,000	\$443,326
142	8304	SPECIAL PROJECTS	L	L	H	1.5	\$556	\$443,882
143	4701	K-25 D&D S&M SUPPORT	L	L	H	1.5	\$2,770	\$446,652

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
144	4701	D&D SURPLUS MATERIAL REMOVAL (RCRA)	L	L	H	1.5	\$1,203	\$447,855
145	4701	K-27 D&D PILOT PROGRAM	(6)	L	L	H	1.5	\$5,200
146	8304	TECHNICAL OVERSITE AND REVIEW	L	L	H	1.5	\$315	\$453,370
147	8304	REMEDIATION EFFECTIVENESS MONITORING PROGRAM	L	L	H	1.5	\$300	\$453,670
148	3313	ORNL INACTIVE TANKS CONTENTS REMOVAL	L	M	L	1.4	\$500	\$454,170
149	4303	K-720 FLY ASH PA/SI FIELD ACTIVITIES	L	M	L	1.4	\$396	\$454,566
150	6304	Q IV CORRECTIVE MEASURES STUDIES/IMPLEMENTATION	L	M	L	1.4	\$326	\$454,892
151	5301	ADMINISTRATIVE RECORD ER BUILDING ENGINEERING DESIGN ONLY	L	M	L	1.4	\$2,000	\$456,892
152	5501	FEDERAL FACILITIES AGREEMENT NEGOTIATIONS	L	M	L	1.4	\$456	\$457,348
153	8351	PGDP PCB TREATABILITY OF SOILS/SLUDGES	L	L	M	1.3	\$1,400	\$458,748
154	4701	K-25 D&D PHASE II PLANNING	L	L	M	1.3	\$2,975	\$461,723
155	4701	K-25 CENTRIFUGE FACILITY CLEANUP	L	L	M	1.3	\$1,221	\$462,944
FY 93 PASSBACK - \$462,944								
156	4701	K-25 CENTRIFUGE FACILITY CLEANUP (BALANCE)	L	L	M	1.3	\$3,709	\$466,653
157	3311	ORNL WAG 11 SOIL REMOVAL/STABILIZATION	L	L	L	1.0	\$359	\$467,012
158	8304	TECHNOLOGY DEVELOPMENT SUPPORT	L	L	L	1.0	\$325	\$467,337
159	4301	TIGER TEAM RESPONSE ACTIONS	(7)	L	L	L	1.0	\$1,106
160	4302	TIGER TEAM RESPONSE ACTIONS	(7)	L	L	L	1.0	\$112
161	4303	TIGER TEAM RESPONSE ACTIONS	(7)	L	L	L	1.0	\$695
162	4501	TIGER TEAM RESPONSE ACTIONS	(7)	L	L	L	1.0	\$170
163	5301	PGDP STAGING AREA DESIGN & CONSTRUCTION	L	L	L	1.0	\$1,900	\$471,320
164	6702	DEMOLITION OF 705 & X-326 HASA	L	L	L	1.0	\$1,200	\$472,520
165	8351	OFF-SITE MIXED WASTE DISPOSAL	(8)	L	L	L	1.0	\$5,000
166	4701	D&D SELF ASSESSMENT	L	L	L	1.0	\$590	\$478,110
167	4305	K-25 GROUNDWATER TIGER TEAM RESPONSE ACTIONS	L	L	L	1.0	\$2,956	\$481,066
168	6701	GCEP MACHINE DISASSEMBLY	L	L	L	1.0	\$1,260	\$482,326
169	8351	OFF-SITE LLW DISPOSAL/SUPPORT FACILITIES	L	L	L	1.0	\$24,149	\$506,475
170	3306	ORNL WAG 6 REMEDIAL ACTIONS (CONTINGENCY)	L	L	L	1.0	\$4,040	\$510,515
171	4701	CENTRIFUGE D&D TRAINING REQUIREMENTS	L	L	L	1.0	\$360	\$510,875

FOOTNOTES:

- (1) PUBLIC CONCERN
- (2) ESSENTIAL TO BUDGET EXECUTION
- (3) DOE WANTS INTEGRATED PROGRAM
- (4) CONTINUITY OF OPERATIONS
- (5) CONTINGENCY FUNDS
- (6) REQUIRED BY HQ
- (7) HQ SPECIAL IMPORTANCE
- (8)

4. FY 1993 APPROVED PRIORITIZED TASKS BY SITE

FY 93 PRIORITIZATION

X-10

(APPROVED)

R = Risk Reduction

F = Regulation (FFA, FFCA, ACO, etc.)

M = Mission

V = Rank

hlp/rmb-04/7292 (3:12 p.m.)

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
1	3314	ORNL REMEDIAL ACTION SURVEILLANCE & MAINTENANCE	H	H	H	3.0	\$4,000	\$4,000
7	3312	ORNL WAG 13 CESIUM PLOTS	H	H	H	3.0	\$563	\$4,563
10	3701	ORNL D&D SURVEILLANCE & MAINTENANCE	H	H	H	3.0	\$2,300	\$6,863
11	3305	ORNL WAG 5 REMEDIAL INVESTIGATION	H	H	H	3.0	\$4,518	\$11,381
12	3301	ORNL WAG 1 RI	H	H	H	3.0	\$3,340	\$14,721
13	3313	ORNL NORTH & SOUTH TANK FARMS	H	H	H	3.0	\$2,139	\$16,860
14	3302	ORNL WAG 2 RI/MONITORING PROGRAM	H	H	H	3.0	\$5,120	\$21,980
34	3701	ORNL FISSION PRODUCT PILOT PLANT D&D	M	H	H	2.6	\$275	\$22,255
45	3314	ORNL WELL PLUGGING & ABANDONMENT / GROUNDWATER OU	M	M	H	2.3	\$2,000	\$24,255
46	3306	ORNL WAG 6 REMEDIAL ACTIONS	L	H	H	2.2	\$36,865	\$61,120
47	3313	ORNL INACTIVE TANKS FFA DELIVERABLES	L	H	H	2.2	\$542	\$61,662
48	3701	ORNL WASTE EVAPORATION FACILITY D&D	L	H	H	2.2	\$275	\$61,937
49	3501	ORNL RA PROGRAM MANAGEMENT	L	H	H	2.2	\$5,650	\$67,587
50	3301	ORNL WAG 1 PROGRAM MANAGEMENT	L	H	H	2.2	\$225	\$67,812
51	3302	ORNL WAG 2 PROGRAM MANAGEMENT	L	H	H	2.2	\$350	\$68,162
52	3306	ORNL WAG 6 PROGRAM MANAGEMENT	L	H	H	2.2	\$2,061	\$70,223
53	3313	ORNL INACTIVE TANKS PROGRAM MANAGEMENT	L	H	H	2.2	\$225	\$70,448
75	3310	ORNL WAG 10 REMEDIAL INVESTIGATION/PLUGGING & ABANDONMENT	L	H	H	2.2	\$3,704	\$74,152
76	3311	ORNL WAG 11 DEBRIS REMOVAL	L	H	H	2.2	\$700	\$74,852
77	3701	ORNL D&D PROGRAM MANAGEMENT	L	H	H	2.2	\$400	\$75,252
88	3307	ORNL WAG 7 SEEPAGE PIT #1 ISV	M	M	M	2.0	\$500	\$75,752
97	3701	ORNL METAL RECOVERY FACILITY D&D	M	L	H	1.9	\$742	\$76,494
106	3701	OLD HYDROFRACTURE FACILITY D&D PLAN	L	M	H	1.9	\$471	\$76,965
125	3701	ORNL D&D LIFE CYCLE ESTIMATE	L	L	H	1.5	\$500	\$77,465
148	3313	ORNL INACTIVE TANKS CONTENTS REMOVAL	L	M	L	1.4	\$500	\$77,965
		FY 93 PASSBACK - \$462,944						
157	3311	ORNL WAG 11 SOIL REMOVAL/STABILIZATION	L	L	L	1.0	\$359	\$78,324
170	3306	ORNL WAG 6 REMEDIAL ACTIONS (CONTINGENCY)	L	L	L	1.0	\$4,040	\$82,364

(APPROVED)

$$\mathbf{V} = \mathbf{R}\mathbf{a}\mathbf{n}\mathbf{k}$$
FY 93 PASSBACK - \$462,944

FY 93 PRIORITIZATION

K-25
(APPROVED)

R = Risk Reduction

F = Regulation (FFA, FFCA, ACO, etc.)

M = Mission

V = Rank

slp/mb.04/2292 (3:12 p.m.)

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
3	4306	K-25 RA SURVEILLANCE & MAINTENANCE	H	H	H	3.0	\$1,700	\$1,700
22	4701	K-25 D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7	\$28,372	\$30,072
23	4701	K-25 CENTRIFUGE D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7	\$4,200	\$34,272
26	4701	D&D PROGRAM ELECTRICAL COMPLIANCE	H	M	H	2.7	\$1,436	\$35,708
35	4701	K-25 NEW FACILITY SURVEILLANCE & MAINTENANCE	H	M	M	2.4	\$4,100	\$39,808
40	4701	K-25 D&D ASBESTOS REMOVAL	M	M	H	2.3	\$7,957	\$47,765
54	4501	K-25 RA PROGRAM MANAGEMENT	L	H	H	2.2	\$2,740	\$50,505
62	4304	POND WASTE MANAGEMENT PROJECT	L	H	H	2.2	\$26,436	\$76,941
63	4701	K-25 D&D OF PCB ELECTRICAL COMPONENTS	L	H	H	2.2	\$9,774	\$86,715
64	4301	1407 - B&C RCRA/CERCLA CLOSURES	L	H	H	2.2	\$3,307	\$90,022
68	4301	K-1414 DIESEL UST BIOREMEDIATION	L	H	H	2.2	\$1,747	\$91,769
69	4701	PCB MOTOR VENTILATION DUCTS AND GASKETS REMOVAL	L	H	H	2.2	\$12,720	\$104,489
73	4305	K-25 GROUNDWATER PROTECTION PROGRAM	L	H	H	2.2	\$1,832	\$106,321
81	4301	K-1070 - C/D SEEP IFOD	M	H	L	2.1	\$1,000	\$107,321
90	4301	K-25 RCRA CLOSURES	L	H	M	2.0	\$10,000	\$117,321
93	4701	UF6 CYLINDERS INSPECTION & MAINTENANCE	M	L	H	1.9	\$3,585	\$120,906
95	4701	URANIUM DEPOSIT REMOVAL K-25	M	L	H	1.9	\$2,337	\$123,243
96	4701	K-25 D&D RADIATION CONTROL	M	L	H	1.9	\$1,608	\$124,851
103	4301	K-1070 OU RI FIELD ACTIVITIES/REPORT	L	M	H	1.9	\$2,649	\$127,500
113	4701	D&D COOLING TOWER REMOVAL	M	L	M	1.7	\$2,337	\$129,837
116	4303	K-901 OU RI FIELD ACTIVITIES	L	M	M	1.6	\$2,632	\$132,469
117	4301	K-1401 OU RI WORK PLAN/FIELD PREPARATIONS	L	M	M	1.6	\$662	\$133,131
119	4302	K-1232 PA/SI FIELD ACTIVITIES/REPORT	L	M	M	1.6	\$852	\$133,983
121	4301	K-1407 OU RI WORK PLAN/FIELD PREPARATIONS	L	M	M	1.6	\$191	\$134,174
122	4301	AREA 1 GROUNDWATER OU RI WORK PLAN/FIELD ACTIVITIES	L	M	M	1.6	\$2,172	\$136,346
123	4303	AREA 8 PA/SI FIELD ACTIVITIES & K-1085 PA/SI PLAN PREPARATION	L	M	M	1.6	\$1,062	\$137,408
126	4501	K-25 RA LIFE CYCLE ESTIMATE	(2)	L	L	1.5	\$1,000	\$138,408
138	4701	K-25 D&D PROGRAM MANAGEMENT	L	L	H	1.5	\$4,581	\$142,989
143	4701	K-25 D&D S&M SUPPORT	L	L	H	1.5	\$2,770	\$145,759
144	4701	D&D SURPLUS MATERIAL REMOVAL (RCRA)	L	L	H	1.5	\$1,203	\$146,962
145	4701	K-27 D&D PILOT PROGRAM	(6)	L	L	1.5	\$5,200	\$152,162
149	4303	K-720 FLY ASH PA/SI FIELD ACTIVITIES	L	M	L	1.4	\$396	\$152,558

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
154	4701	K-25 D&D PHASE II PLANNING	L	L	M	1.3	\$2,975	\$155,533
155	4701	K-25 CENTRIFUGE FACILITY CLEANUP	L	L	M	1.3	\$1,221	\$156,754
		FY 93 PASSBACK - \$462,944						
156	4701	K-25 CENTRIFUGE FACILITY CLEANUP (BALANCE)	L	L	M	1.3	\$3,709	\$160,463
159	4301	TIGER TEAM RESPONSE ACTIONS	(7)	L	L	1.0	\$1,106	\$161,569
160	4302	TIGER TEAM RESPONSE ACTIONS	(7)	L	L	1.0	\$112	\$161,681
161	4303	TIGER TEAM RESPONSE ACTIONS	(7)	L	L	1.0	\$695	\$162,376
162	4501	TIGER TEAM RESPONSE ACTIONS	(7)	L	L	1.0	\$170	\$162,546
166	4701	D&D SELF ASSESSMENT		L	L	1.0	\$590	\$163,136
167	4305	K-25 GROUNDWATER TIGER TEAM RESPONSE ACTIONS		L	L	1.0	\$2,956	\$166,092
171	4701	CENTRIFUGE D&D TRAINING REQUIREMENTS		L	L	1.0	\$360	\$166,452

**OFF-SITE
(APPROVED)**

R = Risk Reduction

F = Regulation (FFA, FFCA, ACO, etc.)

M = Mission

hip/ymb.04/2292 (3:12 p.m.)

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
16	9302	CLINCH RIVER RI/F/S	H	H	M	2.8	\$9,600	\$9,600
18	9303	NON-FFA PROJECTS (WITHERSPOON, INC.)	H	H	M	2.8	\$522	\$10,122
84	9303	CSX ENGINEERING EVALUATION/CORRECTIVE ACTION	H	L	M	2.1	\$892	\$11,014
140	9302	OFF-SITE/CLINCH RIVER ER PROGRAM MANAGEMENT	L	L	H	1.5	\$1,100	\$12,114
							FY 93 PASSBACK - \$462,944	

FY 93 PRIORITIZATION

CENTRAL (APPROVED)

R = Risk Reduction

F = Regulation (FFA, FFCA, ACO, etc.)

M = Mission

V = Rank

hlpvmb.04/2292 (3:12 p.m.)

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
60	8304	FFA COMPLIANCE SUPPORT	L	H	H	2.2	\$540	\$540
61	8304	COMMUNITY RELATIONS	L	H	H	2.2	\$900	\$1,440
67	8304	IRC/OR ADMINISTRATIVE RECORD	L	H	H	2.2	\$667	\$2,107
70	8304	OREIS	L	H	H	2.2	\$3,140	\$5,247
71	8304	RISK ASSESSMENTS	L	H	H	2.2	\$1,310	\$6,557
72	8304	GROUNDWATER	L	H	H	2.2	\$2,000	\$8,557
98	8303	INFORMATION SYSTEMS	L	M	H	1.9	\$1,100	\$9,657
99	8304	TECH INTEGRATION COMPLIANCE, NEPA, NRDA	L	M	H	1.9	\$1,125	\$10,782
100	8304	ER ANALYTICAL PROJECT OFFICE	L	M	H	1.9	\$400	\$11,182
101	8351	ER WASTE MANAGEMENT TREATMENT/STORAGE/ DISPOSAL SUPPORT	L	M	H	1.9	\$2,654	\$13,836
102	8304	QUALITY ASSURANCE AND AUDITS	L	M	H	1.9	\$900	\$14,736
104	8304	ANALYTICAL CAPITAL UPGRADES	L	M	H	1.5	\$770	\$15,506
110	8304	AIP SITE IMPLEMENTATION	L	H	L	1.7	\$703	\$16,209
115	8351	701B BOX SLUDGE	L	M	M	1.6	\$2,154	\$18,363
129	8303	CENTRAL RA PROGRAM MANAGEMENT	(3)	L	L	H	\$708	\$19,071
130	8303	CENTRAL D&D PROGRAM MANAGEMENT	(3)	L	L	H	\$1,540	\$20,611
131	8303	MANAGEMENT SYSTEMS ADMINISTRATION	(3)	L	L	H	\$1,200	\$21,811
132	8303	PLANNING & CONTROL SUPPORT	(3)	L	L	H	\$2,000	\$23,811
133	8303	SAFETY & HEALTH SUPPORT	L	L	H	1.5	\$350	\$24,161
134	8303	FIVE YEAR PLANNING SUPPORT	L	L	H	1.5	\$480	\$24,641
135	8303	SUBCONTRACT COORDINATION/SPECIAL PROJECTS	L	L	H	1.5	\$250	\$24,891
136	8303	ADMINISTRATION/SENIOR MANAGEMENT	L	L	H	1.5	\$1,600	\$26,491
137	8304	TECH INTEGRATION PROGRAM SUPPORT	L	L	H	1.5	\$1,284	\$27,775
141	8303	CENTRAL PROGRAM MANAGEMENT INFORMATION SYSTEM	L	L	H	1.5	\$1,000	\$28,775
142	8304	SPECIAL PROJECTS	(5)	L	L	H	\$556	\$29,331
146	8304	TECHNICAL OVERSITE AND REVIEW	L	L	H	1.5	\$315	\$29,646
147	8304	REMEDIATION EFFECTIVENESS MONITORING PROGRAM	L	L	H	1.5	\$300	\$29,946
153	8351	PGDP PCB TREATABILITY OF SOILS/SLUDGES	L	L	M	1.3	\$1,400	\$31,346
FY 93 PASSBACK - \$462,944								
158	8304	TECHNOLOGY DEVELOPMENT SUPPORT	L	L	L	1.0	\$325	\$31,671
165	8351	OFF - SITE MIXED WASTE DISPOSAL	(8)	L	L	L	\$5,000	\$36,671
169	8351	OFF - SITE LLW DISPOSAL/SUPPORT FACILITIES	L	L	L	1.0	\$24,149	\$60,820

FY 93 PRIORITIZATION
DOE - DIRECT
(APPROVED)

FY 93 PRIORITIZATION

PGDP (APPROVED)

R = Risk Reduction
F = Regulation (FFA, FFCA, ACO, etc.)
M = Mission
V = Rank

hpfmb.0472202 (3:12 p.m.)

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
2	5302	PGDP RESIDENTS WATER	H	H	H	3.0	\$50	\$50
5	5302	PGDP ADMINISTRATIVE CONSENT ORDER WELL SAMPLING	H	H	H	3.0	\$2,110	\$2,160
17	5302	PGDP CORRECTIVE MEASURES FOR OFF-SITE	H	H	M	2.8	\$12,290	\$14,450
19	5701	PGDP D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7	\$1,000	\$15,450
24	5701	C-340 ELECTRIC POWER FOR LIGHTS	H	M	H	2.7	\$200	\$15,650
25	5701	C-340 DRY FIRE PROTECTION SYSTEM	H	M	H	2.7	\$500	\$16,150
28	5301	ER WASTE STORAGE PH I DESIGN & CONSTRUCTION	M	H	H	2.6	\$1,500	\$17,650
29	5301	ER WASTE STORAGE PH 2 ENGINEERING DESIGN ONLY	M	H	H	2.6	\$540	\$18,190
30	5301	MIXED WASTE FACILITY ENGINEERING DESIGN ONLY	M	H	H	2.6	\$1,500	\$19,690
36	5313	WAG 2,3, & 14 RFI	M	H	M	2.4	\$4,410	\$24,100
37	5305	WAG 13 RFI	M	H	M	2.4	\$3,075	\$27,175
38	5306-5310	WAG 8,9,10,12,15,16,17 & 18 RFI	M	H	M	2.4	\$1,465	\$28,640
57	5501	PGDP PROGRAM MANAGEMENT	L	H	H	2.2	\$5,118	\$33,758
65	5311	PGDP GROUNDWATER P I,II & IV WELLS & SUPPORT	L	H	H	2.2	\$2,995	\$36,753
66	5501	PGDP ADMINISTRATIVE RECORD	L	H	H	2.2	\$510	\$37,263
78	5311	PGDP WELL ABANDONMENT	H	M	L	2.2	\$1,253	\$38,516
85	5303	WAG 5 & 11	M	M	M	2.0	\$1,500	\$40,016
86	5304	WAG 1 & 7	M	M	M	2.0	\$5,200	\$45,216
92	5312	PGDP UST CORRECTIVE MEASURES	L	H	M	2.0	\$1,800	\$47,016
94	5301	DECONTAMINATION PAD DESIGN & CONSTRUCTION	M	L	H	1.9	\$600	\$47,616
107	5701	C-340 METAL PLANT D&D	M	M	L	1.8	\$1,000	\$48,616
112	5501	KY-AIP	L	H	L	1.7	\$207	\$48,823
151	5301	ADMINISTRATIVE RECORD ER BUILDING ENGINEERING DESIGN ONLY	L	M	L	1.4	\$2,000	\$50,823
152	5501	FEDERAL FACILITIES AGREEMENT NEGOTIATIONS	L	M	L	1.4	\$456	\$51,279
		FY 93 PASSBACK - \$462,944						
163	5301	PGDP STAGING AREA DESIGN & CONSTRUCTION	L	L	L	1.0	\$1,900	\$53,179

FY 93 PRIORITIZATION

PORTSMOUTH

(APPROVED)

R = Risk Reduction
 F = Regulation (FFA, FFCA, ACO, etc.)
 M = Mission
 V = Rank

http://mb.047292 (3:12 p.m.)

Priority #	ADS #	Task Description	R	F	M	V	\$ Value	\$ Cum.
9	6306	WELL 6B INTERIM REMEDIAL MEASURES	H	H	H	3.0	\$250	\$250
20	6801	PORTS RA SURVEILLANCE & MAINTENANCE	H	M	H	2.7	\$713	\$963
27	6308	PORTS 7725 CONSTRUCTION	M	H	H	2.6	\$3,011	\$3,974
31	6306	X-624 & X-622 OPERATIONS	M	H	H	2.6	\$1,230	\$5,204
32	6305	COMPLETE OF X-623 CONSTRUCTION & PLACE IN OPERATION	M	H	H	2.6	\$4,510	\$9,714
33	6305	PORTS CLOSURES (OLD)	M	H	H	2.6	\$12,293	\$22,007
39	6701	PORTS D&D SURVEILLANCE & MAINTENANCE	H	L	H	2.3	\$2,360	\$24,367
58	6501	PORTS PROGRAM MANAGEMENT	L	H	H	2.2	\$3,008	\$27,375
59	6306	GROUNDWATER PROTECTION PROGRAM QUARTERLY SAMPLING	L	H	H	2.2	\$675	\$28,050
74	6304	Q IV RFI	L	H	H	2.2	\$4,200	\$32,250
79	6301	PORTS Q 1 CORRECTIVE MEASURES STUDIES	M	H	L	2.1	\$982	\$33,232
80	6302	PORTS Q 2 CORRECTIVE MEASURES STUDIES	M	H	L	2.1	\$840	\$34,072
82	6301	Q 1 CORRECTIVE MEASURE IMPLEMENTATION PROGRAM PLAN, WORKPLAN, AND DESIGN	M	H	L	2.1	\$640	\$34,712
83	6302	Q 2 CORRECTIVE MEASURE IMPLEMENTATION PROGRAM PLAN, WORKPLAN, AND DESIGN	M	H	L	2.1	\$640	\$35,352
91	6309	PORTS NEW CLOSURES	L	H	M	2.0	\$16,500	\$51,852
109	6303	PORTS Q 3 CORRECTIVE MEASURES STUDIES	L	H	L	1.7	\$400	\$52,252
111	6303	Q 3 CORRECTIVE MEASURE IMPLEMENTATION PROGRAM PLAN	L	H	L	1.7	\$128	\$52,380
128	6501	PORTS RA LIFE CYCLE ESTIMATE	L	L	H	1.5	\$1,000	\$53,380
150	6304	Q IV CORRECTIVE MEASURES STUDIES/IMPLEMENTATION	L	M	L	1.4	\$326	\$53,706
FY 93 PASSBACK - \$462,944								
164	6702	DEMOLITION OF 705 & X-326 HASA	L	L	L	1.0	\$1,200	\$54,906
168	6701	GCEP MACHINE DISASSEMBLY	L	L	L	1.0	\$1,260	\$56,166

5. FY 1994 APPROVED PRIORITIZED TASKS

FY 94 PRIORITIZATION

TOTAL ENVIRONMENTAL RESTORATION PROGRAM (APPROVED)

R = Risk Reduction
F = Regulation (FFA, FFCA,
M = Mission
V = Rank

HLP/RMB.04/22/92(3:30 P.M.)

Priority #	ADS #	Task Description	R	F	M	V
1	3314	ORNL REMEDIAL ACTION SURVEILLANCE & MAINTENANCE	H	H	H	3.0
2	5302	PGDP RESIDENTS WATER (1)	H	H	H	3.0
3	2306	Y-12 RA SURVEILLANCE & MAINTENANCE	H	H	H	3.0
4	9304	LOWER EAST FORK POPLAR CREEK	H	H	H	3.0
5	5302	PGDP ACO WELL SAMPLING	H	H	H	3.0
6	5311	PGDP GROUNDWATER MODELING	H	H	H	3.0
7	2304	CAPCA I (KHQ, WIP)	H	H	H	3.0
8	5311	GROUNDWATER CONTAMINATION, P I&II (SAMPLING WELLS)	H	H	H	3.0
9	3313	NORTH & SOUTH TANK FARM	H	H	H	3.0
10	6302	Q2 CORRECTIVE MEASURES IMPLEMENTATION	H	H	H	3.0
11	9302	CLINCH RIVER PROGRAM	H	H	M	2.8
12	5302	CM OFF - SITE GROUNDWATER	H	H	M	2.8
13	9303	NON FFA PROJECTS	H	H	M	2.8
14	5701	PGDP D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7
15	3701	ORNL D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7
16	6801	PORTS RA SURVEILLANCE & MAINTENANCE	H	M	H	2.7
17	2701	Y-12 D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7
18	4701	K-25 D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7
19	4701	K-25 CENTRIFUGE D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7
20	3302	ORNL WAG 2 RI/MONITORING PROGRAM	M	H	H	2.6
21	4301	K-25 RCRA CLOSURES	M	H	H	2.6
22	6301	Q 1 CMI PROGRAM PLAN, WORKPLAN, AND DESIGN	M	H	H	2.6
23	4301	K-1070 - C/D SEEP IROD	M	H	H	2.6
24	5301	SUPPORT FACILITIES PGDP--WASTE STORAGE	M	H	H	2.6
25	2303	UPPER EAST FORK POPLAR CREEK ASSESS	M	H	H	2.6
26	6303	Q3 CORRECTIVE MEASURES IMPLEMENTATION	M	H	H	2.6
27	3305	WAG 5 RI/FS/RD	M	H	H	2.6
28	5304	WAG 1&7 RFI PGDP	M	H	H	2.6
29	5303	WAG 5&11 RFI PGDP	M	H	H	2.6
30	4301	1070 RI/FS/RD	M	H	H	2.6
31	3301	ORNL WAG 1 RI/FS/CMS	M	H	H	2.6
32	4303	K-25 AREA 10 RI/FS	M	H	H	2.6
33	5313	PGDP WAG 2,3,14 RFI	M	H	H	2.6

Priority #	ADS #	Task Description	R	F	M	V
34	5305	PGDP WAG 13 RFI	M	H	H	2.6
35	6304	PORTS Q4 CORRECTIVE MEASURES IMPLEMENTATION	M	H	H	2.6
36	5306	PGDP WAG 8&9 RFI	M	H	H	2.6
37	5307	PGDP WAG 12&15 RFI	M	H	H	2.6
38	5308	PGDP WAG 10&16 RFI	M	H	H	2.6
39	5309	PGDP WAG 17 RFI	M	H	H	2.6
40	5310	PGDP WAG 18 RFI	M	H	H	2.6
41	5312	PGDP UST CM	M	H	H	2.6
42	3701	FISSION PRODUCT PILOT PLANT D&D	M	H	M	2.4
43	3701	WASTE EVAPORATOR FACILITY D&D	M	H	M	2.4
44	3701	METAL RECOVERY FACILITY D&D	M	H	M	2.4
45	3701	OLD HYDROFRACTURE FACILITY D&D	M	H	M	2.4
46	3304	ORNL WAG 4 RI	M	H	M	2.4
47	3307	ORNL WAG 7 RI	M	H	M	2.4
48	6701	PORTS D&D SURVEILLANCE & MAINTENANCE	H	L	H	2.3
49	4306	K-25 RA SURVEILLANCE & MAINTENANCE	H	L	H	2.3
50	2303	UEFPC/RMPE	M	M	H	2.3
51	3701	MOLTEN SALT REACTOR EXPERIMENT UPGRADES	M	M	H	2.3
52	4701	ASBESTOS REMOVAL	M	M	H	2.3
53	2701	ALPHA 4 MERCURY DRAIN & ASBESTOS	M	M	H	2.3
54	4701	HAZARDOUS MATERIAL DISPOSAL	M	M	H	2.3
55	3310	HYDROFRACTURE WAG 10 RI/P&A	M	M	H	2.3
56	2302	BEAR CREEK VALLEY RI/P&SI	M	M	H	2.3
57	4701	OSHA ELECTRICAL COMPLIANCE	M	M	H	2.3
58	2301	Y-12 CHESNUT RIDGE RI/FS	M	M	H	2.3
59	4301	K-25 1407 RI/FS	M	M	H	2.3
60	3305	ORNL WELL PLUGGING & ABANDONMENT / GROUND WATER OU	M	M	H	2.3
61	4301	K-25 1401 RI/FS	M	M	H	2.3
62	6305	PORTS 701-B SOILS TREATMENT	M	M	H	2.3
63	3501	ORNL RA PROGRAM MANAGEMENT	L	H	H	2.2
64	3301	ORNL WAG 1 PROGRAM MANAGEMENT	L	H	H	2.2
65	3302	ORNL WAG 2 PROGRAM MANAGEMENT	L	H	H	2.2
66	3306	ORNL WAG 6 PROGRAM MANAGEMENT	L	H	H	2.2
67	3313	ORNL INACTIVE TANKS PROGRAM MANAGEMENT	L	H	H	2.2
68	3305	ORNL WAG 5 POND PROGRAM MANAGEMENT	L	H	H	2.2
69	4501	K-25 RA PROGRAM MANAGEMENT	L	H	H	2.2
70	2501	Y-12 RA PROGRAM MANAGEMENT	L	H	H	2.2
71	2301-2304	Y-12 RA PROJECT MANAGEMENT	L	H	H	2.2
72	5501	PGDP PROGRAM MANAGEMENT	L	H	H	2.2

Priori	# ADS #	Task Description	R	F	M	V
73	6501	PORTS PROGRAM MANAGEMENT	L	H	H	2.2
74	6306	GROUNDWATER PROTECTION PROGRAM QUARTERLY SAMPLING	L	H	H	2.2
75	8304	FFA COMPLIANCE SUPPORT	L	H	H	2.2
76	8304	COMMUNITY RELATIONS	L	H	H	2.2
77	4304	POND WASTE MANAGEMENT PROGRAM	L	H	H	2.2
78	4701	K-25 D&D OF PCB ELECTRICAL COMPONENTS	L	H	H	2.2
79	3306	ORNL WAG 6 REMEDIAL ACTIONS	L	H	H	2.2
80	4701	PCB GASKETS REMOVAL	L	H	H	2.2
81	4305	GROUNDWATER MONITORING	L	H	H	2.2
82	3311	WAG 11 IROD	L	H	H	2.2
83	8304	IRC ADMINISTRATIVE RECORD	L	H	H	2.2
84	5501	PGDP ADMINISTRATIVE RECORD	L	H	H	2.2
85	3312	WAG 13 IROD	L	H	H	2.2
86	4301	1414 BIOREMEDIATION	L	H	H	2.2
87	8304	OREIS	L	H	H	2.2
88	8304	RISK ASSESSMENTS	L	H	H	2.2
89	8304	GROUNDWATER	L	H	H	2.2
90	6305	749A CLOSURE	L	H	H	2.2
91	6304	Q4 CORRECTIVE MEASURES STUDIES	L	H	H	2.2
92	5301	PGDP ADMINISTRATIVE RECORD BUILDING/OFFICES (PHASE I)	L	H	H	2.2
93	5301	PGDP AR BUILDING/OFFICES PHASE II	L	H	H	2.2
94	6307	PORTS TANKS PROGRAM	L	H	H	2.2
95	4303	K-720 IROD	M	H	L	2.1
96	9303	CSX ENGINEERING EVALUATION/CORRECTIVE ACTION	H	L	M	2.1
97	4301	SEEP IROD	M	M	M	2.0
98	3701	HOMOGENEOUS REACTOR EXPERIMENT D&D	M	M	M	2.0
99	4302	K-25 1064 RI/FS	M	M	M	2.0
100	4301	K-25 1004 RI/FS	M	M	M	2.0
101	6306	PORTS WELL PLUGGING & ABANDONMENT	M	M	M	2.0
102	6309	PORTS RCRA CLOSURES	L	H	M	2.0
103	8303	SAFETY & HEALTH SUPPORT	M	L	H	1.9
104	4701	UF6 CYLINDERS INSPECTION & MAINTENANCE	M	L	H	1.9
105	4701	URANIUM DEPOSIT REMOVAL	M	L	H	1.9
106	4701	COOLING TOWER DEMOLITION	M	L	H	1.9
107	4701	RAD CONTAMINATION CONTROL	M	L	H	1.9
108	8304	TECH INTEGRATION COMPLIANCE, NEPA, NRDA	L	M	H	1.9
109	8304	ER ANALYTICAL PROJECT OFFICE	L	M	H	1.9
110	4701	K-25 D&D PROGRAM MANAGEMENT	L	M	H	1.9
111	3701	ORNL D&D PROGRAM MANAGEMENT	L	M	H	1.9

Priority #	ADS #	Task Description	R	F	M	V
112	8304	QUALITY ASSURANCE AND AUDITS	L	M	H	1.9
113	2701	D&D PLAN 9201-4	L	M	H	1.9
114	8304	ANALYTICAL CAPITAL UPGRADES	L	M	H	1.9
115	8303	INFORMATION SYSTEMS	(3)	L	M	H 1.9
116	2701	UPGRADE MERCURY MONITORING EQUIP	M	M	L	1.8
117	5701	PGDP C-340 D&D DESIGN & HYDRO SYSTEM REMOVAL	M	M	L	1.8
118	8302	AGREEMENT -IN- PRINCIPAL GRANTS	L	H	L	1.7
119	8304	AIP SITE IMPLEMENTATION	L	H	L	1.7
120	8351	7725 OPERATION	L	M	M	1.6
121	8351	701B BOX SLUDGE	L	M	M	1.6
122	4301	AREA 1 OU RI/FS	L	M	M	1.6
123	4305	GROUNDWATER PROGRAM MANAGEMENT	L	L	H	1.5
124	8303	CENTRAL RA PROGRAM MANAGEMENT	(3)	L	L	H 1.5
125	8303	CENTRAL D&D PROGRAM MANAGEMENT	(3)	L	L	H 1.5
126	8303	MANAGEMENT SYSTEMS ADMINISTRATION	(3)	L	L	H 1.5
127	8304	FEDERAL FACILITIES AGREEMENT COMPLIANCE	L	L	H	1.5
128	8303	PLANNING & CONTROL SUPPORT	(3)	L	L	H 1.5
129	8303	FIVE YEAR PLANNING SUPPORT	(3)	L	L	H 1.5
130	8303	SUBCONTRACT COORDINATION/SPECIAL PROJECTS	(3)	L	L	H 1.5
131	8303	ADMINISTRATION/SENIOR MANAGEMENT	(3)	L	L	H 1.5
132	8304	TECH INTEGRATION PROGRAM SUPPORT	L	L	H	1.5
133	8301	DOE -OR ERD DIRECT SUPPORT	(4)	L	L	H 1.5
134	9302	CLINCH RIVER PROGRAM MANAGEMENT	L	L	H	1.5
135	8303	CENTRAL PROGRAM MANAGEMENT INFORMATION SYSTEM	(3)	L	L	H 1.5
136	8304	CENTRAL WASTE MANAGEMENT	L	L	H	1.5
137	8304	SPECIAL PROJECTS	(5)	L	L	H 1.5
138	8304	TECHNICAL OVERSITE AND REVIEW	L	L	H	1.5
139	8304	REMEDIATION EFFECTIVENESS MONITORING PROGRAM	L	L	H	1.5
140	4701	K-27 D&D PILOT PROGRAM	L	L	H	1.5
141	2701	Y-12 D&D PLANNING	L	L	H	1.5
142	4701	S&M PROGRAM SUPPORT	L	L	H	1.5
143	4701	K-25 D&D PLANNING	L	L	H	1.5
144	4701	K-25 TECHNOLOGY DEVELOPMENT	L	L	H	1.5
145	4301-4303,4501	K-25 TIGER TEAM RESPONSE	M	L	L	1.4
146	8304	PGDP PCB SLUDGE/SOIL TREATMENT	L	L	M	1.3
147	4701	ANALYTICAL UPGRADES	L	L	M	1.3
148	3307	ORNL PIT #1 ISV	L	L	M	1.3
149	6702	HASA DEMOLITION	L	L	M	1.3

Priority #	ADS #	Task Description	R	F	M	V
151	4303	K-25 EXTERNAL PA/SI	L	L	M	1.3
152	4301	K-25 MAIN PLANT PA/SI	L	L	M	1.3
153	6701	GCEP MACHINE DISASSEMBLY	L	L	M	1.3
154	8390	ORAU FREELS BEND AREA	L	L	M	1.3
155	8351	PWMP WASTE SHIPMENT	L	L	M	1.3
156	8351	SHIPMENT OF LOW LEVEL WASTE	L	L	M	1.3
157	8304	TECHNOLOGY DEVELOPMENT SUPPORT	L	L	L	1.0
158	2305	Y-12 CAPCA II DESIGN	L	L	L	1.0
159	2305	Y-12 CAPCA II DESIGN (BALANCE)	L	L	L	1.0
160	4701	CENTRIFUGE FACILITIES CLEANUP	L	L	L	1.0
161	4305	GROUNDWATER TIGER TEAM RESPONSE	L	L	L	1.0
162	8351	POND WASTE TREATMENT OF RAW SLUDGE	L	L	L	1.0
163	8351	PWMP WASTE SHIPMENT (BALANCE)	L	L	L	1.0
164	5701	PGDP D&D S&M (BALANCE)	L	L	L	1.0
165	6302	Q2 CMI (BALANCE)	L	L	L	1.0
166	6304	PORTS Q4 CMI (BALANCE)	L	L	L	1.0
167	4501	K-25 RA PROGRAM MANGEMENT (BALANCE)	L	L	L	1.0
168	2501	Y-12 RA PROGRAM MANGEMENT (BALANCE)	L	L	L	1.0
169	2301-2304	Y-12 RA PROJECT MANGEMENT (BALANCE)	L	L	L	1.0
170	8303	CENTRAL RA PROGRAM MANAGEMENT (BALANCE)	L	L	L	1.0
171	8303	CENTRAL D&D PROGRAM MANAGEMENT (BALANCE)	L	L	L	1.0
172	8303	MANAGEMENT SYSTEMS ADMINISTRATION (BALANCE)	L	L	L	1.0
173	8303	FEDERAL FACILITIES AGREEMENT COMPLIANCE (BALANCE)	L	L	L	1.0
174	8303	PLANNING & CONTROL SUPPORT STAFF (BALANCE)	L	L	L	1.0
175	8303	SAFETY & HEALTH SUPPORT STAFF (BALANCE)	L	L	L	1.0
176	8303	INFORMATION SYSTEMS (BALANCE)	L	L	L	1.0
177	8303	5 YR PLANNING SUPPORT (BALANCE)	L	L	L	1.0
178	8303	SUBCONTRACT COORDINATION/SPECIAL PROJECTS (BALANCE)	L	L	L	1.0
179	8303	ADMINISTRATION/SENIOR MANAGEMENT (BALANCE)	L	L	L	1.0
180	4701	K-25 D&D PROGRAM MANAGEMENT (BALANCE)	L	L	L	1.0
181	4701	ANALYTICAL UPGRADES (BALANCE)	L	L	L	1.0
182	8390	ORAU FREELS BEND AREA (BALANCE)	L	L	L	1.0
183	3501	ORNL RA WASTE MANAGEMENT (BALANCE)	L	L	L	1.0

FOOTNOTES:

- (1) PUBLIC CONCERN
- (2) ESSENTIAL TO BUDGET EXECUTION
- (3) DOE WANTS INTEGRATED PROGRAM
- (4) CONTINUITY OF OPERATIONS
- (5) CONTINGENCY FUNDS
- (6) REQUIRED BY HQ
- (7) HQ SPECIAL IMPORTANCE
- (8)

6. FY 1994 APPROVED PRIORITIZED TASKS BY SITE

FY 94 PRIORITIZATION

X - 10

(APPROVED)

R = Risk Reduction

F = Regulation (FFA, FFCA, ACO, etc.)

M = Mission

V = Rank

HLP/RMB 04/22/92(3:30 P.M.)

Priority #	ADS #	Task Description	R	F	M	V
1	3314	ORNL REMEDIAL ACTION SURVEILLANCE & MAINTENANCE	H	H	H	3.0
9	3313	NORTH & SOUTH TANK FARM	H	H	H	3.0
15	3701	ORNL D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7
20	3302	ORNL WAG 2 RI/MONITORING PROGRAM	M	H	H	2.6
27	3305	WAG 5 RI/FS/RD	M	H	H	2.6
31	3301	ORNL WAG 1 RI/FS/CMS	M	H	H	2.6
42	3701	FISSION PRODUCT PILOT PLANT D&D	M	H	M	2.4
43	3701	WASTE EVAPORATOR FACILITY D&D	M	H	M	2.4
44	3701	METAL RECOVERY FACILITY D&D	M	H	M	2.4
45	3701	OLD HYDROFRACTURE FACILITY D&D	M	H	M	2.4
46	3304	ORNL WAG 4 RI	M	H	M	2.4
47	3307	ORNL WAG 7 RI	M	H	M	2.4
51	3701	MOLTEN SALT REACTOR EXPERIMENT UPGRADES	M	M	H	2.3
55	3310	HYDROFRACTURE WAG 10 RI/P&A	M	M	H	2.3
60	3305	ORNL WELL PLUGGING & ABANDONMENT / GROUND WATER OU	M	M	H	2.3
63	3501	ORNL RA PROGRAM MANAGEMENT	L	H	H	2.2
64	3301	ORNL WAG 1 PROGRAM MANAGEMENT	L	H	H	2.2
65	3302	ORNL WAG 2 PROGRAM MANAGEMENT	L	H	H	2.2
66	3306	ORNL WAG 6 PROGRAM MANAGEMENT	L	H	H	2.2
67	3313	ORNL INACTIVE TANKS PROGRAM MANAGEMENT	L	H	H	2.2
68	3305	ORNL WAG 5 POND PROGRAM MANAGEMENT	L	H	H	2.2
79	3306	ORNL WAG 6 REMEDIAL ACTIONS	L	H	H	2.2
82	3311	WAG 11 IROD	L	H	H	2.2
85	3312	WAG 13 IROD	L	H	H	2.2
98	3701	HOMOGENEOUS REACTOR EXPERIMENT D&D	M	M	M	2.0
111	3701	ORNL D&D PROGRAM MANAGEMENT	L	M	H	1.9
148	3307	ORNL PIT #1 ISV	L	L	M	1.3
183	3501	ORNL RA WASTE MANAGEMENT (BALANCE)	L	L	L	1.0

FY 94 PRIORITIZATION

Y-12

(APPROVED)

R = Risk Reduction
F = Regulation (FFA, FFCA, ACO, etc.)
M = Mission
V = Rank

HLP/RMB.04/22/92(3:30 P.M.)

Priority #	ADS #	Task Description	R	F	M	V
3	2306	Y-12 RA SURVEILLANCE & MAINTENANCE	H	H	H	3.0
4	9304	LOWER EAST FORK POPLAR CREEK	H	H	H	3.0
7	2304	CAPCA I (KHQ, WIP)	H	H	H	3.0
17	2701	Y-12 D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7
25	2303	UPPER EAST FORK POPLAR CREEK ASSESS	M	H	H	2.6
50	2303	UEFPC/RMPE	M	M	H	2.3
53	2701	ALPHA 4 MERCURY DRAIN & ASBESTOS	M	M	H	2.3
56	2302	BEAR CREEK VALLEY RI/PA/SI	M	M	H	2.3
58	2301	Y-12 CHESNUT RIDGE RI/FS	L	H	H	2.2
70	2501	Y-12 RA PROGRAM MANAGEMENT	L	H	H	2.2
71	2301-2304	Y-12 RA PROJECT MANAGEMENT	L	M	H	1.9
113	2701	D&D PLAN 9201-4	M	M	L	1.8
116	2701	UPGRADE MERCURY MONITORING EQUIP	L	L	H	1.5
141	2701	Y-12 D&D PLANNING	L	L	M	1.3
150	2701	ALPHA 4 UTILITIES DESIGN	L	L	L	1.0
158	2305	Y-12 CAPCA II DESIGN	L	L	L	1.0
159	2305	Y-12 CAPCA II DESIGN (BALANCE)	L	L	L	1.0
168	2501	Y-12 RA PROGRAM MANGEMENT (BALANCE)	L	L	L	1.0
169	2301-2304	Y-12 RA PROJECT MANGEMENT (BALANCE)	L	L	L	1.0

FY 94 PRIORITIZATION

K-25

(APPROVED)

R = Risk Reduction
F = Regulation (FFA, FFCA, ACO, etc.)
M = Mission
V = Rank

HLP/RMB 04/22/92(3:30 P.M.)

Priority #	ADS #	Task Description	R	F	M	V
18	4701	K-25 D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7
19	4701	K-25 CENTRIFUGE D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7
21	4301	K-25 RCRA CLOSURES	M	H	H	2.6
23	4301	K-1070 - C/D SEEP IROD	M	H	H	2.6
30	4301	1070 RI/FS/RD	M	H	H	2.6
32	4303	K-25 AREA 10 RI/FS	M	H	H	2.6
49	4306	K-25 RA SURVEILLANCE & MAINTENANCE	H	L	H	2.3
52	4701	ASBESTOS REMOVAL	M	M	H	2.3
54	4701	HAZARDOUS MATERIAL DISPOSAL	M	M	H	2.3
57	4701	OSHA ELECTRICAL COMPLIANCE	M	M	H	2.3
59	4301	K-25 1407 RI/FS	M	M	H	2.3
61	4301	K-25 1401 RI/FS	M	M	H	2.3
69	4501	K-25 RA PROGRAM MANAGEMENT	L	H	H	2.2
77	4304	POND WASTE MANAGEMENT PROGRAM	L	H	H	2.2
78	4701	K-25 D&D OF PCB ELECTRICAL COMPONENTS	L	H	H	2.2
80	4701	PCB GASETS REMOVAL	L	H	H	2.2
81	4305	GROUNDWATER MONITORING	L	H	H	2.2
86	4301	1414 BIOREMEDIATION	L	H	H	2.2
95	4303	K-720 IROD	M	H	L	2.1
97	4301	SEEP IROD	M	M	M	2.0
99	4302	K-25 1064 RI/FS	M	M	M	2.0
100	4301	K-25 1004 RI/FS	M	M	M	2.0
104	4701	UF6 CYLINDERS INSPECTION & MAINTENANCE	M	L	H	1.9
105	4701	URANIUM DEPOSIT REMOVAL	M	L	H	1.9
106	4701	COOLING TOWER DEMOLITION	M	L	H	1.9
107	4701	RAD CONTAMINATION CONTROL	M	L	H	1.9
110	4701	K-25 D&D PROGRAM MANAGEMENT	L	M	H	1.9
122	4301	AREA 1 OU RI/FS	L	M	M	1.6
123	4305	GROUNDWATER PROGRAM MANAGEMENT	L	L	H	1.5
140	4701	K-27 D&D PILOT PROGRAM	L	L	H	1.5
142	4701	S&M PROGRAM SUPPORT	L	L	H	1.5
143	4701	K-25 D&D PLANNING	L	L	H	1.5
144	4701	K-25 TECHNOLOGY DEVELOPMENT	L	L	H	1.5

Priority #	ADS #	Task Description	R	F	M	V
145	4301-4303,4501	K-25 TIGER TEAM RESPONSE	M	L	L	1.4
147	4701	ANALYTICAL UPGRADES	L	L	M	1.3
151	4303	K-25 EXTERNAL PA/SI	L	L	M	1.3
152	4301	K-25 MAIN PLANT PA/SI	L	L	M	1.3
160	4701	CENTRIFUGE FACILITIES CLEANUP	L	L	L	1.0
161	4305	GROUNDWATER TIGER TEAM RESPONSE	L	L	L	1.0
167	4501	K-25 RA PROGRAM MANGEMENT (BALANCE)	L	L	L	1.0
180	4701	K-25 D&D PROGRAM MANAGEMENT (BALANCE)	L	L	L	1.0
181	4701	ANALYTICAL UPGRADES (BALANCE)	L	L	L	1.0

FY 94 PRIORITIZATION

OFF-SITE
(APPROVED)

R = Risk Reduction
F = Regulation (FFA, FFCA, ACO, etc.)
M = Mission
V = Rank

HLP/RMB.04/22/92(3:30 P.M.)

Priority #	ADS #	Task Description	R	F	M	V
11	9302	CLINCH RIVER PROGRAM	H	H	M	2.8
13	9303	NON FFA PROJECTS	H	H	M	2.8
96	9303	CSX ENGINEERING EVALUATION/CORRECTIVE ACTION	H	L	M	2.1
134	9302	CLINCH RIVER PROGRAM MANAGEMENT	L	L	H	1.5

FY 94 PRIORITIZATION CENTRAL (APPROVED)

R = Risk Reduction
F = Regulation (FFA, FFCA, ACO, etc.)
M = Mission
V = Rank

HLP/RMB.04/22/92(3:30 P.M.)

Priority #	ADS #	Task Description	R	F	M	V
75	8304	FFA COMPLIANCE SUPPORT	L	H	H	2.2
76	8304	COMMUNITY RELATIONS	L	H	H	2.2
83	8304	IRC ADMINISTRATIVE RECORD	L	H	H	2.2
87	8304	OREIS	L	H	H	2.2
88	8304	RISK ASSESSMENTS	L	H	H	2.2
89	8304	GROUNDWATER	L	H	H	2.2
103	8303	SAFETY & HEALTH SUPPORT	(3)	M	L	1.9
108	8304	TECH INTEGRATION COMPLIANCE, NEPA, NRDA	L	M	H	1.9
109	8304	ER ANALYTICAL PROJECT OFFICE	L	M	H	1.9
112	8304	QUALITY ASSURANCE AND AUDITS	L	M	H	1.9
114	8304	ANALYTICAL CAPITAL UPGRADES	(3)	L	M	1.9
115	8303	INFORMATION SYSTEMS	L	H	L	1.7
118	8302	AGREEMENT - IN-PRINCIPAL GRANTS	L	H	L	1.7
119	8304	AIP SITE IMPLEMENTATION	L	M	M	1.6
120	8351	7725 OPERATION	L	M	M	1.6
121	8351	701B BOX SLUDGE	(3)	L	L	1.5
124	8303	CENTRAL RA PROGRAM MANAGEMENT	(3)	L	L	1.5
125	8303	CENTRAL D&D PROGRAM MANAGEMENT	(3)	L	L	1.5
126	8303	MANAGEMENT SYSTEMS ADMINISTRATION	(3)	L	L	1.5
127	8304	FEDERAL FACILITIES AGREEMENT COMPLIANCE	(3)	L	L	1.5
128	8303	PLANNING & CONTROL SUPPORT	(3)	L	L	1.5
129	8303	FIVE YEAR PLANNING SUPPORT	(3)	L	L	1.5
130	8303	SUBCONTRACT COORDINATION/SPECIAL PROJECTS	(3)	L	L	1.5
131	8303	ADMINISTRATION/SENIOR MANAGEMENT	(3)	L	L	1.5
132	8304	TECH INTEGRATION PROGRAM SUPPORT	(4)	L	L	1.5
133	8301	DOE - OR ERD DIRECT SUPPORT	(3)	L	L	1.5
135	8303	CENTRAL PROGRAM MANAGEMENT INFORMATION SYSTEM	(5)	L	L	1.5
136	8304	CENTRAL WASTE MANAGEMENT	(5)	L	L	1.5
137	8304	SPECIAL PROJECTS	(5)	L	L	1.5
138	8304	TECHNICAL OVERSITE AND REVIEW	(5)	L	L	1.5
139	8304	REMEDIATION EFFECTIVENESS MONITORING PROGRAM	(5)	L	L	1.5
146	8304	PGDP PCB SLUDGE/SOIL TREATMENT	(5)	L	L	1.3

Priority #	ADS #	Task Description	R	F	M	V
155	8351	PWMP WASTE SHIPMENT	L	L	M	1.3
156	8351	SHIPMENT OF LOW LEVEL WASTE	L	L	M	1.3
157	8304	TECHNOLOGY DEVELOPMENT SUPPORT	L	L	L	1.0
162	8351	POND WASTE TREATMENT OF RAW SLUDGE	L	L	L	1.0
163	8351	PWMP WASTE SHIPMENT (BALANCE)	L	L	L	1.0
170	8303	CENTRAL RA PROGRAM MANAGEMENT (BALANCE)	L	L	L	1.0
171	8303	CENTRAL D&D PROGRAM MANAGEMENT (BALANCE)	L	L	L	1.0
172	8303	MANAGEMENT SYSTEMS ADMINISTRATION (BALANCE)	L	L	L	1.0
173	8303	FEDERAL FACILITIES AGREEMENT COMPLIANCE (BALANCE)	L	L	L	1.0
174	8303	PLANNING & CONTROL SUPPORT STAFF (BALANCE)	L	L	L	1.0
175	8303	SAFETY & HEALTH SUPPORT STAFF (BALANCE)	L	L	L	1.0
176	8303	INFORMATION SYSTEMS (BALANCE)	L	L	L	1.0
177	8303	5 YR PLANNING SUPPORT (BALANCE)	L	L	L	1.0
178	8303	SUBCONTRACT COORDINATION/SPECIAL PROJECTS (BALANCE)	L	L	L	1.0
179	8303	ADMINISTRATION/SENIOR MANAGEMENT (BALANCE)	L	L	L	1.0
182	8390	ORAU FREEL'S BEND AREA (BALANCE)	L	L	L	1.0

FY 94 PRIORITIZATION

PGDP
(APPROVED)

R = Risk Reduction

F = Regulation (FFA, FFCA, ACO, etc.)

M = Mission

V = Rank

HLP/RMB.04/22/92(3:30 P.M.)

Priority #	ADS #	Task Description	R	F	M	V
2	5302	PGDP RESIDENTS WATER	H	H	H	3.0
5	5302	PGDP ACO WELL SAMPLING	H	H	H	3.0
6	5311	PGDP GROUNDWATER MODELING	H	H	H	3.0
8	5311	GROUNDWATER CONTAMINATION, P 1&II (SAMPLING WELLS)	H	H	H	3.0
12	5302	CM OFF - SITE GROUNDWATER	H	H	M	2.8
14	5701	PGDP D&D SURVEILLANCE & MAINTENANCE	H	M	H	2.7
24	5301	SUPPORT FACILITIES PGDP - WASTE STORAGE	M	H	H	2.6
28	5304	WAG 1&7 RFI PGDP	M	H	H	2.6
29	5303	WAG 5&11 RFI PGDP	M	H	H	2.6
33	5313	PGDP WAG 2,3,14 RFI	M	H	H	2.6
34	5305	PGDP WAG 13 RFI	M	H	H	2.6
36	5306	PGDP WAG 8&9 RFI	M	H	H	2.6
37	5307	PGDP WAG 12&15 RFI	M	H	H	2.6
38	5308	PGDP WAG 10&16 RFI	M	H	H	2.6
39	5309	PGDP WAG 17 RFI	M	H	H	2.6
40	5310	PGDP WAG 18 RFI	M	H	H	2.6
41	5312	PGDP UST CM	M	H	H	2.6
72	5501	PGDP PROGRAM MANAGEMENT	L	H	H	2.2
84	5501	PGDP ADMINISTRATIVE RECORD	L	H	H	2.2
92	5301	PGDP ADMINISTRATIVE RECORD BUILDING/OFFICES (PHASE I)	L	H	H	2.2
93	5301	PGDP AR BUILDING/OFFICES PHASE II	L	H	H	2.2
117	5701	PGDP C-340 D&D DESIGN & HYDRO SYSTEM REMOVAL	M	M	L	1.8
164	5701	PGDP D&D S&M (BALANCE)	L	L	L	1.0

FY 94 PRIORITIZATION

PORTS

(APPROVED)

R = Risk Reduction
 F = Regulation (FFA, FFCA, ACO, etc.)
 M = Mission
 V = Rank

HLP/RMB.04/22/92(3:30 P.M.)

Priority #	ADS #	Task Description	R	F	M	V
10	6302	Q2 CORRECTIVE MEASURES IMPLEMENTATION	H	H	H	3.0
16	6801	PORTS RA SURVEILLANCE & MAINTENANCE	H	M	H	2.7
22	6301	Q 1 CMI PROGRAM PLAN, WORKPLAN, AND DESIGN	M	H	H	2.6
26	6303	Q3 CORRECTIVE MEASURES IMPLEMENTATION	M	H	H	2.6
35	6304	PORTS Q4 CORRECTIVE MEASURES IMPLEMENTATION	M	H	H	2.6
48	6701	PORTS D&D SURVEILLANCE & MAINTENANCE	H	L	H	2.3
62	6305	PORTS 701 - B SOILS TREATMENT	M	M	H	2.3
73	6501	PORTS PROGRAM MANAGEMENT	L	H	H	2.2
74	6306	GROUNDWATER PROTECTION PROGRAM QUARTERLY SAMPLING	L	H	H	2.2
90	6305	749A CLOSURE	L	H	H	2.2
91	6304	Q4 CORRECTIVE MEASURES STUDIES	L	H	H	2.2
94	6307	PORTS TANKS PROGRAM	L	H	H	2.2
101	6306	PORTS WELL PLUGGING & ABANDONMENT	M	M	M	2.0
102	6309	PORTS RCRA CLOSURES	L	H	M	2.0
149	6702	HASA DEMOLITION	L	L	M	1.3
153	6701	GCEP MACHINE DISASSEMBLY	L	L	M	1.3
165	6302	Q2 CMI (BALANCE)	L	L	L	1.0
166	6304	PORTS Q4 CMI (BALANCE)	L	L	L	1.0

7. RESTRUCTURED OPERABLE UNITS FOR THE OAK RIDGE RESERVATION

Oak Ridge Reservation Operable Units Prioritization Table*

K-25	ORNL	Y-12	Other†
K-1070 C/D	WAG 1	Upper EFPC OU 1 (groundwater)	Clinch River/Watts Bar
K-901	WAG 2	Bear Creek OU 4 (groundwater)	Lower EFPC
K-770	WAG 5	Chestnut Ridge OU 1 (groundwater)	South Campus
K-1420	WAG 4	Bear Creek OU 3	Freels Bend
K-1401	WAG 7	Bear Creek OU 1	
K-1407	WAG 6	Chestnut Ridge OU 2	
K-1004	WAG 13	Bear Creek OU 2	
K-1064	WAG 8	Upper EFPC OU 2	
K-1007	WAG 9	Upper EFPC OU 3	
K-1410	WAG 11	Chestnut Ridge OU 3	
K-25	WAG 3		
Groundwater			
K-33	Bethel Valley Groundwater		
K-29	Melton Valley Groundwater		
K-1413	WAG 10		
K-25			

*Priorities as agreed to on May 4, 1992, by EPA, TDEC, and DOE.

†Includes Clinch River, ORAU, and Lower EFPC.

**ORNL ER Operable Unit Priorities
New Operable Unit Listing***

Operable Unit	Human Risk Impact (30%)		Environmental Impact (25%)	Summary Results
WAG 1	5	1.5	4	2.5
WAG 2	5	1.5	4	2.5
WAG 5	5	1.5	4	2.5
WAG 4	5	1.5	4	2.5
WAG 7	5	1.5	4	2.5
WAG 6	5	1.5	2	2.0
WAG 13	5	1.5	2	2.0
WAG 8	5	1.5	2	2.0
WAG 9	5	1.5	2	2.0
WAG 11	4	1.2	3	1.95
WAG 3	3	0.9	2	1.4
Bethel Valley Groundwater	2	0.6	2	1.1
Melton Valley Groundwater	2	0.6	2	1.1
WAG 10	1	0.3	1	0.55

*Priority based on human health risk and environmental risk only; other factors such as regulatory and other commitments, program impacts, and negative socioeconomic impacts not addressed in overall operable priorities for the ORR.

**K-25 ER Operable Unit Priorities
New Operable Unit Listing***

Operable Unit	Human Risk Impact (30%)		Environmental Impact (25%)		Summary Results
K-1070-C/D	5	1.5	4	1	2.5
K-901	5	1.5	4	1	2.5
K-770	4	1.2	4	1	2.2
K-1420	4	1.2	4	1	2.2
K-1401	5	1.5	2	0.5	2.0
K-1407	4	1.2	3	0.75	1.95
K-1004	4	1.2	3	0.75	1.95
K-1064	4	1.2	3	0.75	1.95
K-1007	3	0.9	4	1	1.9
K-1410	3	0.9	3	0.75	1.65
Groundwater	3	0.9	2	0.5	1.4
K-33	2	0.6	2	0.5	1.10
K-29	2	0.6	2	0.5	1.10
K-1413	2	0.6	1	0.25	0.85
K-25	1	0.3	1	0.25	0.55

*Priority based on human health risk and environmental risk only; other factors such as regulatory and other commitments, program impacts, and negative socioeconomic impacts not addressed in overall operable priorities for the ORR.

**Y-12 ER Operable Unit Priorities
New Operable Unit Listing***

Operable Unit	Human Risk Impact (30%)		Environmental Impact (25%)	Summary Results
UEFPC OU 1 (groundwater)	4	1.2	5	2.45
Bear Creek OU 4 (groundwater)	4	1.2	5	2.45
Chestnut Ridge OU 1 (groundwater)	4	1.2	4	2.2
Bear Creek OU 3	4	1.2	3	1.95
Bear Creek OU 1	3	0.9	3	1.65
Chestnut Ridge OU 2	2	0.6	2	1.10
Bear Creek OU 2	2	0.6	2	1.10
UEFPC OU 2	2	0.6	2	1.10
UEFPC OU 3	2	0.6	2	1.10
Chestnut Ridge OU 3 (completed 1992)	0	0.0	0	0.0

*Priority based on human health risk and environmental risk only; other factors such as regulatory and other commitments, program impacts, and negative socioeconomic impacts not addressed in overall operable priorities for the ORR.

**EFPC/Clinch River/ORAU ER Operable Unit Priorities
New Operable Unit Listing***

Operable Unit	Human Risk Impact (30%)		Environmental Impact (25%)		Summary Results
Clinch River/Watts Bar	5	1.5	5	1.25	2.75
Lower EFPC	5	1.5	5	1.25	2.75
South Campus Facility	3	0.9	4	1.0	1.9
Freels Bend Area	2	0.6	2	0.5	1.10

*Priority based on human health risk and environmental risk only; other factors such as regulatory and other commitments, program impacts, and negative socioeconomic impacts not addressed in overall operable priorities for the ORR.

ORNL operable units and individual remediation units

Operable unit	Status	Individual remediation units	Remediation unit number
WAG 01 Source Control	RI/FS	Mercury Contaminated Soil (3503)	1.1
		Mercury Contaminated Soil (3592)	1.2
		Mercury Contaminated Soil (4501)	1.3
		Mercury Contaminated Soil (4508)	1.4
		LLLW Lines and Leak Sites—South of Building 3020	1.5A
		LLLW Lines and Leak Sites—East of Building 3020	1.5B
		LLLW Lines and Leak Sites—West of Building 3082	1.5C
		LLLW Lines and Leak Sites—North of Building 3019	1.5D
		LLLW Lines and Leak Sites—Southwest Corner of Building 3019	1.5E
		LLLW Lines and Leak Sites—Between W-5 and WC-19	1.5F
		LLLW Lines and Leak Sites—Underneath Building 3047	1.5G
		LLLW Lines and Leak Sites—General Isotopes Area (3037, 3038, 3034)	1.5H
		LLLW Lines and Leak Sites—Building 3092 Area	1.5I
		LLLW Lines and Leak Sites—Underneath Building 3026	1.5J
		LLLW Lines and Leak Sites—Between WC-1 and W-5	1.5K
		LLLW Lines and Leak Sites—ORR Water Line Building 3085	1.5L
		LLLW Lines and Leak Sites—Building 3028	1.5M
		LLLW Lines and Leak Sites—East of Building 2531	1.5N
		LLLW Lines and Leak Sites—Underneath Building 3515	1.5O
		LLLW Lines and Leak Sites—Building 3525 to a Sump	1.5P
		LLLW Lines and Leak Sites—Underneath Building 3550	1.5Q
		LLLW Lines and Leak Sites—Sewer near Building 3500	1.5R
		LLLW Lines and Leak Sites—Abandoned Line Central Avenue Area	1.5S
		LLLW Lines and Leak Sites—North of Building 4508	1.5T
		LLLW Lines and Leak Sites—West of Building 3518	1.5U
		LLLW Lines and Leak Sites—Northwest of SWSA-1	1.5V
		LLLW Lines and Leak Sites—Building 3503, Ground Contamination	1.5W
		Contaminated Surfaces and Soil from 1959 Explosion in Building 3019 Cell	1.6
		Contamination at Base of 3019 Stack	1.7
		Graphite Reactor Storage Canal Overflow (3001/3009)	1.8
		Oak Ridge Research Reactor Decay Tank Rupture Site (3087)	1.9
		Storage Pads (3503, 3504)	1.10

ORNL operable units and individual remediation units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
WAG 01 (cont) Source Control	RI/FS	Decommissioned Waste Holding Basin (3512)	1.11
		Waste Holding Basin (3513)	1.12
		Equalization Basin (3524)	1.13
		Process Waste Pond (3539)	1.14
		Process Waste Pond (3540)	1.15
		Sewage Aeration Pond, East (2543)	1.16
		Sewage Aeration Pond, West (2544)	1.17
		Low Intensity Test Reactor (LITR) Pond (3085W)	1.19
		3517 Filter Pit, Fission Product Development Laboratory (3517)	1.20
		FPLD LLLW Transfer Line	1.21
		Isotopes Ductwork/3110 Filter House	1.22
		Inactive LLLW Collection/Storage Tank W-1	1.23A
		Inactive LLLW Collection/Storage Tank W-2	1.23B
		Inactive LLLW Collection/Storage Tank W-3	1.24A
		Inactive LLLW Collection/Storage Tank W-4	1.24B
		Inactive LLLW Collection/Storage Tank W-13	1.25A
		Inactive LLLW Collection/Storage Tank W-14	1.25B
		Inactive LLLW Collection/Storage Tank W-15	1.25C
		Inactive LLLW Collection/Storage Tank W-5	1.26A
		Inactive LLLW Collection/Storage Tank W-6	1.26B
		Inactive LLLW Collection/Storage Tank W-7	1.26C
		Inactive LLLW Collection/Storage Tank W-8	1.26D
		Inactive LLLW Collection/Storage Tank W-9	1.26E
		Inactive LLLW Collection/Storage Tank W-10	1.26F
		Inactive LLLW Collection/Storage Tank W-11	1.27
		Inactive LLLW Collection/Storage Tank W-1A	1.28
		Inactive LLLW Collection/Storage Tank WC-1	1.29
		Inactive LLLW Collection/Storage Tank WC-15	1.30A
		Inactive LLLW Collection/Storage Tank WC-17	1.30B
		Inactive LLLW Collection/Storage Tank TH-1	1.31A
		Inactive LLLW Collection/Storage Tank TH-2	1.31B

ORNL operable units and individual remediation units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
WAG 01 (cont) Source Control	RI/FS	Inactive LLLW Collection/Storage Tank TH-3	1.31C
		Inactive LLLW Collection/Storage Tank TH-4	1.32
		Active LLLW Collection Tank 2026A	1.33
		Active LLLW Collection Tank WC-2	1.34
		Active LLLW Collection Tank WC-3	1.35
		Inactive LLLW Collection Tank WC-4	1.36
		Inactive LLLW Collection Tank WC-5	1.37A
		Inactive LLLW Collection Tank WC-6	1.37B
		Inactive LLLW Collection Tank WC-8	1.37C
		Active LLLW Collection Tank WC-9	1.37D
		Active LLLW Collection Tank WC-7	1.38
		Active LLLW Collection Tank WC-10	1.39A
		Inactive LLLW Collection Tank WC-11	1.39B
		Inactive LLLW Collection Tank WC-12	1.39C
		Inactive LLLW Collection Tank WC-13	1.39D
		Inactive LLLW Collection Tank WC-14	1.39E
		Active LLLW Collection Tank WC-19	1.40
		Inactive LLLW Collection Tank W-12	1.41
		Active LLLW Collection Tank W-16	1.42A
		Inactive LLLW Collection Tank W-17	1.42B
		Inactive LLLW Collection Tank W-18	1.42C
		Active LLLW Waste Concentrate Storage Tank C-1	1.45A
		Active LLLW Waste Concentrate Storage Tank C-2	1.45B
		LLLW Waste Concentrate Storage Tank (C-1)	1.45A
		LLLW Waste Concentrate Storage Tank (C-2)	1.45B
		SWSA 1 (2624)	1.46
		SWSA 2 (4003)	1.47
		Inactive LLLW Collection Tank W-19	1.56A
		Inactive LLLW Collection Tank W-20	1.56B
		Former Waste Pile Area	1.58
		Waste Evaporator Facility (3506)	1.62

ORNL operable units and individual remediation units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
WAG 01 (cont) Source Control	RI/FS	Transfer Canal and Dissolver Pit (3505)	1.63
		Active LLLW Collection Tank S-223	1.64A
		Active LLLW Collection Tank S-324	1.64B
		Inactive LLLW Collection Tank S-424	1.64C
		Active LLLW Collection Tank S-523	1.64D
		Active LLLW Collection Tank F-201	1.65A
		Active LLLW Collection Tank F-501	1.65B
		Inactive LLLW Collection Tank W-11	1.66
		Inactive LLLW Collection Tank 4501-C	1.67A
		Inactive LLLW Collection Tank 4501-D	1.67B
		Inactive LLLW Collection Tank 4501-P	1.67C
		Inactive Filter House Seal Tank 3002-A	1.68
		Active LLLW Collection Tank N-71	1.69A
		Active LLLW Collection Tank P-3	1.69B
		Active LLLW Collection Tank P-4	1.69C
		Active LLLW Collection Tank LA-104	1.70
		Inactive LLLW Collection Tank H-209	1.71
		Inactive LLLW Collection Tank 3001-B	1.73
		Inactive LLLW Collection Tank 3003-A	1.74
		Inactive LLLW Collection Tank 3004-B	1.75
		Inactive LLLW Collection Tank 3013	1.76
		Active LLLW Collection Tank L-11	1.77
		Active LLLW Collection Tank T-30	1.78
WAG 02 Source Control	RI/FS	3001 Storage Canal	1.79
		Acid Storage Canal	1.80A
		Acid Storage Canal	1.80B
WAG 03 Source Control	RI/FS	White Oak Creek Lake and Embayment (7846)	2.1
		White Oak Creek and Tributaries (0853)	2.2
		SWSA 3 (1001)	3.1
		Scrap Metal Area (1562)	3.2
		Contractors' Landfill (1554)	3.3

ORNL operable units and individual remediation units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
WAG 04 Source Control	RI/FS	LLLW Line North of Lagoon Road (7800)	4.1
		Pilot Pits 1, 2 (7811)	4.2
		SWSA 4 (7800)	4.3
WAG 05 Source Control	RI/FS	LLLW Lines and Leak Site—OHF, Release of Grout	5.1A
		LLLW Lines and Leak Sites, Building 7852 Hydrofracture Injection Area	5.1B
		Old Hydrofracture Facility (OHF) Pond (7852A)	5.2
		OHF Site Surface Facilities (7852)	5.3
		New Hydrofracture Site Surface Facility (7860)	5.4
		Inactive OHF Waste Storage Tank T1	5.5A
		Inactive OHF Waste Storage Tank T2	5.5B
		Inactive OHF Waste Storage Tank T3	5.5C
		Inactive OHF Waste Storage Tank T4	5.5D
		Inactive OHF Waste Storage Tank T9	5.5E
		Process Waste Sludge Basin (7835)	5.6
		SWSA 5 (7802)	5.7
		Radioactively Contaminated Waste-Oil Storage Tank (7860A)	5.9
		Old Landfill (NE Edge of SWSA-5)	5.14
		Active LLLW Slotting Tank T-13	5.15
		Inactive LLLW Tank T-14	5.16
WAG 06 Source Control	RI/FS	SWSA 6 (7822)	6.1
		Emergency Waste Basin (7821)	6.2
		SWSA 6, Explosive Detonation Trench (7822A)	6.3
WAG 07 Source Control	RI/FS	Decontamination Facility (7819)	7.1
		Homogenous Reactor Experiment (HRE) Fuel Wells (7809)	7.2
		Hydrofracture Experimental Site 1, Soil Contamination (HF-S1A)	7.3
		LLLW Lines and Leak Sites—Gauging Station Northwest of Building 7852	7.4A
		LLLW Lines and Leak Sites—Pit 6 SE (Leak Site 1)	7.4B
		LLLW Line Leak Sites—End of Trench 7 Access Road (Leak Site 2)	7.4C
		Leak in Transfer Line from Decontamination Facility (7819) to Pit 1 (7805)	7.4D
		LLLW Line Leak Site—Leak in line between Pit 3 (7807) and Trench 6 (7810)	7.4E

ORNL operable units and individual remediation units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
WAG 07 Source Control	RI/FS	LLLW Line Leak Site—Valve Pit North of Trench 7 (7818)	7.4F
		Pit 1 (7805)	7.5
		Pit 2 (7806)	7.6A
		Pit 3 (7807)	7.6B
		Pit 4 (7808)	7.6C
		Trench 5 (7809)	7.7
		Trench 6 (7810)	7.8
		Trench 7 (7818)	7.9
		Equipment Storage Tank (7841)	7.12
WAG 08 Source Control	RI/FS	HFIR/TRU Waste Collection Basin (7905)	8.1A
		HFIR/TRU Waste Collection Basin (7906)	8.1B
		HFIR/TRU Waste Collection Basin (7907)	8.1C
		HFIR/TRU Waste Collection Basin (7908)	8.1D
		HRE Contaminated Tool Storage	8A.1G
		Hydrofracture Experiment Site 2 (HF-S2A)	8.2
		LLLW Lines and Leak Sites—Lagoon Road and Melton Valley Drive	8.3A
		LLLW Lines and Leak Sites—Melton Valley Drive and SWSA 5 Access Road	8.3B
		LLLW Lines and Leak Sites—7500 Area	8.3C
		LLLW Lines and Leak Sites—West of Melton Valley Pumping Station	8.3D
		LLLW Lines and Leak Sites—Building 7920 and Melton Valley Pumping Station Area	8.3E
		LLLW Lines and Leak Sites—7920 Ditch Line	8.3F
		LLLW Lines and Leak Sites—Melton Valley Transfer Line	8.3G
		Active LLLW Waste Collection and Storage Tank WC-20	8.5
		Active LLLW Collection/Storage Tank HFIR	8.6
		Active LLLW Collection/Storage Tank T-1	8.7A
		Active LLLW Collection/Storage Tank T-2	8.7B
		Contractors Spoils Area—Melton Valley, W-SW of 7900	8.13
		HFIR Cooling Tower Surface Impoundment	8.14
		Aircraft Reactor Experiment Surface Impoundment	8.15

ORNL operable units and individual remediation units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
WAG 8 (cont) Source Control	RI/FS	MSRE Storage Well	8.16
		Abandoned Sanitary Waste Pipeline and Septic Tank North of 7917	8.17
		Active LLLW Collection Tank F-111	8.18A
		Active LLLW Holding Tank F-126	8.18B
		Active LLLW Collection Tank B-2-T	8.19A
		Active LLLW Collection Tank B-3-T	8.19B
		Active LLLW Collection Tank C-6-T	8.19C
WAG 09 Source Control	RI/FS	Inactive LLLW Collection Tank 7503A	8.20
		Homogenous Reactor Experiment (HRE) Pond (7556)	9.1
		Inactive LLLW Collection and Storage Tank 7560	9.2A
		Inactive LLLW Collection and Storage Tank 7562	9.2B
		Trash Area East of HRE Parking Lot	9.4
		Waste Area Evaporator 7502	9.5
		Waste Area Evaporator Loading Pit	9.6
WAG 10 Source Control	RI/FS	Hydrofracture Experiment Site 1 (HF-S1)	10.1
		Hydrofracture Experiment Site 2 (HF-S2)	10.2
		Old Hydrofracture Facility (7852)	10.3
		New Hydrofracture Injection Well (7860)	10.4
WAG 11 Source Control, Groundwater	RI/FS	White Wing Scrap Yard (XDO751)	11.1
WAG 13 Source Control	RI/FS	Cs-137 Contaminated Field (0800)	13.1
		Cs-137 Erosion/Runoff Study Area (0807)	13.2
Bethel Valley Groundwater	RI/FS	Groundwater	
Melton Valley Groundwater	RI/FS	Groundwater	
ORNL Study Areas	PA/SI	Abandoned Burn Pit	.1
		Cs-137 Co-60 Contaminated Forest Area	.3
		Cs-137 Contaminated Forest Floor	.4
		Cs-137 Contaminated Forest Understory	.5

ORNL operable units and individual remediation units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
ORNL (cont) Study Areas	PA/SI	Cs-137 Contaminated Meadow	.6
		Tritium Target Fabrication Facility (7025)	.7
		Tritium LLLW Tank	.8
		Thorium Handling Facility (7019)	.9
		Thorium Storage Wells	.10
		Closed Contractors' Landfill (7658)	12.1
		Transformers (9201-2, 9204-1, 9204-3, SY 200)	15.2
		Cyclotron Pit 9201-2	15.3
		ORNL at Y-12 Contaminated East End Basement 9204-1	15A.3
		Cs-137 "Forest" Research Area (7759)	16.1
		Buried Scrap Metal Area	16.3
		EGCR Ponds (7600A)	18.1A
		EGCR Ponds (7600B)	18.1B
		Paint Solvents Storage (7615)	18.2
		Waste Acid Storage Tank 7602A	18.4A

ORAU operable units

Operable unit	Status	Individual remediation units	Remediation unit number
Freel's Bend	P/ASI	Animal Burial Site (ABS) I	U003a
		ABS II	U003b
		ABS III	U003c
		Variable Dose Rate Irradiation Facility (VDRIF)	U003d
		Low Dose Rate Irradiation Facility (LDRIF)	U003e
South Campus	RI/FS	Radioisotope Laboratory	U002a
		Autopsy Laboratory	U002b
		Large Animal Containment Facility (LACF)	U002c
		IACF Accumulation Tank	U002d
		Medium Animal Containment Facility (MACF) Accumulation Tank	U002e
		Wastewater Treatment Facility (WWTF)	
		Septic Tanks	U002f
		Swine Waste Lagoons	U002g
		Nutrition Barn Floor Slab	U002h
		Former Dip Tank Area	U002i
		Mechanical Shop UST Removal Site	U002j
			U002K

Clinch River operable unit

Operable unit	Status	Individual remediation units	Remediation unit number
Clinch River	RI/FS	Clinch River	C001

K-25 operable units

Operable unit	Status	Individual remediation units	Remediation unit number
K-25 Groundwater (Integrator)	RI/FS	K-25 Site Groundwater	
K-770 Source Control	RI/FS	K-725 Beryllium Building	C004
		K-770 Contaminated Debris	C009
		K-770 Scrap Metal Yard	R008
		K-709 Switchyard	R075a
		K-722 Property Sales Building	C073
		K-710 Sludge Beds and Imhoff Tanks	R076
K-901 Source Control	RI/FS	K-1070-A Old Contaminated Burial Ground	R001
		K-901 Waste Disposal Area	R077
		K-901-A Holding Pond	R006
		K-901-A Sanitary Disposal Area	R081
		K-1070-A Landfarm	4
External Area Study Areas	PA/SI	Flannagan's Loop Road	1
		K-1515-F Land Treatment	R021
		K-1099 Blair Quarry	R019
		K-900 Bottle Smasher	R025
		K-1070-F Construction Spoil Area	R018
		Duct Island Road	2
		K-720 Fly Ash Pile	R045
		K-1085 Old Firehouse Burn Area	R043
		K-1654-A Waste Accumulation Tank	R087
		K-1004-L Underground Tank	R074
		K-1004-J Vaults	C046
K-1004 Source Control	RI/FS	K-1004-L Recirculating Cooling Water Lines	C003c
		K-1210 Recirculating Cooling Water Lines	C003f
		K-1004 Area Lab Drain	R017
		K-1007 Gas Tank	U007
K-1007 Source Control	RI/FS	K-1007-P1 Holding Pond	R044
		K-1070-C/D Classified Burial Ground	R005
		K-1070-D1, D2, and D3 Storage Dikes	R026
K-1070 Source Control	RI/FS	K-1401 Acid Line	R013
		K-1401 Degreasers	C005

K-25 operable units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
K-1407 Source Control	RI/FS	K-1070-B Old Classified Burial Ground	R002
		K-1407-A Neutralization Pit	R003
		K-1700 Stream	C002
		K-1407-C Soil	R023
		K-1202 Hazardous Waste Storage Tanks	R084
		K-1407-B Holding Pond	R004
		K-1407-C Retention Basin	R039
		K-1303 Mercury Distillation and Recovery Unit	R074
		K-1407-E Settling Pond	R088
		K-1407-F Settling Pond	R089
		K-1417 Soil	R024
K-1413 Source Control	RI/FS	K-1413 Process Lines	R059
		K-1413 Treatment Tank	R015
K-1420 Source Control	RI/FS	K-1420 Mercury Recovery Room	R012
		K-1420 Oil Storage	R010
		K-1420 Process Lines	R016
		K-1421 Incinerator	R057
Main Plant Study Areas	PA/SI	K-1070-G Burial Ground	R054
		K-1095 Waste Accumulation Area	R053
		K-1503 Neutralization Pit	R047
		K-822 Cooling Tower Basin	C003a
		K-1037 Recirculating Cooling Water Lines	C003b
		K-1035 Acid Pits	R083
K-25 Source Control	RI/FS	K-1024 Dilution Pit	R082
K-29 Source Control	RI/FS	K-27/29 Recirculating Cooling Water Lines	C003h
		K-832-H Cooling Tower Basin	C003i
		K-732 Switchyard	R075a
		K-1203 Sewage Treatment Plant	R085

K-25 operable units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
K-33 Source Control	RI/FS	K-31 Recirculating Cooling Water Lines	C003j
		K-33 Recirculating Cooling Water Lines	C003k
		K-861 Cooling Tower Basin	C003l
		K-892-G Cooling Tower Basin	C003m
		K-892-H Cooling Tower Basin	C003n
		K-892-J Cooling Tower Basin	C003o
		K-762 Switchyard	R075a
		K-792 Switchyard	R075b
K-1064 Source Control	RI/FS	K-801-H Cooling Tower Basin	C003e
		K-1064 Drum Storage and Burn Area	R007
		K-802-H Cooling Tower Basin	C003g
K-1410 Source Control	RI/FS	K-1031 Waste Paint Accumulation Area	R055
		K-1410 Neutralization Pit	R011
		K-1410 Plating Facility	C006
Process Area Study Area	PA/SI	K-1232 Chemical Recovery Facility	R014

Y-12 operable units

Operable unit	Status	Individual remediation units	Remediation unit number
Upper EFPC OU 01 GW and Surface Water (Integrator)	RI/FS	UEFPC	YS-602
		Tank 2100-U	YS-209
		Tank 2101-U	YS-210
		Tank 2104-U	YS-212
		Mercury-Contaminated Areas	YS-127
Upper EFPC OU 02 Source Control	RI/FS	Nitric Acid Pipeline	YS-601
Upper EFPC OU 03 Source Control	RI/FS	Salvage Yard Oil Storage	YS-018
		Salvage Yard Oil/Solvent Drum Storage Area	YS-020
		Machine Coolant Storage Tanks	YS-022
		Waste Coolant Processing Facility	YT-038
		S-2 Site	YD-103
		Building 81-10 Area	YS-117
		Coal Pile Trench	YD-104
		Salvage Yard Drum Deheader	YT-109
		Salvage Yard Scrap Metal Storage Area	YS-111
		Hazardous Chemical Disposal Area—Boneyard/Burnyard	YD-024-HC
Bear Creek OU 01 Source Control	RI/FS	S-3 Ponds	YT-004
		Oil Retention Pond No. 1	YT-008
		Oil Retention Pond No. 2	YT-009
		Oil Landfarm	YT-014
		Bear Creek Burial Grounds	YD-024
		Sanitary Landfill I	YD-101
		Rust Spoil Area	YD-106
Bear Creek OU 02 Source Control	RI/FS	Spoil Area I	YD-107
		SY-200 Yard	YS-125
Bear Creek OU 03 Source Control	RI/FS	Bear Creek Flood Plain Soils	YS-600
Bear Creek OU 04 GW and Surface Water (Integrator)	RI/FS	Bear Creek Groundwater, Surface Water, and Creek	YS-600
		Sediments	
Chestnut Ridge OU 01 Source Control and Groundwater	RI/FS	Chestnut Ridge Security Pits	YD-023

Y-12 operable units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
Chestnut Ridge OU 02 Source Control and Groundwater	RI/FS	Filled Coal Ash Pond/McCoy Branch	YD-112
Chestnut Ridge OU 03 Source Control and Groundwater	RI/FS	United Nuclear Landfill	YD-026
Lower EFPC OU Source Control and Groundwater	RI/FS	Lower East Fork Poplar Creek	YS-603
Y-12 Study Areas	PA/SI	Rust Construction Garage Area	YS-400
		Tank 0134-U	YS-504
		Tank 2068-U	YS-505
		Tank 2073-U	YS-506
		Tank 2074-U	YS-507
		Tank 2075-U	YS-508
		Tank 2076-U	YS-509
		Tank 2077-U	YS-510
		Tank 2078-U	YS-511
		Tank 2079-U	YS-512
		Tank 2080-U	YS-513
		Tank 2081-U	YS-514
		Tank 2089-U	YS-515
		Tank 2090-U	YS-516
		Tank 2091-U	YS-517
		Tank 2092-U	YS-518
		Tank 2117-U	YS-519
		Tank 2284-U	YS-520
		Dock 125	YS-310
		Dock 164	YS-313
		Building 9204-4 Southwest Yard	YS-331
		Building 9720-13 West Yard	YS-341
		Rust Engineering Storage Yard	YS-401

Y-12 operable units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
Y-12 Study Areas (cont)	PA/SI	Tank 2069-U	YS-206
		Tank 2070-U	YS-207
		Tank 2071-U	YS-208
		Fire Training Facility	YS-132
		Chestnut Ridge Borrow Area Waste Pile	YS-042
		Kerr Hollow Quarry	YT-012
		Rogers Quarry	YD-108
		Building 9418-3 Uranium Vault	YD-115
		Garage Underground Tanks	YS-019
		Building 9401-1 Old Steam Plant	YP-501
		Z-Oil Contaminated Areas	YP-500
		Building 9766 Beryllium Contaminated Ducts	YP-502
		Building 9720-2 Drum Storage Area	YP-503
		Building 9409-5 Storage Facility	YS-017
		Interim Drum Yard	YS-030
		Rust Engineering Sludge Storage Area	YS-402
		Beta-4 Security Pits	YD-100
		Third Street Soil Pile	YS-116
		Waste Z-Oil Tank	YS-121
		Cooling Tower Basin 9409-3	YS-124
		Building 9201-2 Transformer and Capacitor Storage Area	YS-128
		Building 9204-1 Transformer Storage Area	YS-129
		Building 9204-3 Transformer Storage Area	YS-130
		Tank 0690-U/Transfer Station	YS-203
		Tank 2064-U	YS-205
		Laundry Sump	YS-242
		Building 9206 Underground Tank	YS-245
		Chestnut Ridge Sediment Disposal Basin	YD-025
		Temporary Storage Area	YS-126
		Chestnut Ridge Mercury Contaminated Gully Soil Pile	YS-131
		Tank	YS-215

Y-12 operable units (continued)

Operable unit	Status	Individual remediation units	Remediation unit number
Y-12 Study Areas (cont)	PA/SI	Building 9201-1 West Yard	YS-321
		Building 9202 East Pad	YS-326
		Building 9401-2 Polytank Station	YS-334
		Building 9401-3 East Yard	YS-335
		Building 9620-2 West Yard	YS-337
		Building 9712 Northeast Yard	YS-338
		Building 9401-2 East Yard	YS-351
		Tank 2063-U	YS-204
		Tank 0074-U	YS-200
		Tank 0084-U	YS-201
		Tank 2116-U	YS-214
		Tank/Transfer Station	YS-216
		Tank	YS-217
		Tank	YS-218
		Tank	YS-225
		Tank	YS-227
		Tank	YS-228
		Line Yard	YS-120
		New Hope Pond	YT-010
		Tank 2102-U	YS-244

8. FY 1993 APPROVED PRIORITIZED TASK DESCRIPTIONS

ORNL

Y-12

K-25

Off-Site

Technical Integration

DOE Direct Support

Central ER Waste Management

Contract Management Support

Portsmouth

Paducah

ORNL RA & D&D FY 1993 Prioritization

Priority No.	ADS No.	Title	Description	Task Cost (\$ X 1,000)	Cumulative Task Cost (\$ X 1,000)
1	3314	ORNL Remedial Actions S&M	This activity includes surveillance and maintenance (S&M) tasks to ensure contaminant containment and site control to protect the public, workers, and the environment at ORNL Waste Area Groupings (WAGs) prior to final remediation.	4,000	4,000
7	3312	ORNL WAG 13 Cesium Plots	This activity involves removal of cesium contaminated soil from WAG 13 and its storage/disposal as specified in a FY 1992 IROD. The cesium plots pose a potential health risk to workers and the public as a result of elevated gamma radiation levels. This activity is required under CERCLA and is a continuation of activities initiated in FY 1992.	563	4,563
10	3701	ORNL D&D S&M	This activity includes S&M of surplus contaminated facilities to ensure contaminant containment and control to protect the public, workers, and the environment prior to decontamination and decommissioning (D&D).	2,300	6,863

11	3305	ORNL WAG 5 RI	FY 1993 activities include completion of RI field activities, preparation of RI report and preliminary risk assessment, and initiation of feasibility study preparation for the source control OU. This activity is required by CERCLA and the RCRA HSWA permit.	4,518	11,381
12	3301	ORNL WAG 1 RI	A site characterization report, preliminary risk assessment, and OU strategy will be prepared in FY 1992. Based on their results, FY 1993 activities will include development of RI plans and initiation of RI field activities associated with the identified OUs and approved RI plans. This activity is required by CERCLA and the RCRA HSWA Permit.	3,340	14,721
13	3313	ORNL North & South Tank Farms	FY 1993 activities include completion of gunite tanks contents removal alternatives assessment and implementation of corrective measures as identified in contingency plans prepared in FY 1992. This activity is required by CERCLA and the RCRA HSWA Permit.	2,139	18,860

14	3302	ORNL WAG 2 RI/Monitoring Program	This activity provides a RI and long-term monitoring program for the ORNL integrator operable unit (OU). FY 1993 tasks include preparation of Phase I RI report and preliminary baseline risk assessment and continuation of the comprehensive monitoring program, i.e., surface water, groundwater, biological, sediment, etc. This activity is required by CERCLA and the RCRA HSWA Permit. The submission of a Phase I RI report, 9/30/93, is an FY 1993 FFA deliverable.	5,120	21,980
34	3701	ORNL Fission Product Pilot Plant D&D	The FPPP is located adjacent to the South Tank Farm and has been determined to be a source of release of contaminants to the environment. An attempt will be made to integrate D&D of this facility with remedial actions at the North and South Tank Farm. FY 1993 activities include facility characterization and initiation of design. This activity is required under CERCLA.	275	22,255
45	3314	ORNL Wells P&A	This activity involves P&A of wells and boreholes in WAGs other than WAGs 5, 6, and 10. FY 1993 activities will include initiation of wells P&A per plan prepared in FY 1992. This is a surveillance and maintenance activity required to prevent contaminant migration between hydrologic units prior to site remediation.	2,000	24,255

46	3306	ORNL WAG 6 Remedial Actions	<p>This activity includes design and implementation of remedial actions as specified in the FY 1992 source control IROD. FY 1993 tasks include continuation of construction of site remediation support facilities, relocation of TVA powerline, initiation of borrow area and haul route construction, liquid waste transfer station construction, Phase I well P&A, Monitoring Station 3 upgrade, substantial site remediation design, and initial construction of waste consolidation area. This activity is required by CERCLA with RCRA as a significant ARAR, i.e., an approved RCRA closure plan for Solid Waste Storage Area (SWSA) 6. This is also an ongoing activity; the disruption of which will result in increased costs.</p>	36,865	61,120
47	3313	ORNL Inactive Tanks FFA Deliverables	<p>FY 1993 activities include tank contents and risk characterization as specified in the FFA. FY 1993 FFA deliverables include submission of remedial schedules for ORNL inactive LLLW tanks (12/31/92), waste characterization reports for ORNL inactive category D, Groups 5 and 6, LLLW tanks (6/30/93), and risk characterization reports for ORNL inactive category D, Groups 5 and 6 LLLW tanks (9/30/93).</p>	542	61,662

48	3701	ORNL Waste Evaporator Facility D&D	This facility is also located adjacent to the South Tank Farm and its D&D will be integrated with remedial actions at the North and South Tank Farms. FY 1993 activities include facility characterization and initiation of design. This activity is required under CERCLA.	275	61,937
49	3501	ORNL Remedial Actions Program Management	This activity involves program planning including preparation and maintenance of the life-cycle technical, cost, and schedule baseline for the ORNL ER Program; implementation and maintenance of DOE five-year planning process and annual current year work plan; management of ORNL ER staff; quality assurance; waste management coordination; environmental, safety, and health oversight, cost accounting; and office facilities maintenance.	5,650	67,587
50	3301	ORNL WAG 1 Project Management	This activity provides core project management for WAG 1 remedial action (RA) tasks. Loss would seriously jeopardize present and future capability to implement program.	225	67,812
51	3302	ORNL WAG 2 Project Management	This activity provides core project management for WAG 2 RA tasks. Loss would seriously jeopardize present and future capability to implement program.	350	68,162
52	3306	ORNL WAG 6 Project Management	This activity provides core project management for WAG 6 RA tasks. Loss would seriously jeopardize present and future capability to implement program.	2,061	70,223

53	3313	ORNL Inactive Tanks Project Management	This activity provides core project management for inactive tanks RA tasks. Loss would seriously jeopardize present and future capability to implement program.	225	70,448
75	3310	ORNL WAG 10 RI/P&A	WAG 10 has been divided into three OUs: OU1-Grout Sheets; OU2-Groundwater; and OU3-Wells and Boreholes. FY 1993 RI activities will concentrate on obtaining needed data to support a source control IROD for OU3 in FY 1994 to prevent migration of contaminants via wells and boreholes. These activities include walkover survey, civil survey, well head evaluation and modifications, sampling and depth measurements, and borehole geophysical logs. Some seismic and electromagnetic surveys will also be performed. This activity is required by CERCLA and the RCRA HSWA Permit and is a key component of WAG 5 remedial action/D&D integration planning.	3,704	74,152
76	3311	ORNL WAG 11 Debris Removal	This activity involves removal of contaminated debris which poses a potential risk to the public, workers, and the environment from the White Wind Scrap Yard and its storage/disposal as specified in the FY 1992 IROD. This activity is required by CERCLA and the RCRA HSWA Permit.	700	74,852

77	3701	ORNL D&D Program Management	This activity involves program planning, including implementation and maintenance of DOE five-year planning process and annual current year work plan; management of ORNL D&D staff; quality assurance; waste management coordination; environmental, safety, and health oversight; cost accounting; and office facilities maintenance.	400	75,252
88	3307	ORNL WAG 7 Seepage Pit #1 ISV	This activity involves conducting an interim corrective measure/technology demonstration utilizing in situ vitrification at the liquid waste seepage Pit No. 1. FY 1993 tasks include preliminary planning, engineering, and design. A contaminant plume from this pit has impacted the environment and poses a potential health risk to workers. The information gained from this activity will also help in evaluating remedial action alternatives for the other pits and trenches in WAG 7. This activity is required by CERCLA and the RCRA HSWA Permit.	500	75,752
97	3701	ORNL Metal Recovery Facility D&D	FY 1993 activities include continuation of cell decontamination for reuse at the MRF.	742	76,494
106	3701	ORNL Old Hydrofracture Facility D&D Plan	The Old Hydrofracture Facility is located in WAG 5 and contains a hydrofracture injection well associated with WAG 10. An attempt will be made to integrate D&D of this facility with remedial actions in WAGs 5 and 10. This activity is required by CERCLA.	471	76,965

125	3701	ORNL D&D Life Cycle Estimate	This activity includes the development of a baseline technical, cost, and schedule for the ORNL D&D Program and its integration with RA activities.	500	77,465
148	3313	ORNL Inactive Tanks Contents Removal	This activity involves removal of contents from five stainless steel inactive tanks as part of FFA tank deliverables.	500	77,965
157	3311	ORNL WAG 11 Soil Removal/Stabilization	FY 1993 activities would include the necessary field characterization and alternatives evaluation supportive of an FY 1994 IROD for contaminated surface soil removal/stabilization at the White Wing Scrap Yard. The contaminated soil poses a potential risk to the environment if transported offsite via surface water, etc., but no immediate risk to the public or workers. This activity is required by CERCLA and the RCRA HSWA Permit.	359	78,324
170	3306	ORNL WAG 6 Remedial Actions (Contingency)	Additional contingency for remedial action tasks in WAG 6.	4,040	82,364

Y-12 Plant RA & D&D Program FY 1993 Prioritization

Priority No.	ADS No.	Title	Description	Task Cost (\$ X 1,000)	Cumulative Task Cost (\$ X 1,000)
4	2306	Y-12 Remedial Action (RA) and Surveillance and Maintenance (S&M)	Y-12 RA will provide for surveillance and maintenance of CAPCA sites, well monitoring, and new well installation around CAPCA sites (including DNAPL sampling), and preparation of the annual well monitoring report. This activity also provides for operation of the Liquid Storage Facility and Groundwater Treatment Facility. This activity will maintain current levels of worker and environmental protection afforded by current RA initiatives and preclude sites yet to be remediated from becoming more unsafe or hazardous.	3,125	3,125
6	2304	Y-12 Kerr Hollow Quarry Closure	Closure activities will continue on this RCRA driven interim status unit. Closure includes a continuation of shredding activities and compressed gas cylinder breaching, etc. Also includes the management of shredded debris and quarry bottom sediments. This is a RCRA driven compliance activity.	10,504	13,629

8	2304	Y-12 Walk-In Pits Closure	This activity consists of the closure of the Bear Creek Burial Ground (BCBG) "Walk-In Pits and adjoining "B" areas as required by RCRA. It also includes the preparation of safety reviews and other documentation as necessary to implant closure activities. This is a RCRA driven compliance activity.	5,496	19,125
15	9304	Lower East Fork Poplar Creek	This activity includes completion of Baseline Risk Assessment, RI Plan, and commencement of design planning. Exposure to offsite populations and biological communities are addressed by this activity. Regulatory drivers are the FFA and CERCLA.	7,485	26,610
21	2701	Y-12 D&D Surveillance and Maintenance (S&M)	This activity includes routine surveillance and maintenance in buildings subject to D&D in order to maintain acceptable levels of health, safety, and environmental protection. This activity also includes the costs associated with the Program Management of the Y-12 D&D program. This activity will maintain acceptable levels of health, safety, and environmental protection in Y-12 facilities subject to D&D activities.	1,770	28,380

41	2701	Y-12 Building 9201-4 Planning and Removal of Insulation	<p>This activity includes an estimate of \$1.7m to initiate removal of 15,000 cu ft of steam line insulation which contains asbestos and mercury contamination. The steam line insulation is highly combustible. In the event of a fire, significant amounts of mercury vapor and insulation fiber would be released into the air. Furthermore, the water used to contain the fire would dump mercury into East Fork Poplar Creek. This activity also includes \$1.6m which will be used for planning activities. These funds will be used to initiate a D&D plan for Building 9201-4 and preparation of an Environmental Assessment for Phase I D&D of Building 9201-4. This is first step in the D&D process for 9201-4. D&D is designed to address exposure to workers and mitigate potential releases that could impact offsite populations. DOE orders drive this activity.</p>	3,300	31,680
42	2303	Y-12 Upper East Fork Poplar Creek (Reduction of Mercury in plant effluents - pipe re-route)	<p>MK-Ferguson will perform the construction work necessary to implement drainline modifications in Building 9201-5 (Alpha 5). Field sampling for RMPE assessment of shallow groundwater and sub-basement soil associated with mercury use buildings will be completed. This activity is designed to reduce offsite releases of mercury which affect biological and human populations. This activity is designed to, in part, address anticipated NPDES requirements as well as provide interim remedial actions under CERCLA.</p>	2,379	34,059

43	2302	Y-12 Bear Creek Valley Remedial Investigation	Y-12 RA will submit a Final RI Work Plan for OU 2 and a Draft SI Report for Boneyard/Burnyard to the regulators. PA/SIs will be completed for some of the remaining uncapped trenches in the BCBG OU 1. This activity is designed to address risk to human populations and biological community under the FFA and CERCLA.	689	34,748
44	2301	Y-12 Chestnut Ridge RI/FS	Groundwater support field activities will be initiated in OU 1. PA/SI field activities will be completed for the CR study area and the SI Report will be submitted. OU 2 Phase II fieldwork consisting of extended surface water and ash sampling will be completed and Biomonitoring will continue. This activity is designed to address risk to human populations and biological community under the FFA and CERCLA.	1,225	35,973
55	2501	Remedial Action Program Management	Program Management activities support the DOE annual 5-year planning process which includes ADS development, Baseline development and maintenance, Current Year Work Plans, Prioritization, Site Specific Plans and Budgets. It provides for regulatory guidance, interactions and responses. It also includes logistic support, data and document support, schedule and progress assessment and reporting, QA support, and other support required of the integrating contractor. This activity is required to provide a core organization with the institutional knowledge and history of the Y-12 Plant and program to provide for continuity of operations.	3,936	39,909

56	2301-2304	Y-12 RA Project Management	This activity provides for individual project management of all Y-12 projects which includes development of project specific plans, schedules and costs estimate, project implementation oversight, cost and schedule monitoring, the integration of the efforts of other DOE prime contractors and subcontractors project status and reporting, and project closeout. It includes the development and implementation of project specific requirements, i.e., Health and Safety Plans, QA Plans, NEPA, and various permits. This activity is required to provide core project management to carry forward with the planning efforts required to keep projects viable.	1,236	41,145
87	2303	Y-12 Upper East Fork Poplar Creek -UST Soil Remediation	Y-12 RA will remediate soils at the Rust Fuel Facility (UST) that are in excess of 100 TPH. Wet and dry weather surface water sampling, sediment sampling, and air monitoring in UEFFC-OU 1 will be completed as will OU 2 Phase II field sampling. The OU 2 Phase II RI work plan will be completed. The OU 3 RI work plan and associated field sampling will be completed. PA/SI prioritization for Study Area Group I sites will be completed and PA/SI field work for one-half of the Group 2 sites will begin. The Rust Fuel Facility is driven by VST regulations. The remaining activities are designed to address risk to human populations and biological community under the FFA and CERCLA.	3,862	45,007

89	2303	Y-12 RCRA Closures	<p>This activity provides for those initiatives necessary to achieve closure of the below listed RCRA hazardous waste sites.</p> <ul style="list-style-type: none"> -Garage Underground Storage Tanks -Interim Drum Yard -9409-5 Tank Storage Facility <p>This is a RCRA driven compliance activity.</p>	7,093	52,100
105	2701	Y-12 D&D/RA EIS Development (Mercury facilities)	<p>This activity includes the preparation of an Environmental Impact Statement for all Y-12 mercury contaminated buildings at Y-12.</p>	1,000	53,100
114	2701	Y-12 Building 9201-4 Hg and Insulation Removal	<p>This activity includes \$1.8m which will be used for the residual mercury cleanup task in Building 9201-4. The draining of the residual mercury from the process equipment and piping will minimize the threat of mercury releases that could expose workers, offsite populations, and biological communities prior to D&D activities. This activity also includes \$1.2m to continue the insulation removal. DOE orders drive this activity</p>	3,000	56,100

118	2305	Y-12 CAPCA II	<p>Prepare and issue Corrective Action Plans (CAPs) and initiate remedial design of groundwater treatment facilities associated with S-3 Ponds, Oil Landfarm, BCBG, and Chestnut Ridge Security Pits. (This action assumes that RCRA has primacy for these groundwater sites). Remediation of groundwater address reduction of risk to human populations and biological communities.</p> <p>Complete facility modifications required for DARA SSF. These are RCRA driven activities.</p>	500	56,600
124	2501	Y-12 Remedial Action Life Cycle Estimate	Y-12 RA will by means of an "observational approach" examine all Y-12 Operable Units (OUs) and develop life cycle estimates of cost, and schedules based on OU remediation scenarios for use as program baseline. This activity is driven by DOE guidance.	1,000	57,600
127	2701	Y-12 D&D Life Cycle Estimate	Y-12 will examine all Y-12 facilities subject to D&D and develop life cycle estimates of cost and schedule based on most probable D&D scenarios for use as a program baseline. This activity is driven by DOE guidance.	1,250	58,850

K-25 Site RA & D&D FY 1993 Prioritization

Priority No.	ADS No.	Title	Description	Task Cost (\$ X 1,000)	Cumulative Task Cost (\$ X 1,000)
3	4306	K-25 Remedial Actions (RA) Program S&M	Surveillance of inactive Solid Waste Management units, including activities such as periodic inspections, grass mowing and walkover surveys.	1,700	1,700
22	4701	K-25 Decontamination and Decommissioning (D&D) Program Surveillance and Maintenance (S&M)	Surveillance of more than 300 acres of floor space, including routine inspection of asbestos, PCBs, uranium compounds and other hazardous material. Building maintenance includes roof repairs, contamination control and maintenance of sprinklers, ventilation, and other utilities. [DOE orders, H&S]	28,372	30,072
23	4701	K-25 Centrifuge D&D Program S&M	Surveillance of shut-down centrifuge facilities, including routine inspections of uranium and other hazardous materials. Building maintenance includes roof repairs, contamination control and maintenance of sprinklers, ventilation, and other utilities.	4,200	34,272
26	4701	D&D Program Electrical Compliance	Actions to bring the K-25 shutdown facilities into compliance with OSHA 1910 Subpart s [OSHA]	1,436	35,708
35	4701	K-25 New Facility D&D S&M	Surveillance and maintenance of 17 facilities not yet accepted into the D&D Program.	4,100	39,808
40	4701	K-25 D&D Asbestos Removal	Removal of friable or near-friable asbestos. [NESHAPS]	7,957	47,765

54	4501	K-25 RA Program Management	Core management team for administration, planning and control of the K-25 RA Program. [FFA/RCRA/UST]	2,740	50,505
62	4304	Pond Waste Management Program	Management and activities to implement the PWMP action plan to move and fix sludge drums. [RCRA]	26,436	76,941
63	4701	K-25 D&D of PCB Electrical Components	Removal and disposal of PCB-contaminated electrical components (transformers and capacitors) as required by the TSCA Federal Facility Compliance Agreement [TSCA]	9,774	86,715
64	4301	K-1407-B &-C RCRA/CERCLA Closures	MK Ferguson will complete pond closures during second quarter. [RCRA]	3,307	90,022
68	4301	K-1414 Diesel UST Bioremediation	Complete installation of bioreactors and initiate remediation of diesel fuel in soil and groundwater. [UST]	1,747	91,769
69	4701	PCB Motor Ventilation Ducts and Gaskets Removal	Removal and disposal of approximately 10,000 gaskets that are impregnated with PCBs and the removal, cleaning and disposal of approximately 1 million sq ft of sheet metal duct that contains these gaskets. The duct is the process building motor exhaust ventilation duct. Actions are required by a TSCA Federal Facility Compliance Agreement. [TSCA]	12,720	104,489
73	4305	K-25 Groundwater Protection Program	Groundwater protection program activities including continued monitoring of current groundwater wells [RCRA]	1,832	106,321
81	4301	K-1070-C/D Seep IROD	Design and initiation of IRA based on FY 1992 IROD. Treatment of volatile-laden burial ground and seep. [FFA]	1,000	107,321

90	4304	K-25 RCRA Closures	RCRA closures of the K-1417 Block Casting and Storage Yard and the K-1419 Sludge Fixation Plant [RCRA]	10,000	117,321
93	4701	UF ₆ Cylinders Inspection and Maintenance	Semi-annual inspection of approximately 7,000 cylinders, each containing 10-14 metric tons of depleted or normal UF ₆ ; maintenance of valves, cylinders and chocks as inspections warrant	3,585	120,906
95	4701	Uranium Deposit Removal K-25	Removal of significant deposits of uranium in the K-25 and K-27 process buildings to reduce the risk of nuclear criticality	2,337	123,243
96	4701	K-25 D&D Radiation Control	Improved radiation contamination control in shutdown facilities	1,608	124,851
103	4301	K-1070 OU RI Field Activities/Report	Commence field activities. Lab analyses will run concurrent with field activities and continue throughout FY. Preparation of RI Report and FS. [FFA]	2,649	127,500
113	4701	D&D Cooling Tower Removal	Design and demolition of shutdown wooden cooling towers, which pose a risk of downwind contamination	2,337	129,837
116	4303	K-901 (a.k.a. Area 10) OU RI Field Activities	Resolve regulators comments on RI Plan and submit final RI Plan to regulators. Conduct site preparation, sample collection, and lab analysis and data validation. [RI Plan (final) 01/07/93] [FFA]	2,632	132,469
117	4301	K-1401 OU RI Work Plan/Field Preparations	Prepare site maps and RI Plan. Initiate field preparations. [FFA]	622	133,091
119	4302	K-1232 PA/SI Field Activities/Report	Complete data validation and submit SI Report. [SIR to DOE-HQ, 01/14/93] [FFA]	852	133,943

121	4301	K-1407 OU RI Work Plan/Field Preparations	Prepare maps and RI Plan. [FFA]	191	134,134
122	4301	Area 1 Groundwater OU RI Work Plan/Field Activities	Submit RI Plan. Initiate field activities [FFA]	2,172	136,306
123	4303	Area 8 PA/SI Field Activities	Conduct field activities, lab analysis, and data validation. [FFA]	1,062	137,368
126	4501	K-25 RA Life Cycle Cost Estimate	K-25 ER Program will prepare a K-25 Site ER/Remedial Action Program Plan to include the methods by which the program will accomplish baseline scheduling, budget planning, and resource planning.	1,000	138,368
138	4701	K-25 D&D Program Management	Core management team for administration, planning and control of the K-25 D&D Program.	4,581	142,949
143	4701	K-25 D&D S&M Support	Update of safety analysis reports, upgrade of emergency notification systems, maintenance of criticality alarms, environmental management support, and nuclear material control and accountability services	2,770	145,719
144	4701	D&D Surplus Material Removal (RCRA)	Disposition of various hazardous and non-hazardous contaminated materials that were used in the operation of the K-25 Plant. These materials include various solvents, cleaners, etc. [RCRA]	1,203	146,922
145	4701	K-27 D&D Pilot Program	Removal of a vertical slice of the K-27 building to demonstrate removal, decontamination, recycle, reuse and waste disposal techniques	5,200	152,122

149	4303	K-720 Fly Ash Pile PA/SI Field Activities	Conduct site preparation and field activities. Complete lab analysis and data validation. [SIR to DOE-HQ, 12/15/93] [FFA]	396	152,518
154	4701	K-25 D&D Phase II Planning	Conceptual engineering scheduling and estimating for the decommissioning of the K-25 diffusion plant	2,975	155,493
155	4701	K-25 Centrifuge Facility Cleanup	Cleanup of the gas centrifuge uranium enrichment facilities for building reuse	1,221	156,714

**Off-Site ER Program
FY 1993 Prioritization**

Priority No.	ADS No.	Title	Description	Task Cost (\$ x 1,000)	Cumulative Task Cost (\$ x 1,000)
15	9304	Lower East Fork Poplar Creek	Assessment of Lower East Fork Poplar Creek & its floodplain. Activities include: (1) issue baseline risk assessment report, (2) issue draft RI report, (3) initiate preparation of proposed remediation plan, (4) initiate preparation of remedial design work plan.	7,485	7,485
16	9302	Clinch River RI/FS	Assessment of Clinch River-Watts Bar Reservoir System. Activities include: (1) Extended Phase-1 sampling & analysis, (2) Expanded fish sampling and analysis, (3) Near-shore sediment characterization, (4) Ecological assessment, (5) Sediment & contaminant transport assessment, (6) Respond to comments/obtain approval of Phase-2 Sampling and Analysis Plan, (7) Initiate Phase-2 sampling & analysis.	9,600	17,085
18	9303	Non-FFA Auto	Removal of 250 drums containing uranium, PCB's, and solvents. [Accelerated activities in planning]	522 [?]	17,607

Priority No.	ADS No.	Title	Description	Task Cost (\$ x 1,000)	Cumulative Task Cost (\$ x 1,000)
84	9303	CSX RR Removal	Removal action to excavate and treat or store soils identified by an EE/CA as contaminated with Cs-137. To be completed in FY93.	892	18,499
120	8390	ORAU Remedial Investigation & Remedial Action (Freels Bend, So. Campus, Local facilities)	<p>Freels Bend: FY93 funds requested for SI field work, report preparation, and initiation of RI Work Plan preparation.</p> <p>So. Campus: PA/SI completed; draft RI Work Plan is awaiting EPA comment. RI field work and report preparation are proposed for FY93.</p> <p>Local Facilities: No work yet accomplished on local facilities. Dropped from FFA.</p>	1,863	20,362
140	9302	Off-Site/Clinch River ER Prog. Mgmt. & Integration	Off-Site/Clinch River Program integration, coordination, management, and administrative and technical support; baseline planning, scheduling, document submission, tracking, and reporting.	1,100	21,462

Technical Integration Program FY 1993 Prioritization

Priority No.	ADS No.	Title	Description	Task Cost (\$ X 1,000)	Cumulative Task Cost (\$ X 1,000)
60	8304	Federal Facility Agreement (FFA) Compliance Support	This task ensures compliance with the FFA pursuant to the CERCLA, RCRA, SARA, NEPA, and NCP authorities for the ORR. Specific activities include FFA updates, appendices, quarterly reports, prioritization for the ORR document tracking, document review reports, operations consistency, and document consistency.	\$540	\$540
61	8304	Community Relations	This task provides community/public relations support for DOE-ER program projects, required/mandated activities such as public meeting, and supports all FFA deliverables and projects.	\$900	\$1,440
67	8304	Information Resource Center OR/Administrative Record	The Federal Facilities Agreement requires both an on-site and off-site Administrative Record for the Oak Ridge Reservation (under CERCLA). This element provides the operation, maintenance, and miscellaneous costs associated with the off-site AR at the IRC located at 105 Broadway, Oak Ridge. This facility serves as both a public information center as well as a DOE prime contractors information center.	\$667	\$2,107

70	8304	OREIS (Oak Ridge Environmental Information System)	OREIS is comprised of required activities to establish a system that provides consolidated, consistent, and validated data to support ER activities as required by the FFA. Specific tasks include project and systems management, user support, system access by data generators as well as TDEC and DOE and documentation development.	\$3,140	\$5,247
71	8304	Risk Assessment	This task is required by CERCLA and involves the development and application of consistent guidelines for conduct of human health and ecological risks as required under CERCLA and EPA guidance. Specific tasks include prioritization support, toxicity and radiation assessments, other human health and ecological risk evaluations, implementation of institutional controls, and development of standards for evaluation assessments.	\$1,310	\$6,557
72	8304	Groundwater	This task provides for a Groundwater Program Office which provides central management and technical resources for the oversight and evaluation of groundwater activities for the ORR, PORTS, and PAD. Specific tasks include surveillance and monitoring in addition to activities to ensure technical consistency and regulatory focus. Groundwater modeling and sites specific technical support is also included.	\$2,000	\$8,557
99	8304	Technical Integration Regulatory Compliance	This task ensures that regulatory compliance is achieved for ER activities. Specific tasks include NEPA and NRDA compliance, compliance audits, programmatic EIS support, wetlands and floodplain assessments and ARARs.	\$1,125	\$9,682

100	8304	Analytical Project Office	This task provides overall management of analytical programs which coordinates plans, procedures, and specific tasks include analytical needs assessment analytical technician program support, and management support.	\$400	\$10,082
102	8304	Quality Assurance and Audits	<p>The QA portion includes support to the ER Program by keeping the QA Program Plan current with DO/EPA QA requirements, providing overall policy and guidance, evaluating the effectiveness of QA program implementation through periodic surveillance of ER activities, and tracking and following-up on audit and other review findings.</p> <p>The audits portion provides analytical laboratory qualifications in addition to verification and validation of laboratory capabilities and performance. Tasks include performance of audits and documentation development.</p>	\$900	\$10,982
104	8304	Analytical Capital Upgrades	<p>This task provides for significant capital upgrades to the analytical program. These upgrades portion provide new capabilities, additional capacity, and routine equipment replacement for the analytical program necessary to meet ER program requirements via on-site laboratories.</p>	\$770	\$11,752
110	8304	Agreement-In-Principal (AIP) Site Implementation	This task provides support for activities required under the State Oversight Agreement. Tasks include incidental support services such as budgeting, training etc. for State Oversight personnel that will be performing assessments on the Oak Ridge Reservation.	\$703	\$12,455

137	8304	Technical Integration Program Support	This task ensures that technical consistency is achieved for applications, management, and oversight of ER activities. Specific tasks include integration of ER prime contractors, technology development, program operations, and special projects such as the ORR Aerial Survey.	\$1,284	\$13,739
142	8304	Special Projects (Background Soils Characterization Project)	This special project will determine reference background contaminant levels in the soils on the Oak Ridge Reservation in order to establish baselines for potential risks associated with contaminants.	\$556	\$14,295
146	8304	Technical Oversight and Review	This task provides coordination and conduct of technical reviews to ensure regulatory deliverables are technically complete, meet all applicable requirements, and are technically accurate and current with procedures, policies, and guidelines.	\$315	\$14,610
147	8304	Remediation Effectiveness Monitoring Program	This task funds initial development and conduct of a long-term reservation-wide monitoring program for the Oak Ridge Reservation to address the effectiveness of remedial action and clean-up operations.	\$300	\$14,910

**DOE Support
FY 1993 Prioritization**

Priority No.	ADS No.	Title	Description	TASK COST (\$ X 1,000)
108	8302	Agreement-In-Principal Grants	This element provides financial resources for the states of Tennessee, Kentucky, and Ohio to support their independent monitoring and oversight of DOE as outlined in the respective Agreements-In-Principal.	\$6,585
139	8301	DOE-OR ERD Direct Support	This task provides the support funding for the DOE Oak Ridge ER Program DOE staff and program operations. Tasks include preparation of technical and administrative contracts, purchase orders, and work requests. Also included in this element are the Program Tax which is the ER Program's portion of the overall costs of the Oak Ridge Field Office, and funds for litigation support.	\$12,482

Central Waste Management FY 1993 Prioritization

Priority No.	ADS No.	Title	Description	TASK COST (\$ X 1,000)	CUMULATIVE TASK COST (\$ X 1,000)
101	8351	ER Waste Management Treatment/Storage/ Disposal Support	This element provides for the treatment, storage, and disposal (TSD) of ER wastes which cannot be managed as part of the initial remedial action, RCRA closure of D&D activity at ORR, PORTS and PAD. Support functions include program management, training, systems and planning, and waste minimization/pollution prevention. In addition, activities include design, construction, and operation of central on-site facilities and operating funds for commercial TSD activities. Specific activities include revision and maintenance of the ER waste baseline and capacity plan, treatability engineering for X-701B box soils at Portsmouth, treatability study/demonstration for ER waste water treatment sludges at PAD, planning engineering shipping/certification facilities and development certification documentation, NEPA and procedures to support offsite waste shipment.	2,654	2,654
115		X-701B Box Sludge		2,154	4,808
153		PGDP PCB Treatability of Soils/Sludges		1,400	5,208

**Contract Management Support
FY 1993 Prioritization**

Priority No.	ADS No.	Title	Description	Task Cost (\$ X 1,000)	Cumulative Task Cost (\$ X 1,000)
98	8303	Information Systems	<p>Work activities include the oversight and direction of the preparation, review, comment resolution, approval, and issuance of all administrative and technical procedures, instructions, and immediate action directives; and the functions of the Document Management Center (DMC), which is to implement the division's records management program. The DMC manages the record copy, which includes information in any form that may be required to defend actions taken by or decisions made by the ER Program. Also included are the processing and filing of material received by the DMC. Work activities also include providing assistance to DOE's Information Resource Center (IRC) to meet the Administrative Record requirements of CERCLA, and limited support from the Publications Office and graphics support. Failure to fund could result in the inability to maintain the regulatory deliverables and a failure to provide support to the Administrative Record. This could result in violation of the CERCLA regulations and could result in fines and penalties being levied.</p>	\$1,100	\$1,100

129	8303	Central Remedial Action (RA) Program Management	<p>This Program includes the Director and staff and their work activities to provide for the RA Site Managers guidance, prioritization of workload, technical and program deliverables tracking and expediting, staffing direction, flowdown of procedures, flowdown of regulatory requirements and legal managerial review/resolution of site technical and regulatory issues, ER management communication, review and approval of submittal of all major documents, operational performance management, and interface with DOE-OR site remediation management. Activities also include engineering services to provide interface, coordination, prioritization, guidance and work load and resource leveling of Central Engineering services.</p> <p>Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>	\$708	\$1,808
-----	------	--	--	-------	---------

130	8303	Central D&D Program Management	<p>Work activities include providing general technical, managerial, and administrative support to the Decommissioning and Decontamination Program activities at all 5 sites (K-25 Site, Oak Ridge National Laboratory, Y-12 Plant, Portsmouth Gaseous Diffusion Plant, and Paducah Gaseous Diffusion Plant), including oversight responsibilities; development of strategies and relative risks for individual and collective D&D activities; technical and program management interfacing to ensure consistency and uniformity of approach; budgeting and reporting coordination; and management control systems compliance. Also included is provision of the primary interface with DOE for program coordination, communication, reporting, and prioritization as a single integrated D&D Program.</p> <p>Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>	\$1,540	\$3,348
-----	------	-----------------------------------	--	---------	---------

131	8303	Management Systems Administration	<p>Work activities include the Director of Management Systems and the administrative staff. Also, included is the material, equipment, maintenance and clerical staff of all of management systems. Management Systems includes FFA Compliance, Planning and Control Support Staff, Safety and Health Support Staff, Information Systems, Five Year Planning support and Subcontract Coordination/Special Projects.</p> <p>Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>	\$1,200	\$4,548
132	8303	Planning and Control Support	<p>Work activities include the maintenance of Program Management Plans and Contract Management Plans and Procedures. Also included are the preparation of management systems reports, Progress Tracking System (PTS) Reports, and data analysis, data base maintenance, and milestone tracking; the support for the maintenance of the ER total program baseline, and support for the development of Current Year Work Plans (CYWP) and program work authorization documents, and Lessons Learned.</p> <p>DOE Order 4700.1 requires that Major Systems Acquisitions be managed in a cost-effective and timely manner and that the costs, schedules and accomplishments be measured and variances be reported.</p> <p>Failure to fund would result in the inability to report for the entire MSA.</p>	\$2,000	\$6,548

133	8303	Safety and Health Support	<p>Work activities include the development of safety and health programs that meet federal, state, corporate, and plant requirements and audit for compliance with those programs, including guidance to division personnel on the interpretation of the regulations, etc.; ensuring that safety and health incidents and injuries are reported and chemical and radiological monitoring conducted; ensuring that plant/installation specific safety and health plans for hazardous material cleanup operations are written, implemented, and reviewed for completeness. Work activities include the maintenance of a divisional occurrence reporting program in compliance with DOE Order 5003.A and the coordination, development, and implementation of training programs. Failure to fund will result in a lack of management oversight and guidance in this area.</p>	\$350	\$6,898
-----	------	---------------------------	--	-------	---------

134	8303	Five Year Planning Support	<p>Work activities include coordination of the ER Program Five-Year Plan (FYP) activities. The Five-Year Planning effort includes the development of ADS, Program Summary Document, Site-Specific Plan, and Roadmap guidance documents and submission schedules; progress tracking; limited quality control review of documentation; maintenance of central electronic and hard-copy FYP working files; and coordination with the subcontractor in direct support of the Energy Systems program staff.</p> <p>Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>	\$480	\$7,378
-----	------	----------------------------	---	-------	---------

135	8303	Subcontract Coordination/special Projects	<p>The major work activity is the oversight of the ER Program Subcontracting activities, including the support of preparation of procurement strategy plans for the site programs, monitoring and reporting subcontracting activity, and assistance to the site programs in working with the Purchasing Organization. Work activities also include the coordination of input to the DOE Performance Evaluation Committee. This includes monthly and biyearly reporting, action plan tracking, and award fee milestone generation and tracking. The Tiger Team Action Tracking Report is maintained and special request for information concerning the methodology of ER Management Systems is included. Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>	\$250	\$7,628
-----	------	---	---	-------	---------

136	8303	Administration/Senior Management	<p>Work activities include the ERWM Senior Management, Central Program staff and associated material costs, including minor equipment, building maintenance, upgrades, and utilities. Specific functional areas include the Business Systems. The Business Systems work activities include providing budget/financial support to the ER program. This includes coordination of the budget process, authorizing the opening and closing of operating accounts and work orders, reviewing and approving commitment documents, establishing business systems and related procedures, consulting with ER management and program personnel on financial matters, and interfacing with DOE-OR, DOE-HQ, and all five Energy Systems sites.</p> <p>Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>	\$1,600	\$9,228
-----	------	----------------------------------	--	---------	---------

141	8303	Central Program Management Information Systems	<p>Work activities include the development, hardware, software and implementation of an Integrated Management Information and Control System for the ER Sites. The Central coordination of scheduling and cost estimating support and MCS training is also included.</p> <p>DOE Order 4700.1 requires that Major Systems Acquisitions be managed in a cost-effective and timely manner and that the costs, schedules and accomplishments be measured and variances be reported.</p> <p>Failure to fund would result in the lack of an automated management system to manage and report in a more cost effective and timely manner.</p>	\$1,000	\$10,228
-----	------	--	--	---------	----------

**Portsmouth Site RA & D&D Program
FY 1993 Prioritization**

Priority No.	ADS No.	Title	Description	Task Cost (\$ x 1,000)	Cumulative Task Cost (\$ x 1,000)
9	6303	Well 6B IRM	Remediate elemental mercury spill in portable water well located off PORTS reservation	\$250	\$250
20	6801	PORTS RA S&M	Surveillance and monitoring associated with completed remedial actions. Activities include sampling and analysis, institutional controls upkeep, equipment maintenance and other activities to ensure continued compliance.	\$713	\$963
27	6308	7725 Construction	Complete RCRA storage upgrades. Storage required for waste generation from RFI process and closure.	\$3011	\$3,974
31	6306	X-624: X-622 Operations	Continue operation of GWP&T facilities related plume containment and RCRA closures.	\$1,230	\$5,204
32	6305	Complete GWP&T Facility (X-623 Construction & Operation)	Complete X-623 Groundwater Pump and Treatment Facility. Facility to process recovered contaminated groundwater from X-701B unit-preventing entry of contaminants to Little Beaver Creek.	\$4,510	\$9,714

33	6305	Closures (old)	Complete closure of X-231B Oil Biodegradations Plot, X-749A Classified Materials Disposal Facility, and X-701B Holding Pond in accordance with Federal and State agreements.	\$12,293	\$22,007
39	6701	PORTS D&D S&M	Continued surveillance & maintenance of 3 former GCEP.	\$2,360	\$24,367
58	6501	PORTS Program Management	Maintenance of core program staff, cost/schedule and control systems, integrated program schedules, technical data management systems, administrative systems.	\$3,008	\$27,375
59	6506	Groundwater Protection Program Quarterly Sampling	Quarterly sampling of RFI installed wells to monitor plume migration and compliance prior to execution of corrective measures.	\$675	\$28,050
74	6304	Quadrant 4 RFI	Complete site RCRA Facility Investigation in accordance with Federal and a State Regulatory agreements	\$4,200	\$32,250
79	6301	Quadrant 1 CMS	Second phase of RCRA Corrective Action Plan Delivery tied to previous submission of RFI report (2/92)	\$982	\$33,232
80	6302	Quadrant 2 CMS	Second phase of RCRA Corrective Action Plan. Delivery tied to previous submission of RFI Report (2/92).	\$840	\$34,072
82	6301	Quadrant 1 CMI	Development of program plan, quadrant specific workplan and initiation of design activities. Final phase of RCRA Corrective Action Plan. Delivery tied to submission of CMS Report.	\$640	\$34,712

83	6302	Quadrant 2 CMI	Development of program plan, quadrant specific workplan and initiation of design activities. Final phase of RCRA Corrective Action Plan. Delivery tied to submission of CMS Report.	\$640	\$35,352
91	6304	Closures (New)	Continue closure of RCRA regulated units.	\$16,500	\$51,852
109	6303	Quadrant 3 CMS	Second Phase of RCRA Corrective Action Plan. Delivery tied to submission of RFI Report (11/92).	\$400	\$52,252
111	6303	Quadrant 3 CMI	Development of program plan, quadrant specific workplan and initiation of design activities. Final phase of RCRA Corrective Action Plan. Delivery tied to submission of CMS Report.	\$128	\$52,380
128	6501	PORTS RA Life Cycle Estimate	Development of PORTS ER Program life cycle cost estimate to temporally distribute total program costs, scope and schedule.	\$1,000	\$53,380
150	6304	Quadrant 4 CMS	Initiate second phase of RCRA Corrective Action Plan in Quadrant 4 according to regulatory commitments.	\$326	\$53,706

**Paducah RA & D&D Program
FY 93 Prioritization**

Priority No.	ADS No.	Title	Description	Task Cost (\$ X 1,000)	Cumulative Task Cost (\$ X 1,000)
2	5302	PGDP Residents Water	This WBS is required to pay the water bills for all neighbors who have contaminated wells. PGDP is committed to supplying water to these neighbors until the contaminated groundwater is below action limits.	\$50	\$50
5	5302	PGDP ACO Well Sampling	This WBS is required to sample the wells identified prior to Groundwater Investigation Phases I and II. The sampling of these wells is required by the EPA and the State of Kentucky and is stated in the ACO to monitor the migration of the contaminated groundwater plume	\$2,110	\$2,160

17	5302	Corrective Measures for Off-Site GW Cont.	<p>The EPA is proposing to send a request for an FFA for PGDP ER to EPA Headquarters by the end of March 1992. This FFA will require PGDP ER to clean up the contaminated groundwater, clean out sediments from surface water streams, and stop the sources of groundwater contamination. PGDP ER is proposing to accomplish these requirements by installation of a pump and treat contamination system and various actions associated with the surface water and sources. The first action will be a pilot pumping systems consisting of five wells and a treatment system to clean up the groundwater. The design work on the pilot pump and treat done by EBASCO; therefore, \$8M has been broken out as DOE prime contractor.</p> <p>This WBS has some uncertainties associated with it. If the EPA doesn't move as rapidly as they stated, some of the work scheduled for FY 1993 will be delayed until FY 1994. This is not very likely since EPA Region IV plans to mandate remediation under the existing ACO is the FFA is delayed. At this time, I would be afraid to cut the estimate in this WBS. If a budget reduction is required, a portion of this WBS would be the first cut.</p>	\$12,290	\$14,450
19	5701	PGDP D&D Surveillance & Maintenance	<p>This work covers the continued S&M of the C-340, C-410, C-411, and C-420 buildings. ER is required to perform S&M on these buildings. The cost estimate is based on past experience. This work has to be done.</p>	\$1,000	\$15,450

24	5701	C-340 Electrical Power for Lights	This WBS covers to relocate a transformer to C-340 to replace a removed PCB transformer so the lights can be turned on to perform S&M and investigate the building. This building has PCB problems that need to be corrected or we will be in violation of an FFCA.	\$200	\$15,650
25	5701	C-340 Dry Fire Protection System	This WBS covers the cost of installing a dry fire protection system to replace the wet system now in place. The wet system has frequent breaks which lead to contamination being washed out of the building. The system is currently turned off. Permanent electric power cannot be restored until fire protection is in place.	\$500	\$16,150
28	5301	ER Waste Storage Ph. 1 Design and Construction	This WBS covers the design and construction of a 20,000 ft ² waste storage facility to support the ACO and HSWA investigation and remediation. This facility has to proceed on schedule to meet the requirements of HSWA and the ACO.	\$1500	\$17,650
29	5301	ER Waste Storage Ph. II Engr. Design Only	This WBS supports the design only of a 40,000 ft ² waste storage facility to receive waste from the ACO and HSWA investigation and remediation. The design is required in FY 1993 so the facility will be ready for use when the Phase I facility is full.	\$540	\$18,190
30	5301	Mixed Waste Facility Engr. Design Only	This WBS supports the engineering design of a 200,000 ft ² waste storage facility. The waste storage facilities are in three phases because of the time required to design and construct one large facility to handle all ER waste generated. This is the main waste storage facility for ER. Design has to be completed in FY 1993 to maintain the HSWA and ACO schedules.	\$1500	\$19,690

57	5501	PGDP Program Management	This WBS covers the cost of all PGDP ER staff and staff facilities that are not charged to a specific project. This includes direct charges from the ER Department, matrix groups from within the plant, and SAIC work on the baseline cost estimate and schedules maintenance. This WBS is required to support the regulatory work at PGDP.	\$5,118	\$24,808
65	5311	PGDP Groundwater Contamination Ph. I, II, & IV Wells and Support	The WBS covers the cost to continue sampling the wells installed under the groundwater contamination project. The sampling of these wells is required by EPA and the State of Kentucky to monitor the movement of the contaminated groundwater plume.	\$2,495	\$27,303
65	5311	GW Research & Studies Supt. for CM for ACS & HSWA	This WBS supports the hydrologic task associated with the ACO and HSWA work scheduled for FY 1992. This effort is required to properly oversee the activities at PGDP. It also includes the groundwater modeling effort to predict groundwater movement, DNAPLs identification, and help identify future contaminated wells.	\$500	\$27,803
66	5501	PGDP Administrative Records	This WBS covers the cost of the required AR for the groundwater contamination investigation, both on-site and off-site. SAIC will run the off-site AR, and PGDP ER will maintain the on-site AR. This is required by the ACO and CERCLA 300.800.	\$510	\$28,313

85	5303	WAGs RFIs	<p>These WBSs support the investigations of the WAGs under the HSWA permit. The only part of HSWA that is scheduled to the regulators is the work plans for each RFI. The first plan is due in June 1992 with a work plan to follow each 90 days. The work plans will be completed by subcontractors to MMES or DOE.</p> <p>These WBSs have some uncertainties. The work plans are scheduled and will have to be completed or PGDP will be in violation of the HSWA permit. If the EPA and the State of Kentucky do not approve the work plans quickly, some of the money listed here will not be needed in FY 1993. If they do approve the work plans on schedule, all of this money will be needed to proceed into corrective measures design and remediation. If the budget to PGDP is reduced, this is one area that will be cut because of these uncertainties.</p>	\$15,650	\$43,963
86	5304				
36	5313				
37	5305				
38	5306				
38	5307				
38	5308				
38	5309				
38	5310				
78	5311				

This WBS covers the cost of abandonment of approximately 59 wells that were installed before the ER Program began that have been identified as potential contributors to off-site groundwater contamination. This estimate is based on an E9 response from Engineering. This work was dropped from the FY 1992 budget and determined to be a UE problem, but put back in the ER budget at the Hall/Adams level because of the off-site groundwater contamination potential. This work has to be done as soon as possible. We are getting NEPA now and design is ready to start.

92	5312	UST Corrective Measures	This WBS supports the corrective measures associated with the UST investigation that is being completed now. The State of Kentucky expects PGDP to get immediately into corrective measures after the investigation is complete. PGDP has already received one NOV because of these leaking tanks and the State of Kentucky has been very difficult to deal with. They are used to dealing with gas stations that pull the tanks and dig up dirt. That is what they wanted us to do. This work has to be done during FY 1993 or we will be receiving more NOVs.	\$1,800	\$47,016
94	5301	Decon Pad Design and Construction	This WBS supports the design and construction of a permanent subcontractor decon pad. This pad is required for decon of equipment for the subcontractor. Work on the ACO and HSWA cannot proceed without this facility.	\$600	\$47,616
107	5701	C-340 Metal Plant D&D	This WBS supports the investigation of the C-340 facility to determine what is required to D&D the facility. If the work on C-340 is to proceed as scheduled, this work must be done in FY 1993. TSCA and an FFCA are involved with this facility since it has PCB improperly stored. The hydraulic system in the building cannot be flushed clean; therefore, the PCB system has to be removed.	\$1,000	\$48,616

112	5501	KY-AIP	The WBS provides funding to support the KY AIP staff that has been hired. These funds are just for ER support. If the AIP becomes the responsibility of ER, the budget will need to be increased to \$500,000. This money is required and is a known. The State of Kentucky has hired 14 people to follow PGDP ER and Environmental monitoring activities.	\$207	\$48,823
151	5301	Administrative Record ER Building Engineering Design Only	This task supports the design of a new Administrative Record and ER office facility. This building will have two vaults to house the on-site AR and management staff. The vaults will meeting all requirements of an AR according to regulations and DOE Orders. The office facility will have 50 offices and be constructed so a second floor can be added when needed.	\$2,000	\$50,823
152	5501	Federal Facility Agreement Negotiations	This WBS supports the issue of a FFA with the EPA and the State of Kentucky. The estimate from Dave Swindle was \$3.5M. I cut this estimate to \$456,000 before it left PGDP. This money will be required if EPA does as expected.	\$456	\$51,279

9. FY 1994 APPROVED PRIORITIZED TASK DESCRIPTIONS

ORNL

Y-12

K-25

Off-Site

Technical Integration

DOE Direct Support

Central ER Waste Management

Contract Management Support

Portsmouth

Paducah

ORNL RA and D&D FY 1994 Prioritization

Priority No.	ADS No.	Title	Description
1	3314	ORNL Remedial Actions S&M	This activity includes surveillance and maintenance (S&M) tasks to ensure contaminant containment and site control to protect the public, workers, and the environment at ORNL Waste Area Groupings (WAGs) prior to final remediation.
9	3313	ORNL North & South Tank Farms	FY 1993 activities include development of an IR&D for the north tank farms. This activity is required by CERCLA and the RCRA HSWA Permit.
15	3701	ORNL D&D S&M	This activity includes S&M of surplus contaminated facilities to ensure contaminant containment and control to protect the public, workers, and the environment prior to decontamination and decommissioning (D&D).
20	3302	ORNL WAG 2 RI/Monitoring Program	This activity provides a RI and long-term monitoring program for the ORNL integrator operable unit (OU). FY 1994 tasks include the comprehensive monitoring program, i.e., surface water, groundwater, biological, sediment, etc. This activity is required by CERCLA and the RCRA HSWA Permit.
27	3305	ORNL WAG 5 RI	FY 1993 activities include completion of the RI report and preliminary risk assessment, and initiation of feasibility study preparation for the source control OU. This activity is required by CERCLA and the RCRA HSWA permit.
31	3301	ORNL WAG 1 RI	A site characterization report, preliminary risk assessment, and OU strategy will be prepared in FY 1992. Based on their results, FY 1994 activities will include implementation of RI field activities associated with the identified OUs. This activity is required by CERCLA and the RCRA HSWA Permit.

42	3701	ORNL Fission Product Pilot Plant D&D	The FPPP is located adjacent to the South Tank Farm and has been determined to be a source of release of contaminants to the environment. An attempt will be made to integrate D&D of this facility with remedial actions at the North and South Tank Farm. FY 1994 activities include design and preparation of required project documentation. This activity is required under CERCLA.
43	3701	ORNL Waste Evaporator Facility D&D	This facility is also located adjacent to the South Tank Farm and its D&D will be integrated with remedial actions at the North and South Tank Farms. FY 1994 activities include design and preparation of required project documentation. This activity is required under CERCLA.
44	3701	ORNL Metal Recovery Facility D&D	FY 1994 activities include completion of D&D design and begin implementation of D&D.
45	3701	ORNL Old Hydrofracture Facility D&D Plan	The Old Hydrofracture Facility is located in WAG 5 and contains a hydrofracture injection well associated with WAG 10. An attempt will be made to integrate D&D of this facility with remedial actions in WAGs 5 and 10. Specific FY 1994 activities include D&D design and preparation of required project documentation. This activity is required by CERCLA.
46	3304	ORNL WAG 4 RI	FY 1994 activities include revision of the Sampling and Analysis Plan to incorporate the observational approach and operable unit concept, and initiation of field sampling activities. This activity is required by CERCLA.
47	3307	ORNL WAG 7 RI	FY 1994 activities include revision of the Sampling and Analysis Plan to incorporate the observational approach and operable unit concept, and initiation of field sampling activities. This activity is required by CERCLA.
51	3701	Molten Salt Reactor Experiment Upgrades	FY 1994 activities include implementation of upgrades to correct comparable deficiencies.

55	3310	ORNL WAG 10 RI/P&A Hydrofracture	WAG 10 has been divided into three OUs: OU1-Grout Sheets; OU2-Groundwater; and OU3-Wells and Boreholes. FY 1994 activities will include completion of RI field activities, preparation of the RI report, and initiation of the feasibility study for OU3. This activity is required by CERCLA and the RCRA HSWA Permit and is a key component of WAG 5 remedial action/D&D integration planning.
60	3305	ORNL Well P&A/GW OU	This activity includes plugging and abandonment of wells to eliminate potential pathways for contamination of migration and implementation of RI activities for the ORNL groundwater operable unit. These activities are required by CERCLA.
63	3501	ORNL Remedial Actions Program Management	This activity involves program planning including preparation and maintenance of the life-cycle technical, cost, and schedule baseline for the ORNL ER Program; implementation and maintenance of DOE five-year planning process and annual current year work plan; management of ORNL ER staff; quality assurance; waste management coordination; environmental, safety, and health oversight, cost accounting; and office facilities maintenance.
64	3301	ORNL WAG 1 Project Management	This activity provides core project management for WAG 1 remedial action (RA) tasks. Loss would seriously jeopardize present and future capability to implement program.
65	3302	ORNL WAG 2 Project Management	This activity provides core project management for WAG 2 RA tasks. Loss would seriously jeopardize present and future capability to implement program.
66	3306	ORNL WAG 6 Project Management	This activity provides core project management for WAG 6 RA tasks. Loss would seriously jeopardize present and future capability to implement program.
67	3313	ORNL Inactive Tanks Project Management	This activity provides core project management for inactive tanks RA tasks. Loss would seriously jeopardize present and future capability to implement program.

68	3305	ORNL WAG 5 Program Management	This activity provides core project management for WAG 5 RA tasks. Loss would seriously jeopardize present and future capability to implement program.
79	3306	ORNL WAG 6 Remedial Actions	This activity includes design and implementation of remedial actions as specified in the FY 1992 source control IROD. FY 1994 tasks include continuation of site remediation design, and construction. This activity is required by CERCLA with RCRA as a significant ARAR, i.e., an approved RCRA closure plan for Solid Waste Storage Area (SWSA) 6. This is also an ongoing activity; the disruption of which will result in increased costs.
82	3311	ORNL WAG 11 IROD (Contaminated Debris)	FY 1994 Activities include completion of design and initiation of construction of Remedial Actions associated with contaminated debris in WAG 11. This activity is required by CERCLA and IROD scheduled to be approved in FY 1992.
85	3312	WAG 13 IROD	This activity involves removal of cesium contaminated soil from WAG 13 and its storage/disposal as specified in a FY 1992 IROD. The cesium plots pose a potential health risk to workers and the public as a result of elevated gamma radiation levels. This activity is required under CERCLA and is a continuation of activities initiated in FY 1992.
98	3701	Homogeneous Reactor Experiment D&D	FY 1994 activities include initial project planning and facility characterization.
111	3701	ORNL D&D Program Management	This activity involves program planning for the ORNL D&D Program including implementation and maintenance of the DOE Five-Year Planning Process and annual current-year work plan, and program management of ORNL D&D activities.

148	3307	ORNL WAG 7 Seepage Pit #1 ISV	<p>This activity involves conducting an interim corrective measure/technology demonstration utilizing in situ vitrification at the liquid waste seepage Pit No. 1. FY 1994 tasks include design of the ISV unit. A contaminant plume from this pit has impacted the environment and poses a potential health risk to workers. The information gained from this activity will also help in evaluating remedial action alternatives for the other pits and trenches in WAG 7. This activity is required by CERCLA and the RCRA HSWA Permit.</p>
-----	------	-------------------------------	---

**Y-12 Site RA and D&D Program
FY 1994 Prioritization**

Priority No.	ADS No.	Title	Description
3	2306	Y-12 Remedial Action and Surveillance and Maintenance	Y-12 RA will provide for surveillance and maintenance of CAPCA sites, well monitoring, and new well installation around CAPCA sites (including DNAPL sampling), and preparation of the annual well monitoring report. This activity also provides for operation of the Liquid Storage Facility and Groundwater Treatment Facility.
7	2303	CAPCA I (Kerr Hollow Quarry and Walk-In Pits	Activities include completion of KHQ closure activities (shredding, breaching, etc.), completion of Walk-In Pits closure construction, equipment procurement associated with KHQ debris management, and design associated with KHQ sediment management.
17	2701	Y-12 Decontamination & Decommissioning Surveillance and Maintenance	This activity includes routine surveillance and maintenance in buildings subject to D&D in order to maintain acceptable levels of health, safety, and environmental protection. This activity also includes the costs associated with the Program Management of the Y-12 D&D program and maintenance of the Y-12 D&D Life Cycle Baseline.
25	2303	Upper East Fork Poplar Creek Assessments	Complete UEFPC OU 1 Phase II RI Plan. Begin Phase II surface water sampling. Complete final UEFPC OU 2 RI Report. Complete field sampling for UEFPC OU 3 and prepare Draft RI report. Continue CERCLA groundwater monitoring in UEFPC OU 4. Complete Study Area Group 2 PA/SIs. Begin FS scoping and preparation of Draft FS Report for UEFPC OU 2. Prepare report on sub-basement sampling of mercury use buildings. Milestones: UEFPC OU 1 Phase II RI Work Plan UEFPC OU 2 RI Report UEFPC OU 2 Nitric Acid Pipeline Screening/Analysis of Alternatives

50	2303	Upper East Fork Poplar Creek - RMPE	Construction - Drain line modifications for Buildings 9201-5 and 9204-4. IROD process - actions identified in "Focused FS" scheduled for FY 1993. Design of Interim Action In IROD. Continuation of monitoring.
53	2701	Alpha 4 - Hg Drain and Asbestos Removal of Insulation	This activity is to continue insulation removal and reinsulation of the steam lines which contain asbestos and mercury contamination. The steam line insulation is highly combustible. In the event of a fire, significant amounts of mercury vapor and insulation fiber would be released into the air. This activity will be used to complete the residual mercury cleanup task in Building 9201-4. The draining of the residual mercury from the process equipment and piping will minimize the threat of mercury contamination during D&D activities. This activity is also for sampling and characterization of materials from the mercury draining and insulation removal activities in Building 9201-4.
56	2302	Bear Creek Valley - RI/PA/SI	Submit Draft RI Work Plan for OU 1. Complete field activities at OU 2. Submit Draft and Final RI Work Plans for OU 3. Support comprehensive groundwater monitoring field work in Bear Creek Valley (BCV OU 4). FFA Milestones: Bear Creek OU 2 RI Report Bear Creek OU 1 RI Work Plan Bear Creek OU 3 RI Work Plan
58	2301	Chestnut Ridge RI/FS	Complete RI Work Plan for CR OU 1. Complete CR OU 2 RI Report and feasibility study. Continue biomonitoring of McCoy Branch. Milestones: Cr OU 2 FCAP/McCoy Branch ROD

70	2501	Y-12 Remedial Action Program Management	Program Management activities support the DOE annual 5-year planning process which includes ADS development, Baseline development and maintenance, Current Year Work Plans, Prioritization, Site Specific Plans and Budgets. It provides for regulatory guidance, interactions and responses. It also includes logistic support, data and document support, schedule and progress assessment and reporting, QA support, and other support required of the integrating contractor. RA will complete and maintain the Y-12 RA Project Life Cycle Baseline as a part of this activity.
71	2301-2304	Y-12 Remedial Action Project Management	This activity provides for individual project management of all Y-12 projects which includes development of project specific plans, schedules and costs estimate, project implementation oversight, cost and schedule monitoring, the integration of the efforts of other DOE prime contractors and subcontractors project status and reporting, and project closeout. It includes the development and implementation of project specific requirements, i.e., Health and Safety Plans, QA Plans, NEPA, and various permits.
113 141	2701	Y-12 Decontamination and Decommissioning Planning	This activity will complete the D&D Plan for Building 9201-4 and will initiate D&D planning activities (feasibility studies, etc.) for additional D&D candidate facilities at Y-12.
116	2701	Upgrade of Hg Monitoring Equipment	This is a procurement activity for mercury monitoring equipment for Building 9201-4 that will insure compliance with the best available technology.
150	2701	Alpha 4 - Utilities Design	This activity will design the relocation of all existing utilities currently residing in Building 9201-4 that are vital to the Y-12 Plant.
158	2305	CAPCA II Design	Activities include preparation of detailed design associated with groundwater treatment facilities, assumed to be required under RCRA post-closure for the previously closed CAPCA hazardous waste sites. Field inspection to support equipment procurement and construction start is also included.

K-25 Site RA & D&D Program FY 1994 Prioritization

Priority No.	ADS No.	Title	Description
18	4701	K-25 Decontamination and Decommissioning (D&D) Program Surveillance and Maintenance (S&M)	Surveillance of more than 300 acres of floor space, including routine inspection of asbestos, PCBs, uranium compounds and other hazardous material. Building maintenance includes roof repairs, contamination control and maintenance of sprinklers, ventilation, and other utilities. [DOE Orders, H&S]
19	4701	K-25 Centrifuge D&D Program S&M	Surveillance of shut-down centrifuge facilities, including routine inspections of uranium and other hazardous materials. Building maintenance includes roof repairs, contamination control and maintenance of sprinklers, ventilation, and other utilities.
21	4301	K-25 RCRA Closures	Complete RCRA closures of K-1417 and K-1419. Complete Engineering Certification of closure. [RCRA, DOE Orders]
23	4301	K-1070-C/D Seep IROD	Remedial actions will be carried out in response to FY93 ROD. [FFA]
30	4301	K-1070 OU FS/ROD	Complete lab analysis and data validation. Prepare RI Report. [FFA]
32	4303	K-901 (a.k.a. Area 10) OU RI Field Activities/RI Report/FS	Complete lab analysis and data validation. Prepare baseline risk assessment and RI Report. [FFA]
49	4306	K-25 Remedial Actions (RA) Program S&M	Surveillance of inactive Solid Waste Management units, including activities such as periodic inspections, grass mowing and walkover surveys.
52	4701	K-25 D&D Asbestos Removal	Removal of friable or near-friable asbestos. [NESHAPS]
54	4701	D&D Hazardous Material Disposal	Disposition of various hazardous contaminated materials that were used in the operation of the K-25 Plant. These materials include various solvents, cleaners, etc. [RCRA]

57	4701	D&D Program Electrical Compliance	Actions to bring the K-25 shutdown facilities into compliance with OSHA 1910 Subpart s [OSHA]
59	4301	K-1407 OU RI Field Activities	Submit draft RI Plan. [RI Plan, 08/25/94] [FFA]
61	4301	K-1401 OU RI Field Activities	Submit draft RI plan. [RI Plan, 06/22/94] [FFA]
69	4501	K-25 RA Program Management	Core management team for administration, planning and control of the K-25 RA Program. [FFA/RCRA/UST]
77	4304	Ponds Waste Management Program	Management and activities to implement the PWMP action plan to move and fix sludge drums. [RCRA]
78	4701	K-25 D&D of PCB Electrical Components	Removal and disposal of PCB-contaminated electrical components (transformers and capacitors) as required by the TSCA Federal Facility Compliance Agreement [TSCA]
80	4701	PCB Motor Ventilation Ducts and Gaskets Removal	Removal and disposal of approximately 10,000 gaskets that are impregnated with PCBs and the removal, cleaning and disposal of approximately 1 million sq ft of sheet metal duct that contains these gaskets. The duct is the process building motor exhaust ventilation duct. Actions are required by a TSCA Federal Facility Compliance Agreement. [TSCA]
81	4305	Groundwater Monitoring	Sampling and analysis to monitor the groundwater to detect contamination, database management, equipment upkeep, purge water disposal. [RCRA]
86	4301	K-1414 Diesel UST Bioremediation	Continue remediation of diesel fuel in soil and groundwater. [UST]
95	4303	K-720 IROD	Potential removal action or capping actions associated with potential findings from K-720 PA/SI scheduled in FY-93.
97	4301	Main Plant Area Seeps IROD	An interim corrective measures study will lead to an IROD.
99	4302	K-1064 OU RI Work Plan	Prepare site maps. Prepare RI Plan. [RI Plan, 06/22/95][FFA]
100	4301	K-1004 OU RI Work Plan	Prepare site maps. Prepare RI Plan. [RI Plan, 08/25/95][FFA]

104	4701	UF ₆ Cylinders Inspection and Maintenance	Semi-annual inspection of approximately 7,000 cylinders, each containing 10-14 metric tons of depleted or normal UF ₆ ; maintenance of valves, cylinders and chocks as inspections warrant
105	4701	Uranium Deposit Removal K-25	Removal of significant deposits of uranium in the K-25 and K-27 process buildings to reduce the risk of nuclear criticality.
106	4701	D&D Cooling Tower Removal	Design and demolition of shutdown wooden cooling towers, which pose a risk of downwind contamination.
107	4701	K-25 D&D Radiation Control	Improved radiation contamination control in shutdown facilities.
110	4701	K-25 D&D Program Management	Core management team for administration, planning, and control of the K-25 D&D Program.
122	4301	Area 1 OU RI/FS	RI/FS will be integrated into revised Groundwater strategy currently under development.
123	4305	K-25 Groundwater Program Management	Planning, budgeting, FTE's, monitoring system maintenance, data base management, data review, data recording, report preparation, training, and miscellaneous department costs. [RCRA]
140	4701	K-27 D&D Pilot Program	Removal of a vertical slice of the K-27 building to demonstrate removal, decontamination, recycle, reuse and waste disposal techniques
142	4701	K-25 D&D S&M Program Support	Update of safety analysis reports, upgrade of emergency notification systems, maintenance of criticality alarms, environmental management support, and nuclear material control and accountability services
<u>143</u>	4701	K-25 D&D Phase II Planning	Conceptual engineering scheduling and estimating for the decommissioning of the K-25 diffusion plant
144	4701	K-25 Technology Development	Demonstration of innovative decontamination techniques such as near-room temperature gas phase decontamination and electro-polishing concrete.
145	4301	Tiger Team Response Actions	K-25 ER will implement corrective action responses to findings from the November 1991 Tiger Team audit. [Tiger Team]

145	4302	Tiger Team Response Actions	K-25 ER will implement corrective action responses to findings from the November 1991 Tiger Team audit. [Tiger Team]
145	4303	Tiger Team Response Actions	K-25 ER will implement corrective action responses to findings from the November 1991 Tiger Team audit. [Tiger Team]
145	4301	Tiger Team Response Actions	K-25 ER will implement corrective action responses to findings from the November 1991 Tiger Team audit. [Tiger Team]
147	4701	Analytical Upgrades	Laboratory equipment and facilities to support D&D requirements for analytical services
151	4303	Area 8 PA/SI	Submit SI Report. [SIR to DOE-HQ, 10/12/93][FFA]
152	4301	K-25 Main Plant PA/SI (K-1070-G)	Conduct site preparation, lab analysis and data validation. [SIR to DOE-HQ, 01/17/95] [FFA]

**Off-Site ER Program
FY 1994 Prioritization**

Priority No.	ADS No.	Title	Description
4	9304	Lower East Fork Poplar Creek	Assessment of Lower East Fork Poplar Creek & floodplain. Activities include: (1) complete RI report, (2) complete ROD, (3) issue proposed remediation plan, (4) complete remedial design work plan, (5) initiate remedial action work plan.
11	9302	Clinch River RI/FS	Assessment of Clinch River-Watts Bar Reservoir System. Activities include: (1) Phase-2 sampling & analysis, (2) Expanded fish sampling & analysis, (3) Complete near-shore sediment characterization, (4) Ecological assessment, (5) Complete sediment & contaminant transport assessment, (6) Initiate integration of sediment and contaminant transport assessment with Phase-2 risk analysis, (7) Initiate evaluation of remediation alternatives.
13	9303	Non-FFA: Witherspoon	Prepare RI Work Plan, begin RI field efforts.
13	9303	Non-FFA: Atomic City Auto Parts	Prepare RI Work Plan, begin RI field efforts.
96	9303	CSX EE/CA	
134	9302	Off-Site/Clinch River ER Prog. Mgmt. & Integration	Off-Site/Clinch River Program integration, coordination, management, and administrative and technical support; baseline planning, scheduling, document submission, tracking, and reporting.
154	8390	ORAU Remedial Investigation & Remedial Action (Freels Bend, So. Campus, Local facilities)	Freels Bend: Complete and submit RI Work Plan. South Campus: Complete and submit RI report, conduct FS and NEPA EA. Local Facilities: No work yet accomplished on local facilities. Dropped from FFA.

Technical Integration Program FY 1994 Prioritization

Priority No.	ADS No.	Title	Description
75	8304	Federal Facility Agreement (FFA) Compliance Support	This task ensures compliance with the FFA pursuant to the CERCLA, RCRA, SARA, NEPA, and NCP authorities for the ORR. Specific activities include FFA updates appendices quarterly reports, prioritization for the ORR document tracking, document review reports, operations consistency, and document consistency.
76	8304	Community Relations	This task provides community/public relations support for DOE-ER program projects, required/mandated activities such as public meeting, and supports all FFA deliverables and projects.
83	8304	Information Resource Center/OR Administrative Record	The Federal Facilities Agreement requires both an on-site and off-site Administrative Record for the Oak Ridge Reservation (under CERCLA). This element provides the operation, maintenance, and miscellaneous costs associated with the off-site AR at the IRC located at 105 Broadway, Oak Ridge. This facility serves as both a public information center as well as a DOE prime contractors information center.
87	8304	OREIS (Oak Ridge Environmental Information System)	OREIS is comprised of required activities to establish a system that provides consolidated, consistent, and validated data to support ER activities as required by the FFA. Specific tasks include project and systems management, user support, system access by data generators as will as TDEC and DOE.

88	8304	Risk Assessment	This task is required by CERCLA and involves the development and application of consistent guidelines for conduct of human health and ecological risks as required for CERCLA and EPA guidance. Specific tasks include prioritization support, toxicity and radiation assessments, other human health and ecological risk evaluations, implementation of institutional controls, and development of standards for evaluation assessments.
89	8304	Groundwater	This task provides for a Groundwater Program Office which provides central management and technical resources for the oversight and evaluation of groundwater activities for the ORR, PORTS, and PAD. Specific tasks include surveillance and monitoring in addition to activities to ensure technical consistency and regulatory focus. Groundwater modeling and site specific technical support is also included.
108	8304	Technical Integration Regulatory Compliance	This task ensures that regulatory compliance is achieved for ER activities. Specific tasks include NEPA and NRDA compliance. Compliance audits, programmatic EIS support, wetlands and floodplain assessments, and ARARs.
109	8304	Analytical Project Office	This task provides overall management of analytical programs which coordinates plans, procedures, and contracts to meet ER analytical requirements. Specific tasks include analytical needs assessment, analytical technician program support, and management support.

112	8304	Quality Assurance and Audits	<p>The Quality Assurance portion includes support to the ER Program by keeping the QA Program Plan current with DOE/EPA QA requirements, providing overall policy and guidance, evaluating the effectiveness of QA program implementation through periodic surveillance of ER activities, and tracking and following up on audit and other review findings.</p> <p>The audits portion provides analytical laboratory qualifications in addition to verification and validation of laboratory capabilities and performance. Tasks include performance of audits and documentation development.</p>
114	8304	Analytical Capital Upgrades	<p>This task provides for significant capital upgrades to the analytical program . These upgrades provide new capabilities, additional capacity, and routine equipment replacement for the analytical program necessary to meet ER program requirements via on-site laboratories.</p>
119	8304	Agreement-In-Principal (AIP) Site Implementation	<p>This task provides support for activities required under the State Oversight Agreement. Tasks include incidental support services such as budgeting, training etc. for State Oversight Personnel that will be performing assessments on the Oak Ridge Reservation.</p>
127	8304	Federal Facilities Agreement Compliance	<p>Work activities include the maintenance of plans and procedures in support of the Federal Facility Agreement (FFA) and other regulatory requirements; and tracking of the FFA milestone and schedule logic/interface and operable units (OUs).</p>
132	8304	Technical Integration Program Support	<p>This task ensures that technical consistency is achieved for application, management, and oversight of ER activities. Specific tasks include integration of ER prime contractors, technology development , program operations and special projects such as the ORR Aerial Survey.</p>
137	8304	Special Projects (Background Soils Characterization Project)	<p>This special project will determine reference background contaminant levels in the soils on the Oak Ridge Reservation in order to establish baselines for potential risks associated with contaminants.</p>

138	8304	Technical Oversight and Review	This task provides coordination and conduct of technical reviews to ensure regulatory deliverables are technically complete, meet all applicable requirements, and are technically accurate and current with procedures, policies, and guidelines.
139	8304	Remediation Effectiveness Monitoring Program	This task funds initial development and conduct of a long-term reservation-wide monitoring program for the Oak Ridge Reservation to address the effectiveness of remedial action and clean-up operations.
157	8304	Technology Development and Application Support	This task provides coordination and direction for research, development, demonstration, testing, evaluation of technologies for the ER program.

**DOE Support
FY 1994 Prioritization**

Priority No.	ADS No.	Title	Description
118	8302	Agreements-In-Principal Grants	This element provides financial resources for the states of Tennessee, Kentucky, and Ohio to support their independent monitoring and oversight of DOE as outlined in the respective Agreements-In-Principal.
133	8301	DOE-OR ERD Direct Support	This task provides the support funding for the DOE Oak Ridge ER Program DOE staff and program operations. Tasks include preparation of technical and administrative contracts, purchase orders, and work requests. Also included in this element are the Program Tax which is the ER Program's portion of the overall costs of the Oak Ridge Field Office, and funds for litigation support.

**Central Waste Management
FY 1994 Prioritization**

Priority No.	ADS No.	Title	Description
120	8351	X-7725 Facility Operation	This element provides for the treatment, storage, and disposal (TSD) of ER wastes which cannot be managed as part of the initial remedial action, RCRA closure or D&D activity at ORR, PORTS and PAD. Support functions include program management, training, systems and planning, and waste minimization/pollution prevention. In addition, activities include design, construction, and operation of central on-site facilities and operating funds for commercial TSD activities. Specific activities include revision and maintenance of the ER waste baseline/capacity plan, engineering for full scale treatment of sludges at PAD, contracting and preparation for full scale treatment of X-7725 RCRA warehouse X-701B soils at PORTS, operation of 400,000 ft ³ of solidified ponds sludge at PORTS; Shipment of 400,000 ft ³ of solidified ponds sludge from K-25 to an offsite mixed waste disposal facility and engineering/procurement for construction/modification of a shipping/certification facility at ORR and shipments of LLW to an offsite disposal facility from ORR.
121		X-701B Box Sludge	
136		Central Waste Management	
146		PGDP PCB Sludge/Soil Treatment	
155		PWMP Waste Shipment	
156		Shipment of LLW/Support Facilities	

Contract Management Support FY 1994 Prioritization

Priority No.	ADS No.	Title	Description
103	8303	Safety and Health Support	<p>Work activities include the development of safety and health programs that meet federal, state, corporate, and plant requirements and audit for compliance with those programs, including guidance to division personnel on the interpretation of the regulations, etc.; ensuring that safety and health incidents and injuries are reported and chemical and radiological monitoring conducted; ensuring that plant/installation specific safety and health plans for hazardous material cleanup operations are written, implemented, and reviewed for completeness. Work activities include the maintenance of a divisional occurrence reporting program in compliance with DOE Order 5003.A and the coordination, development, and implementation of training programs. Failure to fund will result in a lack of management oversight and guidance in this area.</p>
115	8303	Information Systems	<p>Work activities include the oversight and direction of the preparation, review, comment resolution, approval, and issuance of all administrative and technical procedures, instructions, and immediate action directives; and the functions of the Document Management Center (DMC), which is to implement the division's records management program. The DMC manages the record copy, which includes information in any form that may be required to defend actions taken by or decisions made by the ER Program. Also included are the processing and filing of material received by the DMC. Work activities also include providing assistance to DOE's Information Resource Center (IRC) to meet the Administrative Record requirements of CERCLA, and limited support from the Publications Office and graphics support.</p> <p>Failure to fund could result in the inability to maintain the regulatory deliverables and a failure to provide support to the Administrative Record. This could result in violation of the CERCLA regulations and could result in fines and penalties being levied.</p>

124	8303	Central Remedial Action (RA) Program Management	<p>This Program includes the Director and staff and their work activities to provide for the RA Site Managers guidance, prioritization of workload, technical and program deliverables tracking and expediting, staffing direction, flowdown of procedures, flowdown of regulatory requirements and legal managerial review/resolution of site technical and regulatory issues, ER management communication, review and approval of submittal of all major documents, operational performance management, and interface with DOE-OR site remediation management. Activities also include engineering services to provide interface, coordination, prioritization, guidance and work load and resource leveling of Central Engineering services.</p> <p>Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>
125	8303	Central D&D Program Management	<p>Work activities include providing general technical, managerial, and administrative support to the Decommissioning and Decontamination Program activities at all 5 sites (K-25 Site, Oak Ridge National Laboratory, Y-12 Plant, Portsmouth Gaseous Diffusion Plant, and Paducah Gaseous Diffusion Plant), including oversight responsibilities; development of strategies and relative risks for individual and collective D&D activities; technical and program management interfacing to ensure consistency and uniformity of approach; budgeting and reporting coordination; and management control systems compliance. Also included is provision of the primary interface with DOE for program coordination, communication, reporting, and prioritization as a single integrated D&D Program.</p> <p>Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>

126	8303	Management Systems Administration	<p>Work activities include the Director of Management Systems and the administrative staff. Also, included is the material, equipment, maintenance and clerical staff of all of management systems. Management Systems includes FFA Compliance, Planning and Control Support Staff, Safety and Health Support Staff, Information Systems, Five Year Planning support and Subcontract Coordination/Special Projects.</p> <p>Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>
128	8303	Planning and Control Support	<p>Work activities include the maintenance of Program Management Plans and Contract Management Plans and Procedures. Also included are the preparation of management systems reports, Progress Tracking System (PTS) Reports, and data analysis, data base maintenance, and milestone tracking; the support for the maintenance of the ER total program baseline, and support for the development of Current Year Work Plans (CYWP) and program work authorization documents, and Lessons Learned.</p> <p>DOE Order 4700.1 requires that Major Systems Acquisitions be managed in a cost-effective and timely manner and that the costs, schedules and accomplishments be measured and variances be reported. Failure to fund would result in the inability to report for the entire MSA.</p>
129	8303	Five-Year Planning Support	<p>Work activities include coordination of the ER Program Five-Year Plan (FYP) activities. The Five-Year Planning effort includes the development of ADS, Program Summary Document, Site-Specific Plan, and Roadmap guidance documents and submission schedules; progress tracking; limited quality control review of documentation; maintenance of central electronic and hard copy FYP working files; and coordination with the subcontractor in direct support of the Energy Systems program staff.</p> <p>Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>

130	8303	Subcontract Coordination/Special Projects	<p>The major work activity is the oversight of the ER Program Subcontracting activities, including the support of preparation of procurement strategy plans for the site programs, monitoring and reporting subcontracting activity, and assistance to the site programs in working with the Purchasing Organization. Work activities also include the coordination of input to the DOE Performance Evaluation Committee. This includes monthly and biyearly reporting, action plan tracking, and award fee milestone generation and tracking. The Tiger Team Action Tracking Report is maintained and special request for information concerning the methodology of ER Management Systems is included. Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>
131	8303	Administration/Senior Management	<p>Work activities include the ERWM Senior Management, Central Program staff and associated material costs, including minor equipment, building maintenance, upgrades, and utilities. Specific functional areas include the Business Systems. The Business Systems work activities include providing budget/financial support to the ER program. This includes coordination of the budget process, authorizing the opening and closing of operating accounts and work orders, reviewing and approving commitment documents, establishing business systems and related procedures, consulting with ER management and program personnel on financial matters, and interfacing with DOE-OR, DOE-HQ, and all five Energy Systems sites. Failure to fund will result in a lack of management oversight and inadequate financial and programmatic controls.</p>
135	8303	Central Program Management Information Systems	<p>Work activities include the hardware, software, and implementation of an Integrated Management Information and Control System for the ER Sites. The Central coordination of scheduling and cost estimating support and MCS training is also included. DOE Order 4700.1 requires that Major Systems Acquisitions be managed in a cost-effective and timely manner and that the costs, schedules and accomplishments be measured and variances be reported. Failure to fund would result in the lack of an automated management system to manage and report in a more cost effective and timely manner.</p>

Portsmouth FY 1994 Prioritization

Priority No.	ADS No.	Title	Description
10	6302	Quadrant II CMS/CMI	Submit Final CMS Report to EPA along with a responsiveness summary. Continue design and construction of corrective measures.
16	6801	RA Surveillance & Maintenance	Maintain and operate the X-622 GWP&T Facility which is to treat the contaminated groundwater associated with the X-749 and X-231B Closures and the X-749 and X-231B IRMs. Maintain and operate the X-623 GWP&T Facility which is to treat the contaminated groundwater associated with the X-701B Closure. Inspect and maintain cap activities including grass mowing, erosion control and boundary fence maintenance.
22	6301	Quadrant I CMS/CMI	Submit Final CMS Report to EPA along with a responsiveness summary. Continue design and construction of corrective measures.
26	6303	Quadrant III CMS/CMI	Continue Quadrant III CMS activities such as identifying exposure pathways, establishing corrective action objectives, updating the Pre-Investigation Evaluation of Corrective Measure Technologies for submittal to the EPA, preparing bench-scale testing plans, performing bench-scale studies, preparing bench-scale testing reports, identifying alternatives, evaluating alternatives, recommending a preferred alternative, preparing Draft Final Quadrant III CMS Report, public notice, and submittal of a Final Quadrant III CMS Report with responsiveness summary to EPA. Continue design and construction of corrective measures.
35	6304	Quadrant IV CMI	Continue design and construction of corrective measures.

48	6701	D&D Surveillance & Maintenance	Perform GCEP caretaker activities such as maintaining sprinkler systems and fire protection, maintaining steam plant operations, conducting surveillance and maintenance of facilities, maintaining security, and monitoring are included in this category. Continue the Reportable Excessive Automated Property Systems (REAPS) and the General Services Administration (GSA) property disposition activities. The REAPS activity consists of screening and shipping equipment to the Uranium Enrichment Enterprise, to DOE-ORO, to DOE-Worldwide, and to other Federal Agencies. The GAS activity consists of screening equipment within the GAS, removing and shipping equipment to agencies (costs reimbursed) and conducting public sales and donations.
62	6305	X-701B Soils Treatment	Implement soils remediation alternative and complete treatment of excavated soils from the X-701B Holding Pond.
73	6501	Program Management	Maintenance of integrated program schedules, program budget preparation and submission, management reporting, program control, technical data management, work authorization system development and maintenance, conduct of special ad hoc program-wide projects.
74	6306	Groundwater Protection Program Quarterly Sampling	Maintain and operate the X-624 GWP&T Facility which is to treat the contaminated groundwater associated with the X-701B IRM. Perform the sampling and analysis that will be required to assess the performance of the IRMs and determine the migration rate and extent of RFI identified plumes. Plug and abandon monitoring wells damaged during FY93 as necessary, maintain less badly damaged wells and perform preventive maintenance on existing wells. Install extractions wells down-gradient from X-2312B and X-749 to intercept groundwater plumes moving off-site, install a conveyance main from each IRM area to the X-622 GWP&T Facility.
90	6305	X-749A Closure	Bid, award, construct a multilayer low permeability cap system and complete certification for closure activities.

91	6304	Quadrant IV CMS	Identify exposure pathways, establish corrective action objectives, update the Pre-Investigation Evaluation of Corrective Measure Technologies for submittal to the EPA, prepare bench-scale testing plans, perform bench-scale studies, prepare bench-scale testing reports, identify alternatives, evaluating alternatives, recommend a preferred alternative, prepare Draft Final Quadrant III CMS Report, public notice, and submit a Final Quadrant III CMS Report with responsiveness summary to EPA.
94	6307	Underground/Aboveground Storage Tanks	Initiate design and procurement for remediation of ASTs. Perform initial characterization of soils at AST sites. Initiate demolition of ASTs.
101	6306	Well Plugging & Abandonment	Plug and abandon monitoring wells damaged prior to FY93 as necessary, maintain less badly damaged wells and perform preventive maintenance on existing wells.
102	6309	RCRA Closures	Continue construction of the X-735 Landfill and the X-744Y Yard.
149	6702	Demolition of X-705 & X-326 HASA	Design the demolition and removal of structures, utilities, contaminated soil, equipment, etc., associated with the X-705 Radiator (Incinerator) and the X-326 old High Assay Sampling Area. Complete procurement, bid and award, and construction for the demolition and removal.
153	6701	GCEP Machine Disassembly	Perform minimal disassembly of centrifuge machines and associated support equipment. Ship partially disassembled equipment to Oak Ridge for storage and future decontamination and declassification. Remove classified components of machine and support equipment spare parts at the site.

**Paducah RA & D&D Program
FY 1994 Prioritization**

Priority No.	ADS No.	Title	Description
2	5302	Residents Water	This WBS is required to pay the water bills for all neighbors who have contaminated wells. PGDP is committed to supplying water to these neighbors until the contaminated groundwater is below action limits.
5	5302	ACO Well Sampling	This WBS is required to sample the wells identified prior to Groundwater Investigation Phases I and II. The sampling of these wells is required by the EPA and the State of Kentucky and is stated in the ACO to monitor the migration of the contaminated groundwater plume.
6	5311	GW Research & Studies Supt. for CM for ACO & HSWA	This WBS supports the hydrogeologic tasks associated with the ACO and HSWA work scheduled for FY 1994. This effort is required to properly oversee the activities at PGDP. It also includes the groundwater modeling effort to predict groundwater movement, DNAPLs identification and help identify future contaminated wells.
8	5311	Groundwater Contamination Ph. I and II Wells	The WBS covers the cost to continue sampling the wells installed under the groundwater contamination project. The sampling of these wells is required by EPA and the State of Kentucky to monitor the movement of the contaminated groundwater plume.

12	5302	Corrective Measures for Off-Site GW Cont.	<p>The EPA is proposing to send a request for an FFA for PGDP ER to EPA Headquarters by the end of March 1992. This FFA will require PGDP ER to clean up the contaminated groundwater, clean out sediments from surface water streams, and stop the sources of groundwater contamination. PGDP ER is proposing to accomplish these requirements by installation of a pump and treat contamination system and various actions associated with the surface water and sources. The first action will be a pilot pumping system consisting of five wells and a treatment system to clean up the groundwater. The design work on the pilot pump and treat done by EBASCO; therefore, \$8M has been broken out as DOE prime contractor.</p> <p>This WBS has some uncertainties associated with it. If the EPA doesn't move as rapidly as they stated, some of the work scheduled for FY 1994 will be delayed until FY 1995. This is not very likely since EPA Region IV plans to mandate remediation under the existing ACO if the FFA is delayed. At this time, I would be afraid to cut the estimate in this WBS. If a budget reduction is required, a portion of this WBS would be the first cut.</p>
14	5701	D&D S&M	<p>This work covers the continued S&M of the C-340, C-410, C-411, and C-420 buildings. ER is required to perform S&M on these buildings. The cost estimate is based on past experience. This work has to be done.</p>

24	5301	Support Facilities PGDP - Waste Storage	<p>This covers the design and construction of a 20,000 ft² waste storage facility to support the ACO and HSWA investigation and remediation. This facility has to proceed on schedule to meet the requirements of HSWA and the ACO.</p> <p>This WBS supports the construction of a 40,000 ft² waste storage facility to receive waste from the ACO and HSWA investigation and remediation. The construction is required in FY 1994 so the facility will be ready for use when the Phase I facility is full.</p> <p>This WBS supports the engineering design and construction of a 200,000 ft² waste storage facility. The waste storage facilities are in three phases because of the time required to design and construct one large facility to handle all ER waste generated. This is the main waste storage facility for ER. Construction has to be completed in FY 1995 to maintain the HSWA and ACO schedules.</p>
41	5312	UST Corrective Measures	<p>This WBS supports the corrective measures associated with the UST investigation that is being completed now. The State of Kentucky expects PGDP to get immediately into corrective measures after the investigation is complete. PGDP has already received one NOV because of these leaking tanks and the State of Kentucky has been very difficult to deal with. They are used to dealing with gas stations that pull the tanks and dig up dirt. That is what they wanted us to do. This work has to be done during FY 1994 or we will be receiving more NOVs.</p>

29 28 33 34 36 37 38 39 40	5303 5304 5313 5305 5306 5307 5308 5309 5310	WAGs RFIs	<p>These WBSs support the investigations of the WAGs under the HSWA permit. The only part of HSWA that is scheduled to the regulators is the work plans for each RFI. The first plan is due June 1992 with a work plan to follow each 90 days. The work plans will be completed by subcontractors to MMES or DOE.</p> <p>These WBSs have some uncertainties. The work plans are scheduled and will have to be completed or PGDP will be in violation of the HSWA permit. If the EPA and the State of Kentucky do not approve the work plans quickly, some FY 1994 funding will not be needed. If they do approve the work plans on schedule, all funds will be needed to proceed into corrective measures design and remediation. If the budget to PGDP is reduced, this one area that will be cut because of these uncertainties.</p>
72	5501	Program Support	<p>This WBS covers the cost of all PGDP ER staff and staff facilities that are not charged to a specific project. This includes direct charges from the ER Department, matrix groups from within the plant, and SAIC work on the baseline cost estimate and schedules maintenance. This WBS is required to support the regulatory work at PGDP.</p>
84	5501	Administrative Records	<p>This WBS covers the cost of the required AR for groundwater contamination investigation, both on-site and off-site. SAIC will run the off-site AR, and PGDP ER will maintain the on-site AR. This is required by the ACO and CERCLA 300.800.</p>

92 93	5301	AR/ER Building/Offices Phase I's, II	<p>This WBS supports the construction of a new Administrative Record and ER office facility. This building will have two vaults to house the on-site AR and management staff. The vaults will meeting all requirements of an AR according to regulations and DOE Orders. The office facility will have 50 offices and be constructed so a second floor can be added when needed.</p> <p>The ER staff is now housed in trailers with limited space for sewage and water. Two more trailers are approved to be ordered this year at an estimated cost of \$30,000 each. The manufacturer estimates a 10-year life on a trailer. The new facility is required to meet the staffing projections for FY 1994 and FY 1995. To meet this schedule, the design has to be done in FY 1993 and construction started in FY 1994. This project must proceed to meet the requirements of an AR and the staffing needs of the ER program at PGDP.</p>
117	5701	D&D C-340 Metal Plant	<p>This WBS supports the investigation of the C-340 facility to determine what is required to D&D the facility. If the work on C-340 is to continue as scheduled, this work must be done in FY 1994. TSCA and an FFCA are involved with this facility since it has PCB improperly stored. The hydraulic system in the building cannot be flushed clean; therefore, the PCB system has to be removed.</p>

NOTES

Notes

A series of horizontal lines for writing notes, organized into two main sections. The top section consists of 10 parallel lines. The bottom section, separated by a small gap, consists of 4 parallel lines.

Notes

A series of horizontal lines for writing notes, organized into two columns. The left column contains 12 lines, and the right column contains 5 lines.

Notes

A series of horizontal lines for writing notes, organized into two columns. The left column contains 12 lines, and the right column contains 5 lines.

DISTRIBUTION

1. M. B. Baer
2. L. D. Bates
3. D. T. Bell
4. W. R. Brown
5. L. B. Cobb
6. J. S. Colley
7. K. W. Cook
- 8-10. D. G. Cope, Paducah
11. S. Cross
12. M. F. P. DeLozier
13. N. W. Durfee
14. T. O. Early
15. C. D. Goins
16. J. T. Grumski
17. P. J. Halsey
18. J. L. Haymore
19. K. G. Kahl
20. C. W. Kimbrough
21. B. L. Kimmel
- 22-24. K. M. Matteo
25. J. R. Merriman
26. M. E. Mitchell
27. P. T. Owen
28. F. S. Patton
29. H. Powell
30. P. N. Rader
31. G. E. Rymer
32. L. G. Shipe
- 33-35. R. H. Snyder, Portsmouth
36. D. W. Swindle
37. W. W. Thompson
38. L. D. Voorhees
39. R. K. White
40. Central Research Library
- 41-45. ER Document Management Center
46. ORNL Laboratory Records
47. W. D. Adams, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
48. E. C. Brown, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
49. D. W. Dollins, DOE, Portsmouth Gaseous Diffusion Plant
- 50-53. K. Duke, Science Applications International Corporation, 301 Laboratory Road, Oak Ridge, TN 37831-2501
- 54-57. P. H. Edmonds, Radian Corporation, 120 South Jefferson Circle, Oak Ridge, TN 37830
58. R. C. Edwards, DOE, Paducah Gaseous Diffusion Plant
59. M. Ferre, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
60. C. S. Gist, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
61. S. K. Lankford, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
62. A. T. Manion, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
- 63-66. W. E. Murphie, Department of Energy, Office of Environmental Restoration, Eastern Area D&D Branch, EM-423 (GTN), Washington, DC 20545
67. D. G. Page, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
68. A. B. Perkins, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
69. S. P. Riddle, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
70. R. C. Sleeman, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
71. J. T. Sweeney, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
72. M. A. Travaglini, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
- 73-76. R. B. Wilkerson, MK-Ferguson, in care of Building 7505, MS 6401
- 77-78. OFFICE OF SCIENTIFIC AND TECHNICAL INFORMATION, P.O. BOX 62, OAK RIDGE, TN 37831

END

**DATE
FILMED**

9 / 8 / 92