RMIS View/Print Document Cover Sheet

This document was retrieved from the Documentation and Records Management (DRM) ISEARCH System. It is intended for Information only and may not be the most recent or updated version. Contact a Document Service Center (see Hanford Info for locations) if you need additional retrieval information.

Accession #: D196045540

Document #: SD-WM-ETP-188

Title/Desc:

ENGINEERING TASK PLAN TWRS TECHNICAL BASELINE
COMPLETION

Pages: 16

2. To: (Receiving Organization) Distribution	3. From: (Originating Organization) TWRS Technical Integration	4. Related EDT No.: N/A
5. Proj./Prog./Dept./Div.: TWRS	6. Cog. Engr.: T. L. Moore	7. Purchase Order No.: N/A
8. Originator Remarks:		9. Equip./Component No.: N/A
		10. System/Bldg./Facility: N/A
11. Receiver Remarks:		12. Major Assm. Dwg. No.: N/A
		13. Permit/Permit Application No.: N/A
		14. Required Response Date: N/A

[illegible]

16.		KEY	
Approval Designator (F)	Reason for Transmittal (G)	Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)	1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment	4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

[illegible]

18. <u>J L Mone</u> <u>2/27/96</u> Signature of EDT Date Originator	19. _____ Authorized Representative Date for Receiving Organization	20. <u>[Signature]</u> <u>2/27/96</u> Significant Manager Date	21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments

Engineering Task Plan TWRS Technical Baseline Completion

T. L. Moore

Westinghouse Hanford Company, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-87RL10930

EDT/ECN: 614706 UC: 900
Org Code: 74400 Charge Code: DIM37
B&R Code: EW3120075 Total Pages: 13

Key Words: Baseline, TWRS, Schedule, Functions, Requirements,
Architecture, Test, Systems Engineering Baseline Team

Abstract: The Tank Waste Remediation System (TWRS) includes many activities required to remediate the radioactive waste stored in underground waste storage tanks. These activities include routine monitoring of the waste, facilities maintenance, upgrades to existing equipment, and installation of new equipment necessary to manage, retrieve, process, and dispose of the waste. In order to ensure that these multiple activities are integrated, cost effective, and necessary, a sound technical baseline is required from which all activities can be traced and measured. The process by which this technical baseline is developed will consist of the identification of functions, requirements, architecture, and test (FRAT) methodology. This process must be completed for TWRS to a level that provides the technical basis for all facility/system/component maintenance, upgrades, or new equipment installation.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: WHC/BCS Document Control Services, P.O. Box 1970, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Karen M. Nolan 3/8/96
Release Approval Date

Release Stamp

Approved for Public Release

CONTENTS

1.0 INTRODUCTION	1
2.0 SCOPE	1
2.1 OBJECTIVES	1
3.0 DESCRIPTION	2
4.0 SCHEDULE	2
ATTACHMENT 1	3
ATTACHMENT 2	4
ATTACHMENT 3	5

ENGINEERING TASK PLAN TWRS TECHNICAL BASELINE COMPLETION

1.0 INTRODUCTION

The Tank Waste Remediation System (TWRS) includes many activities required to remediate the radioactive waste stored in underground waste storage tanks. These activities include routine monitoring of the waste, facilities maintenance, upgrades to existing equipment, and installation of new equipment necessary to manage, retrieve, process, and dispose of the waste. In order to ensure that these multiple activities are integrated, cost effective, and necessary, a sound technical baseline is required from which all activities can be traced and measured. The process by which this technical baseline is developed will consist of the identification of functions, requirements, architecture, and test (FRAT) methodology. This process must be completed for TWRS to a level that provides the technical basis for all facility/system/component maintenance, upgrades, or new equipment installation.

2.0 SCOPE

2.1 OBJECTIVES

On or before March 2, 1996:

1. Demonstrate traceability of TWRS Functions and Requirements Baseline to U.S. Department of Energy (DOE), Richland Operations Office (RL) approved mission requirements as contained within the *TWRS Mission Analysis Report*, WHC-SD-WM-MAR-008 (Knutson 1995)¹.
2. Demonstrate that the Baseline contains system definition through the TWRS Function Level 3, including the FRAT methodology.
3. Demonstrate that the Baseline contains system definition through the TWRS Function Level 4, including functions and requirements.
4. Demonstrate traceability of changes to the Baseline identified in the DOE, Headquarters (HQ) Systems Requirements Review (SRR) and the current revision of the RL SRR Action Plan.
5. Establish in the Baseline database a correlation of functions to Work Breakdown Structure (WBS) program elements.
6. Obtain approval of the Baseline from the WHC TWRS Program Manager.
7. Obtain acceptance of the Baseline by the responsible technical experts within RL.

---

¹ Knutson, 1996, Tank Waste Remediation System Mission Analysis Report, WHC-SD-WM-MAR-008, Rev. 0, Westinghouse Hanford Company, Richland, Washington.

On or before June 1, 1996:

1. Complete development and technical reviews of the Baseline down to a level that provides technical bases for projects (technical assessment of existing facility systems, facility/system upgrades, or new facility/system installation). This includes the FRAT methodology, which is ready for approval by the WHC TWRS Program Manager.
2. Provide document formats for Functions and Requirements and Interface Control Documents that are user friendly as judged by WHC gatekeepers and RL technical experts.
3. Provide a status on any SRR actions not completed by March 2, 1996.

3.0 DESCRIPTION

A Systems Engineering Baseline Team (SEBT) has been formed which is chartered to facilitate development and deployment of integrated technical basis documentation for the TWRS Program (see Attachment 1). This team is identified in Attachment 2 along with the main WHC program/project and RL interfaces. The SEBT members will work with staff from the appropriate program offices and technical organizations within TWRS, as well as the responsible RL technical experts to ensure that a TWRS baseline is developed, reviewed, approved, and accepted as described in Section 2.1. The SEBT will provide support to the program offices as well as leading the integration of all activities necessary to complete the task as described in Section 2.0. This includes arranging for the appropriate WHC and WHC/DOE integrated reviews, documenting changes to the baseline resulting from these reviews, maintaining configuration control over the baseline, identifying and resolving issues arising from the reviews, and any other integrating/coordinating task that is necessary to ensure successful completion of the objectives of this activity.

4.0 SCHEDULE

See Attachment 3.

ATTACHMENT 1

1.0 CHARTER

The Systems Engineering Baseline Team (SEBT) is chartered to facilitate development and deployment of integrated technical basis documentation for the Tank Waste Remediation System (TWRS) program. The SEBT provides up-front leadership to integrate the 4.2.X level Functions and Requirements baseline for TWRS to ensure that all TWRS activities have a documented technical basis necessary to demonstrate progress toward accomplishing the TWRS mission.

2.0 RESPONSIBILITIES

- 2.1 Produce TWRS functions and requirements documents that are user friendly and easily accessed and used by engineering staff. This will include disposition of TWRS technical basis integration issues.
- 2.2 Provide and status a schedule that will ensure completion of the TWRS Functions and Requirements Baseline to a level where projects and upgrade and maintenance activities can be defined. This includes identification of issues and trade studies required to support activity definition.
- 2.3 Support the Contract Support Team activities as necessary to issue and award Phase I Privatization contracts.
- 2.4 Work with the program offices to provide integration support necessary to develop and document the TWRS functions and requirements baseline.
- 2.5 Provide leadership to conduct necessary briefings to complete proper reviews and gain acceptance of the TWRS functions and requirements baseline.
- 2.6 Identify critical areas in the program that require improved technical integration activities.

SYSTEMS ENGINEERING BASELINE TEAM

Tom Moore, Manager

Carol—Lynne Pool – Secretary

Keith Carpenter – Team Lead

Carolyn Graves

Gurdhian Singh – Electrical Utilities Trade Study

Pushpa Bhatia

Roger Webb

Mike Johnson – Disposal Programs/Engineering Chief Systems Engineer

Shafik Rifaey – Design Authority, Transition Projects

Vince Saladin – RL Privatization Systems Engineering

Rob Gilbert – RL Privatization Systems Engineering

4.2.1 – MANAGE TANK WASTE

Dan Acree – Lead

Scott Klimper

Dale Salsman, WHC SE

Shafik Rifaey
WHC Gatekeeper

Dave Nearing

Delegated Gatekeeper

RL Reviewers:

Ami Sidpara	4.2.1.1
Steve Burnum	4.2.1.2
Ami Sidpara	4.2.1.3
Andy Hon	4.2.1.4

4.2.2 – RETRIEVE TANK WASTE

Stu Krieg – Lead

Bob Rieck

Dale Salsman, WHC SE

Kayle Boomer
WHC Gatekeeper

RL Reviewers:

Bruce Nicoll
Wendell Wrzesinski

4.2.3 – PROCESS TANK WASTE

Bruce Zimmerman – Lead

Gar Norman, WHC SE

Mike Johnson
WHC Gatekeeper

RL Reviewers:

Rob Gilbert – Lead

4.2.4 – DISPOSE TANK WASTE

Pete Titzler – Lead

Bill Brantley

Frank Orsag, WHC SE

Ron Claghorn
WHC Gatekeeper

RL Reviewers:

Phil LaMont	4.2.4
Dan Button	4.2.4.1
Neil Brown	4.2.4.2
Craig West	4.2.4.3

			1996											
			JAN	FEB	MAR	APR	MAY	JUN	JUL				AUG	
Activity ID	Early start	Early finish												
FR 038	23JAN96A	30JAN96A	4.2.2 Incorporate Revision											
FR 040	07FEB96*	08FEB96	4.2.2 Review Doc (Integrated) (WHC,PNNL,DOE)											
FR 041	05FEB96	06FEB96	4.2.2 Comment Resolution (WHC,PNNL,DOE)											
FR 042	08FEB96	12FEB96	4.2.2 Document Comments (WHC,PNNL,DOE)											
FR 044	13FEB96	14FEB96	4.2.2 Prepare/Accept Change Requests											
FR 045	15FEB96	20FEB96	4.2.2 Enter Change Requests into RDD100											
FR 046	16FEB96	20FEB96	4.2.2 Validate Change Requests											
FR 047	20FEB96	20FEB96	4.2.2 Gatekeeper Review/Approval											
FR 048	21FEB96	23FEB96	4.2.2 Incorporate into Database											
FR 049	26FEB96	27FEB96	4.2.2 Final Verification											
FR 050	28FEB96	29FEB96	4.2.2 Print Document / Distribute											
FR 051	27FEB96	28FEB96	4.2.2 Generate ECNs, ROR, etc.											
FR 052_1	23JAN96A	01MAR96	4.2.2 Assure FRAT - Lvl 3: Devel Tst Methodology											
FR 052_2	23JAN96A	01MAR96	4.2.2 Assure FRAT - Lvl 3: Devel Architecture											
FR 053	23JAN96A	01MAR96	4.2.2 Assure F & R Through Level 4											
FR 056	23JAN96A	01MAR96	4.2.3 Assure Test Methodology (Sch TBD)											
FR 060	12JAN96A	12JAN96A	4.2.4 Ident/Partition Doc for Rvw (WHC,PNNL,DOE)											
FR 061	12JAN96A	12JAN96A	4.2.4 Print Document											
FR 062	15JAN96A	18JAN96A	4.2.4 Internal Kickoff Briefings/Review											
FR 063	19JAN96A	19JAN96A	4.2.4 Gatekeeper Review											
FR 065	22JAN96A	22JAN96A	4.2.4 Submit Changes											
FR 066	23JAN96A	25JAN96A	4.2.4 Incorporate Changes											
FR 067	26JAN96A	26JAN96A	4.2.4 Print Changes											
FR 068	29JAN96A	29JAN96A	4.2.4 Gatekeeper Review / Approval											
FR 069	30JAN96A	02FEB96A	4.2.4 Print / Copy Document											
FR 071	02FEB96A	02FEB96A	4.2.4 Document Review Briefing											
FR 072	05FEB96	08FEB96	4.2.4 Review Integrated Document											

Activity ID		Early start	Early finish	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	S
FR 073		05FEB96	08FEB96		4.2.4 Comment Resolution							
FR 074		06FEB96	09FEB96		4.2.4 Document Comments							
FR 076		09FEB96	12FEB96		4.2.4 Prepare/Accept Change Requests							
FR 077		13FEB96	15FEB96		4.2.4 Enter Change Requests into RDD100							
FR 078		16FEB96	20FEB96		4.2.4 Validate							
FR 079		16FEB96	16FEB96		4.2.4 FRWG Review / Approval							
FR 080		21FEB96	23FEB96		4.2.4 Incorporate Into Database							
FR 081		26FEB96	28FEB96		4.2.4 Final Verification							
FR 082		29FEB96	01MAR96		4.2.4 Print Document / Distribute							
FR 083		28FEB96	29FEB96		4.2.4 Generate ECNs, ROR, etc.							
FR 084_1		23JAN96A	01MAR96		4.2.4 Assure FRAT - Lvl 3: Devel Tst Methodology							
FR 084_2		23JAN96A	01MAR96		4.2.4 Assure FRAT - Lvl 3: Devel Architecture							
FR 085		23JAN96A	01MAR96		4.2.4 Assure F & R Through Level 4							
CONDITION 3												
FR 088			01MAR96*		◆ Assure Baseline Refl. DOE/RL SRR Action Pln Rqmt							
CONDITION 4												
FR 091			01MAR96*		◆ Correlate Baseline Database and WBS Prog Elements							
CONDITION 5												
FR 094			01MAR96*		◆ The Baseline is Approved by WHC TWRS Prog Mgr							
CONDITION 6												
FR 097			01MAR96*		◆ Baseline Accepted by Resp Tech Experts in DOE/RL							
TWRS FRAT to Level to Support TRS Preparation												
FR 101		04MAR96*	21MAR96									
TWRS FRAT REVIEW / ACCEPTANCE												
Section 4.2 FRAT												
FR 107		22MAR96	26MAR96									
FR 108		27MAR96	02APR96									
FR 109		03APR96	10APR96									
FR 110		04APR96	11APR96									
FR 111		03APR96	10APR96									
4.2.1 Print / Copy Document (WHC) 4.2.1 Distribute Documents to Reviewers (WHC) 4.2.1 Review Document 4.2.1 Document Comments (WHC) 4.2.1 Resolve Comments (WHC)												
TWRS FRAT to Level to Support TRS Preparation												

Activity ID	Early start	Early finish	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG
FR 113	11APR96	15APR96								
FR 114	16APR96	19APR96								
FR 115	22APR96	23APR96								
FR 116	22APR96	22APR96								
FR 117	23APR96	25APR96								
FR 118	26APR96	30APR96								
FR 119	01MAY96	03MAY96								
FR 121	06MAY96	10MAY96								
FR 122	07MAY96	13MAY96								
FR 123	06MAY96	10MAY96								
FR 125	13MAY96	14MAY96								
FR 126	15MAY96	17MAY96								
FR 127	20MAY96	21MAY96								
FR 128	20MAY96	20MAY96								
FR 129	21MAY96	23MAY96								
FR 130	24MAY96	29MAY96								
FR 131	30MAY96	03JUN96								
FR 132	28MAY96	29MAY96								
FR 136	22MAR96	26MAR96								
FR 137	27MAR96	02APR96								
FR 138	03APR96	10APR96								
FR 139	04APR96	11APR96								
FR 140	03APR96	10APR96								
FR 142	11APR96	15APR96								
FR 143	16APR96	19APR96								
FR 144	22APR96	23APR96								
FR 145	22APR96	22APR96								

4.2.1 Enter Change Requests into RDD100

4.2.1 Validate

4.2.1 FRWG Review / Approval

4.2.1 Incorporate Into Database

4.2.1 Final Verification

4.2.1 Print Doc / Distribute for Integrated Rvw

4.2.1 Review Document

4.2.1 Document Comments

4.2.1 Comment Resolution

4.2.1 Prepare/Accept Change Requests

4.2.1 Enter Change Requests into RDD100

4.2.1 Validate

4.2.1 FRWG Review / Approval

4.2.1 Incorporate Into Database

4.2.1 Final Verification

4.2.1 Print Document / Distribute

4.2.1 Generate ECNs, ROR, etc.

4.2.2 Print / Copy Document (WHC)

4.2.2 Distribute Documents to Reviewers (WHC)

4.2.2 Review Document

4.2.2 Document Comments (WHC)

4.2.2 Resolve Comments (WHC)

4.2.2 Prepare/Accept Change Requests

4.2.2 Enter Change Requests into RDD100

4.2.2 Validate

4.2.2 FRWG Review / Approval

Activity ID	Early start	Early finish	1996											
			JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	S			
FR 146	23APR96	25APR96					4.2.2 Incorporate Into Database							
FR 147	26APR96	30APR96					4.2.2 Final Verification							
FR 148	01MAY96	03MAY96					4.2.2 Print Doc / Distribute for Integrated Rvw							
FR 150	06MAY96	10MAY96					4.2.2 Review Document							
FR 151	07MAY96	13MAY96					4.2.2 Document Comments							
FR 152	06MAY96	10MAY96					4.2.2 Comment Resolution							
FR 154	13MAY96	14MAY96					4.2.2 Prepare/Accept Change Requests							
FR 155	15MAY96	17MAY96					4.2.2 Enter Change Requests into RDD100							
FR 156	20MAY96	21MAY96					4.2.2 Validate							
FR 157	20MAY96	20MAY96					4.2.2 FRWG Review / Approval							
FR 158	21MAY96	23MAY96					4.2.2 Incorporate Into Database							
FR 159	24MAY96	29MAY96					4.2.2 Final Verification							
FR 160	30MAY96	03JUN96					4.2.2 Print Document / Distribute							
FR 161	28MAY96	29MAY96					4.2.2 Generate ECNs, ROR, etc.							
FR 165	22MAR96	26MAR96					4.2.3 Print / Copy Document (WHC)							
FR 166	27MAR96	02APR96					4.2.3 Distribute Documents to Reviewers (WHC)							
FR 167	03APR96	10APR96					4.2.3 Review Document							
FR 168	04APR96	11APR96					4.2.3 Document Comments (WHC)							
FR 169	03APR96	10APR96					4.2.3 Resolve Comments (WHC)							
FR 171	11APR96	15APR96					4.2.3 Prepare/Accept Change Requests							
FR 172	16APR96	19APR96					4.2.3 Enter Change Requests into RDD100							
FR 173	22APR96	23APR96					4.2.3 Validate							
FR 174	24APR96	24APR96					4.2.3 FRWG Review / Approval							
FR 175	25APR96	29APR96					4.2.3 Incorporate Into Database							
FR 176	30APR96	02MAY96					4.2.3 Final Verification							
FR 177	03MAY96	07MAY96					4.2.3 Print Doc / Distribute for Integrated Rvw							
FR 179	08MAY96	14MAY96					4.2.3 Review Document							

Activity ID	Early start	Early finish	1996											
			JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG				
FR 180	09MAY96	15MAY96					4.2.3 Document Comments							
FR 181	08MAY96	14MAY96					4.2.3 Comment Resolution							
FR 183	15MAY96	16MAY96					4.2.3 Prepare/Accept Change Requests							
FR 184	17MAY96	21MAY96					4.2.3 Incorporate Into Database							
FR 185	22MAY96	23MAY96					4.2.3 Validate							
FR 186	22MAY96	22MAY96					4.2.3 FRWG Review / Approval							
FR 187	23MAY96	28MAY96					4.2.3 Final Incorporate into the Database							
FR 188	29MAY96	31MAY96					4.2.3 Final Verification							
FR 189	03JUN96	05JUN96					4.2.3 Print Document / Distribute							
FR 190	30MAY96	31MAY96					4.2.3 Generate ECNs, ROR, etc.							
FR 194	22MAR96	26MAR96					4.2.4 Print / Copy Document (WHC)							
FR 195	27MAR96	02APR96					4.2.4 Distribute Documents to Reviewers (WHC)							
FR 196	03APR96	10APR96					4.2.4 Review Document							
FR 197	04APR96	11APR96					4.2.4 Document Comments (WHC)							
FR 198	03APR96	10APR96					4.2.4 Resolve Comments (WHC)							
FR 200	11APR96	15APR96					4.2.4 Prepare/Accept Change Requests							
FR 201	16APR96	19APR96					4.2.4 Enter Change Requests into RDD100							
FR 202	22APR96	23APR96					4.2.4 Validate							
FR 203	24APR96	24APR96					4.2.4 FRWG Review / Approval							
FR 204	25APR96	29APR96					4.2.4 Incorporate Into Database							
FR 205	30APR96	02MAY96					4.2.4 Final Verification							
FR 206	03MAY96	07MAY96					4.2.4 Print Doc / Distribute for Integrated Rvw							
FR 208	08MAY96	14MAY96					4.2.4 Review Document							
FR 209	09MAY96	15MAY96					4.2.4 Document Comments							
FR 210	08MAY96	14MAY96					4.2.4 Comment Resolution							
FR 212	15MAY96	16MAY96					4.2.4 Prepare/Accept Change Requests							
FR 213	17MAY96	21MAY96					4.2.4 Enter Change Requests into RDD100							

Activity ID	Early start	Early finish	1996											
			JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	S			
FR 214	22MAY96	23MAY96						4.2.4 Validate						
FR 215	22MAY96	22MAY96						4.2.4 FRWG Review / Approval						
FR 216	23MAY96	28MAY96						4.2.4 Incorporate Into Database						
FR 217	29MAY96	31MAY96						4.2.4 Final Verification						
FR 218	03JUN96	05JUN96						4.2.4 Print Document / Distribute						
FR 219	30MAY96	31MAY96						4.2.4 Generate ECNs, ROR, etc.						

DISTRIBUTION SHEET

To	From	Page 1 of 1
Distribution	TWRS Technical Integration	Date 02/21/96
Project Title/Work Order		EDT No. 614706
WHC-SD-WM-ETP-188 Rev. 0		ECN No. N/A

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
J. D. Thomson	H6-35	X			
L. G. Peck	H6-35	X			
N. G. Awadall	H6-35	X			
C. W. Dunbar	H6-35	X			
T. L. Moore	H6-11 -R2-76-	X			
C. C. Scaief	S2-02	X			
D. B. Smet	N1-46	X			
J. L. Homan	H5-09	X			
R. K. Brown	H5-68	X			
Central Files	A3-88	X			