Sta 34
JUN 18 1997

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT 621507

2. To: (Receiving Organization) Distribution	3. From: (Originating Organization) K Basins Facility Projects	4. Related EDT No.: NA
5. Proj./Prog./Dept./Div.: A.13 K Basin Sludge Removal	6. Design Authority/ Design Agent/Cog. Engr.: F. J. Muller	7. Purchase Order No.: NA
8. Originator Remarks: This EDT releases the pre-conceptual design report for the K Basin Sludge Removal, Sludge Pretreatment System. This pre-conceptual design underwent an informal peer design review during the design and will be documented with meeting minutes. This document is approved by the SNF Project, Facility Projects group and is for information only.		9. Equip./Component No.: NA
		10. System/Bldg./Facility: 105-K Basins
11. Receiver Remarks: NA		12. Major Assm. Dwg. No.: NA
		13. Permit/Permit Application No.: NA
		14. Required Response Date: NA

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designer	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-SD-SNF-PCR-002		0	Pre-conceptual Design Report for K Basins Sludge Removal Sludge Pretreatment System	N/A	3	N/A	N/A

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, O, D or N/A (see WHC-CM-3-B, Sec.12.7)		1. Approval 2. Release 3. Information	4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment	4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
2	2	Design Authority	DR FRECHET	6/17/97				Distribution			
		Design Agent						See attached distribution sheet			
2	2	Cog. Eng: F. J. Muller		6/17/97							
2	2	Cog. Mgr: C. J. Alderman		6/17/97							
		QA									
		Safety									
		Env.									

18. F. J. Muller Signature of EDT Originator Date: 6/17/97	19. N/A Authorized Representative Date for Receiving Organization	20. C. J. Alderman Design Authority Date Cognizant Manager	21. DOE APPROVAL (if required) Ctrl. No. N/A ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments
--	---	---	---

K Basin Sludge Removal Sludge Pretreatment System

H. L. Chang

Fluor Daniel Northwest, Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 621507

UC: 603

Org Code: 04E00/454

Charge Code: E33937

B&R Code: EW7050000

Total Pages: 65

Key Words: K Basin, Sludge, Pretreatment

Abstract: After the fuel is removed from K Basins, the remaining sludge at the bottom of the basins must be extracted and processed to be made acceptable for TWRS disposal. This preconceptual design report expands the modular subsystem alternative recommended in Engineering Study HNF-SD-SNF-ES-024. The concept is to provide tightly sealed safety class containment structures of the Conex container type that will accommodate the sludge processing including dewatering, washing, dissolution (HNO_3), precipitation (NaOH), offgas treatment, pH adjustment, re-constitution and loadout. The process location is at K Basins in the 100 Area.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Release Approval

JUN 18 1997

Date

Approved for Public Release

A-6400-073 (10/95) GEF321

Preconceptual Design Report

K Basins Sludge Removal Sludge Pretreatment System

Work Order E33937

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

Project Hanford Management Contractor for the
U.S. Department of Energy under Contract DE-AC06-96RL13200

Approved for public release; distribution is unlimited

PRECONCEPTUAL DESIGN REPORT

**K BASINS SLUDGE REMOVAL
SLUDGE PRETREATMENT SYSTEM**

WORK ORDER E33937

Prepared for

DE&S Hanford, Inc.

June 1997

Prepared by

Fluor Daniel Northwest
Richland, Washington

PRECONCEPTUAL DESIGN REPORT

**K BASINS SLUDGE REMOVAL
SLUDGE PRETREATMENT SYSTEM**

Work Order E33937

Prepared for

DE&S Hanford, Inc.
Richland, Washington

Prepared by

Fluor Daniel Northwest
Richland, Washington

Fluor Daniel Northwest

6-12-97
_____ H. L. Chang, Lead Engineer Mechanical Engineering Facilities Stabilization/Waste Management Projects	_____ Date

6-12-97
_____ C. R. Zook, Task Manager Mechanical Engineering Facilities Stabilization/Waste Management Projects	_____ Date

6/12/97
_____ J. L. Wise, Project Manager Spent Nuclear Fuel Projects	_____ Date

TABLE OF CONTENTS

	<u>Page</u>
I. INTRODUCTION	1
II. SUMMARY	2
III. JUSTIFICATION	2
IV. DESCRIPTION OF PROJECT SCOPE	3
A. BUILDINGS (501)	3
B. OTHER STRUCTURES (550)	3
C. UTILITIES (600)	4
D. SPECIAL EQUIPMENT AND PROCESS SYSTEMS (700)	5
E. STANDARD EQUIPMENT (710 THROUGH 799)	20
F. OTHER PROJECT COSTS (900)	20
G. DESIGN COMPLIANCE	20
V. METHODS OF PERFORMANCE	20
VI. REQUIREMENTS AND ASSESSMENTS	21
A. SAFEGUARDS AND SECURITY	21
B. HEALTH AND SAFETY	21
C. DECONTAMINATION AND DECOMMISSIONING	21
D. PROVISIONS FOR FALLOUT SHELTERS	22
E. MAINTENANCE AND OPERATION REQUIREMENTS	22
F. AUTOMATED DATA PROCESSING EQUIPMENT	22
G. QUALITY ASSURANCE AND SAFETY CLASSIFICATION	22
H. ENVIRONMENTAL COMPLIANCE	23
I. PERMITS	23
VII. IDENTIFICATION AND ANALYSIS OF UNCERTAINTIES	23
A. CIVIL/STRUCTURAL	23
B. SLUDGE PRETREATMENT PROCESS	23
C. HVAC/STACK	26
D. ELECTRICAL	26
E. INSTRUMENTATION AND CONTROLS	27
VIII. REFERENCES	27
A. DOCUMENTS	27
B. CORRESPONDENCE	28

APPENDICES

Appendix A: Cost Estimate
Appendix B: Equipment List
Appendix C: Sketches

ABBREVIATIONS

ALARA	as low as reasonably achievable
ANSI	American National Standards Institute
ASME	American Society of Mechanical Engineers
CFR	Code of Federal Regulations
CVD	cold vacuum drying
DST	double-shell tank
HEPA	high efficiency particulate air (filter)
HLAN	Hanford local area network
HVAC	heating, ventilating, and air conditioning
IEEE	Institute of Electrical and Electronic Engineers
ISA	Instrument Society of America
PC	personal computer
PCB	polychlorinated biphenyls
PLC	programmable logic controller
PUREX	Plutonium Uranium Extraction (facility)
SNF	Spent Nuclear Fuel
TBD	to be determined
TWRS	Tank Waste Remediation System
WAC	Washington Administrative Code

PRECONCEPTUAL DESIGN REPORT

K BASINS SLUDGE REMOVAL

SLUDGE PRETREATMENT SYSTEM

Work Order E33937

I. INTRODUCTION

The Spent Nuclear Fuels Program is in the process of planning activities to remove spent nuclear fuel and other materials from the 100-K Basins as a remediation effort for clean closure. The 105 K-East and K-West Basins store spent fuel, sludge, and debris. Sludge has accumulated in the 100 K Basins as a result of fuel oxidation and a slight amount of general debris being deposited, by settling, in the basin water.

The ultimate intent in removing the sludge and fuel is to eliminate the environmental risk posed by storing fuel at the K Basins. The task for this project is to disposition specific constituents of sludge (metallic fuel) to produce a product stream through a pretreatment process that will meet the requirements, including a final particle size acceptable to the Tank Waste Remediation System (TWRS).

The purpose of this task is to develop a preconceptual design package for the K Basin sludge pretreatment system. The process equipment/system is at a preconceptual stage, as shown in sketch ES-SNF-01, while a more refined process system and material/energy balances are ongoing (all sketches are shown in Appendix C). Thus, the overall process and associated equipment have been conservatively selected and sized, respectively, to establish the cost basis and equipment layout as shown in sketches ES-SNF-02 through 08.

The sludge pretreatment system is scheduled to be in operation beginning September 30, 2000, and finishing August 30, 2001.

II. SUMMARY

The sludge pretreatment system will treat up to 68 cubic meters (18,000 gal) of as-settled sludge beginning September 30, 2000, and finishing August 30, 2001.

The sludge pretreatment system is based on the process diagrams as recommended in Alternatives 1 and 8 or 9 of "Evaluation to Disposition Components of K Basin Fuel Sludge," HNF-SD-SNF-ES-024, Rev. 0 (Papp 1997). Alternative 1 is the process that includes uranium dissolution with nitric acid and Alternative 8 is a polychlorinated biphenyls (PCB) extraction process with hexane. Alternative 9 is the PCB destruction process with hydrogen peroxide.

The K Basins sludge removal sludge pretreatment system is a Spent Nuclear Fuel (SNF) subproject. The total estimated project costs for installation of the sludge pretreatment system, not including site costs and other project costs, are:

Project Cost	\$10,250,000
<u>Contingency (41%)</u>	<u>\$4,280,000</u>
Total Dollars	\$14,530,000

III. JUSTIFICATION

WHC-SD-SNF-SP-001, Rev. 0 (Alderman 1995) documents the preferred path forward alternative for K Basin sludge removal. The TWRS double-shell tank (DST) system is currently permitted as a treatment, storage, and disposal facility pursuant to Washington Administrative Code (WAC) 173-303. The TWRS conducted an initial feasibility study, based on preliminary sludge characterization data, to determine if the sludge could be accepted into the DST system. The study concluded that the data did not indicate chemical compatibility problems with the waste stored in the prospective receiver DSTs; however, further evaluation is required before a definitive conclusion can be reached (Fowler 1995).

A waste compatibility assessment was performed (Wiemers 1996). The assessment recommends accepting the K Basin sludge waste stream into Tank 241-AW-105 following satisfactory disposition of the identified issues (Bason 1996).

Based on the TWRS compatibility, Westinghouse Hanford Company performed a technical assessment of the TWRS criteria and recommended that the sludge be dispositioned at TWRS (Wiemers 1996). The TWRS criteria for the sludge acceptance was incorporated into the project Functional Design Criteria.

The current strategy for sludge removal reflects change request SNF-96-067, "Resolution of Just-in-time Sludge Removal and Sludge Storage to IWTS." This change request documents the decision to remove sludge from K Basin to TWRS after the fuel has been removed. The sludge removal milestone of August 30, 2001, is supported by this strategy.

IV. DESCRIPTION OF PROJECT SCOPE

A. BUILDINGS (501)

There are no significant modifications to the existing 105K Buildings or to the Cold Vacuum Drying (CVD) Building. There will be electrical service connections to two electrical panels to serve the sludge processing system. There will be no modifications to the existing structures with the exception of seismic tie-downs into the existing concrete floor to secure the containers and skids.

B. OTHER STRUCTURES (550)

There will be no new permanent structures provided under this project. The sludge pretreatment system will be mounted on six separate skids. The skid plans and sections are shown on sketches ES-SNF-03, Skid 1; ES-SNF-04, Skid 2; ES-SNF-05, Skid 3; ES-SNF-06, Skid 4; ES-SNF-07, Skid 5; ES-SNF-08, Skid 6.

Two large shipping containers will be utilized to house the primary process equipment (Skid 1) and the offgas equipment (Skid 2). The containers will be refrigerator type with insulated walls, roof, floor, and doors to at least an R 15 value of conduction resistance. The remaining equipment will be unenclosed and skid-mounted. Only the stack monitor system and the control/electrical station will be enclosed in prefabricated walk-in type housings. The skids are designed to be self-contained modular units that can be assembled and arranged in different configurations to suit the site. The basis for

this report assumes that Skids 1, 2, and 6 are located within the CVD or 105K Building and are subject to the environment of the basin interior and not outside design conditions. Skid 5 chemical storage, Skid 3 stack/monitoring and Skid 4 cooling tower units are all outside. The skids will be located as close as possible to each other to simplify the interconnection of piping, ductwork, and electrical and control cables, and to allow easy operation and maintenance of the process and equipment.

Skids located outside will be on concrete pads. All skids will be seismically restrained. Skids 1, 2, and 6 (inside location) will be restrained using 3/4-in. diameter wedge type expansion anchors. Skids 3, 4, and 5 (outside location) will be restrained using buried concrete tie-down blocks (similar to FDNW Practice 134.210.4050, Mobile Office Installation Details, Sheet 4). Skid 5 will be provided with a dike as a secondary containment.

The storage containers, skids, equipment, and piping will be designed and analyzed in accordance with the natural phenomena loading criteria of DOE Order 6430.1A and GD-LOAD-01 (ICFKH 1996). The loading of components and equipment will be a function of the safety designation identified in the project safety assessment.

C. UTILITIES (600)

1. Electrical Services

The utilities to service the sludge pretreatment located outside the building will be extended from the CVD Building or the 105K Building electrical system and will not require any additional outside services.

2. Flush Water

The sludge pretreatment system is intended to be operate remotely but will be provided with a hand-contact operable capability for maintenance. Water flushing will be required prior to a hand-contact operation. A flanged pipe connection with an isolation valve will be provided on the strategic location of the process piping system for flushing capability of the sludge pretreatment system. A booster pump may be required to boost the water to at least 2.1 m/s at 590 kPa

(7 ft/sec at 85 psig) for effective flushing. Backflow preventers will be installed near each interface with the sludge piping. With the exception of the vent and drain valves on the sludge piping, the flush water valves are remotely operated from the programmable controller console in the control room. The quantity and location of the flush connections will be finalized during definitive design.

3. **Make-up Water**

Make-up water will be required for the process system, cooling tower, and cooling circuit service.

4. **Drains**

Drainage accommodations for draining the cooling tower will be provided. If existing site drainage (storm drainage) is not suitable or available, pumper trucks will be utilized for removal of nonprocess water.

D. SPECIAL EQUIPMENT AND PROCESS SYSTEMS (700)

1. **Sludge Pretreatment Process**

The sludge pretreatment process system is based on the process diagrams as recommended in Alternatives 1 and 8 or 9 of document HNF-SA-SNF-ES-024, Rev. 0 (Papp 1997). The system will be designed to be operated in a batch process. Alternative 1 provides for the dissolution of metal components and associated oxides, in a nitric acid bath, for subsequent precipitation of solids with concentrated sodium hydroxide. Alternative 8 provides for a solvent extraction of PCBs, and Alternative 9 provides for PCB destruction.

- **Dissolution**

Dissolution of the fuel is achieved with nitric acid in a 10M concentration. The dissolution process will require some temperature control provided by closed heating and cooling loops. The inventory charged to the dissolver is scaled so that criticality is not a concern.

The dissolver solution is processed on a batch-wise basis for the purpose of inventory control.

- **Hexane Extraction of PCBs or Hydrogen Peroxide Destruction of PCBs.**

A hexane wash process is designed to remove PCBs from the sludge solids. This process also requires identifying a PCB disposal path. An alternative approach may be to destroy the PCB using hydrogen peroxide.

- **Precipitation**

Precipitation of the dissolver solution is achieved by introducing sodium hydroxide into the solution. Some initial adjustments may be made to the concentration of the dissolver solution before caustic addition.

Dissolution of the sludge in the nitric acid and sodium hydroxide processes will result in insoluble solids and a solution bearing hydroxide. Insoluble solids may include sand and pieces of rock, as well as small pieces of cladding. Very small pieces of fractured resin may also be present. These solids will be filtered out of the process.

- **Adjustment**

Finally, a last adjustment is made before transfer for disposal. The intent of this step is to create a solution suitable for transfer and disposal meeting TWRS acceptance standards related to pH, particle size and concentration. Recycle solutions may be introduced in this step for final dilution of the product stream thus maximizing the closed loop concept for operations.

- **Offgas System**

A ventilation system will contain, route, and treat all chemically-generated process offgas, as well as provide containment and ventilation for all vessels not involved directly in the process (storage tanks, etc.). The

pretreatment portion of the ventilation system will reduce ammonia and nitrogen oxide concentrations in the offgas during chemical processing activities. A high efficiency particulate air (HEPA) filtration system will remove radioactive nuclides in the air stream. Nitrogen oxides will be recovered as nitric acid to ensure that gaseous emission limits are not exceeded. The recovered nitric acid will be reused in the chemical processing portion of the system to reduce chemical usage requirements. This system will also provide for the monitoring of radionuclides. The offgas system will minimize hazardous gaseous discharges to the environment.

- The equipment will be designed to criteria for natural phenomena so that the system can be maintained in a safe status without undue risk to public health and safety. The sludge pretreatment systems are not required to operate during or immediately following a safe shutdown earthquake.

2. Equipment Design Features

● **Location for the Sludge Pretreatment System**

The sludge pretreatment system will be designed to be removable in skids for locating to either the 105KE Building or the CVD Building.

A building grounding grid system is available within the proposed locations of the skids.

● **Skids**

The design concept is that the entire sludge pretreatment system will be installed in several skids:

- Skid 1: Process equipment that will be installed inside the existing building. Skid 1 will be provided with radiation shielding.
- Skid 2: Offgas system located inside or outside the existing building, including nitric acid

recovery and offgas treatment systems. Skid 2 will be provided with radiation shielding.

- Skid 3: Stack and stack monitor system located outside the existing building in an enclosed prefab walk-in type housing.
- Skid 4: Cooling tower, located outside the existing building.
- Skid 5: Chemical feed system located outside the existing building.
- Skid 6: Control station and electrical panels, located inside the existing building in an enclosed prefab walk-in type housing.

Inter-connection pipe between the skids will be provided with an encasement pipe for leakage containment. Both ends of the encasement pipe will be provided with flanges for removal/separation of the skids prior to locating the skids to either area.

The skid concept is to accommodate moving the sludge pretreatment process system to either location.

- **Sample Points**

Sample points will be provided at strategic locations in the process lines, as shown on sketch ES-SNF-01, to monitor the characteristic of the process stream.

Typically, the sample line coming off from the process line penetrates the shield wall to the outside of the wall to the sample pot in a contained sample hood. A remotely-operated valve operated manually in the control station will perform the sample-taking operation.

3. **Radiation Shielding**

Removal shielding blocks will be placed over the skids to provide radiation shielding. The design objective for external exposure for the sludge pretreatment process shall be that no individual worker will receive an annual dose equivalent in

excess of 0.5 rem/year from all sources based on WHC-SD-GN-DGS-30011 (Evans 1994). A final shielding analysis based on K Basin sludge characterization data will be performed during definitive design.

Shielding material in this report is based on steel, but could be other types of materials such as concrete or lead. Final shielding material determination will be made during definitive design, based on cost, space availability and delivery.

4. Valves

- For in-line isolation of the sludge transfer lines and flush water piping connections to the sludge lines, pneumatically or electric (via electric solenoid) motor-operated valves with mounted limit switches and position switches will be used. The solenoids will be mounted above the floor level on a panel together with the dedicated pressure regulators for the respective air supply lines, and the pneumatic lines will be routed to the submerged valve operator. Position switches will provide local panel and programmable logic controller (PLC) input.

Motor-operated valves (Electric Actuators, 120 Vac) will be used in the process where a minimal amount of radiation is present, while pneumatic-operated valves will handle operation in the high radiation, heavily shielded, separations processing area. Valves in general will be failed closed type.

The valve type will be determined during definitive design based on a survey of the available valves in the industry that meet material compatibility criteria, and suitability of handling the sludge.

- **Backflow Preventer**

For preventing backflow, a WAC-approved backflow preventer will be installed in each flush line. The backflow preventers are comprised of two in-line check valves with manually operated ball valves at each end.

A differential relief valve between the check valves diverts reverse flow that may leak past the first check valve. Further design development is required to collect potential liquid flow from the submerged backflow preventers.

5. Pumps

The type of pump will be selected based on factors such as explosion-proof requirements, power sources, solid particle and size distribution, radiation level, chemical compatibility, etc. The following pumps will be used in this project:

- **Sludge Pumps**

The type of pump selected for sludge transfer shall be capable of handling the 20-30% sludge, particle size up to 6.4 mm (1/4 in.) diameter, fluid characteristics and radiation level. The pump is shown in the drawing as an electric motor-driven pump; however, the final selection will be made during definitive design based on the above criteria.

The sludge pump in the sludge pretreatment system consists of pumps transferring: dissolver sludge, pH adjustment tank sludge and rework sludge. To prevent the downtime due to the system slogging/washing requirement, a backup pump for redundancy is provided.

- **Chemical Feed Pumps**

Nitric acid and sodium hydroxide feed pumps will be selected for metering service. These pumps will be located outdoors in a nonradioactive environment.

The Hexane solution pump will be an air-operated diaphragm type due to the volatile property of this chemical.

- **Other Pumps**

There are other pumps that are not handling sludge, but may be radioactive with acidic or caustic fluids. The pump types will be selected during definitive design to ensure that they are adequate for the intended services.

- **Mixers**

Variable speed control will be required for the mixers only.

6. Chemical Addition Tanks

Chemical addition tanks consists of:

- One 19 000 L (5000 gal) 50% nitric acid tank
- One 9500 L (2500 gal) 50% sodium hydroxide tank
- Hydrogen peroxide tank
- Hexane tank

These tanks will be mounted on a common skid and located outside the building. The perimeter of the skid will be walled (diked) to act as secondary containment for spillage. The tanks will be insulated and equipped with heat tracing for freeze protection.

7. Offgas System

The offgas system consists of the equipment briefly described below. The equipment is listed in sequential order as found in the actual offgas system, from the start of the system to the end. The estimated equipment sizes are shown in Appendix B.

- One nitric acid and ammonia recovery condenser (downstream of dissolver) will be required. The condenser will be a vertically-mounted shell/tube heat exchanger, sized to cool 235 L/s (500 cfm) dissolver offgas from 90°C to 35°C, and will require

approximately 15.7 kW (53,700 btu/hr) in cooling capacity.

- One ammonia scrubber will be located downstream of the condenser. The scrubber will have approximately three counter current stages with water. The actual flowrate will be determined through laboratory scale work and process optimization once definitive mass balances have been established for the entire process.
- After leaving the ammonia scrubber, the process offgas then enters two heaters staged in series (just upstream of the silver reactor). These heaters are required to keep the gas stream above its dew point and to enhance iodine adsorption in the silver reactor. The two heaters will be high temperature air duct heaters, each having a 30 kW estimated capacity.
- The heated offgas will enter a silver reactor. The reactor will have an arrangement of single or multiple packed beds of silver-nitrate coated berl saddles (or other appropriate type of packing).
- Once the offgas exits the silver reactor, it enters deep bed filters.
- From the deep bed filters, the offgas then enters two acid absorbers placed in series. The gas enters near the bottom of the first absorber and flows upward, exiting at the top. The gas then enters near the bottom of the second absorber and also exits near the top. The gas is contacted with a counter-current flow of water and a dilute nitric scrub solution that has already passed through the absorber. The dilute scrub solution routed back to the absorbers will contain a small amount of hydrogen peroxide. This hydrogen peroxide bleed stream will help ensure any nitrous acid (HNO_2) is oxidized to form nitric acid (HNO_3).

The acid absorbers will contain about three counter-current stages.

The dilute nitric scrub solution from the absorbers will be routed to a nitric acid fractionator. The purpose of the fractionator is to bring the concentration of the recovered nitric acid from an estimated 25 weight percent nitric acid concentration to about 50 weight percent nitric acid. The 50 weight percent recovered nitric acid will then be routed back for reuse in the process. The fractionator is basically a distillation column combined with a reboiler. The fractionator performs a binary separation of nitric acid and water (distills off water from the nitric acid, increasing the nitric concentration to the desired weight percent).

The nitric acid fractionator column will consist of about four to five theoretical stages.

- The offgas stream from the absorbers will be routed through a condenser to remove most of the moisture. The offgas will then be routed through a HEPA filtration system. The condenser will be a shell/tube type heat exchanger. The actual heat load requirements and the size of the condenser will be determined as part of the subsequent conceptual design activities.

8. Piping

The sludge pretreatment system will be designed to handle flow capacities of up to 3 L/s (50 gpm) with minimum flow velocity of 2.1 m/s (7 ft/sec).

The system will be provided with flush water for removing settled solids or recovering from blockage.

The piping material will be compatible with the characteristics of the K Basins sludge. The piping connections will be self sealing and have no drip. There will be quick disconnects at the transportation vessel interface. Connection design will accommodate the use of glovebags during the offload process. A male coupler will be provided for connection to the sludge transportation system.

The sludge pretreatment system piping will comply with ASME B31.3, Process Piping.

Piping will be designed for the following fluid properties:

Viscosity:	Will be decided during conceptual design
Maximum pressure:	690 bPa (100 psig)
Minimum flow velocity:	2.1 m/s (7 ft/sec)

9. **Heating, Ventilating, and Air Conditioning (HVAC)**

The HVAC systems include the offgas nonprocess components (HEPA filters, heaters, stack, exhaust fans and ductwork) and air conditioning systems for all the contained areas. Key criteria are the maintenance of suitable negative pressures in radiation controlled areas, comfort conditioning, and required ventilation air for occupied spaces.

The offgas process air flow is estimated to be 235 L/s (500 cfm). An additional 140 L/s (300 cfm) of makeup air is estimated to be needed for space conditioning. Total infiltration into both the process container and the offgas container is estimated to be 47 L/s (100 cfm). Therefore, the total exhaust out the stack is 425 L/s (900 cfm). The stack and exhaust fans are sized for 470 L/s (1,000 cfm). Normal offgas contributions during sludge processing are shown in Table I.

Air is introduced into the primary process area (Skid 1) and the secondary containment area (Skid 2) via filtered air inlets on the roof of each module due to the negative pressures created in each module. Two exhaust blowers (one standby) draws air from each module, including bleed-off air flows through the three main reaction vessels, plus the fractionator in Skid 2.

The air-handling units for Skids 1 and 2 provide room air conditioning to accommodate process control as well as comfort for maintenance personnel during maintenance and operations periods.

Skid 1 is protected accordingly with HEPA filtration and the required safety and control features. Since the design life of the facilities is 1 year, the HEPA filters are disposable and sized to last for the life cycle.

TABLE I

Dissolver	140 L/s (300 cfm)
pH Adjust	36 L/s (75 cfm)
Rework Tank	36 L/s (75 cfm)
Centrifuge (C-2) Vent	23 L/s (50 cfm)
Total Offgas	235 L/s (500 cfm)
Fractionator Vent	24 L/s (500 cfm)(recir)
Makeup Air:	
AHU-1	213 L/s (450 cfm)
AHU-2	165 L/s (350 cfm)
Infiltration:	47 L/s (100 cfm)
Total Stack Cap	425 L/s (900 cfm) (size for 470 L/s or 1,000 cfm)

An HVAC control system will be provided to allow the air handling units, the stack exhaust fans, and motorized dampers to maintain a negative (-62 Pa or -0.25 in. wg.) in the process containment area and a negative (-37 Pa or -0.15 in. wg.) in the offgas containment area.

The HVAC system will be monitored and controlled from the same central location as the batch processing.

Since the sludge pretreatment process will operate only 8 hours a day, an exhaust bypass is included to allow the stack exhaust to bypass the process units. During conceptual design, lowered exhaust flows should be considered during nonprocessing periods to conserve energy and filter life.

Skids 3 and 6 have small occupied cubicles which will be heated and cooled with wall-mounted air-conditioning units. The electrical equipment room in Skid 6 will have an exhaust fan to keep temperatures from exceeding the operating limits of the equipment.

The exhaust stack will be sectional and made of fiberglass to allow the stack to be disassembled and moved from one site to the other.

The exhaust stack monitoring station will be factory assembled as a complete operation unit. It will be shipped to the site for mounting on the skid, needing only electrical and probe connections.

10. **Electrical**

The electrical systems will comply with the National Electrical Code (NFPA 70), ANSI C2, National Electrical Safety Code; and applicable sections of DOE Order 6430.1A.

The following electrical modifications are required to provide the 3-phase, 3-wire electrical power service to the sludge removal pretreatment system:

- A new 200.A feeder breaker will be installed at the existing switchboard "105KE SWBD 7F" located outside at a short distance from the transfer area.
- A new 200 A feeder breaker will be installed at the existing 105KW switchgear located in electrical equipment room 1.

The electrical power distribution system will serve the following sludge removal pretreatment system electrical loads:

Two rework tank transfer pumps
 A rework tank agitator
 Two stack exhaust fans
 An electric hot water heater
 A hot water circulating pump
 Two acid fractionater pumps
 Two electric duct heaters [2 stages]
 An electric duct heater
 Two centrifuges
 A cooling tower pump
 Two cooling tower fans
 A pH adjustment tank agitator
 Two pH adjustment transfer pumps

- A water solution tank pump
- A dissolver tank agitator
- Two dissolver fluid transfer pumps
- Two dissolver condensate pumps
- A nitric acid feed pump
- Four dilute acid pumps
- Two air-handling units AHU-1 and AHU-2
- A nitric acid recovery pump
- Two heat pumps

A 480V-208Y/120V dry type transformer and panelboard will be provided for the following electrical loads:

An uninterruptible power supply and an output panelboard for the instrumentation and control equipment.

A lot tank heat tracing (as required).

A lot pipe heat tracing (as required).

A lot lighting/receptacle (as required).

An air conditioner unit and ventilation exhaust fan for Skid 5.

A stack monitor equipment and air conditioner unit for Skid 3.

No equipment or materials, prior to installation by this project, will contain mercury or polychlorinated biphenyls.

Local safety disconnect switches will be provided near equipment served as required by NFPA 70.

Electrical installation inside the skid containing the hexane tank will be as required by the NFPA 70, Article 500 (hazardous classified location).

A motor control center, dry type transformer, and panelboard will be installed in the electrical equipment room section of Skid 6.

No emergency backup electrical power will be provided.

Heat and radiation-resistant cables will be used inside skids with radioactive environments.

Electrical circuits, exposed noncurrent metal carrying metal parts of electrical equipment, and the skids metal structures will be grounded in accordance with provisions of the NFPA 70.

11. **Instrumentation and Controls**

The K Basin sludge pretreatment system, or sludge removal automated control system, will be a PLC-based system connected to a personal computer (PC) workstation that will remotely monitor and operate the process outside the radiation contaminated area to reduce the potential of radiation exposure to operations personnel during operation of the pretreatment process. The PC workstations operating system will be Microsoft Windows NT or Windows 95, with a human-machine-interface software package such as the Wonderware Intouch, Intellution FIX 32, or Ci Technologies CiTect handling the operator interface, alarm processing, batch processing and other functions necessary for flushing and operations recovery.

The PLC will be housed in an enclosure that will be located in a heated and ventilated skid-mounted control room. The skid-mounted control room will be located some distance away from the processing modules and will ease the accessibility and maintenance to the PLC. To keep the control room skid portable, quick disconnect instrumentation field wiring hardware will be designed into the skid.

One source of 120 Vac power with uninterruptible power supply will be provided to the PLC enclosure, then distributed throughout the unit. Prewiring of the terminal strips to the PLC modules and other instrumentation equipment inside the PLC enclosure will be done at the control system vendors facility.

A printer will be connected to the workstation to provide hard copy printouts of alarm conditions, report generation and historical trending. A second personal computer will be provided for word processing, HLAN connection and operational support.

Instrumentation will include the following:

- Tank level sensors
- Temperature sensors
- Pressure sensors

- Flow measurements (flow monitoring of sludge, water, and offgas)
- Leak detection of process module sumps and transfer encasement lines
- Remotely-operated motor-actuated valves
- Remotely-operated pumps (variable speed, start/stop operation, interlocks)
- Remotely-operated mixers (variable speed, start/stop operation, interlocks)
- pH monitoring
- Radiation detection and alarms
- Criticality alarms
- Combustible gas monitoring and alarms

The exhaust stack will be monitored via a self-contained monitoring module located on Skid 3. The stack exhaust will be continuously sampled and monitored for NO_x , Hydrocarbons, particulate and air flow.

Radiation and criticality alarms will be required. Radiation monitoring will be required for the output of the stack and for the final effluent going to disposal. Also, radiation monitoring will be required at the input feed to the pretreatment process.

A secondary containment will be required in the process modules. Along with containment, confinement control will be required using negative air pressure flow.

Instrumentation will conform to the NFPA 70, applicable sections of DOE Order 6430.1A, and applicable ANSI, Institute of Electrical and Electronics Engineers (IEEE) and Instrument Society of America (ISA) standards.

E. STANDARD EQUIPMENT (710 THROUGH 799)

A dedicated compressed air system will be provided for servicing the air-operated diaphragm pumps and the pneumatic operating valves. The air compressor will be installed in a skid outside the building.

F. OTHER PROJECT COSTS (900)**1. Construction Support**

To support onsite construction in the K Basin, the job control system will be utilized to authorize work. The job control system work packages will be generated, reviewed and approved, and issued to the construction crews for implementation. In addition, radiological control technicians will be utilized to support work in radiation zones. Operations will, as required, provide engineering and nuclear operators support as work progresses.

2. Start-up Support

Upon completion of construction, an acceptance test and operational test will be conducted to verify construction adequacy and to address testing requirements. This will require operations engineers and maintenance to support these tests. An operational readiness review/assessment will be conducted to ensure that the system has met all requirements and that the operations group is adequately prepared to initiate transfer activities.

G. DESIGN COMPLIANCE

The latest edition/revision of all applicable codes, standards, and manuals will be used.

V. METHODS OF PERFORMANCE

The methods of performance will be addressed during definitive design.

VI. REQUIREMENTS AND ASSESSMENTS

A. SAFEGUARDS AND SECURITY

To be addressed during definitive design.

B. HEALTH AND SAFETY

Radiation exposure to workers will be minimized and radiation protection measures will comply with 10 CFR 835, Occupational Radiation Protection, as implemented by the Hanford Site Radiological Control Manual, HSRCM-1. Consideration will be given to Radiological Design Guide, WHC-SD-GN-DGS-30011.

Equipment will be designed so that no single failure of equipment will cause a loss of control that will result in an unrecoverable condition. Features will be provided that will facilitate placement of the equipment in the appropriate position to establish a safe configuration.

The system will be designed to permit routine maintenance activities with minimum operator exposure to hazardous or radioactive environments. ALARA practices will be used in all maintenance activities. The system will be designed to be operated and maintained in a radiation zone and operated under contaminated conditions.

Shielding design will include the ease of removal of shielding for subsequent removal of the transfer line at the end of the project, or whenever required.

The design objective for external exposure of the system will be that no individual worker will receive an annual dose equivalent in excess of 5 millisieverts (0.5 rem per year) from all sources.

C. DECONTAMINATION AND DECOMMISSIONING

Sludge pretreatment system piping and concrete shielding will be decontaminated to ALARA, decommissioned, and disposed.

The sludge pretreatment system will include provisions for water flushing.

Decontamination and decommissioning will comply with DOE Order 6430.1A, Section 0205 and 1300-11, and DOE Order 5820.2A, Chapter V requirements.

D. PROVISIONS FOR FALLOUT SHELTERS

There will be no provisions for fallout shelters as part of this project.

E. MAINTENANCE AND OPERATION REQUIREMENTS

The sludge pretreatment system will include features to allow for unplugging the transfer line.

The design life of the sludge pretreatment system will be 1 year. Design and material selection will include features that facilitate maintenance of the equipment and the facility (10 CFR 835.1002(d)).

Particular attention will be paid to minimization of liquid retention and ease of replacing valves, connectors, and any equipment in high or very high radiation areas.

Operation of the sludge pretreatment system will require K Basin operators and radiological control support.

F. AUTOMATED DATA PROCESSING EQUIPMENT

No new automated data processing/telecommunications equipment is required for this project.

G. QUALITY ASSURANCE AND SAFETY CLASSIFICATION

Quality assurance will be addressed during definitive design. The equipment/components of the system will be classified as safety significant.

H. ENVIRONMENTAL COMPLIANCE

An environmental requirements checklist covering removal, transport, and storage of K Basin sludge has been prepared by Environmental Services (Tollefson 1995), through the SNF Regulatory Integration/Public Involvement group.

I. PERMITS

The performance contractor will provide all permits.

VII. IDENTIFICATION AND ANALYSIS OF UNCERTAINTIES

A. CIVIL/STRUCTURAL

Siting inside skids is contingent upon the size of skids and the layout of available rooms inside the existing building that is chosen for pretreatment system location. Outside skid siting is contingent upon the interface with existing aboveground and below ground site features.

B. SLUDGE PRETREATMENT PROCESS

Some of the K Basin sludge pretreatment processes are undergoing laboratory testing to verify the validity of the recommended processes. This preconceptual design is based upon preliminary flowsheet configurations and data. Mass and heat balance data for a variety of process flow sheet values are not currently available. Where this is the case, assumed equipment sizes were used based strictly on engineering experience and judgement.

Optimization of equipment and of the process has not been done; these tasks are outside the scope of this preconceptual design. In most cases, process data for the various process streams was not available. Once the laboratory testing and flow sheet mass balance has been completed and all process parameters are known for the process streams, a conceptual design may be started and a more refined concept produced.

- Type of Equipment

Process equipment optimization was not performed because it is beyond the scope of the preconceptual design. Offgas system equipment was chosen based on discussions with the process technical lead as well as what is depicted in the currently available flowsheet baseline. Absorption and recovery of nitric acid, for example, could potentially be accomplished using other technology than the simple water/gas absorption tower. This is especially true in the case of iodine absorption in the silver reactor.

The type of pumps and valves for handling the sludge will be evaluated in more detail during definitive design.

It is unknown if duct heaters with coils placed in the air stream will operate as intended without knowing if crystallization, for example, will accumulate on the coils.

The dissolver tower condenser, a vertical shell and tube type, may need to be specially fabricated. A vendor who provides these as a standard (although not necessarily off-the-shelf) could not be located in the time allotted to accomplish this task.

Details on the ventilation system and its operation, need to be further developed. This includes consideration of utilizing a separate vessel, condenser, and process ventilation systems (all discharging into the same stack). Because of the vast differences in the required flowrate and vacuum in each of the systems, and the control requirements, it is recommended that ventilation for these systems be kept separate.

- Size of Equipment

As stated previously, the size of equipment, in most cases, is a very rough estimate based on limited information. In other cases, it is strictly an assumption which may or may not be valid. This is especially the case regarding the silver reactor, dissolver condenser, and nitric acid absorber condenser. The silver reactor has the best basis of the three, being based on the PUREX silver reactor and the relative process offgas it was required to accommodate.

Another area of uncertainty is in the choice of the centrifuge. Because the nature of the equipment is susceptible to failure and its gravity feed requirement and above dissolver design (space limitations), further investigation into the appropriateness of the type/model chosen is required. Its overall size, configuration, as well as rotor/cake holding capacity may need to be refined as well. Development/design of the interface between its discharge and the vessel it connects to below, as well as its venting capabilities, also needs to be addressed.

The dissolver, like the centrifuge, is a key piece of equipment in the process. Once all the processing parameters and control/measurement operation functions are fully defined, this piece of equipment should be reinvestigated.

Process optimization, when accomplished, will also potentially effect the size of tanks as well as other pieces of equipment.

In summary, all process related equipment cannot be effectively sized until the flow configuration and the mass/energy balance is completed.

- Centrifuge/Filter

There are two centrifuges and one filter provided in the process system for solids/liquid separation. The first centrifuge, located upstream of the dissolver is to separate the solids for discharging into the dissolver, the second centrifuge located upstream of the pH adjustment tank is to remove the excess water in the filter cake for drum disposal. The filter located upstream of the pH adjustment tank separates and delivers the slurry carrying smaller than 50 μm particles to the pH adjustment tank and the larger particles to the second centrifuge.

The centrifuges shown on sketch ES-SNF-01 are considered to be too large. There is a possibility that solids will overload and plug up the filter mesh. Further research of the centrifuge type is required.

Uncertainties regarding the equipment selection are the establishment of the characteristics of the slurry, particle size

distribution, solid liquid ratio in the slurry, and total quantity of solids to be removed in the slurry. A conservative assumption will result in over-designing the equipment, an under-design will result in equipment being under sized, either way may render the equipment inoperative. A final selection of the equipment will require an in-depth study of the slurry characteristics and laboratory testing of different types of filters/centrifuges available on the market due to uncertainties.

- **Offgas/NO_x Control**

Site limits require annual NO_x emissions of less than 36 400 bg (40 tons) per year. There are three widely used technologies for NO_x control in industry: selective catalytic reduction, selective non-catalytic reduction, and reburn (nonstoichiometric firing) process. Advances in NO_x treatment technologies have focused on optimizing the technologies and in combining these technologies with treatments for other pollutants. Some of these technologies involve treatment of NO_x, SO_x, and particulates and are smaller and less expensive than using separate systems for each treatment. Most of these technologies are under development but should be fairly advanced by the time the low-level vitrification facility begins operation.

The offgas/NO_x control method for this project will be further evaluated prior to the definitive design.

C. HVAC/STACK

It is assumed that Skids 1, 2, and 6 will be located inside an enclosed heated and cooled building similar to the 105-K Buildings. If these units are located outside, they should be roofed for solar protection and the air conditioning increased accordingly.

D. ELECTRICAL

Cable trays will be used instead of conduits for protection of wiring between the skids, if the skid locations are not too far apart. Multi-conductor power cable suitable for installation in cable trays will be used instead of single individual wires installed in conduits.

The proposed source of electrical power service (105KE "SWBD 7F" and 105KW "480V Switchgear") is acceptable with the K Basins cognizant engineering. It would have been an ideal situation, if 105KW has a switchboard location similar to 105KE "SWBD 7F".

The proposed source for electrical power applies to the 105K Buildings only. It is assumed that the electrical power source for the CVD Building will be equally as convenient.

E. INSTRUMENTATION AND CONTROLS

Leak detection will be necessary on each process module sump and possibly transfer encasement lines.

The type of tank level sensor best suited for this work will be determined during conceptual design.

VIII. REFERENCES

A. DOCUMENTS

1. Papp, I. G., March 1997, Evaluation to Disposition Components of K Basin Fuel Sludge, HNF-SD-SNF-ES-024, Rev. 0, Numatec Hanford Corporation.
2. Alderman, C. J. 1995, Westinghouse Hanford Company Recommended Strategy for K Basin Sludge Disposition, WHC-SD-SNF-SP-001, Rev. 0, Westinghouse Hanford Company.
3. Bason, R. F., 1996, Preliminary Acceptance Recommendation for KE Floor Sludge Waste, Internal Memo R. F. Bason to J. C. Fulton.
4. Evans, R. A. 1994, Radiological Design Guide, WHC-SD-GN-DGS-30011, Westinghouse Hanford Company.
5. Fowler, K. D., 1995, K Basin Sludge to TWRS: Transfer Feasibility, Internal Memo, Westinghouse Hanford Company.

6. Precechtel, D. R., and M. J. Monthey, 1996, Functional Design Criteria for the K Basin Sludge Removal System, WHC-SD-SNF-FDC-004, Westinghouse Hanford Company.
7. FDNW Practice 134.210.4050, Mobile Office Installation Details, Sheet 4.
8. DOE Order 6430.1A, General Design Criteria.
9. GC-LOAD-01 (ICFKH 1996), Design Load for Facilities.
10. SNF-96-067, Resolution of Just-in-Time Sludge Removal and Sludge Storage to IWTS.
11. Tollefson, K. S., 1995, Environmental Requirements Checklist for Removal, Transport, and Storage of 105 KE and KW Basins Sludge, Internal Memo, 95-POC-036, Westinghouse Hanford Company, November 2, 1995.

B. CORRESPONDENCE

1. Letter of Instruction, DESH-9753917, Work Order E33937, Project A.13 - K Basins Sludge Removal Pretreatment Preconceptual Design, May 1, 1997.
2. 8M730-RAS-96-006, Letter from Criticality and Shielding to D. R. Precechtel, Dose Rates for Sludge Inside a Pipe, August 1996.
3. K. L. Pearce, Letter DESH-9752731, March 1997, Attachment 1, K Basins Sludge Inventory Determination and Values.
4. D. J. Trimble, Attachment to Letter, An Estimate of K West Basin Canister Sludge Inventory, January 1997.
5. Request for Approval of Second Revision of Memorandum of Understanding, Letter 9652070, Westinghouse Hanford Company, Richland, Washington, dated May 6, 1996.
6. M. J. Wiemers, Westinghouse Hanford Company, to E. D. Sellers, U. S. Department of Energy, Richland Operations Office, "Completion of Spent Nuclear Fuel Project Milestone S04-96-112," 9653704, August 30, 1996.

APPENDIX A

Cost Estimate

FLUOR DANIEL NORTHWEST, INC.
DUKE ENGINEERING & SERVICES
JOB NO. E33936/F3YC4F
FILE NO. YA825AD1

** TEST - INTERACTIVE ESTIMATING **
SLUDGE PRE-TREATMENT, K- BASINS;
OPTION 4
FDNWR01 - PROJECT COST SUMMARY

PAGE 1 OF 8
DATE 06/11/97 11:48:04
BY DEA, RW, LHR

SORT =====	DESCRIPTION =====	ESCALATED TOTAL COST =====	CONTINGENCY % =====	TOTAL TOTAL =====	TOTAL DOLLARS =====
FDNW	FLUOR DANIEL NORTHWEST (ADJUSTED TO MEET DOE 5100.4)	10,250,000	42	4,280,000	14,530,000
=====					
PROJECT TOTAL		10,250,000	42	4,280,000	14,530,000

TYPE OF STUDY (ROM) 11 JUNE 1997
ESTIMATE

FDNW LEAD
ESTIMATOR

ESTIMATING
MANAGER

LR

PROJECT
MANAGER

CLIENT

REMARKS:

DRAFT

(ROUNDED/ADJUSTED TO THE NEAREST " 10,000 / 100,000 " - PERCENTAGES NOT RECALCULATED TO REFLECT ROUNDING)

HNFS-SD-SNF-PCR-002, Rev. 0

FLUOR DANIEL NORTHWEST, INC.
DUKE ENGINEERING & SERVICES
JOB NO. E33936/F3YC4F
FILE NO. YAB2SAD1

** TEST - INTERACTIVE ESTIMATING **
SLUDGE PRE-TREATMENT, K- BASINS;
OPTION 4
FONWR02 - WORK BREAKDOWN STRUCTURE (WBS) SUMMARY

PAGE 2 OF 8
DATE 06/11/97 11:48:08
BY DEA, RV, LHR

WBS	DESCRIPTION	ESTIMATE SUBTOTAL	CONSTRUCT MGMT	SUB TOTAL	ESCALATION % TOTAL	SUB TOTAL	CONTINGENCY % TOTAL	TOTAL DOLLARS
111100	DEFINITIVE DESIGN-CAT 1-ONSITE E/C	952000	0	952000	0.00	0	952000	50 476000 1428000
	SUBTOTAL 111 DEFINITIVE DESIGN-CAT 1	952000	0	952000	0.00	0	952000	50 476000 1428000
	SUBTOTAL 11 DEFINITIVE DESIGN	952000	0	952000	0.00	0	952000	50 476000 1428000
121000	ENGINEERING/INSPECTION-ONSITE E/C	408000	0	408000	0.00	0	408000	50 204000 612000
	SUBTOTAL 121 ENGINEERING/INSPECTION-ONSI	408000	0	408000	0.00	0	408000	50 204000 612000
	SUBTOTAL 12 ENGINEERING/INSPECTION	408000	0	408000	0.00	0	408000	50 204000 612000
	SUBTOTAL 1 ENGINEERING	1360000	0	1360000	0.00	0	1360000	50 680000 2040000
220000	PROCUREMENT-O/C	5650319	0	5650319	0.00	0	5650319	35 1977611 7627930
	SUBTOTAL 22 PROCUREMENT-O/C	5650319	0	5650319	0.00	0	5650319	35 1977611 7627930
	SUBTOTAL 2 PROCUREMENT	5650319	0	5650319	0.00	0	5650319	35 1977611 7627930
320000	CONSTRUCTION-FIXED PRICE	2725413	511016	3236429	0.00	0	3236429	50 1618216 4854645
	SUBTOTAL 32 CONSTRUCTION-FIXED PRICE	2725413	511016	3236429	0.00	0	3236429	50 1618216 4854645
	SUBTOTAL 3 CONSTRUCTION	2725413	511016	3236429	0.00	0	3236429	50 1618216 4854645
PROJECT TOTAL		9,735,732	511,016	10,246,748	0.00	0	10,246,748	42 4,275,827 14,522,575

A-2

HNFSD-SNF-PCR-002, Rev. 0

FLUOR DANIEL NORTHWEST, INC.
DUKE ENGINEERING & SERVICES
JOB NO. E33936/F33YC4F
FILE NO. YAB2SAD1

** TEST - INTERACTIVE ESTIMATING **
SLUDGE PRE-TREATMENT, K- BASINS;
OPTION 4
FDNWR03 - ESTIMATE BASIS

PAGE 3 OF 8
DATE 06/05/97 08:35:24
BY DEA, RW, LHR

1. ESTIMATE PURPOSE

ORDER OF MAGNITUDE ESTIMATE: THIS ESTIMATE WILL TO BE USED FOR BUDGETING PURPOSES ONLY.

2. ESTIMATE TECHNICAL BASIS

- A. THIS ESTIMATE HAS BEEN PREPARED FOR THE K-BASINS TEMPORARY SLUDGE PRETREATMENT PROJECT AS REQUESTED BY DE&S HANFORD, INC.
B. A DESCRIPTION OF THE TECHNICAL SCOPE OF WORK MAY BE FOUND IN THE FOLLOWING REFERENCE DOCUMENTS:
LETTER OF INSTRUCTION (LOI) #E33936.
REQUEST FOR ESTIMATE DATED 13 MAY 1997.
PRE-CONCEPTUAL DESIGN REPORT "SLUDGE PRE-TREATMENT FOR K-BASINS, DATED MAY 1997.
C. THIS ESTIMATE ALSO UTILIZES A STANDARD FDNW DEFINED CODE OF ACCOUNTS.

3. ESTIMATE METHODOLOGY

A. DIRECT COSTS:

- A SPECIFIC ANALOGY TECHNIQUE AND EXPERT OPINION TECHNIQUE HAS BEEN UTILIZED IN THE PREPARATION OF THIS ESTIMATE.
(1) CONSTRUCTION LABOR, MATERIAL AND EQUIPMENT UNITS HAVE BEEN ESTIMATED BASED UPON SIMILAR WORK ON OTHER PROJECTS.
THE UNITS MAY HAVE BEEN FACTORED/ADJUSTED BY THE ESTIMATOR AS APPROPRIATE TO REFLECT INFLUENCES BY CONTRACT, WORK SITE OR OTHER IDENTIFIED PROJECT OR SPECIAL CONDITIONS.
(2) FLUOR DANIEL HANFORD & PROJECT HANFORD MANAGEMENT (PHMC) SUBCONTRACTOR DIRECT COSTS FOR DUKE ENGINEERING & HANFORD, INC. HAVE BEEN PROVIDED BY FDNW PROJECT MANAGEMENT FOR INCLUSION INTO THIS ESTIMATE.

B. DIRECT COST FACTORS

- (1) SALES TAX HAS BEEN APPLIED TO ALL MATERIALS AND EQUIPMENT PURCHASES AT 8%.
(5) CONTRACT ADMINISTRATION FACTOR OF 18.75% HAS BEEN APPLIED TO THE DIRECT CONTRACT VALUE WHICH INCLUDES COSTS FOR BID PACKAGE PREPARATION, CONTRACT MANAGEMENT & ADMINISTRATION AND PROJECT MANAGEMENT & PLANNING SUPPORT.

C. INDIRECT COSTS

FIXED PRICE CONTRACTOR OVERHEAD, PROFIT, BOND AND INSURANCE COSTS HAVE BEEN APPLIED ARE THE FOLLOWING PERCENTAGES:
LABOR = 25.0 %, EQUIPMENT USE = 25.0 %, MATERIAL = 25.0 %, SUBCONTRACT = 10.0 %, AND EQUIPMENT = 0%, AND ARE REFLECTED IN THE "OH&P/B&I" COLUMN OF THE ESTIMATE DETAIL REPORT.

D. RATES

- (1) FLUOR DANIEL NORTHWEST LABOR RATES ARE BASED UPON THE FLUOR DANIEL FEDERAL OPERATIONS (FEDFO) DISCLOSURE STATEMENT AND APPROVED PROVISIONAL BILLING RATES. FOR ESTIMATING PURPOSES, AVERAGE RATES BY OPERATIONS CODE HAVE BEEN DEVELOPED BASED UPON RECENT COST HISTORY.

4. ESCALATION

NO ESCALATION HAS BEEN INCLUDED SINCE A SCHEDULE WAS NOT PROVIDED.

A-3

HNF-SD-SNF-PCR-002, Rev. 0

FLUOR DANIEL NORTHWEST, INC.
DUKE ENGINEERING & SERVICES
JOB NO. E33936/F3YC4F
FILE NO. YAB2SAD1

** TEST - INTERACTIVE ESTIMATING **
SLUDGE PRE-TREATMENT, K- BASINS;
OPTION 4
FDNWR03 - ESTIMATE BASIS SHEET

PAGE 4 OF 8
DATE 06/05/97 08:35:24
BY DEA, RW, LHR

5. CONTINGENCY

A CONTINGENCY ANALYSIS HAS BEEN PERFORMED AND IS DOCUMENTED IN FDNWR06 REPORT OF THIS ESTIMATE.

6. REMARKS

MAJOR ASSUMPTIONS WHICH HAVE BEEN MADE IN THE PREPARATION OF THIS ESTIMATE ARE AS FOLLOWS:

- A. SITE ALLOCATIONS ARE NOT INCLUDED IN THIS ESTIMATE AT THE CUSTOMERS (DESH) REQUEST.
- B. OTHER PROJECT COSTS (OPC) ARE NOT INCLUDED IN THIS ESTIMATE AT THE CUSTOMERS (DESH) REQUEST.
- C. THE ESTIMATE IS BASED ON THE DESIGN AND INSTALLATION K-BASINS SLUDGE PRE-TREATMENT.
- D. THE ESTIMATE ASSUMES ENGINEERING, DESIGN, AND E&I DURING CONSTRUCTION PERFORMED BY FDNW.
- E. CONSTRUCTION WORK TO BE ACCOMPLISHED DURING NORMAL WORKING HOURS BY A FIXED PRICE CONSTRUCTOR.
- F. NO HAZARDOUS WASTE REMOVAL OR DISPOSAL COSTS ARE INCLUDED.
- G. THE ESTIMATE ASSUMES NO RADIATION WORK WILL BE ENCOUNTERED.

FLUOR DANIEL NORTHWEST, INC.
DUKE ENGINEERING & SERVICES
JOB NO. E33936/F3YC4F
FILE NO. YA82SAD1

** TEST - INTERACTIVE ESTIMATING **
SLUDGE PRE-TREATMENT, K- BASINS;
OPTION 4
FONWR04 - DOE COST CODE ACCOUNT SUMMARY

PAGE 5 OF 8
DATE 06/11/97 11:48:11
BY DEA, RW, LHR

COST CODE/WBS	DESCRIPTION	ESTIMATE SUBTOTAL	CONSTRUCT MGHNT	SUB TOTAL	ESCALATION % TOTAL	SUB TOTAL	CONTINGENCY % TOTAL	TOTAL DOLLARS
=====								
000	ENGINEERING							
111100	DEFINITIVE DESIGN-CAT 1-ONSITE E/C	952000	0	952000	0.00	0	952000	1428000
121000	ENGINEERING/INSPECTION-ONSITE E/C	408000	0	408000	0.00	0	408000	612000
	TOTAL 000 ENGINEERING	1360000	0	1360000	0.00	0	680000	2040000
=====								
700	SPECIAL EQUIP/PROCESS SYSTEMS							
220000	PROCUREMENT-O/C	5650319	0	5650319	0.00	0	5650319	7627930
320000	CONSTRUCTION-FIXED PRICE	2725413	511016	3236429	0.00	0	3236429	4854645
	TOTAL 700 SPECIAL EQUIP/PROCESS SYSTEM	8375732	511016	8886748	0.00	0	3595827	12482575
=====								
PROJECT TOTAL		9,735,732	511,016	10,246,748	0.00	0	4,275,827	14,522,575

A-5

HNF-SD-SNF-PCR-002, Rev. 0

FLUOR DANIEL NORTHWEST, INC.
DUKE ENGINEERING & SERVICES
JOB NO. E33936/F3YC4F
FILE NO. YAB2SAD1

** TEST - INTERACTIVE ESTIMATING **
SLUDGE PRE-TREATMENT, K- BASINS;
OPTION 4
FDNWROS - ESTIMATE SUMMARY BY CSI DIVISION

PAGE 6 OF 8
DATE 06/11/97 11:49:15
BY DEA, RW, LHR

CSI	DESCRIPTION	ESTIMATE SUBTOTAL	CONSTRUCT MGMNT	SUB TOTAL	ESCALATION % TOTAL	SUB TOTAL	CONTINGENCY % TOTAL	TOTAL DOLLARS
=====								
ENGINEERING								
00	TECHNICAL SERVICES	952000	0	952000	0.00	0	952000	1428000
01	GENERAL REQUIRMENTS	408000	0	408000	0.00	0	408000	612000
TOTAL ENGINEERING		1,360,000	0	1,360,000	0.00	0	680,000	2,040,000
CONSTRUCTION								
03	CONCRETE	20668	3875	24543	0.00	0	24543	36815
05	METALS	3117891	161555	3279446	0.00	0	3279446	4580729
09	FINISHES	108030	20256	128286	0.00	0	128286	192429
11	EQUIPMENT	2443652	0	2443652	0.00	0	2443652	3298930
15	MECHANICAL	824963	69631	894594	0.00	0	894594	1273851
16	ELECTRICAL	1860528	255699	2116227	0.00	0	2116227	3099821
TOTAL CONSTRUCTION		8,375,732	511,016	8,886,748	0.00	0	3,595,827	12,482,575
=====								
PROJECT TOTAL		9,735,732	511,016	10,246,748	0.00	0	4,275,827	14,522,575

A-6

HNFS-D-SN-F-PCR-002, Rev. 0

FLUOR DANIEL NORTHWEST, INC.
DUKE ENGINEERING & SERVICES
JOB NO. E33936/F3YC4F
FILE NO. YA82SA01

** TEST - INTERACTIVE ESTIMATING **
SLUDGE PRE-TREATMENT, K- BASINS;
OPTION 4
FDNWR06 - CONTINGENCY ANALYSIS BASIS SHEET

PAGE 7 OF 8
DATE 06/05/97 08:35:24
BY DEA, RW, LHR

Revised 3/25/97 14:14

1. DEFINITION OF CONTINGENCY AS PROVIDED BY DOE

"CONTINGENCY COVERS COSTS THAT MAY RESULT FROM INCOMPLETE DESIGN, UNFORESEEN AND UNPREDICTABLE CONDITIONS, OR UNCERTAINTIES WITHIN THE DEFINED PROJECT SCOPE. THE AMOUNT OF CONTINGENCY WILL DEPEND ON THE STATUS OF DESIGN, PROCUREMENT, AND CONSTRUCTION; AND THE COMPLEXITY AND UNCERTAINTIES OF THE COMPONENT PARTS OF THE PROJECT. CONTINGENCY IS NOT TO BE USED TO AVOID MAKING AN ACCURATE ASSESSMENT OF EXPECTED COST" (OFFICE OF WASTE MANAGEMENT (EM-30) COST AND SCHEDULE GUIDE).

2. CONTINGENCY ALLOWANCE GUIDELINES

THE DOE GUIDELINE CONTINGENCY ALLOWANCE FOR A ROUGH ORDER OF MAGNITUDE ESTIMATE:
PLANNING ESITMATE - EXPERIMENTAL/SPECIAL CONDITIONS = UP TO 50%

2. METHODOLOGY

CONTINGENCY IS EVALUATED AT THE LOWEST WORK BREAKDOWN STRUCTURE (WBS) LEVEL WITHIN THE COST ESTIMATE DETAILS. IT IS SUMMARIZED AT UPPER WBS LEVELS AND REPORTED ON THE SUMMARY REPORTS.

3. ANALYSIS

AN ASSESSMENT OF DESIGN MATURITY, WORK COMPLEXITY AND PROJECT UNCERTAINTIES HAS BEEN PERFORMED. AN EXPLANATION OF THIS ASSESSMENT AND CONTINGENCY RATES WHICH HAVE BEEN ADDED TO THE COST OF WORK ARE AS FOLLOWS:

WBS 11 DEFINITIVE DESIGN, CONTINGENCY OF 50% HAS BEEN APPLIED.
WBS 12 ENGINEERING/INSPECTION, A CONTINGENCY OF 50% HAS BEEN APPLIED.
WBS 22 PROCUREMENT, A CONTINGENCY OF 35% HAS BEEN APPLIED.
WBS 32 FIXED PRICE CONTRACTOR, CONTINGENCY OF 50% HAS BEEN APPLIED.

A-7

FLUOR DANIEL NORTHWEST, INC.
 DESIGN ENGINEERING SERVICES
 JOB NO. E35936/237C4P
 FILE NO. YAB25A01

** TEST - INTERACTIVE ESTIMATING **
 SLUDGE PRE-TREATMENT, K- BASINS;
 OPTION 4

PAGE 8 OF 8
 DATE 06/11/97 11:48:47
 BY DEA, RW, LHR

F0NW07 - CONSTRUCTION MANAGEMENT/OTHER COST SUMMARY

WBS	DESCRIPTION	ESTIMATE SUBTOTAL	CONSTRUCTION MANAGEMENT %	CONSTRUCTION MANAGEMENT TOTAL	OTHER COSTS	SUB TOTAL
=====	=====	=====	=====	=====	=====	=====
111100	DEFINITIVE DESIGN-CAT 1-ONSITE E/C	952000	0.00	0	0	0
121000	ENGINEERING/INSPECTION-ONSITE E/C	408000	0.00	0	0	0
220000	PROCUREMENT-O/C	5650319	0.00	0	0	0
320000	CONSTRUCTION-FIXED PRICE	2725413	18.75	511016	0	511016
PROJECT TOTAL		9,735,732		511,016	0	511,016

APPENDIX B

Equipment List

Appendix B: Equipment List

EQUIPMENT LIST
K BASIN SLUDGE REMOVAL PRETREATMENT PROJECT
WORK ORDER E33937

June 5, 1997

QT'Y	DESCRIPTION	EQUIPMENT NO.	SPECIFICATION
1	DISSOLVER	T-1	1,000 GALLON, 5'-0" D X 7'-6" H, WITH AGITATOR AND COOLING/HEATING COIL, 304L STAINLESS, 15 PSIG AT 200F.
1	pH ADJUSTMENT TANK	T-2	800 gallon, 4'-6"D X 8'-6"H, WITH AGITATOR, 304L STAINLESS, 15 PSIG AT 200F.
1	REWORK TANK	T-3	500 GALLON, 4'-0"D X 7'-6"H, WITH AGITATOR, 304L STAINLESS, 15 PSIG AT 200F.
1	50% NITRIC ACID RECOVERY TANK	T-4	400 GALLON, 2'-6"D X 5'-0"H, 304L STAINLESS, 15 PSIG AT 200F.

QT'Y	DESCRIPTION	EQUIPMENT NO.	SPECIFICATION
1	SODIUM HYDROXIDE SOLUTION TANK	T-5	2,500 GALLON, 6'-6"D X 13'-0"H, 304L STAINLESS, 15 PSIG AT 120F. OUTDOOR TANK. MAINTAIN TANK SOLUTION AT 60 F OR HIGHER WITH HEAT TRACING. CHROMALOX SL-48-24-480V-200W, 480V 3 PH 200W. SRL-10-2CT SELF REGULATING HEAT TRACE 10W/FT AT 50-F 240V.
1	HOT WATER TANK WITH HEATER	T-6	250 GALLOON, 3'-0" D X 6'-0" H, WITH 1" INSULATION AND IMMERSION HEATER INSIDE THE TANK, 304L STAINLESS, 15 PSIG AT 200F. IMMERSION HEATER CHROMALOX, COPPER ELEMENTS, TM-36125E4XX 480V 3PH 125KW. 4432-36111 CONTACTOR PANEL, NEMA 12 ENCLOSURE 2104 TEM CONTROLLER 3101 OVERTEMP CONTROLLER. 1 225 AMP CONTACTOR.
1	NITRIC ACID STORAGE TANK	T-7	5,000 GALLON, 8'-6"D X 16'-6"H, FIBERGLASS, ATMOSPHERIC, 120 F WITH 1" INSULATION.
4	DILUTE NITRIC ACID TANKS	T-8	100 GALLON, 2'-6" H X 5'-0" H, 304L STAINLESS, 15 PSIG AT 200F.
1	HYDROGEN PEROXIDE STORAGE TANK	T-9	2,500 GALLON. 6'-6"D X 13'-0"H. 304L STAINLESS, 15 PSIG AT 120F WITH 1" INSULATION.
1	HEXANE TANK	T-10	600 GALLON, 4'-0" X 8'-0" H, 304L STAINLESS STEEL, 15 PSIG AT 120 F WITH 1" INSULATION.

QTY	DESCRIPTION	EQUIPMENT NO.	SPECIFICATION
1	WATER SOLUTION TANK	T-11	1000 GALLON, 1,000 GALLON, 5'-0" D X 7'-6" H, 304L STAINLESS, 15 PSIG AT 120F.
1	WATER CATCH TANK	T-12	20 GALLON, 2'-0"D X 1'-0" H, 304 STAINLESS STEEL
1	DISSOLVER TOWER CONDENSATE TANK	T-13	100 GALLON, 2'-6" H X 5'-0" H, 304L STAINLESS, 15 PSIG AT 200F.
1	CENTRIFUGE (UPSTREAM OF DISSOLVER)	C-1	6 GALLON ROTOR CAPACITY, BOTTOM GRAVITY CAKE DISCHARGE, WITH OVERALL DIMENSIONS OF 24" X 52" X 70" TALL, 460 V 3 PHASE 5 HP MOTOR, PLC CONTROLLED, BAZELL TECHNOLOGIES 'MICROSEPARATOR', MODEL TSK 150A2, APPROXIMATE COST \$62K.
1	CENTRIFUGE (UPSTREAM OF PH ADJ. TANK)	C-2	6 GALLON ROTOR CAPACITY, BOTTOM GRAVITY CAKE DISCHARGE, WITH OVERALL DIMENSIONS OF 24" X 52" X 70" TALL, 460 V 3 PHASE 5 HP MOTOR, PLC CONTROLLED, BAZELL TECHNOLOGIES 'MICROSEPARATOR', MODEL TSK 150A2, APPROXIMATE COST \$62K.

QTY	DESCRIPTION	EQUIPMENT NO.	SPECIFICATION
1	ACID ABSORBERS	AB-1	3 FT DIA X 14 FT, 3 COUNTER CURRENT STAGES, ALL 316 STAINLESS STEEL, TWO ABSORBERS IN SERIES, SUPPLIED BY AEA TECHNOLOGY, TOTAL COST APPROX \$800.
1	NITRIC ACID RECOVERY CONDENSER (DOWNSTREAM OF DISSOLVER)	HX-1	VERTICALLY MOUNTED SHELL/TUBE HEAT EXCHANGER, SIZED TO COOL 500 CFM DISSOLVER OFF-GAS FROM 90°C TO 35°C, OR APPROX 53,700 BTU/HR. PHYSICAL SIZE 3' OD X 8' H.
1	HEATER(UPSTREAM OF SILVER REACTOR)	HX-2	HIGH TEMPERATURE AIR DUCT HEATER, TWO IN SERIES, 30 KW EACH, APPROX 15" X 11" X 28" LONG, CHROMALOX MODEL ADH-030.
1	AMMONIA SCRUBBER	SC-1	3 FT DIA X 14 FT, 3 COUNTER CURRENT STAGES WITH A WATER FLOW RATE OF 25 TO 75 GPM, ALL 316 STAINLESS STEEL, SUPPLIED BY AEA TECHNOLOGY, APPROX \$400K.
1	NITRIC ACID CONDENSER (DOWNSTREAM OF ABSORBER)	HX-3	SHELL/TUBE HEAT EXCHANGER, ASSUMED SIZE: 4" DIA FLANGE CONN, APPROX 1 FT X 1 FT 4 IN X 11 FT LONG, BALTIMORE AIRCOIL HIGH-K HEAT EXCHANGER, MODEL HK-6-9-1-1.

QTY	DESCRIPTION	EQUIPMENT NO.	SPECIFICATION
1	SLURRY FILTER (DOWNSTREAM OF DISSOLVER)	SF-1	TO SEPARATE PARTICLES LARGER THAN 50 μ M SIZE TO CENTRIFUGE AND SLURRY DISCHARGES TO pH ADJUSTMENT TANK.
1	NITRIC ACID FRACTIONATOR INCLUDING REBOILER	FR-1	2 FT DIA X 10 FT, WITH 4 TO 5 THEORETICAL STAGES, ALL 316 STAINLESS STEEL, SUPPLIED BY AEA TECHNOLOGY, APPROX \$500K.
1	SLUDGE PUMP (EXISTING)	N/A	50 GPM, 30 VOL % SLUDGE FROM LOADOUT BIN. AIR OPERATED DIAPHRAGM
1	WATER SOLUTION TANK PUMP	P-1	50 GPM, 30-FT HEAD, SIMILAR TO WATER
1	HEXANE RECIRC PUMP	P-2	5 GPM, 30-FT TDH, 50% HEXANE, NO SOLID. AIR OPERATED DIAPHRAGM PUMPS
2	DISSOLVER FLUID TRANSFER PUMP	P-3	10 GPM, 30-FT TDH, FLUID WITH LESS THAN 50% NITRIC ACID, LESS THAN 1/4" SIZE SOLID, SLURRY
2	PH ADJUST. TANK TRANSFER PUMP	P-4	20 GPM, 30-FT TDH. SLIGHTLY CAUSTIC, SLURRY
2	REWORK TANK TRANSFER PUMP	P-5	20 GPM, 30-FT TDH, SLIGHTLY CAUSTIC, SLURRY
2	NITRIC ACID FEED PUMP	P-6	20 GPH, CENTRIFUGAL PUMP

QT'Y	DESCRIPTION	EQUIPMENT NO.	SPECIFICATION
1	COOLING TOWER WATER PUMP	P-7	20 GPM, 30-FT TDH, WATER AT 120 F
1	HOT WATER TANK PUMP	P-8	20 GPM, 30-FT TDH, WATER AT 200 F
1	DISSOLVER TOWER CONDENSATE TANK PUMP	P-9	25 GPM, 30-FT TDH, 120 F, STAINLESS STEEL CONSTRUCTION, CENTRIFUGAL PUMP, PUMPING NITRIC ACID SOLUTION, NO SOLID.
6	NITRIC ACID ABSORBER TRANSFER PUMPS	P-10 THRU P-15	25 GPM, 30-FT TDH, 120 F, STAINLESS STEEL CONSTRUCTION, CENTRIFUGAL PUMP, PUMPING NITRIC ACID SOLUTION, NO SOLID.
1	SODIUM HYDROXIDE METERING PUMP	MP-1	20 GPH, METERING PUMP, FLAT DIAPHRAGM 316SS HEAD & VALVES, 1.25 PISTON 1/2" NPT CONNECTIONS, PULSA 880-AE SERIES
1	HYDROGEN PEROXIDE METERING PUP	MP-2	20 GPH, METERING PUMP, HYDROTUBE 1.75 PISTON 1" NTP CONNECTIONS, PULSA 880-AE SERIES
1	COOLING TOWER	CT-1	BALTIMORE AIRCOIL COMPANY MODEL 2XFXV642-MM, TWO IN SERIES FOR 9E6 BTU/HR CAPACITY, APPROX 12' X 12' X 16' TALL EACH, ASME COILS, 84,450 CFM 20 HP FAN, 1800 GPM 10°F INLET/OUTLET COIL TEMP DIFFERENTIAL, 5 HP PUMP MOTOR.

QT'Y	DESCRIPTION	EQUIPMENT NO.	SPECIFICATION
1	SILVER REACTOR	R-1	3 FT OD X 9 FT TALL SILVER REACTOR VESSEL, PACKED BED WITH SILVER NITRATE BERL SADDLES, SIZED BASED ON PUREX SILVER REACTOR AND IT'S RELATIVE OFF-GAS THRU PUT.
2	AIR HANDLING UNITS	AHU-1 1HU-2	MAKE-UP AIR HANDLING UNITS, 350-450 CFM, INCLUDES FAN, PRE-FILTER, ELECT COIL (4KW), DX COOLING COIL (3-TON), HEPA FILTER AND CONTROLS.
2	HEAT PUMPS	HP-1, HP-2	AIR CONDITIONING HEAT PUMP UNITS, 3-TON, DX SYSTEM, AIR COOLED/HEATED TO SERVE AIR HANDLING UNITS.
1	AIR CONDITIONER	AC-1	AIR CONDITIONING UNIT, SELF-CONTAINED, WALL-MOUNTED, 1.5 TON, DX SYSTEM, WITH FILTER AND ELECTRIC HEAT.
1	AIR CONDITIONER	AC-2	AIR CONDITIONING UNIT, SELF-CONTAINED, WALL-MOUNTED, 1.5 TON, DX SYSTEM, WITH FILTER AND ELECTRIC HEAT.
1	DUCT HEATER	DH-1	ELECTRIC DUCT HEATER, PRE-HEATER FOR HEPA FILTER. 5 KW, 480V/3 PH.
2	INTAKE HEPA FILTERS	F-1, F-2	DISPOSABLE HEPA FILTER, 500 CFM MAX. 12" X 12".

QTY	DESCRIPTION	EQUIPMENT NO.	SPECIFICATION
1	PRIMARY HEPA FILTER	F-3	DISPOSABLE HEPA FILTER, 1,000 CFM MAX. 12" X 24".
1	OFFICE PRE-FILTER	F-4	DISPOSABLE 4" PLEATED, 500 CFM, 12" X 18", WATERPROOF MEDIA.
2	STACK EXHAUST FANS	EF-1, EF-2	BLOWER TYPE CENTRIFUGAL EXHAUST FANS, 1,000 CFM AT 3 IN.WG. SPARK PROOF CONSTRUCTION, WEATHERPROOF HOUSING, 1 HP TEFC MOTOR.
1	WALL EXHAUST FAN	EF-3	WALL-MOUNTED CENTRIFUGAL EXHAUST FAN, 200 CFM, 1/8 HP.
1	STACK MONITOR SYSTEM	SM-1	PRE-FABRICATED STACK MONITOR STATION TO MONITOR NO _x , HYDROCARBONS, PARTICULATE AND FLOW. INCLUDES BUILDING, GAS BOTTLE STORAGE AND ANALYZING EQUIP.
1	EXHAUST STACK	ST-1	10" DIA X 50 FT, SCH 40 FIBERGLASS STACK, SECTIONAL IN 10" FLANGED SECTIONS, WITH GUY WIRES.

QT'Y	DESCRIPTION	EQUIPMENT NO.	SPECIFICATION
1	COMPRESSOR	C-1	QUINCY NORTHWEST ROTARY SCREW AIR COMPRESSOR, QNW-F25, 105 SCFM 100 PSIG, 25 HP, 3/60/230/460. SINGLE STAGE, HEAVY-DUTY, AIR COOLED, OIL FLOODED WITH AFTER COOLER AND MOTOR CONTROL
1	VACUUM SYSTEM	VC-1	FOR RESIDUAL HEXANE REMOVAL FOR THE SOLID IN THE DRUM PRIOR TO DISPOSAL

NOTE:

- EQUIPMENT IS SIZED TO HANDLE 500 LBS CHARGE OF SOLIDS IN 20 VOL % OF SLUDGE FEED. 13 CHARGES OR 6,600 LBS OF TOTAL SOLIDS IS EQUIVALENT TO 1.2 CUBIC METER OF SOLIDS (6 CUBIC METER SLUDGE OR APPROX. 1590 GALLONS).

APPENDIX C

Sketches

ES-SNF-01, P & IDS, K BASIN SLUDGE REMOVAL PRETREATMENT SYSTEM
ES-SNF-02, OVERALL SIZE OF SKIDS
ES-SNF-03, SKID 1: PROCESS EQUIPMENT
ES-SNF-04, SKID 2: OFFGAS
ES-SNF-05, SKID 3: STACK & MONITOR
ES-SNF-06, SKID 4: COOLING TOWERS
ES-SNF-07, SKID 5: CHEMICAL FEED TANKS
ES-SNF-08, SKID 6: CONTROL AND ELECTRICAL STATIONS
ES-SNF-09, ELECTRICAL ONE LINE DIAGRAM
ES-SNF-10, I & C BLOCK DIAGRAM

HNF-SO-SNF-PCR-002
REV. 0

SKID 1 (WITH STEEL SHIELD FOR RAD. PROTECTION)

NOTE: ACID INSOLUBLE MATERIALS SHALL BE HEATED IN A VACUUM SYSTEM TO REMOVE RESIDUAL HEXANE PRIOR TO DISPOSAL.

U.S. DEPARTMENT OF ENERGY FLUOR DANIEL NORTHWEST, INC. K-BASIN SLUDGE REMOVAL PRE-TREATMENT SYSTEM P & I D	
DATE	5/7/97
REVISED	
BY	
CHKD	
APP'D	
ES-SNF-01	0
2	PLOT SCALE: 1"=1'

NO.	1	2	3	4	5	6	7	8
REVISED								
BY								
CHKD								
APP'D								
ES-SNF-01	0							
2	PLOT SCALE: 1"=1'							

HNF-SD-SNF-PCR-002
REV. 0

U.S. DEPARTMENT OF ENERGY		K-BASIN SLUDGE REMOVAL PRE-TREATMENT SYSTEM		P & ID	
PROJECT NO.	ES-SNF-01	DATE	5/10/97	REVISION	0
DESIGNED BY	FLUOR CORP.	CHECKED BY	FLUOR CORP.	APPROVED BY	FLUOR CORP.
SCALE	AS SHOWN	NOTES	10'	2	1-1
DRAWING TRACKABILITY LIST		REVISED		REVISIONS	
OWN	NO	DATE	5/10/97	BY	FLUOR CORP.
TITLE		K-BASIN SLUDGE REMOVAL PRE-TREATMENT SYSTEM		SHEET 2 OF 2	
PROJECT NO.		ES-SNF-01		C-2	

INS NO	ES-SNF-02	SI	1	2	1	87	0
--------	-----------	----	---	---	---	----	---

FORM NO. 101		DATE		REV. NO.	
PROJECT NAME		PROJECT NO.		PROJECT DATE	
PROJECT LOCATION		PROJECT TYPE		PROJECT STATUS	
PROJECT DESCRIPTION		PROJECT SCOPE		PROJECT BUDGET	
PROJECT OWNER		PROJECT MANAGER		PROJECT CONTACT	
PROJECT CONTACT		PROJECT PHONE		PROJECT FAX	
PROJECT EMAIL		PROJECT WEBSITE		PROJECT ADDRESS	
PROJECT CITY		PROJECT STATE		PROJECT ZIP	
PROJECT COUNTRY		PROJECT REGION		PROJECT DISTRICT	
PROJECT TOWN		PROJECT VILLAGE		PROJECT HAMLET	
PROJECT ROAD		PROJECT TRAIL		PROJECT PATH	
PROJECT BRIDGE		PROJECT FERRY		PROJECT BOAT	
PROJECT AIRPORT		PROJECT RAILROAD		PROJECT CANAL	
PROJECT DAM		PROJECT LOCK		PROJECT TUNNEL	
PROJECT TOWER		PROJECT LAMP		PROJECT SIGN	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP	
PROJECT RESTAURANT		PROJECT HOTEL		PROJECT MOTEL	
PROJECT INN		PROJECT CAFE		PROJECT BAR	
PROJECT CLUB		PROJECT DISCO		PROJECT THEATRE	
PROJECT CONCERT		PROJECT MUSEUM		PROJECT GALLERY	
PROJECT LIBRARY		PROJECT ARCHIVE		PROJECT MUSEUM	
PROJECT ZOO		PROJECT BOTANICAL		PROJECT HISTORICAL	
PROJECT MONUMENT		PROJECT STATUE		PROJECT FOUNTAIN	
PROJECT GARDEN		PROJECT PARK		PROJECT PLAZA	
PROJECT SQUARE		PROJECT MARKET		PROJECT SHOP

NOTE:
ALL PIPING ARE 1" AREN OTHERWISE IS NOTED

LAN

$$1/2'' = 1'-0''$$

ELEVATION

$$1/2'' = 1'-0''$$
[illegible]

38-02

$$1/2'' = 1'-0''$$

50 x 100

SCALE: 4X

[illegible]

DWG NO	TITLE	REF NUMBER	TITLE	DATE	BY	CHKD	REVISIONS	DATE
DRAWING	FACEBILITY LIST		REFERENCES				ISN-24	DOCS 6.22-ACU21.0.555
			NOT USED ON 12-24-06					

ELEVATION

$$1/2'' = 1'-0''$$

PLAN

END VIEW

ELEVATION

DESIGNED BY: DJ KOLAR		CHECKED BY: 5/29/97	
DATE: 5/29/97		U.S. DEPARTMENT OF ENERGY	
REVISED BY: SEE DR/AT FORM		Richland Operations Office	
DATE: SEE DR/AT FORM		FLUOR DANIEL NORTHWEST, INC.	
REVISIONS: SEE DR/AT FORM		K BASIN	
DATE: SEE DR/AT FORM		STACK & MONITOR	
REVISIONS: SEE DR/AT FORM		SKID 3	
DATE: SEE DR/AT FORM		PRE TREATMENT SYSTEM	
REVISIONS: SEE DR/AT FORM		ES-SNF-05 0	
DATE: SEE DR/AT FORM		1 of 1	

DWG NO	TITLE	REF NUMBER	TITLE	REVISIONS	DATE	BY	CHKD	APPD
1	DRAWING TRACEABILITY LIST	2	NEXT USED ON	3	4	5	6	7
1	DRAWING TRACEABILITY LIST	2	NEXT USED ON	3	4	5	6	7
1	DRAWING TRACEABILITY LIST	2	NEXT USED ON	3	4	5	6	7
1	DRAWING TRACEABILITY LIST	2	NEXT USED ON	3	4	5	6	7
1	DRAWING TRACEABILITY LIST	2	NEXT USED ON	3	4	5	6	7
1	DRAWING TRACEABILITY LIST	2	NEXT USED ON	3	4	5	6	7
1	DRAWING TRACEABILITY LIST	2	NEXT USED ON	3	4	5	6	7
1	DRAWING TRACEABILITY LIST	2	NEXT USED ON	3	4	5	6	7
1	DRAWING TRACEABILITY LIST	2	NEXT USED ON	3	4	5	6	7
1	DRAWING TRACEABILITY LIST	2	NEXT USED ON	3	4	5	6	7

HNF-SD-SNF-PCR-002
REV. 0

U.S. DEPARTMENT OF ENERGY Richard Operations Office FLUOR DANIEL NORTHWEST, INC. PRE-TREATMENT SYSTEM COOLING TOWERS SKID 4		PROJECT: ES-SNF-06 SHEET: 1 OF 1
DRAWING NO. HNF-SD-SNF-PCR-002 TITLE: PRE-TREATMENT SYSTEM COOLING TOWERS SKID 4 DATE: 05/30/97 DESIGNED BY: [] CHECKED BY: [] APPROVED BY: []		PROJECT: ES-SNF-06 SHEET: 1 OF 1

DWG NO	TITLE	REF NUMBER	TITLE	DESCRIPTION	BY	DATE	REVISIONS	DATE	DESCRIPTION

HNF-SD--SNF--PCR--002
REV. 0

U.S. DEPARTMENT OF ENERGY FLUOR DANIEL NORTHEAST, INC. PRE-TREATMENT SYSTEM CHEMICAL FEED TANKS SKID 5		ES-SNF-07 10	
DATE: 05/20/97		DRAWN BY: J. L. BROWN	
CHECKED BY: J. L. BROWN		APPROVED BY: J. L. BROWN	
REVISIONS		LOOSE: 27-430-12-05-5	
REV. NO.		DATE	
1		05/20/97	
2		05/20/97	
3		05/20/97	
4		05/20/97	
5		05/20/97	
6		05/20/97	
7		05/20/97	
8		05/20/97	
9		05/20/97	
10		05/20/97	
11		05/20/97	
12		05/20/97	
13		05/20/97	
14		05/20/97	
15		05/20/97	
16		05/20/97	
17		05/20/97	
18		05/20/97	
19		05/20/97	
20		05/20/97	
21		05/20/97	
22		05/20/97	
23		05/20/97	
24		05/20/97	
25		05/20/97	
26		05/20/97	
27		05/20/97	
28		05/20/97	
29		05/20/97	
30		05/20/97	
31		05/20/97	
32		05/20/97	
33		05/20/97	
34		05/20/97	
35		05/20/97	
36		05/20/97	
37		05/20/97	
38		05/20/97	
39		05/20/97	
40		05/20/97	
41		05/20/97	
42		05/20/97	
43		05/20/97	
44		05/20/97	
45		05/20/97	
46		05/20/97	
47		05/20/97	
48		05/20/97	
49		05/20/97	
50		05/20/97	
51		05/20/97	
52		05/20/97	
53		05/20/97	
54		05/20/97	
55		05/20/97	
56		05/20/97	
57		05/20/97	
58		05/20/97	
59		05/20/97	
60		05/20/97	
61		05/20/97	
62		05/20/97	
63		05/20/97	
64		05/20/97	
65		05/20/97	
66		05/20/97	
67		05/20/97	
68		05/20/97	
69		05/20/97	
70		05/20/97	
71		05/20/97	
72		05/20/97	
73		05/20/97	
74		05/20/97	
75		05/20/97	
76		05/20/97	
77		05/20/97	
78		05/20/97	
79		05/20/97	
80		05/20/97	
81		05/20/97	
82		05/20/97	
83		05/20/97	
84		05/20/97	
85		05/20/97	
86		05/20/97	
87		05/20/97	
88		05/20/97	
89		05/20/97	
90		05/20/97	
91		05/20/97	
92		05/20/97	
93		05/20/97	
94		05/20/97	
95		05/20/97	
96		05/20/97	
97		05/20/97	
98		05/20/97	
99		05/20/97	
100		05/20/97	

HNFS-SD-SNF-PCR-002
REV. 0

DWG NO	TITLE	REF NUMBER	TITLE	DESCRIPTION	DATE	BY	CHKD	APPD
1	1	1	1	1	1	1	1	1
2	2	2	2	2	2	2	2	2
3	3	3	3	3	3	3	3	3
4	4	4	4	4	4	4	4	4
5	5	5	5	5	5	5	5	5
6	6	6	6	6	6	6	6	6
7	7	7	7	7	7	7	7	7
8	8	8	8	8	8	8	8	8

DESIGNED BY DJ KOLAR		CHECKED BY OCSH		DATE 5/30/87	
PROJECT SEE DR/AT FORM		SHEET NO 2		SHEET TOTAL 2	
DRAWN BY SEE DR/AT FORM		SCALE 3/4" = 1'-0"		PROJECT PRE-TREATMENT SYSTEM	
TITLE CONTROL & ELECTRICAL STA		SHEET NO 8		SHEET TOTAL 8	
DRAWN BY SEE DR/AT FORM		SCALE 3/4" = 1'-0"		PROJECT PRE-TREATMENT SYSTEM	
TITLE CONTROL & ELECTRICAL STA		SHEET NO 8		SHEET TOTAL 8	

(105KW SWITCHGEAR BUS A, 3P, 3W, 480V)
105KE SWBD 7F 2500A, 3P, 4W, 480V

C-10

MATCH LINE SHEET 1

ONE LINE DIAGRAM
PRE-CONCEPTUAL DESIGN
(CONTINUED)

[illegible]

HNF-SD-SNF-PCR-002
REV. 0

[illegible]