**U.S. Department of Energy
Grand Junction Projects Office Remedial Action Project
Final Report of the Decontamination and
Decommissioning of Building 39
at the Grand Junction Projects Office Facility**

July 1996

**U.S. Department of Energy
Grand Junction Projects Office**

MASTER

Approved for public release; distribution is unlimited.

Work Performed Under DOE Contract No. DE-AC04-86ID12584 for the U.S. Department of Energy

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

CM

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed in this report, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

**Portions of this document may be illegible
in electronic image products. Images are
produced from the best available original
document.**

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Grand Junction Projects Office Remedial Action Project

**Final Report
of the Decontamination and Decommissioning
of Building 39 at the
Grand Junction Projects Office Facility**

July 1996

Prepared for
U.S. Department of Energy
Albuquerque Operations Office
Grand Junction Projects Office
Grand Junction, Colorado

Prepared by
Rust Geotech
Grand Junction, Colorado

Technical Coordination and Reports Project Number TCR-031-0003-00-000
Technical Coordination and Reports Document Number T0000700

Rust Geotech has been granted authorization to conduct remedial action under the Decontamination and Decommissioning Program. Remedial action was conducted in accordance with all applicable or relevant and appropriate requirements.

Work Performed Under DOE Contract No. DE-AC04-86ID12584
Approved for public release; distribution is unlimited.

This page intentionally blank

Signature Page

Prepared by:

M. R. Widdop, Project Technical Specialist
Technical Coordination and Reports
Rust Geotech

Date

Approved by:

C. L. Jacobson, Program Manager
Decommissioning Programs
Rust Geotech

Date

D. N. Leske, Project Manager
U.S. Department of Energy
Grand Junction Projects Office

Date

This page intentionally blank

Abstract

The U.S. Department of Energy (DOE) Grand Junction Projects Office (GJPO) occupies a 61.7-acre facility along the Gunnison River near Grand Junction, Colorado. This site was contaminated with uranium ore and mill tailings during uranium refining activities of the Manhattan Engineer District and during pilot milling experiments conducted for the U.S. Atomic Energy Commission's domestic uranium procurement program. The DOE Defense Decontamination and Decommissioning Program established the GJPO Remedial Action Project to clean up and restore the facility lands, improvements, and the underlying aquifer. The site contractor for the facility, Rust Geotech, is also the remedial action contractor.

The soil beneath Building 39 was radiologically contaminated and the building was demolished in 1992. The soil area within the footprint of the building has been remediated in accordance with the identified standards and the area can be released for unlimited exposure and unrestricted use. This document was prepared in response to a DOE request for an individual final report for each contaminated GJPO building.

This page intentionally blank

Contents

Page

Acronyms	ix
I. Introduction and Background	1
Description of Facility	1
Description of Project	1
Description of Building 39	3
Basis for Remedial Action	3
II. Decommissioning Criteria, Objectives, and Work Scope	3
Applicable Guidelines and Standards	3
III. Work Performed	3
Remedial Investigation/Feasibility Study and Record of Decision	3
Characterization	3
Remedial Design	4
Decontamination Operations	4
IV. Final Release Survey	4
Instrumentation	5
Background Determinations	5
Reference Grids	5
Scanning Results	5
Direct Measurements	5
Sample Results	5
Exposure Rates	7
V. Cost and Schedule	7
VI. Occupational Exposure	7
VII. Waste Volumes	7
VIII. Final Condition	7
IX. Lessons Learned	9
X. References	9

Figures

Figure 1. Site Map of the DOE-GJPO Facility, Grand Junction, Colorado	2
2. Extent of Contamination and Verification Area	6

Tables

Table 1. Applicable or Relevant and Appropriate Standards	4
2. Background Values for the DOE-GJPO Facility	5
3. Building 39 Certification Summary	8
B-1. Post-Excavation Sample/Measurement Results for Exterior Areas	B-3

Appendices

Appendix A. Applicable Program and Quality Assurance Requirements and Procedures ..	A-1
Appendix B. Final Radiological Conditions	B-1

Acronyms

CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
CFR	<i>U.S. Code of Federal Regulations</i>
D&D	decontamination and decommissioning
DOE	U.S. Department of Energy
FUSRAP	Formerly Utilized Sites Remedial Action Program
GJPO	Grand Junction Projects Office
GJPORAP	Grand Junction Projects Office Remedial Action Project
IVC	independent verification contractor
LTSM	Long-Term Surveillance and Maintenance
QA	quality assurance
RAC	remedial action contractor
RCRA	Resource Conservation and Recovery Act
ROD	Record of Decision
SARA	Superfund Amendments and Reauthorization Act
SFMP	Surplus Facilities Management Program
U.S.C.	United States Code

This page intentionally blank

I. Introduction and Background

This report summarizes the results of the remedial action conducted on Building 39 at the U.S. Department of Energy (DOE) Grand Junction Projects Office (GJPO) facility. The soil beneath this building was radiologically contaminated, and the systems enclosed by the building were obsolete. The building was demolished in 1992. The soil within the building footprint complies with applicable regulations and can be released for unrestricted use and unlimited exposure. After all Grand Junction Projects Office Remedial Action Project (GJPORAP) remedial action is completed, the facility is expected to be transferred to the Long-Term Surveillance and Maintenance (LTSM) Program to allow restoration of the aquifer. The remediation of the other buildings and associated utilities on the DOE-GJPO facility will be summarized in separate reports. The certification of the soil in this area was addressed also in the *Final Report of the Decontamination and Decommissioning of the Exterior Land Areas of the Grand Junction Projects Office Facility* (DOE 1995a).

Description of Facility

The DOE-GJPO facility is located approximately 0.6 mile (1 kilometer) south and west of populated areas of the city of Grand Junction in Sections 26 and 27, Township 1 South, Range 1 West, Ute Principal Meridian, Mesa County, Colorado (Figure 1). The facility occupies approximately 61.7 acres* (25 hectares) of floodplain within an accretionary bend along the east bank of the Gunnison River.

The elevation of the DOE-GJPO facility is approximately 4,560 feet (1,390 meters). The facility is situated on silty sandy gravel underlain by mudstone bedrock. Two bodies of water with associated wetlands are located on the DOE-GJPO facility: the North Pond and the South Pond. A freshwater alluvial aquifer underlying the facility is in direct hydraulic

contact with the ponds and the Gunnison River. A semi-arid climate prevails.

Access to the occupied portion of the facility is restricted by security personnel and a fence. There are approximately 40 structures on the facility. Beyond the fence are vehicle parking lots to the east and an earthen dike along the Gunnison River to the west and north. The area adjacent to the facility to the north was formerly Black Bridge Park, now owned by DOE. The facility is bordered on the east by the Southern Pacific Railroad (formerly the Denver and Rio Grande Western Railroad) right-of-way.

DOE-GJPO facility lands were acquired by the U.S. War Department in 1943 for the Manhattan Engineer District. A refinery was operated on the site from 1943 to 1946 to treat and concentrate uranium oxide. The U.S. Atomic Energy Commission operated a uranium-concentrate sampling plant and assay laboratory on site until 1974. Pilot-scale uranium ore mills were operated from 1953 to 1958, processing 30,000 tons (27,200 metric tons) of ore (DOE 1987a). Mill operations were the primary source of contaminated materials at the DOE-GJPO facility, resulting in the on-site burial of approximately 247,000 cubic yards (yd³), or 189,000 cubic meters (m³) of uranium ore tailings. Other potential sources of contamination included laboratory and vehicle-maintenance wastes and byproducts, and activities related to sampling and stockpiling of uranium concentrates. Approximately 22 acres (8.9 hectares) of open land and 19 buildings were contaminated.

Description of Project

In 1984, the DOE-GJPO facility was accepted into the DOE Surplus Facilities Management Program (SFMP) for the purpose of eliminating health hazards resulting from uranium mill tailings and associated contaminated materials at the facility; and to bring contaminated portions of the facility, including the underlying aquifer, into compliance with applicable environmental regulations. In 1988, the facility was transferred to the DOE Decontamination and Decommissioning (D&D)

---

* Previous to the reacquisition of Black Bridge Park, the facility occupied approximately 56.4 acres.

Figure 1. Site Map of the DOE-GJPO Facility, Grand Junction, Colorado

Program. The D&D Program is responsible for the surveillance and maintenance of surplus DOE facilities, including the performance of any necessary decommissioning and decontamination activities. DOE-GJPO has specific responsibility for the GJPORAP under the D&D Program. Rust Geotech is the Remedial Action Contractor (RAC) for GJPORAP.

The GJPORAP organization and implementation strategy was defined in the *Grand Junction Projects Office Remedial Action Project Remedial Action Plan* (DOE 1990c).

Description of Building 39

Building 39 was a metal shed on a concrete slab, with a footprint of 120 square feet (11 square meters). The building housed pumps and valves that controlled the supply of fuel from emergency reserve tanks to the facility backup generator and boiler plant.

Basis for Remedial Action

In 1980, the U.S. Congress enacted the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) (42 *United States Code* [U.S.C.] 9601). In 1986, Congress amended CERCLA with the Superfund Amendments and Reauthorization Act (SARA). Section 120 of SARA and Executive Order 12580, *Superfund Implementation*, directed DOE to coordinate with the U.S. Environmental Protection Agency to respond to actual or potentially imminent releases of hazardous substances into the environment at federally owned DOE facilities. D&D Program policy specifies that remedial action will be conducted in accordance with DOE Order 5480.1B, *Environment, Safety, and Health Program for Department of Energy Operations*, and all other applicable environmental regulations.

The DOE-GJPO facility was evaluated using the CERCLA Hazard Ranking System. Although the resulting score of 14.6 (DOE 1989b) did not qualify the facility for placement on the National Priorities List, remedial action under GJPORAP conformed to the applicable provisions of CERCLA, as amended by SARA, and the

Uranium Mill Tailings Radiation Control Act (42 U.S.C. 7901), the National Environmental Policy Act (42 U.S.C. 4321), and other applicable Federal and State regulations. Remedial action was conducted with an emphasis on maintaining all health and safety risks as low as reasonably achievable.

II. Decommissioning Criteria, Objectives, and Work Scope

Applicable Guidelines and Standards

Table 1 presents the guidelines that specify the authorized limits for GJPORAP.

Remedial action activities were conducted in accordance with the Rust *Quality Assurance [QA] Manual* (Manual 101) and approved plans and procedures (Appendix A), which incorporated the applicable provisions of the *Quality Assurance Program for Nuclear Facilities*, NQA-1 (ASME 1989).

III. Work Performed

Remedial Investigation/Feasibility Study and Record of Decision

The Remedial Investigation/Feasibility Study—Environmental Assessment for GJPORAP was released in 1989 (DOE 1989a). Building 39 was not included in this study because it was outside the original scope of GJPORAP. Consequently, remediation of this building was not addressed in the Record of Decision (ROD) (DOE 1990a).

Post-ROD Changes—An Explanation of Significant Differences will be prepared at the conclusion of GJPORAP remedial action activities to address departures from the ROD, including the demolition of Building 39.

Characterization

Building 39 was surveyed for radiological hazards in 1992 (UNC Geotech, Inc. 1992b). The survey included alpha and beta-gamma

scans and direct measurements. Building 39 also was inspected for nonradiological contamination (UNC Geotech, Inc 1992a).

Radiological Contamination—No radiological contamination was identified on Building 39 surfaces or on the installed equipment, but the soil beneath the building was assessed as contaminated.

Nonradiological Contamination—No nonradiological contamination was identified in Building 39.

Remedial Design

A remedial design was not created for the removal of this building. Construction management worked with the site maintenance department to determine appropriate procedures and to identify equipment to be salvaged.

The remediation process followed approved procedures using standard construction techniques. Radiologically contaminated materials were impounded at the Cheney Disposal Cell. Any nonradiological hazardous materials were disposed of appropriately. After the removal of uranium tailings and other associated contaminated material, the affected areas were reconstructed.

Decontamination Operations

Summary of Remedial Action—Building 39 was demolished in April 1992 during Construction Phase IC/ID/V. The remediation process involved removing the pumps and control systems, hoisting the building onto a transport trailer for off-site disposal, removing the floor slab and associated utilities, and remediating the underlying soil. Excavation of soil beneath the building continued until gamma measurements indicated that all soil with elevated gamma activity was removed. The average depth of the excavation was 72 inches.

Radiological Contamination—Radiological contamination was removed from within the area of Building 39, as indicated by the results of soil sample analyses and gamma exposure rate scans (Appendix B, Table B-1).

IV. Final Release Survey

The final status survey of the soil underlying the location of Building 39 was conducted in accordance with the *Rust Health and Safety Manual* (Manual 103), Volume 1 and the *Rust Field Assessments Procedures Manual*. This work was conducted prior to the adoption of the *Survey Plan for Releasing the Buildings at the*

Table 1. Applicable or Relevant and Appropriate Standards

Type of Occurrence	Standard
Contamination in Soil	40 CFR 192 ^a FUSRAP/SFMP Guidelines ^b DOE Order 5400.5 ^c
Surface Activity (structural surfaces)	FUSRAP/SFMP Guidelines ^b DOE Order 5400.5 ^c
Gamma Exposure Rate (interior areas)	40 CFR 192 ^a FUSRAP/SFMP Guidelines ^b DOE Order 5400.5 ^c
Radon Decay-Product Concentration (interior areas)	40 CFR 192 ^a FUSRAP/SFMP Guidelines ^b DOE Order 5400.5 ^c

^aTitle 40, U.S. Code of Federal Regulations (CFR) Section 192, "Health and Environmental Protection Standards for Uranium and Thorium Mill Tailings," U.S. Environmental Protection Agency.

^bGuidelines for Residual Radioactive Material at Formerly Utilized Sites Remedial Action Program (FUSRAP) and Remote Surplus Facilities Management Program Sites, Rev. 2, March 1987 (DOE 1987b).

^cDOE Order 5400.5, *Radiation Protection of the Public and the Environment*.

Grand Junction Projects Office for Unrestricted Use (DOE 1995b).

Oak Ridge National Laboratory at Grand Junction was the independent verification contractor (IVC) for GJPORAP. Oversight activities were conducted by RAC QA personnel and by representatives of the Colorado Department of Public Health and Environment.

Instrumentation

Radiation detection instruments were calibrated and used in accordance with the *Rust Field Assessments Procedures Manual*. The instruments were checked for current calibration and proper operation before and after each survey. Calibrations used traceable standards and complied with DOE Order 5480.11, *Radiation Protection for Occupational Workers* and DOE Order 5480.4, *Environmental Protection, Safety, and Health Protection Standards*.

Background Determinations

Background values determined for the DOE-GJPO facility are summarized in Table 2.

Reference Grids

Grids were established over the affected area to reference the locations of measurements and samples. Grids were established locally for each individual remediation site; each grid was tied to a permanent feature on the site such as a building corner. All permanent features are referenced to a benchmark east of the DOE-GJPO facility. For Building 39, one verification area was established (Figure 2). Area V-552 followed the Large Area Verification Procedure

(DOE 1994), and the excavation floor was gridded into 30- by 30-foot blocks.

Scanning Results

No structural surfaces remain in this area; therefore, direct scanning for alpha or beta-gamma surface activity was not conducted. One hundred percent of the exposed soil surface was scanned for gamma activity. Gamma exposure rates ranged from 16 to 25 microroentgens per hour ($\mu\text{R/h}$), as indicated in Appendix B, Table B-1.

Direct Measurements

No structural surfaces remain in this area; therefore, direct measurements for alpha or beta-gamma surface activity were not taken.

Sample Results

For Area V-552, a soil sample aliquot was collected from each block at the point of highest gamma activity. The aliquots were composited into a sample representing the first 6 inches (15 centimeters) of soil of the excavation floor. The area represented by this sample extended beyond the footprint of Building 39 (Figure 2). The sample was analyzed for radium-226 (Ra-226), thorium-230 (Th-230), thorium-232, and potassium-40 (Appendix B, Table B-1). As a cost-saving measure, analysis for total uranium was not conducted because the sample exhibited beta-gamma activity of less than 2,500 disintegrations per minute per 100 square centimeters (dpm/100 cm^2) when scanned at the time of collection, and previous sample results indicated that activities below this value indicated measurable uranium concentrations

Table 2. Background Values for the DOE-GJPO Facility

Criterion	Background Value	Source of Data
Gamma Exposure Rate—Exterior	14 $\mu\text{R/h}$	DOE 1986
Radium-226 Concentration in Soil	1.0 pCi/g	DOE 1990b
Thorium-230 Concentration in Soil	2.0 pCi/g	DOE 1990b
Thorium-232 Concentration in Soil	1.0 pCi/g	DOE 1990b
Total Uranium Concentration in Soil	2.0 pCi/g	DOE 1990b

Figure 2. Extent of Contamination and Verification Area

that were still below the authorized limit. Extensive sampling conducted previously in other areas had shown that uranium probably was not a contaminant of concern.

Exposure Rates

No occupied or habitable areas remain in this area; therefore, no discrete gamma exposure rate measurements were taken.

V. Cost and Schedule

The project costs and schedule for remediation of Building 39 will be presented in the summary final report of the GJPORAP remediation of the interior areas.

VI. Occupational Exposure

The results of personnel and area monitoring of exposure of workers and the public to radiological and nonradiological hazards resulting from GJPORAP-related activities indicated no above-background exposures to radioparticulates, including radon daughters, ionizing radiation, or other hazards.

VII. Waste Volumes

The remediation beneath Building 39 generated a total of 43 tons (39 metric tons) of contaminated materials, representing a volume of approximately 27 yd³ (21 m³) of contaminated material. This material was disposed at the Cheney Disposal Cell. Approximately 4 yd³ (3 m³) of uncontaminated building materials from the structure were disposed off site.

VIII. Final Condition

All decontamination requirements identified in the ROD for GJPORAP have been satisfied for the soil at the former location of Building 39 (Table 3). The IVC will issue a Statement of

Verification to signify its concurrence that this portion of the remedial action has achieved program objectives.

Radiologically contaminated material has been removed, and all remediated areas comply with the applicable provisions of 40 CFR 192, FUSRAP/SFMP guidelines, and DOE Order 5400.5. Remediated areas have been restored to comply with floodplain permits, the Endangered Species Act, and other applicable regulations. Groundwater sampling will provide further assurance that contaminated materials currently managed on site will not pose any threat to human health or the environment. Sufficient data have been collected to document the final site conditions and to demonstrate that the cleanup levels specified in the ROD were attained. These data and associated information are available to the public and will be archived in the Certification Docket.

Because of the limitations of current technology and procedures for identifying and remediating radiologically contaminated materials, unknown deposits of contamination may be found in the future. The potential for encountering contamination during future construction activities will be determined and at-risk activities will be monitored for radiological and nonradiological contamination. The DOE-GJPO facility is routinely surveyed for radiation and other hazards.

No assessed hazardous substances were left in the remediated area; the area can be released for unrestricted use and unlimited exposure. At the time of this report, contamination is still present in other interior areas of the DOE-GJPO facility; access to these areas is controlled and will be addressed by future GJPORAP remedial actions. Once the interior remedial action is completed, the facility will be managed as an LTSM site by DOE until restoration of the alluvial aquifer by natural flushing action has occurred.

Table 3. Building 39 Certification Summary

Certification Criterion	Authorized Limit	Number of Observations	Results
Gamma Exposure Rate (habitable areas only)	< 20 μ R/h above background ^a	None	Not applicable (no habitable areas).
Radon Decay-Product Concentration (habitable areas only)	Annual average shall not exceed 0.02 WL, to the extent practicable, and in no case shall exceed 0.03 WL.	None	Not applicable (no habitable areas).
Scans	Elevated activity will be investigated	Gamma: scanned 100% of surface Alpha and beta-gamma: none	Gamma: gamma exposure rates ranged from 16 to 25 μ R/h. Alpha and beta-gamma: not applicable (no structural surfaces).
Surface Activity (structural surfaces only)	Alpha or beta-gamma activity shall not exceed 5,000 dpm/100 cm ² fixed, 1,000 dpm/100 cm ² removable, averaged over 1 m ² .	None	Not applicable (no structural surfaces).
Radionuclide Concentrations (soil surfaces only)	Ra-226, Th-230, and Th-232: Shall not exceed 5 pCi/g above background ^a in the 15-cm surface layer, averaged over 100 m ² .	None	Not applicable (excavation depth > 15 cm).
	Shall not exceed 15 pCi/g above background ^a in any 15-cm-thick soil layer more than 15 cm below the surface, averaged over 100 m ² .	1 composite sample comprising 13 aliquots.	Ra-226: 1.7 pCi/g maximum. ^{b, c} Th-230: 1.1 pCi/g maximum. ^{b, c} Th-232: 0.9 pCi/g maximum. ^{b, c}
	Total uranium: Shall not exceed 106 pCi/g above background ^a in the 15-cm surface layer, averaged over 100 m ² .	Samples scanned for beta-gamma activity.	Not tested (surface activity < 2,500 dpm/100 cm ²).
Hot Spot Criteria	Limit = (guideline value)(100/area) ^{0.5}	As required	Maximum concentrations below hot spot limit.

^aBackground activities are summarized in Table 2.

^bGamma exposure rates and radionuclide concentrations include background.

^cRadionuclide concentrations determined by laboratory analysis.

Key:

cm	=	centimeter(s)
dpm/100 cm ²	=	disintegrations per minute per 100 square centimeters
m ²	=	square meter(s)
pCi/g	=	picocuries per gram
Ra-226	=	radium-226
Th-230	=	thorium-230
Th-232	=	thorium-232
μ R/h	=	microrentgens per hour
WL	=	working level

IX. Lessons Learned

Lessons learned during remediation of Building 39 have been incorporated into subsequent operations. These lessons will be presented in a summary final report of the GJPORAP remediation of the interior areas.

X. References

40 CFR 192. U.S. Environmental Protection Agency, "Health and Environmental Protection Standards for Uranium and Thorium Mill Tailings," *U.S. Code of Federal Regulations*.

American Society of Mechanical Engineers (ASME), 1989. *Quality Assurance Program for Nuclear Facilities*, NQA-1, New York.

Rust Geotech. *Field Assessments Procedures Manual*, U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado.

_____. *Health and Safety Manual* (Manual 103), Volume 1, U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado.

_____. *Quality Assurance Manual* (Manual 101), U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado.

UNC Geotech, Inc., 1992a. Pre-activity Inspection Checklist [for Construction Phase IC/ID/V], completed by J. Ware, U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, February 11.

_____. 1992b. "Construction Field Inspection Log," completed by R.P. McNair, U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, April 13.

U.S. Department of Energy (DOE), 1986. *Radiologic Characterization of the Department of Energy Grand Junction Projects Office*

Facility, GJ-41, prepared by Bendix Field Engineering Corporation for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, January.

_____. 1987a. *Historical Survey of the Grand Junction Projects Office Facility—Hazardous (Non-radioactive) Wastes*, prepared by UNC Technical Services, Inc., for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, February.

_____. 1987b. *Guidelines for Residual Radioactive Material at Formerly Utilized Sites Remedial Action Program and Remote Surplus Facilities Management Program Sites*, Rev. 2, March.

_____. 1989a. *Final Remedial Investigation/Feasibility Study—Environmental Assessment for the U.S. Department of Energy Grand Junction (Colorado) Projects Office Facility*, DOE/EA-0402, prepared by UNC Geotech, Inc., for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, July.

_____. 1989b. "Review of Remedial Investigation/Feasibility Study (RI/FS) for a Site Which Is Not Included on the National Priorities List (NPL)," letter from Dee Williamson, U.S. Department of Energy Grand Junction Projects Office, to David Schaller, U.S. Environmental Protection Agency Region VIII, Grand Junction, Colorado, August 4.

_____. 1990a. *Grand Junction Projects Office Remedial Action Project, Declaration for the Record of Decision and Record of Decision Summary* [includes the *Responsiveness Summary*], prepared by UNC Geotech, Inc., for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, April.

_____. 1990b. *Grand Junction Projects Office Remedial Action Program, Radiological Assessment for Construction Phase 1B*, prepared by UNC Geotech, Inc., for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, April.

_____, 1990c. *Grand Junction Projects Office Remedial Action Project Remedial Action Plan*, P-GJPO-142, prepared by UNC Geotech, Inc., for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, December.

_____, 1994. *Grand Junction Projects Office Remedial Action Project, Justification for Certifying 47 Large-Area Verification Areas at the Grand Junction Projects Office*, GJ-GJPO-94-1, prepared by Rust Geotech for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, November.

_____, 1995a. *Final Report of the Decontamination and Decommissioning of the Exterior Land Areas at the Grand Junction Projects Office Facility*, DOE/ID/12584-220, GJPO-GJ-13, prepared by Rust Geotech for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, December.

_____, 1995b. *Survey Plan for Releasing the Buildings at the Grand Junction Projects Office for Unrestricted Use*, P-GJPO-150, prepared by Rust Geotech for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, December.

DOE Order 5400.5, *Radiation Protection of the Public and the Environment*, Change 1.

DOE Order 5480.1B, *Environment, Safety, and Health Program for Department of Energy Operations*, Change 5.

DOE Order 5480.4, *Environmental Protection, Safety, and Health Protection Standards*.

DOE Order 5480.11, *Radiation Protection for Occupational Workers*, Change 2.

Appendix A

Applicable Program and Quality Assurance Requirements and Procedures

This page intentionally blank

GJPORAP Program Management

Operations Management Policy Manual
(Manual 104)

Project Control System Manual (Manual 107)

Management Policies Manual (Manual 100),
Section 1, "General Administration," and Section
12, "Organization Functions and
Responsibilities"

Remedial Action Statements of Work

*Grand Junction Projects Office Desk Procedures
Manual*

Grand Junction Projects Office Remedial Action
Project (GJPORAP), Grand Junction, Colorado,
Community Relations Plan Update

Grand Junction Projects Office Remedial Action
Project *Quality Assurance Program Plan*,
P-GJPO-141

Grand Junction Projects Office Remedial Action
Project Records Management Plan,
P-GJPO-143

Productivity/Quality Improvement Manual
(Manual 109)

Grand Junction Projects Office Remedial Action
Project Remedial Action Plan, P-GJPO-142

GJPORAP Construction Management

Operations Management Policy Manual
(Manual 104)

*Operations Department Construction
Procedures Manual*

Engineering

Engineering Process Planning Guidelines

AutoCAD Standards Manual

Assessment/Verification

Land Survey Support Procedures

AutoCAD Standards Manual

Field Assessments Procedures Manual

Environmental Procedures Catalog
(Manual 116)

Laboratory Services

Analytical Laboratory

*Analytical Chemistry Laboratory Administrative
Plan and Quality Control Procedures*

*Analytical Chemistry Laboratory Handbook of
Analytical and Sample Preparation Procedures*,
Volumes I, II, and III

*Gamma-Ray Spectroscopy System Operations
Methods Manual*

Environmental Instrumentation Laboratory

*Calibration Control Program for Measurement
and Test Equipment and Measurement
Standards*

Electronics Laboratory Procedures

Quality Assurance

Quality Assurance Manual (Manual 101)

*Quality Assurance Desk Instructions and
Administrative Procedures Manual*
(Manual 301)

Health, Safety, and Security

Health and Safety Desktop Procedures
(Manual 303)

Grand Junction Projects Office Remedial Action
Project Health and Safety Plan, P-GJPO-144

Contracts and Procurement

Management Policies Manual (Manual 100),
Section 5, "Procurement"

Procurement Manual

*Stores, Property, and Transportation (SPAT)
Manual* (Manual 114)

*Rust Guide for Preparing a Purchase
Requisition*

Information Services

Computer Support

Information Services Manual (Manual 105)

Publications and Records

Management Policies Manual (Manual 100),
Section 2, "Documentation Systems," and
Section 13, "Records Management"

Human Resources

Training and Employee Development

Management Policies Manual (Manual 100),
Section 3, "Human Resources"

Other Guidance

40 CFR 261, "Identification and Listing of
Hazardous Waste."

40 CFR 300, "National Oil and Hazardous
Substances Pollution Contingency Plan."

*A Manual for Implementing Residual
Radioactive Material Guidelines Using RESRAD
Version 4.0*, Argonne National Laboratory, June
1989.

"Approval of the Grand Junction Projects Office
Remedial Action Project: National
Environmental Policy Act and Comprehensive
Environmental Response, Compensation, and
Liability Act Documents" [includes the FONSI
for GJPORAP], DOE, February 29, 1990.

"Calculation of Total Uranium Specific Activity
From Total Uranium Chemical Concentration by
Weight," Rust Geotech, November 11, 1994.

*Community Relations in Superfund: A
Handbook*, EPA, January 1992.

*Defense Decontamination and Decommissioning
Program: Program Management Plan*, DOE,
December 1989.

DOE Order 4700.5, *Project Control System
Guidelines*.

DOE Order 5400.4, *Comprehensive
Environmental Response, Compensation, and
Liability Act Requirements*.

DOE Order 5700.6C, *Quality Assurance*.

DOE Order 5820.2A, *Radioactive Waste
Management*.

Exemption No. DOT-E 10594, Research and
Special Programs Administration, U.S.
Department of Transportation, May 28, 1992.

*Environmental Implementation Guide for
Radiological Survey Procedures*, draft report,
DOE, November 1992.

GJPORAP/IVC Project Management Summary,
ORNL, May 1994.

*Grand Junction Projects Office Remedial Action
Project (GJPORAP), Grand Junction, Colorado,
Community Relations Plan Update*, DOE,
July 1990.

*Grand Junction Projects Office Remedial Action
Project, Health and Safety Plan*, DOE, February
1994.

*Grand Junction Projects Office Remedial Action
Project Quality Assurance Program Plan*,
Rev. 5, DOE, September 1990.

*Grand Junction Projects Office Remedial Action
Project, Radiological Sampling and Verification
Plan, Phase IVA*, DOE, November 1993.

Guidelines for Decontamination of Facilities and Equipment Prior to Release for Unrestricted Use or Termination of Licenses for Byproduct, Source, or Special Nuclear Material, U.S. Nuclear Regulatory Commission, 1982.

Interim Final Guidance on Preparing Superfund Decision Documents: The Proposed Plan, The Record of Decision, Explanation of Significant Differences, The Record of Decision Amendment, EPA, July 1989.

Limits for Intakes of Radionuclides by Workers, International Commission on Radiological Protection (ICRP), August 1982.

Manual for Conducting Radiological Surveys in Support of License Termination, Oak Ridge Associated Universities, June 1992.

Procedures for Completion and Deletion of National Priority List Sites, U.S. Environmental Protection Agency (EPA), October 1988.

Project Plan for the U.S. Department of Energy Grand Junction Projects Office Remedial Action Project, DOE, March 1986.

"Proposed GJPORAP Release Criteria and Scope Impacts," DOE, July 20, 1989.

Public Participation in Environmental Restoration Activities, DOE, November 1991.

Radiometric Survey of the Grand Junction Facility, U.S. Department of Energy (DOE), May 1982.

Recommendations of the ICRP, ICRP, August 1987.

Record of Decision for Remedial Action at the Climax Uranium Company Uranium Mill Site, Grand Junction, Colorado, DOE, August 1988.

SFMP Resource Manual, DOE, 1989.

Verification and Certification Protocol for the Office of Environmental Restoration, Formerly Utilized Sites Remedial Action Program and Decontamination and Decommissioning Program, Rev. 3, DOE, November 1990.

Work Plan for Independent Verification of the Grand Junction Projects Office Remedial Action Project, Oak Ridge National Laboratory (ORNL), October 1991.

This page intentionally blank

Appendix B

Final Radiological Conditions

This page intentionally blank

Table B-1 summarizes the post-excavation sampling and measurement results for the verification area (V-area) encompassing the site of Building 39. The sample was acquired prior to backfilling. The sample is a composite of individual aliquots representing the 6-inch-thick soil layer at the bottom of the excavation. The sample was analyzed for radium-226 (Ra-226) using the Opposed Crystal System (OCS) and analyzed by U.S. Department of Energy Grand Junction Projects Office analytical laboratory for Ra-226, potassium-40 (K-40), thorium-232 (Th-232) using gamma spectroscopy, and thorium-230 (Th-230) using alpha spectroscopy, in accordance with laboratory procedures specified in the laboratory analytical reports. The concentrations of all isotopes are expressed in picocuries per gram (pCi/g) and include background. The post-excavation gamma exposure rate range is expressed in microroentgens per hour ($\mu\text{R/h}$). The V-area is shown on Figure 2.

Table B-1. Post-Excavation Sample/Measurement Results for Exterior Areas

Verification Area	Gamma Exposure rate ($\mu\text{R/h}$)	Soil Sample Ticket No.	Concentration (pCi/g)					Average Depth of Excavation (inches)
			Ra-226 (OCS)	Ra-226 (lab)	K-40 (lab)	Th-230 (lab)	Th-232 (lab)	
V-552	16 - 25	NAP 160	1.7	1.1	18.1	1.1	0.9	72

This page intentionally blank