LAWRENCE
LIVERMORE
NATIONAL
LABORATORY

BlueGene/L Integration Project

K. Cupps

February 6, 2006

This document was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor the University of California nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or the University of California. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or the University of California, and shall not be used for advertising or product endorsement purposes.

This work was performed under the auspices of the U.S. Department of Energy by University of California, Lawrence Livermore National Laboratory under Contract W-7405-Eng-48.

ID		L2	MTE	Task Name	Duration	% Complete	Start	Finish	Predecessors	Resource Names	04	2005	2006
											tr	tr	tr
1		Availability		BlueGene/L	1 day?	0%	Fri 10/1/04	Fri 10/1/04					
2	✓		PSE	Software	351 days?	100%	Mon 8/30/04	Mon 1/2/06					
3	✓			SLURM Design	54 days	100%	Mon 8/30/04	Thu 11/11/04		Jette			
4	✓			Associate BGL partitions with SLURM nodes	5 days	100%	Fri 10/1/04	Thu 10/7/04		Jette			
5	✓			Node monitor daemon DRAIN failed nodes	10 days	100%	Fri 10/8/04	Thu 10/21/04	4	Jette			
6	✓			Optimize SLURM node lookup for 3-D torus	5 days	100%	Fri 10/22/04	Thu 10/28/04	5	Jette			
7	✓			Move node selection logic from core to plugin	10 days	100%	Fri 10/29/04	Thu 11/11/04	6	Jette			
8	✓			Node selection recognizes 3-D architecture	15 days	100%	Mon 8/30/04	Fri 9/17/04		Phung,Auble			
9	✓			User ability to specify job geometry	5 days	100%	Mon 9/20/04	Fri 9/24/04	8	Phung			
10	✓			Network setup and take down for a specific job specific to BGL switch interconnect	20 days	100%	Mon 9/27/04	Fri 10/22/04	9	Phung			
11	✓			Enable SLURM connection to IBM APIs	10 days	100%	Fri 10/22/04	Thu 11/4/04	5	Jette			
12	✓			SLURM Test	220 days	100%	Fri 12/10/04	Fri 10/14/05					
13	✓	L3		SLURM Running on BGLb	0 days	100%	Fri 12/10/04	Fri 12/10/04	151,150	Jette			
14	✓			SLURM Testing on BGLb	30 days	100%	Wed 3/2/05	Tue 4/12/05	160	Jette			
15	✓	L3		SLURM Running on BGLc	0 days	100%	Tue 4/12/05	Tue 4/12/05	14	Jette			
16	✓			SLURM Testing on bglc	30 days	100%	Wed 4/13/05	Tue 5/24/05	15				
17	✓			SLURM Running on BGL 64 Racks	0 days	100%	Fri 9/2/05	Fri 9/2/05	176	Jette			
18	✓	L3		SLURM Testing on BGL 64 Racks	30 days	100%	Mon 9/5/05	Fri 10/14/05	17	Jette			
19	✓		PSE	Applications	45 days	100%	Wed 1/26/05	Tue 3/29/05					
20	✓			Marquis Application Scaling on 16 rack system	45 days	100%	Wed 1/26/05	Tue 3/29/05	153,48	Louis			
21	✓		PSE	Libraries	1 day?	100%	Tue 10/18/05	Tue 10/18/05	20				
22	✓			I/O libraries checked out	1 day?	100%	Tue 10/18/05	Tue 10/18/05	23,151	Futral			
23	✓		PSE	Compilers	214 days?	100%	Mon 12/13/04	Thu 10/6/05					
24	✓			BG/L b compiler checkout complete	1 day	100%	Mon 12/13/04	Mon 12/13/04	151	Futral			
25	✓			BG/L c compiler checkout complete	1 day?	100%	Thu 4/28/05	Thu 4/28/05	162	Futral			
26	✓			BG/L full system compiler checkout complete	1 day?	100%	Thu 10/6/05	Thu 10/6/05	177	Futral			
27	✓		PSE	MPI	265 days?	100%	Fri 10/1/04	Thu 10/6/05					
28	✓			Ensure MPI Security and Function	20 days	100%	Fri 10/1/04	Thu 10/28/04		Ahn			
29	✓			BG/L b MPI tests to identify issue	1 day	100%	Mon 12/13/04	Mon 12/13/04	151	Yates			
30	✓			BG/L c mpi tests complete (SWL Post-ship test)	1 day?	100%	Thu 4/28/05	Thu 4/28/05	162	Yates			
31	✓			BG/L full system MPI tests complete	1 day?	100%	Thu 10/6/05	Thu 10/6/05	177	Yates			
32	✓		PSE	Performance Testing	243 days	100%	Fri 12/10/04	Wed 11/16/05		Yates			
33	✓			BG/L b performance tests to identify issues	0 days	100%	Fri 12/10/04	Fri 12/10/04	151	Yates			
34	✓			BG/L c SWL performance tests	0 days	100%	Wed 4/27/05	Wed 4/27/05	162	Yates			
35	✓			BG/L full system SWL performance tests	0 days	100%	Wed 10/5/05	Wed 10/5/05	177	Yates			
36	✓			BG/L full system performance test report complete	30 days	100%	Thu 10/6/05	Wed 11/16/05	35	Yates			
37	✓		PSE	Etnus TotalView	122 days?	100%	Mon 12/13/04	Wed 6/1/05					
38	✓			Etnus TotalView Delivered	0 days	100%	Wed 12/15/04	Wed 12/15/04		Futral			
39	✓			Etnus check-out	1 day?	100%	Mon 12/13/04	Mon 12/13/04	151				
40	✓			Full system TV debugger complete	0 days	100%	Wed 6/1/05	Wed 6/1/05		Futral			
41	✓		PSE	Tools	213 days	100%	Fri 12/10/04	Wed 10/5/05					
42	✓			BG/L b tool checkout complete	0 days	100%	Fri 12/10/04	Fri 12/10/04	151	Futral			
43	✓			BG/L c tool checkout complete	0 days	100%	Wed 4/27/05	Wed 4/27/05	162	Futral			
44	✓			BG/L full system tool checkout complete	0 days	100%	Wed 10/5/05	Wed 10/5/05	177	Futral			

Project: Q Online v1a
Date: Wed 2/1/06

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Page 1

ID		L2	MTE	Task Name	Duration	% Complete	Start	Finish	Predecessors	Resource Names	04	2005	2006
											tr	tr	tr
45	✓		PSE	Lustre Software Milestones	327 days	100%	Fri 10/1/04	Mon 1/2/06					
46	✓			L4 Initial deployment of Lustre on BGL test system	30 days	100%	Fri 10/1/04	Thu 11/11/04		Morrone			
47	✓			(L4) Lustre testing on 16-rack system -- 12/15/2005	30 days	100%	Wed 12/15/04	Tue 1/25/05	151	Morrone			
48	✓	L3		Lustre operational on BG/Lb	0 days	100%	Tue 1/25/05	Tue 1/25/05	47	Morrone			
49	✓			(L4) Lustre tested on 32-rack system -- 2/15/2005	30 days	100%	Thu 4/28/05	Wed 6/8/05	162	Morrone			
50	✓	L3		Lustre operational on BG/Lc	0 days	100%	Wed 6/8/05	Wed 6/8/05	49				
51	✓			(L4) Lustre tested on full 64-rack system in testing -- 4/15/2005	30 days	100%	Mon 10/17/05	Fri 11/25/05	177	Morrone			
52	✓	L3		Lustre operational on BG/L	0 days	100%	Fri 11/25/05	Fri 11/25/05	51				
53	✓			(L4) Lustre tested on SCF BGL-- 1/1/2006	45 days	100%	Tue 11/1/05	Mon 1/2/06		Morrone			
54				Hardware	343 days?	99%	Fri 10/1/04	Tue 1/24/06					
55	✓			Lustre Hardware	62 days?	100%	Fri 10/1/04	Mon 12/27/04		Fitzgerald			
56	✓			7 Cyclades Terminal Servers Delivered	1 day	100%	Fri 10/1/04	Fri 10/1/04		Fitzgerald			
57	✓			7 48 port cisco switches delivered	1 day?	100%	Fri 10/1/04	Fri 10/1/04		Slavec			
58	✓			1 Cisco 3550 Delivered	1 day?	100%	Fri 10/1/04	Fri 10/1/04		Slavec			
59	✓			7 GBICs delivered	1 day?	100%	Fri 10/1/04	Fri 10/1/04		Slavec			
60	✓			Get another metadata server for 128 node system	22 days	100%	Fri 10/1/04	Mon 11/1/04		Fitzgerald			
61	✓			Move 128 node system to new metadata server	2 days	100%	Tue 11/2/04	Wed 11/3/04	60	Goldstone			
62	✓			Lustre Hardware Installation	56 days?	100%	Mon 10/11/04	Mon 12/27/04					
63	✓			1-4 racks built by DDN	5 days	100%	Mon 10/11/04	Fri 10/15/04		DDN			
64	✓			32 Nacona's Delivered	0 days	100%	Fri 10/15/04	Fri 10/15/04	63	Fitzgerald			
65	✓			1-4 racks wired EE techs	5 days	100%	Mon 10/18/04	Fri 10/22/04	64	EE Techs			
66	✓			Test Node-HBA-Cntrlr-Disk	15 days	100%	Mon 10/25/04	Fri 11/12/04	65	Stearman			
67	✓			5-8 racks built by DDN	5 days	100%	Mon 10/18/04	Fri 10/22/04	63	DDN			
68	✓			32 Nacona's Delivered	1 day?	100%	Mon 10/25/04	Mon 10/25/04	67	Fitzgerald			
69	✓			5-8 racks wired	5 days	100%	Tue 10/26/04	Mon 11/1/04	68	EE Techs			
70	✓			Test Node-HBA-Cntrlr-Disk	15 days	100%	Tue 11/2/04	Mon 11/22/04	69	Stearman			
71	✓	L3		BGLb Lustre Hardware Complete	0 days	100%	Mon 11/22/04	Mon 11/22/04	70				
72	✓			9-12 racks built by DDN	5 days	100%	Mon 10/25/04	Fri 10/29/04	67	DDN			
73	✓			32 Nacona's Delivered	1 day?	100%	Mon 11/1/04	Mon 11/1/04	72	Fitzgerald			
74	✓			9-12 acks wired EE techs	5 days	100%	Tue 11/2/04	Mon 11/8/04	73	EE Techs			
75	✓			Test Node-HBA-Cntrlr-Disk	15 days	100%	Tue 11/9/04	Mon 11/29/04	74	Stearman			
76	✓			13-16 racks built by DDN	5 days	100%	Mon 11/1/04	Fri 11/5/04	72	DDN			
77	✓			32 Nacona's Delivered	1 day?	100%	Mon 11/8/04	Mon 11/8/04	76	Fitzgerald			
78	✓			13-16 acks wired EE techs	5 days	100%	Tue 11/9/04	Mon 11/15/04	77	EE Techs			
79	✓			Test Node-HBA-Cntrlr-Disk	15 days	100%	Tue 11/16/04	Mon 12/6/04	78	Stearman			
80	✓	L3		BGLc Lustre Hardware Complete	0 days	100%	Mon 12/6/04	Mon 12/6/04	79				
81	✓			17-20 racks built by DDN	5 days	100%	Mon 11/8/04	Fri 11/12/04	76	DDN			
82	✓			32 Nacona's Delivered	1 day?	100%	Mon 11/15/04	Mon 11/15/04	81	Fitzgerald			
83	✓			17-20 acks wired EE techs	5 days	100%	Tue 11/16/04	Mon 11/22/04	82	EE Techs			
84	✓			Test Node-HBA-Cntrlr-Disk	15 days	100%	Tue 11/23/04	Mon 12/13/04	83	Stearman			
85	✓			21-24 racks built by DDN	5 days	100%	Mon 11/15/04	Fri 11/19/04	81	DDN			
86	✓			32 Nacona's Delivered	1 day?	100%	Mon 11/22/04	Mon 11/22/04	85	Fitzgerald			
87	✓			21-24 acks wired EE techs	5 days	100%	Tue 11/23/04	Mon 11/29/04	86	EE Techs			
88	✓			Test Node-HBA-Cntrlr-Disk	15 days	100%	Tue 11/30/04	Mon 12/20/04	87	Stearman			

Project: Q Online v1a
Date: Wed 2/1/06

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Page 2

ID		L2	MTE	Task Name	Duration	% Complete	Start	Finish	Predecessors	Resource Names	04	2005	2006
											tr	tr	tr
89				25-28 racks built by DDN	5 days	100%	Mon 11/22/04	Fri 11/26/04	85	DDN			
90				32 Nacona's Delivered	1 day?	100%	Mon 11/29/04	Mon 11/29/04	89	Fitzgerald			
91				25-28 acks wired EE techs	5 days	100%	Tue 11/30/04	Mon 12/6/04	90	EE Techs			
92				Test Node-HBA-Cntrlr-Disk	15 days	100%	Tue 12/7/04	Mon 12/27/04	91	Stearman			
93			L3	BGL Lustre Hardware Complete	0 days	100%	Mon 12/27/04	Mon 12/27/04	92				
94			PSE	Storage	62 days	100%	Mon 11/15/04	Tue 2/8/05		Gary			
95			PSE	Storage Cluster Install Complete	15 days	100%	Mon 11/15/04	Fri 12/3/04		Hamilton/Cupps			
96			PSE	Storage SW Transfer Tools Available	47 days	100%	Mon 12/6/04	Tue 2/8/05	95	Gary			
97			DVS	Visualization	341 days?	100%	Tue 10/5/04	Tue 1/24/06					
98			DVS	Vis User Requirements Collected	1 day?	100%	Tue 10/5/04	Tue 10/5/04		Springmeyer			
99			DVS	BGLb temporary vis resource delivered	10 days	100%	Fri 1/7/05	Thu 1/20/05		Southard			
100				ASL electrical complete	5 days	100%	Fri 10/22/04	Thu 10/28/04		Reehl			
101				ASL network complete	1 day	100%	Fri 10/22/04	Fri 10/22/04		Slavec			
102			DVS	BGLb temporary vis resource (QVC) up and running	20 days	100%	Mon 11/22/04	Fri 12/17/04	101,100	Southard			
103			DVS	BGLb vis resource available to users (tie to BG/L ready, lustre ready)	0 days	100%	Tue 1/25/05	Tue 1/25/05	47,153,102				
104			DVS	Permanent BG/L Vis Cluster delivered	90 days	100%	Wed 6/1/05	Tue 10/4/05					
105				BG/L Vis Install and bringup	80 days	100%	Wed 10/5/05	Tue 1/24/06	104				
106			L3 DVS	Permanent BG/L Unclassified Vis cluster available	0 days	100%	Tue 1/24/06	Tue 1/24/06	105				
107			CS	Network, Facilities, Sys Admin (Integration)	40 days	100%	Fri 10/1/04	Thu 11/25/04					
108			CS	Order Ethernet cabels for Lustre federated & BGL	1 day	100%	Fri 10/1/04	Fri 10/1/04		Slavec			
109			CS	Ethernet cables for Lustre and BGL delivered	1 day	100%	Mon 10/18/04	Mon 10/18/04		Slavec			
110			CS	Install Lustre Data Cable Trays	5 days	100%	Tue 10/19/04	Mon 10/25/04	109	Reehl			
111			CS	Install Lustre Federated Switches	1 day	100%	Tue 10/26/04	Tue 10/26/04	110,132	Slavec			
112			CS	Attach OSTs to Lustre Federated Switches	3 days	100%	Tue 11/23/04	Thu 11/25/04	111,70	Slavec			
113			CS	Network requirements gathered	10 days	100%	Fri 10/1/04	Thu 10/14/04		Slavec			
114			CS	Fiber pathway penetrations	1 day	100%	Fri 10/1/04	Fri 10/1/04		Reehl			
115			CS	Fiber for external network distribution delivered	1 day	100%	Fri 10/1/04	Fri 10/1/04		Slavec			
116			CS	Install external network fiber	1 day	100%	Mon 10/4/04	Mon 10/4/04	114,115	Slavec			
117			CS	Connect SN, FEN to external network	1 day	100%	Mon 11/1/04	Mon 11/1/04	141,142,116	Slavec			
118			CS	Connect SN, FEN to Lustre Federated switch	1 day	100%	Fri 10/1/04	Fri 10/1/04		Slavec			
119			CS	Network diagram complete	1 day	100%	Fri 10/15/04	Fri 10/15/04	113	Slavec			
120			CS	Network I P Addresses defined and delivered to IBM	1 day	100%	Mon 10/18/04	Mon 10/18/04	119	Slavec			
121			CS	Switches procured	1 day	100%	Fri 10/1/04	Fri 10/1/04		Slavec			
122			CS	Cables procured	1 day	100%	Fri 10/1/04	Fri 10/1/04		Slavec			
123			CS	Switches delivered	1 day	100%	Fri 10/1/04	Fri 10/1/04		Slavec			
124			CS	Cables delivered	1 day	100%	Fri 10/1/04	Fri 10/1/04		Slavec			
125			CS	Switches installed	3 days	100%	Fri 10/1/04	Tue 10/5/04		Slavec			
126			CS	Switches cabled	3 days	100%	Fri 10/1/04	Tue 10/5/04		Slavec			
127			CS	Facilities	61 days?	100%	Fri 10/1/04	Fri 12/24/04					
128			CS	Floor tile issue resoution	10 days?	100%	Fri 10/1/04	Thu 10/14/04					
129			CS	Marroquin to complete thermal studies	1 day?	100%	Fri 10/1/04	Fri 10/1/04		IBM			
130			CS	Mayhugh to pursue stanition requirements	10 days	100%	Fri 10/1/04	Thu 10/14/04		Mayhugh			
131			CS	Electrical scheduled	1 day	100%	Fri 10/1/04	Fri 10/1/04		Reehl			
132			CS	Lustre Electrical Complete	10 days	100%	Mon 10/4/04	Fri 10/15/04	131	Reehl

Project: Q Online v1a
Date: Wed 2/1/06

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Page 3

ID		L2	MTE	Task Name	Duration	% Complete	Start	Finish	Predecessors	Resource Names	04	2005	2006
											tr	tr	tr
133	✓		CS	BGLb Electrical complete	15 days	100%	Mon 10/18/04	Fri 11/5/04	132	Reehl	10/18	11/5	
134	✓		CS	BGLb Floor reinforcements	10 days	100%	Mon 10/25/04	Fri 11/5/04		Mayhugh	10/25	11/5	
135	✓		CS	BGLb tile cutouts	2 days	100%	Mon 10/25/04	Tue 10/26/04		Reehl	10/25	10/26	
136	✓	L3		Facility ready for BGLb	0 days	100%	Fri 11/5/04	Fri 11/5/04	134		11/5	11/5	
137	✓			Remaining BGL electrical	20 days	100%	Mon 11/8/04	Fri 12/3/04	133	Reehl	11/8	12/3	
138	✓			Remaining BGL floor strengthening	20 days	100%	Mon 11/8/04	Fri 12/3/04	134,133	Mayhugh	11/8	12/3	
139	✓			Remaining BG/L floor tile cuts	4 days	100%	Tue 12/21/04	Fri 12/24/04	153	Reehl	12/21	12/24	
140	✓	L3		Facility Ready for BG/L	0 days	100%	Fri 12/24/04	Fri 12/24/04	139		12/24	12/24	
141	✓		CS	Service Node delivered	0 days	100%	Mon 11/1/04	Mon 11/1/04		IBM	11/1	11/1	
142	✓		CS	Front End Node delivered	0 days	100%	Mon 11/1/04	Mon 11/1/04		IBM	11/1	11/1	
143	✓		CS	Install BGL Federated Switch and cables	3 days	100%	Mon 10/18/04	Wed 10/20/04	132	Slavec	10/18	10/20	
144	✓			BG b 16 Rack Install, cable and bringup	31 days	100%	Mon 11/8/04	Tue 12/21/04		IBM	11/8	12/21	
145	✓		CS	BGLb 8 racks delivered	0 days	100%	Mon 11/8/04	Mon 11/8/04		IBM	11/8	11/8	
146	✓		CS	BGLb final 8 racks delivered	0 days	100%	Mon 11/15/04	Mon 11/15/04		IBM	11/15	11/15	
147	✓		CS	BGLb 8 racks cabled	10 days	100%	Mon 11/8/04	Fri 11/19/04	145,134	IBM	11/8	11/19	
148	✓		CS	BGLb 16 racks cabled	10 days	100%	Mon 11/15/04	Fri 11/26/04	146	IBM	11/15	11/26	
149	✓		CS	Run cable diagnostics	2 days	100%	Mon 11/29/04	Tue 11/30/04	147,148	IBM	11/29	11/30	
150	✓			Machine bringup and debug	8 days	100%	Wed 12/1/04	Fri 12/10/04	149	IBM	12/1	12/10	
151	✓			BGL b Software Checkout Readiness	0 days	100%	Fri 12/10/04	Fri 12/10/04	150	LLNL	12/10	12/10	
152	✓			BGL Acceptance Testing	5 days	100%	Mon 12/13/04	Fri 12/17/04	151	LLNL and IBM	12/13	12/17	
153	✓	L3		BGLb (16 racks) Acceptance from IBM	0 days	100%	Tue 12/21/04	Tue 12/21/04	152	LLNL	12/21	12/21	
154	✓			BGLc 16 to 32 Rack Install, cable and bringup	63 days	100%	Mon 1/31/05	Wed 4/27/05		IBM	1/31	4/27	
155	✓		CS	BGLc 8 racks delivered	0 days	100%	Mon 1/31/05	Mon 1/31/05		IBM	1/31	1/31	
156	✓		CS	BGLc final 8 racks delivered	0 days	100%	Mon 2/7/05	Mon 2/7/05		IBM	2/7	2/7	
157	✓		CS	BGLc 8 racks cabled	10 days	100%	Mon 1/31/05	Fri 2/11/05	155	IBM	1/31	2/11	
158	✓		CS	BGLc 16 racks cabled	10 days	100%	Mon 2/7/05	Fri 2/18/05	156	IBM	2/7	2/18	
159	✓			BGLc 32 racks cabled (combine with existing 16 racks)	5 days	100%	Mon 2/21/05	Fri 2/25/05	158	IBM	2/21	2/25	
160	✓		CS	Run cable diagnostics	2 days	100%	Mon 2/28/05	Tue 3/1/05	157,159	IBM	2/28	3/1	
161	✓			Machine bringup and debug	20 days	100%	Wed 3/2/05	Tue 3/29/05	160	IBM	3/2	3/29	
162	✓			BGL c Software Checkout Readiness	11 days	100%	Wed 4/13/05	Wed 4/27/05		LLNL	4/13	4/27	
163	✓	L3		BGLc (32 racks) Acceptance from IBM	0 days	100%	Wed 4/27/05	Wed 4/27/05	162	LLNL	4/27	4/27	
164	✓			BGL 32 to 64 Rack Install, cable and bringup	78 days	100%	Mon 6/20/05	Wed 10/5/05		IBM	6/20	10/5	
165	✓		CS	BGL 8 racks delivered	0 days	100%	Mon 6/20/05	Mon 6/20/05	226	IBM	6/20	6/20	
166	✓		CS	BGL nextl 8 racks delivered	0 days	100%	Thu 6/23/05	Thu 6/23/05		IBM	6/23	6/23	
167	✓			BGL next 8 racks delivered	0 days	100%	Fri 6/24/05	Fri 6/24/05		IBM	6/24	6/24	
168	✓			BGL next 8 racks delivered	0 days	100%	Tue 6/28/05	Tue 6/28/05		IBM	6/28	6/28	
169	✓		CS	BGLb 8 racks cabled	5 days	100%	Mon 6/20/05	Fri 6/24/05	165	IBM	6/20	6/24	
170	✓		CS	BGLb 16 racks cabled	5 days	100%	Thu 6/23/05	Wed 6/29/05	166	IBM	6/23	6/29	
171	✓			BGL 24 racks cabled	5 days	100%	Thu 6/30/05	Wed 7/6/05	170	IBM	6/30	7/6	
172	✓			BGL 32 racks cabled	5 days	100%	Thu 7/7/05	Wed 7/13/05	171	IBM	7/7	7/13	
173	✓		CS	Run cable diagnostics on 32 racks	12 days	100%	Thu 7/14/05	Fri 7/29/05	169,172	IBM	7/14	7/29	
174	✓			Combine new 32 racks with existing 32 racks	7 days	100%	Mon 8/1/05	Tue 8/9/05	173	IBM	8/1	8/9	
175	✓			Existing 32 Racks not available to users	0 days	100%	Fri 7/29/05	Fri 7/29/05	173		7/29	7/29	
176	✓			Machine bringup and debug	25 days	100%	Mon 8/1/05	Fri 9/2/05	175	IBM	8/1	9/2	

Project: Q Online v1a
Date: Wed 2/1/06

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Page 4

ID		L2	MTE	Task Name	Duration	% Complete	Start	Finish	Predecessors	Resource Names	04	2005	2006
177				BGL Software Checkout Readiness	23 days	100%	Mon 9/5/05	Wed 10/5/05	176	LLNL	tr	tr	tr
178		L3		BGL Acceptance from IBM	0 days	100%	Wed 10/5/05	Wed 10/5/05	177	LLNL	tr	tr	tr
179				System Administration	112 days?	58%	Fri 10/1/04	Mon 3/7/05					
180				System Admin milestone 42 reviewed	1 day?	100%	Fri 10/1/04	Fri 10/1/04		Dossa			
181				System Administration tool list reviewed	1 day?	100%	Fri 10/1/04	Fri 10/1/04		IBM,Goldstone			
182				System Admin. Education in Rochester	5 days	100%	Tue 1/25/05	Mon 1/31/05		one,D'Hooqe,Bertsch			
183				DB2 Training	5 days	0%	Tue 3/1/05	Mon 3/7/05		Miller			
184				User Services	71 days	100%	Fri 10/1/04	Fri 1/7/05					
185				Rules for running	1 day	100%	Fri 10/1/04	Fri 10/1/04		Fier			
186				Process for account approval	1 day	100%	Thu 10/14/04	Thu 10/14/04		Cupps			
187				General User Processes and Documentation	60 days	100%	Mon 10/18/04	Fri 1/7/05		Shuler			
188				SWL	253.5 days?	100%	Fri 10/1/04	Wed 9/21/05					
189				BGLb Pre-ship SWL	1 day	100%	Fri 10/1/04	Fri 10/1/04					
190				IBM CPU Test 1K nodes for 1 hour	1 day	100%	Fri 10/1/04	Fri 10/1/04					
191				IBM Mem Test 1K nodes for 1 hour	1 day	100%	Fri 10/1/04	Fri 10/1/04					
192				IBM Torus/TreeTest 1K nodes for 1 hour	1 day	100%	Fri 10/1/04	Fri 10/1/04					
193				MPI mini-tests 1K nodes for 1 hour	1 day	100%	Fri 10/1/04	Fri 10/1/04					
194				Linpack 1K nodes, 2K CPUs for 1 hour	1 day	100%	Fri 10/1/04	Fri 10/1/04					
195				sPPM 1K nodes, 1K CPUs for 1 hour	1 day	100%	Fri 10/1/04	Fri 10/1/04					
196				UMT2000 1K nodes, 1K CPUs for 1 hour	1 day	100%	Fri 10/1/04	Fri 10/1/04					
197				BGLb Acceptance SWL	15 days?	100%	Mon 12/13/04	Fri 12/31/04					
198				BGLb Functional Test	15 days?	100%	Mon 12/13/04	Fri 12/31/04					
199				Entry Criteria - Either Lustre or NFS can be mounted from all IO nodes	1 day?	100%	Mon 12/13/04	Mon 12/13/04	151				
200				Entry Criteria - SLURM is Functioning	1 day?	100%	Mon 12/13/04	Mon 12/13/04	151				
201				Entry Criteria - System and network installed and operating	1 day?	100%	Mon 12/13/04	Mon 12/13/04	151				
202				Linpack 16x1K nodes for 1 hour	1 day?	100%	Tue 12/14/04	Tue 12/14/04	201				
203				Linpack 2x8K nodes for 3 hours	1 day?	100%	Wed 12/15/04	Wed 12/15/04	202				
204				Linpack 1x16K nodes for 3 hours	1 day?	100%	Thu 12/16/04	Thu 12/16/04	203				
205				sPPM 16x1K nodes for 1 hour	1 day?	100%	Fri 12/17/04	Fri 12/17/04	204				
206				sPPM 2x8K nodes for 2 hours	1 day?	100%	Mon 12/20/04	Mon 12/20/04	205				
207				sPPM 1x16K nodes for 4 hours	1 day?	100%	Tue 12/21/04	Tue 12/21/04	206				
208				UMT2000 16x1K nodes for 1 hour	1 day?	100%	Wed 12/22/04	Wed 12/22/04	207				
209				UMT2000 2x8K nodes for 2 hours	1 day?	100%	Thu 12/23/04	Thu 12/23/04	208				
210				UMT2000 1x16K nodes for 4 hours	1 day?	100%	Fri 12/24/04	Fri 12/24/04	209				
211				System Management test 32x512 - 1x16K nodes for 4 hours	1 day?	100%	Mon 12/27/04	Mon 12/27/04	210				
212				Partitioning 32x512 - 1x16K nodes for 4 hours	1 day?	100%	Tue 12/28/04	Tue 12/28/04	211				
213				Logging on all tests	1 day?	100%	Wed 12/29/04	Wed 12/29/04	212				
214				IBM HW Diagnostics 32x512 - 1x16K nodes for 8 hours	1 day?	100%	Thu 12/30/04	Thu 12/30/04	213				
215				IOR 32x512 - 1x16K nodes for 4 hours	1 day?	100%	Fri 12/31/04	Fri 12/31/04	214				
216				BGLc Pre-ship SWL	21 days	100%	Tue 2/1/05	Tue 3/1/05					
217				IBM CPU Test 1K nodes for 1 hour	3 days	100%	Tue 2/1/05	Thu 2/3/05					
218				IBM Mem Test 1K nodes for 1 hour	3 days	100%	Fri 2/4/05	Tue 2/8/05	217				
219				IBM Torus/TreeTest 1K nodes for 1 hour	3 days	100%	Wed 2/9/05	Fri 2/11/05	218				
220				MPI mini-tests 1K nodes for 1 hour	3 days	100%	Mon 2/14/05	Wed 2/16/05	219

Project: Q Online v1a
Date: Wed 2/1/06

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Page 5

ID		L2	MTE	Task Name	Duration	% Complete	Start	Finish	Predecessors	Resource Names	04	2005			2006		
											tr	tr	tr	tr	tr	tr	tr
221				Linpack 1K nodes, 2K CPUs for 1 hour	3 days	100%	Thu 2/17/05	Mon 2/21/05	220								
222				sPPM 1K nodes, 1K CPUs for 1 hour	3 days	100%	Tue 2/22/05	Thu 2/24/05	221								
223				UMT2000 1K nodes, 1K CPUs for 1 hour	3 days	100%	Fri 2/25/05	Tue 3/1/05	222								
224				Cable up 32K at Rochester	5 days	100%	Thu 3/31/05	Wed 4/6/05									
225				Rochester 32K Machine bringup and debug	25 days	100%	Thu 4/7/05	Wed 5/11/05	224	IBM							
226				Rochester BGL Software Checkout Readiness	15 days	100%	Thu 5/12/05	Wed 6/1/05	225	LLNL							
227				Rochester Runs SWL on 32 Racks in Rochester	15 days	100%	Thu 6/2/05	Wed 6/22/05	226	LLNL							
228				LCRM Ready for Test	30 days	100%	Fri 4/1/05	Thu 5/12/05		Lipari							
229				SWL Codes Ready and Harness Tested	15 days	100%	Mon 5/2/05	Fri 5/20/05		Hadjimarkos							
230				BGLcAcceptance SWL/ BGL 64 Rack Pre-ship, BGL 64 Rack Acceptance	12.5 days?	100%	Fri 9/2/05	Wed 9/21/05	223								
231				BGL Functional Test	3 days	100%	Fri 9/2/05	Wed 9/7/05	176								
232				Entry Criteria - Lustre can be mounted from all IO nodes	0 days	100%	Fri 9/2/05	Fri 9/2/05	176								
233				Entry Criteria - SLURM is Functioning	0 days	100%	Fri 9/2/05	Fri 9/2/05	176								
234				Entry Criteria - System and network installed and operating	0 days	100%	Fri 9/2/05	Fri 9/2/05	176								
235				MPI Validation Test Suite	0.1 days	100%	Mon 9/5/05	Mon 9/5/05	176								
236				MPI2 Functional Test	0.1 days	100%	Mon 9/5/05	Mon 9/5/05	235								
237				MPI I/O	0.1 days	100%	Mon 9/5/05	Mon 9/5/05	236								
238				Chkpt/Restart	0.1 days	100%	Mon 9/5/05	Mon 9/5/05	237								
239				Global CRC	0.1 days	100%	Mon 9/5/05	Mon 9/5/05	238								
240				Lustre serial and parallel tests	0.2 days	100%	Mon 9/5/05	Mon 9/5/05	239								
241				Sys. Admin	0.1 days	100%	Mon 9/5/05	Mon 9/5/05	240								
242				CMCS	0.1 days	100%	Mon 9/5/05	Mon 9/5/05	241								
243				SLURM	1 day	100%	Mon 9/5/05	Tue 9/6/05	242								
244				PAPI	1 day	100%	Mon 9/5/05	Tue 9/6/05	243								
245				System Call Tests	1 day	100%	Tue 9/6/05	Wed 9/7/05	244								
246				Netlib Test Suite	0.1 days	100%	Wed 9/7/05	Wed 9/7/05	245								
247				BGL Functional Test Complete	0 days	100%	Wed 9/7/05	Wed 9/7/05	246								
248				BGL PERFORMANCE SWL Tests	2.35 days?	100%	Thu 9/8/05	Mon 9/12/05	247								
249				Presta MPI Performance	0.1 days	100%	Thu 9/8/05	Thu 9/8/05	247								
250				MPI mini tests	0.1 days	100%	Thu 9/8/05	Thu 9/8/05	249								
251				Lustre	0.25 days	100%	Thu 9/8/05	Thu 9/8/05	250								
252				NEWS05	0.1 days	100%	Thu 9/8/05	Thu 9/8/05	251								
253				STREAM	0.1 days	100%	Thu 9/8/05	Thu 9/8/05	252								
254				STRIDE	0.1 days	100%	Thu 9/8/05	Thu 9/8/05	253								
255				TTCP, NetPerf	0.1 days	100%	Thu 9/8/05	Thu 9/8/05	254								
256				MATMULT	0.25 days	100%	Thu 9/8/05	Fri 9/9/05	255								
257				Netlib test suite	0.25 days	100%	Fri 9/9/05	Fri 9/9/05	256								
258				BGL performance SWL Complete	1 day?	100%	Fri 9/9/05	Mon 9/12/05	257								
259				BGL STABILITY SWL	7.15 days?	100%	Mon 9/12/05	Wed 9/21/05	258								
260				Linpack	0.5 days	100%	Wed 9/21/05	Wed 9/21/05									
261				sPPM	0.5 days	100%	Mon 9/12/05	Tue 9/13/05	260								
262				UMT2000	0.5 days	100%	Tue 9/13/05	Tue 9/13/05	261								
263				Miranda	0.5 days	100%	Tue 9/13/05	Wed 9/14/05	262								
264				Raptor	0.5 days	100%	Wed 9/14/05	Wed 9/14/05	263

Project: Q Online v1a
Date: Wed 2/1/06

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Page 6

ID		L2	MTE	Task Name	Duration	% Complete	Start	Finish	Predecessors	Resource Names	04	2005	2006
											tr	tr	tr
265	✓			Mdcask/Purgatory	0.5 days	100%	Wed 9/14/05	Thu 9/15/05	264				
266	✓			LAMMPS	0.5 days	100%	Thu 9/15/05	Thu 9/15/05	265				
267	✓			SPASM	1 day?	100%	Thu 9/15/05	Fri 9/16/05	266				
268	✓			Hypr/Sundials Libraries via Miranda	0.5 days	100%	Fri 9/16/05	Mon 9/19/05	267				
269	✓			ddcMD	2 days	100%	Mon 9/12/05	Wed 9/14/05					
270	✓			BGL LA	0 days	100%	Mon 10/3/05	Mon 10/3/05					
271	✓			BGL Coverage Schedule Identified	5 days	100%	Mon 10/3/05	Fri 10/7/05	270	Cupps			
272	📅			BGL Security Plan	35 days	95%	Fri 10/14/05	Thu 12/1/05		Braby			
273	✓			Root FN accounts identified and removed from BGL	5 days	100%	Fri 10/14/05	Thu 10/20/05		Bertsch			
274	✓			Root FN accounts identified and removed from uBGL	1 day?	100%	Fri 10/21/05	Fri 10/21/05	273	Stearman			
275	✓			Move from Root FN NFS to regular NFS on BGL and uBGL	1 day	100%	Tue 10/25/05	Tue 10/25/05		Bertsch			
276	✓			Export Controlled Codes OK on BGL	0 days	100%	Tue 10/25/05	Tue 10/25/05	275	Bertsch			
277	✓			Lustre Performance Optimization Work	75 days	100%	Mon 10/3/05	Fri 1/13/06		Heidelberg			
278	✓			Lustre Filesystem User Comments	1 day	100%	Fri 1/20/06	Fri 1/20/06		Cupps			
279	✓			SLURM capable of 128 node partitions	10 days	100%	Fri 10/14/05	Thu 10/27/05		Jette			
280	✓			Discuss security ramifications of running less than full midplanes	1 day?	100%	Fri 10/21/05	Fri 10/21/05		Bertsch			
281	✓			2.6 ION Driver work as prep. For Release 2	15 days	100%	Thu 10/20/05	Wed 11/9/05		Weiny			
282	✓			BGL Dist Work	15 days	100%	Mon 10/10/05	Fri 10/28/05		Bertsch			
283				BGL Admin Documentation	5 days	90%	Mon 12/26/05	Fri 12/30/05	284	Bertsch			
284	📅			Monitoring policy and instantiation	2 days	50%	Thu 12/22/05	Mon 12/26/05		Bertsch			
285	✓			BGL Monitoring in HM	4 days	100%	Tue 12/20/05	Fri 12/23/05		Cunningham			
286	📅			Ops training for hardware repairs (service action/end service action)	3 days	25%	Wed 1/4/06	Wed 2/15/06	298	Wente			
287				Service Node DB2 Backup Strategy, pruning strategy and instantiation	10 days	90%	Mon 10/31/05	Fri 11/11/05	282	Miller			
288	✓			Network Ips needed	0 days	100%	Wed 11/30/05	Wed 11/30/05					
289	✓			Install new Ips and rebalance switches on open side	2 days	100%	Wed 1/4/06	Thu 1/5/06		Bertsch,Slavec			
290	📅			Hello lustre regression test suite	10 days	90%	Thu 12/15/05	Wed 12/28/05					
291	📅			BGL Usage Model	15 days	90%	Mon 10/24/05	Fri 11/11/05		Louis			
292	✓			Supercomputing 2005	5 days	100%	Mon 11/14/05	Fri 11/18/05					
293	✓			BGL Release 2 SW Available	1 day?	100%	Fri 11/18/05	Fri 11/18/05		IBM			
294	✓			Release 2 Testing (includes functional and performance tests)	15 days	100%	Fri 11/18/05	Thu 12/8/05		IBM,LLNL			
295	✓			SWL Round 2 (Stability)	5 days	100%	Fri 12/9/05	Thu 12/15/05	294	Hadjimarkos			
296	✓			Lustre reformat for ext3 optimizations	1 day?	100%	Mon 12/19/05	Mon 12/19/05					
297	✓			Code optimization - rack accomodation determination runs	1 day	100%	Fri 12/16/05	Fri 12/16/05	295	Spelce			
298	📅			Install new rack (if received)	4 days	0%	Tue 2/7/06	Fri 2/10/06		Wente			
299	✓			BGL driver upgrade, SUSE rev	1 day	100%	Tue 1/31/06	Tue 1/31/06		Bertsch			
300	✓			Daughter cards on switches and test	0.5 days	100%	Wed 2/1/06	Wed 2/1/06	299	Slavec			
301	✓			Lustre reformat for filesystem division	1 day	100%	Wed 2/1/06	Wed 2/1/06		Useton			
302	✓			Lustre filesystem testing/debug	2 days	100%	Thu 2/2/06	Fri 2/3/06	301	Useton			
303				User testing	10 days	0%	Mon 2/6/06	Fri 2/17/06	302				
304	✓			LCRM Update	0.1 days	100%	Mon 2/7/05	Mon 2/7/05		Lipari			
305				Create BGL Swing Plan for 20% unclassified use	15 days	0%	Thu 2/23/06	Wed 3/15/06	306	Cupps			
306	📅			BGL Move to Classified	3 days	0%	Mon 2/20/06	Wed 2/22/06	303	Bertsch			
307				Classified BGL Friendly Users	10 days	0%	Thu 2/23/06	Wed 3/8/06	306				
308				BGL Classified LA	0 days	0%	Wed 3/8/06	Wed 3/8/06	307				

Project: Q Online v1a
Date: Wed 2/1/06

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Page 7

[illegible]

Project: Q Online v1a
Date: Wed 2/1/06

Task